

RAJASTHAN STATE AGRICULTURE MARKETING BOARD, AJMER
Physical & Financial Progress of construction works

Month : December-2021

(Amount in lacs)

Circle Ajmer

S. No.	Divison	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of work	Adm. Sanction		F.S. 2020-21	Stp. Date of Compl.	Actual Date of Compl.	Upto Date	Stage of work / remarks
						Date	Amount					
1	2	3	4	5	6	7	8	9	10	11	12	13
1	Ajmer	Ajmer (Grain)	KUMS Yard	KUMS	Const. of Shop cum Godown (01) with front open platform in grain mandi, Ajmer.	30-10-2019	30.36	0.25	09-10-2020	05-10-2020	22.76	Work Completed & Mining NOC Still Awaited
2	Ajmer	Ajmer (Grain)	KUMS Yard	KUMS	Const. of B.T. Road Shop End (Near Chilli Ground) in Grain Mandi yard Ajmer	18-02-2021	32.64	26.64	16-08-2021	13-08-2021	23.50	Finalised
3	Ajmer	Ajmer (Grain)	KUMS Yard	KUMS	Const. of Kishan Path Durgaprashad Stachu Secy Office under KUMS Ajmer (Grain) Pkg - 01 / 2020-2021	18-02-2021	49.80	34.60	25-12-2021	24-12-2021	25.78	Work completed
4	Ajmer	Ajmer (Grain)	KUMS Yard	KUMS	Const. of Kishan Path C.C. Rod Sulabh Complex under KUMS Ajmer (Grain) Pkg-01/2020-2021	18-02-2021	47.26	32.86	25-12-2021	24-12-2021	0.00	Work completed
5	Ajmer	Bijaynagar	KUMS Yard	KUMS	Const. & Recarpating of Damaged B.T. Internal Road of Subyard Gulabpura under KUMS Bijaynagar	18-02-2021	49.59	49.59	16-09-2021	04-07-2021	37.27	Finalised
6	Ajmer	Bijaynagar	KUMS Yard	KUMS	Repair of Cotton Covered Auction Platform under KUMS Bijaynagar Pkg-01 / 2020-2021	18-02-2021	63.63	48.05	17-10-2021	13-10-2021	37.54	Work Completed & Mining NOC Still Awaited
7	Ajmer	Bijaynagar	KUMS Yard	KUMS	Repair of Kiosk (01) at Sub yard Gulabpura under KUMS Bijaynagar Pkg-01 / 2020-2021	18-02-2021	0.95	0.95	17-10-2021	13-10-2021	0.00	Work completed
8	Ajmer	M. kishangarh	KUMS Yard	KUMS	Const. of Water Hut in F&V yard under KUMS Kishangarh	01-02-2021	4.55	4.54	06-11-2021		0.00	work in progress
9	Ajmer	Merta City	KUMS Yard	KUMS	Const. of Internal Road by Cement concrete Pavement Work & Drain Work at Main mandi Yard Under KUMS Mertacity Distt. Nagaur	22-11-2019	550.92	43.14	15-06-2021	02-06-2021	404.09	Finalised
10	Ajmer	M. kishangarh	KUMS Road	KUMS	Const. of Kishan path Churli to Village Chundari under KUMS Kishangarh Pkg - 01 / 2020-2021	18-02-2021	81.62	48.97	25-02-2022		48.82	Work almost completed
11	Ajmer	M. kishangarh	KUMS Road	KUMS	Const. of Kishan path Kalyanipura to Gudali under KUMS Kishangarh Pkg - 01 / 2020-2021	18-02-2021	38.71	29.59	25-02-2022		23.10	Work almost completed
12	Ajmer	Bijaynagar	KUMS Road	KUMS	Const. of Kishan path Kelu Bijaynagar Road to Jorawarpura under KUMS Bijaynagar. Pkg-01 / 2021-2022	06-07-2021	31.98	19.19	17-06-2022		6.96	work in progress
13	Ajmer	Bijaynagar	KUMS Road	KUMS	Const. of Kishan path Kelu Road to Nadi Kheda G.P. Nandwada under KUMS Bijaynagar. Pkg-01 / 2021-2022	06-07-2021	37.13	22.28	17-06-2022		8.26	work in progress
14	Ajmer	Nagaur	KUMS Yard	KUMS	Construction of Kishan Path Road From Main Road to Krishi Vigyan Kendra Nagaur under KUMS Nagaur	12-02-2021	23.78	22.36	25-08-2021	02-08-2021	21.13	Finalised
15	Ajmer	Nagaur	KUMS Road	KUMS	Const. of Kishan Path Jayani to Bhinchawa under KUMS Nagaur.	01-07-2020	75.00	22.19	08-05-2021	07-05-2021	51.10	Finalised

S. No.	Divison	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of work	Adm. Sanction		F.S. 2020-21	Stp. Date of Compl.	Actual Date of Compl.	Upto Date	Stage of work / remarks
						Date	Amount					
16	Ajmer	Nagaur	KUMS Road	KUMS	Const. of Kishan Path Village Dhanani to Kadwasaro ki Dhhani towards Ghatiyad under KUMS Nagaur	01-07-2020	75.00	21.54	08-05-2021	07-05-2021	53.76	Finalised
17	Ajmer	Nagaur	KUMS Road	KUMS	Const. of Kishan Path Village Ramsar to Chuwad under KUMS Nagaur.	01-07-2020	72.50	18.47	08-05-2021	07-05-2021	50.61	Finalised
18	Ajmer	Merta City	KUMS Road	KUMS	Construction of Kishan path Charbhuj Mandir Basani Neta to Khudkhudiyo ki Dhani via Goshala under KUMS Mertacity	15-02-2021	65.00	39.00	13-02-2022		29.92	work in progress
19	Ajmer	Degana	KUMS Road	KUMS	Construction of Kishan Path Moderiya to Bhanwarala under KUMS Degana	26-02-2021	67.50	40.50	17-10-2021	16-10-2021	27.99	Work Completed
20	Ajmer	Deedwana	MDF road	KUMS	Const. of Kishan Path Khakholi to Modiyawat under KUMS Deedwana	28-06-2021	82.20	41.10	25-02-2022		0.69	work in progress
					Total KUMS Yard work & Road works		1480.12	565.81			873.28	
21	Ajmer	Ajmer (F&V)	Hort.	Horticulture	Const. of Automation Room Pushkar under A.D. (Horticultre Agri. Ajmer)	15-03-2018	2.40	0.71	09-10-2020	05-06-2021	1.88	Work Completed & Mining NOC Still Awaited
22	Ajmer	Ajmer (F&V)	Hort.	Horticulture	Const. of C.C. Road Baneshli (Horticulture Depth.) Pushkar Distt. Ajmer	15-03-2018	14.06	12.83	09-10-2020	05-06-2021	11.64	Work Completed & Mining NOC Still Awaited
23	Ajmer	Ajmer (Grain)	RSSC	RSSC	Dismantling of Godown in Seed Corporation at Tabiji Ajmer.	24-06-2019	3.08	0.78	09-10-2020	05-10-2020	2.30	Work Completed & Mining NOC Still Awaited
24	Ajmer	Ajmer (Grain)	RSSC	RSSC	Dismantling of Office Building Seed Corporation at Tabiji Ajmer.	24-06-2019	3.03	0.76	09-10-2020	05-10-2020	2.27	Work Completed & Mining NOC Still Awaited
25	Ajmer	Ajmer (Grain)	RSSC	RSSC	Const. of Toilet Block in Seed Corporation at Tabiji Ajmer.	24-06-2019	4.47	1.38	09-10-2020	05-10-2020	3.20	Work Completed & Mining NOC Still Awaited
26	Ajmer	Kekri	Ani Hus	RKVY	Const. of Vetanary Hospital under RIDF - XXII at Para	18-08-2017	24.05	0.00	05-07-2018	20-03-2020	23.46	Final bill to be paid After Handing Over by AHD Department
27	Ajmer	Ajmer (Grain)	Ani Hus	RKVY	Construction of Vaterinary Sub Centre at Bewanja Assembly Nasirabad Pkg-01	28-12-2018	12.00	0.00	21-03-2020		2.71	Finishing work in progress
28	Ajmer	Ajmer (Grain)	Ani Hus	RKVY	Construction of Vaterinary Hospital at Saradhana Assembly Nasirabd Pkg-01	28-12-2018	30.00	0.00	21-03-2020	30-12-2020	25.60	Work completed
29	Ajmer	Ajmer (Grain)	Ani Hus	RKVY	Construction of Vaterinary Hospital at Jethana Assembly Nasirabd Pkg-01	28-12-2018	30.00	14.99	21-03-2020	30-12-2021	14.99	work completed
30	Ajmer	Beawar	Ani Hus	RKVY	Construction of Vaterinary Sub Centre at Surajpura Assembly Beawar Pkg-02	28-12-2018	12.00	2.94	14-03-2020	12-03-2020	11.02	Finalised
31	Ajmer	Beawar	Ani Hus	RKVY	Construction of Vaterinary Sub Centre at Puwadiya Assembly Beawar Pkg-02	28-12-2018	12.00	2.93	14-03-2020	12-03-2020	11.01	Finalised
32	Ajmer	Bijaynagar	Ani Hus	RKVY	Construction of Vaterinary Sub Centre at Ramgarh Assembly Masuda Pkg-03	28-12-2018	12.00	2.77	14-03-2020	11-08-2020	10.83	Finalised
33	Ajmer	Beawar	Ani Hus	RKVY	Construction of Vaterinary Sub Centre at Kishanpura Assembly Beawar Pkg-03	28-12-2018	12.00	11.32	14-03-2020	11-08-2020	11.32	Finalised
34	Ajmer	Beawar	Ani Hus	RKVY	Construction of Vaterinary Sub Centre at Suradiya Assembly Beawar Pkg-03	28-12-2018	12.00	3.36	14-03-2020	11-08-2020	10.93	Finalised

S. No.	Divison	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of work	Adm. Sanction		F.S. 2020-21	Stp. Date of Compl.	Actual Date of Compl.	Upto Date	Stage of work / remarks
						Date	Amount					
35	Ajmer	Kekri	Ani Hus	RKVY	Construction of Vateriaary Sub Centre at Kanoj Assembly Kekri Pkg-08	28-12-2018	12.00	0.00	17-01-2020	29-07-2020	11.76	Final bill to be paid after received NOC from Mining Department
36	Ajmer	Kekri	Ani Hus	RKVY	Construction of Vateriaary Sub Centre at Bheemdawas Assembly Kekri Pkg-08	28-12-2018	12.00	0.00	17-01-2020	29-07-2020	11.77	Final bill to be paid after received NOC from Mining Department
37	Ajmer	Kekri	Ani Hus	RKVY	Construction of Vateriaary Sub Centre at Girwarpura Assembly Kekri Pkg-08	28-12-2018	12.00	0.00	17-01-2020	29-07-2020	11.27	Final bill to be paid after received NOC from Mining Department
38	Ajmer	Kekri	Ani Hus	RKVY	Construction of Vateriaary Sub Centre at Kaleda Kanwar ji Assembly Kekri Pkg-08	28-12-2018	12.00	0.00	17-01-2020	29-07-2020	11.77	Final bill to be paid after received NOC from Mining Department
39	Ajmer	Kekri	Ani Hus	RKVY	Construction of Vateriaary Sub Centre at Chitiwas Assembly Kekri Pkg-08	28-12-2018	12.00	0.00	17-01-2020	29-07-2020	11.64	Final bill to be paid after received NOC from Mining Department
40	Ajmer	Kekri	Ani Hus	RKVY	Construction of Vateriaary Sub Centre at Sadara Assembly Kekri Pkg-08	28-12-2018	12.00	0.00	17-01-2020	29-07-2020	11.78	Final bill to be paid after received NOC from Mining Department
41	Ajmer	Kekri	Ani Hus	RKVY	Construction of Vateriaary Sub Centre at Lasadiya Assembly Kekri Pkg-08	28-12-2018	12.00	0.00	17-01-2020	29-07-2020	11.76	Final bill to be paid after received NOC from Mining Department
42	Ajmer	Kekri	Ani Hus	RKVY	Construction of Vateriaary Sub Centre at Sarsadi Assembly Kekri Pkg-08	28-12-2018	12.00	0.00	17-01-2020	29-07-2020	11.78	Final bill to be paid after received NOC from Mining Department
43	Ajmer	Kekri	Ani Hus	RKVY	Construction of Vateriaary Sub Centre at Rampali Assembly Kekri Pkg-08	28-12-2018	12.00	0.00	17-01-2020	29-07-2020	11.76	Final bill to be paid after received NOC from Mining Department
44	Ajmer	Deedwana	Ani Hus	RKVY	Construction of Sub Centre at Sherani Aabad Assembly Deedwana Pkg-06	28-12-2018	12.00	0.68	14-03-2020	27-08-2020	10.37	Finalised
45	Ajmer	Deedwana	Ani Hus	RKVY	Construction of Sub Centre at Mamdoda Assembly Deedwana Pkg-06	28-12-2018	12.00	0.69	14-03-2020	27-08-2020	10.37	Finalised
46	Ajmer	Deedwana	Ani Hus	RKVY	Construction of Vateriaary Hospital at Kerap Assembly Deedwana Pkg-06	28-12-2018	30.00	0.00	14-03-2020		0.00	Work withdraw under Clause 32
47	Ajmer	Degana	Ani Hus	RKVY	Construction of Vateriaary Sub Centre at Akeli - B Assembly Degana Pkg-02	28-12-2018	12.00	0.00	13-10-2020	27-09-2020	11.83	Finalised
48	Ajmer	Degana	Ani Hus	RKVY	Construction of Vateriaary Sub Centre at Nimbola Kallan Assembly Degana Pkg-02	28-12-2018	12.00	0.00	13-10-2020	27-09-2020	11.91	Finalised
49	Ajmer	Degana	Ani Hus	RKVY	Construction of Vateriaary Sub Centre at Degana Gaon Assembly . Degana Pkg-02	28-12-2018	12.00	0.00	13-10-2020	27-09-2020	11.85	Finalised
50	Ajmer	Degana	Ani Hus	RKVY	Construction of Sub Centre at Champakhedi Assembly Degana Pkg-02	28-12-2018	12.00	0.00	13-10-2020	27-09-2020	11.91	Finalised
51	Ajmer	Degana	Ani Hus	RKVY	Construction of Vateriaary Sub Centre at Tilanesh Assembly Degana Pkg-02	28-12-2018	12.00	0.00	13-10-2020	27-09-2020	11.90	Finalised
52	Ajmer	Degana	Ani Hus	RKVY	Construction of Vateriaary Sub Centre at Daboli Mithi Assembly Degana Pkg-02	28-12-2018	12.00	0.00	13-10-2020	27-09-2020	11.82	Finalised
53	Ajmer	Degana	Ani Hus	RKVY	Construction of Vateriaary Sub Centre at Nimbola Bisawa Assembly Degana Pkg-02	28-12-2018	12.00	0.00	13-10-2020	27-09-2020	11.87	Finalised
54	Ajmer	Degana	Ani Hus	RKVY	Construction of Vateriaary Sub Centre at Laadpura Assembly Degana Pkg-02	28-12-2018	12.00	0.00	13-10-2020	27-09-2020	11.86	Finalised
55	Ajmer	Degana	Ani Hus	RKVY	Construction of Vateriaary Sub Centre at Sathana Kalan Assembly Degana Pkg-02	28-12-2018	12.00	0.00	13-10-2020	27-09-2020	11.88	Finalised

S. No.	Divison	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of work	Adm. Sanction		F.S. 2020-21	Stp. Date of Compl.	Actual Date of Compl.	Upto Date	Stage of work / remarks
						Date	Amount					
56	Ajmer	Merta City	Ani Hus	RKVY	Construction of Vateriaary Sub Centre at Poondlu Assembly Merta Pkg-02	28-12-2018	12.00	0.00	13-10-2020	27-09-2020	11.91	Finalised
57	Ajmer	Merta City	Ani Hus	RKVY	Construction of Vateriaary Sub Centre at Dangawas Assembly Merta Pkg-02	28-12-2018	12.00	0.00	13-10-2020	27-09-2020	11.88	Finalised
58	Ajmer	Merta City	Ani Hus	RKVY	Construction of Vateriaary Sub Centre at Badayali Assembly Merta Pkg-02	28-12-2018	12.00	0.00	13-10-2020	27-09-2020	11.90	Finalised
59	Ajmer	Merta City	Ani Hus	RKVY	Construction of Vateriaary Hospital at Riyabadi Assembly Merta Pkg-02	28-12-2018	30.00	2.21	13-10-2020	27-09-2020	29.12	Finalised
60	Ajmer	Kuchaman City	Ani Hus	RKVY	Construction of Vateriaary Sub Centre at Kachauliya Assembly Makarana Pkg-05	28-12-2018	12.00	1.01	13-10-2020	28-09-2020	11.54	Work Completed & F.T.E. Send to ACE-I Jaipur
61	Ajmer	Kuchaman City	Ani Hus	RKVY	Construction of Vateriaary Sub Centre at Chindaliya Assembly Makarana Pkg-05	28-12-2018	12.00	1.31	13-10-2020	24-03-2021	11.42	Work Completed & F.T.E. Send to ACE-I Jaipur
62	Ajmer	Kuchaman City	Ani Hus	RKVY	Construction of Vateriaary Sub Centre at Itava Lakha Assembly Makarana Pkg-05	28-12-2018	12.00	2.65	13-10-2020	24-03-2021	11.71	Work Completed & F.T.E. Send to ACE-I Jaipur
63	Ajmer	Kuchaman City	Ani Hus	RKVY	Construction of Vateriaary Sub Centre at Chawandiyaa Assembly Makarana Pkg-05	28-12-2018	12.00	1.75	13-10-2020	24-03-2021	11.89	Work Completed & F.T.E. Send to ACE-I Jaipur
64	Ajmer	Kuchaman City	Ani Hus	RKVY	Construction of Vateriaary Sub Centre at Mandavara Assembly Parbatsar Pkg-05	28-12-2018	12.00	0.89	13-10-2020	25-09-2020	11.37	Work Completed & F.T.E. Send to ACE-I Jaipur
65	Ajmer	Kuchaman City	Ani Hus	RKVY	Construction of Vateriaary Sub Centre at Gagava Assembly Parbatsar Pkg-05	28-12-2018	12.00	1.27	13-10-2020	25-09-2020	11.84	Work Completed & F.T.E. Send to ACE-I Jaipur
66	Ajmer	Kuchaman City	Ani Hus	RKVY	Construction of Vateriaary Sub Centre at Bawal Assembly Parbatsar Pkg-05	28-12-2018	12.00	0.00	13-10-2020		0.00	Withdraw under clauae 32
67	Ajmer	Kuchaman City	Ani Hus	RKVY	Construction of Vateriaary Sub Centre at Motipura Assembly Nawan Pkg-05	28-12-2018	12.00	1.04	13-10-2020	25-07-2020	11.47	Work Completed & F.T.E. Send to ACE-I Jaipur
68	Ajmer	Kuchaman City	Ani Hus	RKVY	Construction of Vateriaary Sub Centre at Todas Assembly Nawan Pkg-05	28-12-2018	12.00	1.15	13-10-2020	24-03-2021	11.24	Work Completed & F.T.E. Send to ACE-I Jaipur
69	Ajmer	Kuchaman City	Ani Hus	RKVY	Construction of Vateriaary Sub Centre at Indali Assembly Nawan Pkg-05	28-12-2018	12.00	0.98	13-10-2020	25-09-2020	11.50	Work Completed & F.T.E. Send to ACE-I Jaipur
70	Ajmer	Kuchaman City	Ani Hus	RKVY	Construction of Vateriaary Sub Centre at Thikariya Khurd Assembly Nawan Pkg-05	28-12-2018	12.00	0.00	13-10-2020	24-03-2021	8.14	Work Completed & F.T.E. Send to ACE-I Jaipur
71	Ajmer	Kuchaman City	Ani Hus	RKVY	Construction of Vateriaary Sub Centre at Govindi Assembly Nawan Pkg-05	28-12-2018	12.00	1.40	13-10-2020	25-09-2020	11.83	Work Completed & F.T.E. Send to ACE-I Jaipur
72	Ajmer	Kuchaman City	Ani Hus	RKVY	Construction of Vateriaary Sub Centre at Rajliya Assembly Nawan Pkg-05	28-12-2018	12.00	0.90	13-10-2020	25-09-2020	11.49	Work Completed & F.T.E. Send to ACE-I Jaipur
73	Ajmer	Kuchaman City	Ani Hus	RKVY	Construction of Vateriaary Hospital at Bhadwa Assembly Parbatsar Pkg-05	28-12-2018	30.00	1.95	13-10-2020	28-12-2020	27.95	Work Completed & F.T.E. Send to ACE-I Jaipur
74	Ajmer	Kuchaman City	Ani Hus	RKVY	Construction of Vateriaary Hospital at Manglana Assembly ParbatsarPkg-05	28-12-2018	30.00	2.52	13-10-2020	25-09-2020	28.86	Work Completed & F.T.E. Send to ACE-I Jaipur
75	Ajmer	Kekri	Ani Hus	RKVY	CONST. OF Pashudhan Arogya Chal Ekai Vateriaary Departement at Kekri Dist Ajmer.	23-12-2016	15.00	13.62	17-08-2021	14-08-2021	13.62	Finalised

S. No.	Divison	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of work	Adm. Sanction		F.S. 2020-21	Stp. Date of Compl.	Actual Date of Compl.	Upto Date	Stage of work / remarks
						Date	Amount					
76	Ajmer	Bijaynagar	Other	PMJVK (Minority)	Construction of Boys Residential Senior Secondary School at Masuda Block Masuda Distt.- Ajmer	19-03-2020	2080.00	374.40	23-12-2022		305.44	work in progress
77	Ajmer	Beawar	Ani Hus	RKVY	Construction of Pashudhan Arogya Chal Ekai at Jawaja Dist. Ajmer	23-12-2016	15.00	13.56	03-06-2021	02-06-2021	13.56	Finalised
78	Ajmer	M. Kishangarh	Ani Hus	RKVY	Construction of Veterinary Hospital at Bhamolav under RIDF-T-XXIV District Ajmer	28-12-2018	30.00	0.12	03-08-2021		0.12	Work withdraw under Clause 32
79	Ajmer	Degana	Ani Hus	RKVY	Construction of Veterinary Subcenter Under RIDF-T-XXIV Kitalsar Pkg - 02 /2020-21 Dist. Nagaur	23-09-2020	12.00	2.59	03-08-2021		2.59	work in progress
80	Ajmer	Degana	Ani Hus	RKVY	Construction of Veterinary Subcenter Under RIDF-T-XXIV Rajod Pkg - 02 /2020-21 Dist. Nagaur	23-09-2020	12.00	5.12	03-08-2021	30-10-2021	5.12	Work completed
81	Ajmer	Degana	Ani Hus	RKVY	Construction of Veterinary Subcenter Under RIDF-T-XXIV Antroli Khurd Pkg - 02 /2020-21 Dist. Nagaur	23-09-2020	12.00	1.27	03-08-2021		1.27	Work almost completed
82	Ajmer	degana	Ani Hus	RKVY	Construction of Veterinary Subcenter Under RIDF-T-XXIV at Nimbi Kallan District Nagaur	28-12-2018	12.00	11.43	03-06-2021	03-06-2021	11.43	Finalised
83	Ajmer	Ajmer (Grain)	Ani Hus	RKVY	Const. of Variou sVaterinary Hospital RIDF-T-26 at Bidikchiyawas Dist Ajmer Pkg-01 / 2021-2022	03-03-2021	35.90	15.32	08-03-2022		15.32	Finishing work in progress
84	Ajmer	M. Kishangarh	Ani Hus	RKVY	Const. of Variou sVaterinary Subcenter RIDF-T-26 at Kanpura Dist Ajmer Pkg-01 / 2021-2022	03-03-2021	18.90	4.68	08-03-2022		4.68	work in progress
85	Ajmer	Ajmer (Grain)	Ani Hus	RKVY	Const. of Variou sVaterinary Subcenter RIDF-T-26 at Rampura Ahiran Dist Ajmer Pkg-01 / 2021-2022	03-03-2021	18.90	8.13	08-03-2022		8.13	Finishing work in progress
86	Ajmer	Ajmer (Grain)	Ani Hus	RKVY	Const. of Variou sVaterinary Subcenter RIDF-T-26 at Lavera Dist Ajmer Pkg-01 / 2021-2022	03-03-2021	18.90	4.45	08-03-2022		4.45	work in progress
87	Ajmer	Ajmer (Grain)	Ani Hus	RKVY	Const. of Variou sVaterinary Subcenter RIDF-T-26 at Tilana Dist Ajmer Pkg-01 / 2021-2022	03-03-2021	18.90	8.24	08-03-2022		8.24	Finishing work in progress
88	Ajmer	Bijaynagar	Ani Hus	RKVY	Const. of Variou sVaterinary Subcenter RIDF-T-26 at Jhadwasa Dist Ajmer Pkg-01 / 2021-2022	03-03-2021	18.90	0.00	08-03-2022		0.00	Demarkation of Land to be done by Animal Husbandary Departement
89	Ajmer	Ajmer (Grain)	Ani Hus	RKVY	Const. of Variou sVaterinary Subcenter RIDF-T-26 at Nyara Dist Ajmer Pkg-01 / 2021-2022	03-03-2021	18.90	4.37	08-03-2022		4.37	work in progress
90	Ajmer	Kekri	Ani Hus	RKVY	Const. of Variou sVaterinary Hospital RIDF-T-26 at Tantoti Dist Ajmer Pkg-02/ 2021-2022	03-03-2021	35.90	0.04	08-03-2022		0.04	Demarkation of Land to be done by Animal Husbandary Departement
91	Ajmer	Bijaynagar	Ani Hus	RKVY	Const. of Variou sVaterinary Hospital RIDF-T-26 at Sikhrani Dist Ajmer Pkg-02 / 2021-2022	03-03-2021	35.90	10.01	08-03-2022		10.01	work in progress
92	Ajmer	Kekri	Ani Hus	RKVY	Const. of Various Vaterinary Subcenter RIDF-T-26 at Goyala Dist Ajmer Pkg-02 / 2021-2022	03-03-2021	18.90	4.81	08-03-2022		4.81	work in progress
93	Ajmer	Kekri	Ani Hus	RKVY	Const. of Various Vaterinary Subcenter RIDF-T-26 at Tajpura Dist Ajmer Pkg-02 / 2021-2022	03-03-2021	18.90	4.82	08-03-2022		4.82	work in progress
94	Ajmer	Kekri	Ani Hus	RKVY	Const. of Various Vaterinary Subcenter RIDF-T-26 at Soonpa Dist Ajmer Pkg-02 / 2021-2022	03-03-2021	18.90	0.00	08-03-2022		0.00	Demarkation of Land to be done by Animal Husbandary Departement
95	Ajmer	Kekri	Ani Hus	RKVY	Const. of Various Vaterinary Subcenter RIDF-T-26 at Bharai Dist Ajmer Pkg-02 / 2021-2022	03-03-2021	18.90	6.52	08-03-2022		6.52	work in progress

S. No.	Divison	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of work	Adm. Sanction		F.S. 2020-21	Stp. Date of Compl.	Actual Date of Compl.	Upto Date	Stage of work / remarks
						Date	Amount					
96	Ajmer	Kekri	Ani Hus	RKVY	Const. of Various Vateriaary Hospital RIDF-T-26 at Borada Dist Ajmer Pkg-03 / 2021-2022	03-03-2021	35.90	0.05	08-03-2022		0.05	Demarkation of Land to be done by Animal Husbandary Departement
97	Ajmer	Kekri	Ani Hus	RKVY	Const. of Various Vateriaary Hospital RIDF-T-26 at Kasir Dist Ajmer Pkg-03 / 2021-2022	03-03-2021	35.90	10.10	08-03-2022		10.10	work in progress
98	Ajmer	Kekri	Ani Hus	RKVY	Const. of Various Vateriaary Hospital RIDF-T-26 at Harpura Dist Ajmer Pkg-03 / 2021-2022	03-03-2021	35.90	7.22	08-03-2022		7.22	work in progress
99	Ajmer	Kekri	Ani Hus	RKVY	Const. of Various Vateriaary Subcenter RIDF-T-26 at Sadapur Dist Ajmer Pkg-03 / 2021-2022	03-03-2021	18.90	4.05	08-03-2022		4.05	work in progress
100	Ajmer	Kekri	Ani Hus	RKVY	Const. of Various Vateriaary Subcenter RIDF-T-26 at Hingoniya Dist Ajmer Pkg-03 / 2021-2022	03-03-2021	18.90	0.00	08-03-2022		0.00	Foundation work in Progress
101	Ajmer	Kekri	Ani Hus	RKVY	Const. of Various Vateriaary Subcenter RIDF-T-26 at Mewada Kallan Dist Ajmer Pkg-03 / 2021-2022	03-03-2021	18.90	0.00	08-03-2022		0.00	Encroachment to be removed by Animal Husbandary Department
102	Ajmer	Kekri	Ani Hus	RKVY	Const. of Various Vateriaary Hospital RIDF-T-26 at Devgaon Dist Ajmer Pkg-04 / 2021-2022	03-03-2021	35.90	0.04	08-03-2022		0.04	Encroachment to be removed by Animal Husbandary Department
103	Ajmer	Kekri	Ani Hus	RKVY	Const. of Various Vateriaary Hospital RIDF-T-26 at Kadeda Dist Ajmer Pkg-04 / 2021-2022	03-03-2021	35.90	18.69	08-03-2022		18.69	Finishing work in progress
104	Ajmer	Kekri	Ani Hus	RKVY	Const. of Various Vateriaary Hospital RIDF-T-26 at Bogla Dist Ajmer Pkg-04 / 2021-2022	03-03-2021	35.90	16.29	08-03-2022		16.29	Finishing work in progress
105	Ajmer	Kekri	Ani Hus	RKVY	Const. of Various Vateriaary Hospital RIDF-T-26 at Dhundhari Dist Ajmer Pkg-04 / 2021-2022	03-03-2021	35.90	15.73	08-03-2022		15.73	Finishing work in progress
106	Ajmer	Kekri	Ani Hus	RKVY	Const. of Various Vateriaary Subcenter RIDF-T-26 at Molkiya Dist Ajmer Pkg-04 / 2021-2022	03-03-2021	18.90	0.00	08-03-2022		0.00	Demarkation of Land to be done by Animal Husbandary Departement
107	Ajmer	Kuchaman City	Ani Hus	RKVY	Const. of Various Vateriaary Hospital RIDF-T-26 at Bidiyad Dist Nagaur Pkg-01 / 2021-2022	03-03-2021	35.90	12.09	08-03-2022		12.09	Finishing work in progress
108	Ajmer	Kuchaman City	Ani Hus	RKVY	Const. of Various Vateriaary Hospital RIDF-T-26 at Chavandiya Dist Nagaur Pkg-01 / 2021-2022	03-03-2021	35.90	4.65	08-03-2022		4.65	work in progress
109	Ajmer	Kuchaman City	Ani Hus	RKVY	Const. of Various Vateriaary Hospital RIDF-T-26 at Muwana Dist Nagaur Pkg-01 / 2021-2022	03-03-2021	35.90	5.79	08-03-2022		5.79	work in progress
110	Ajmer	Deedwana	Ani Hus	RKVY	Const. of Various Vateriaary Hospital RIDF-T-26 at Dholiya Dist Nagaur Pkg-01 / 2021-2022	03-03-2021	35.90	4.53	08-03-2022		4.53	work in progress
111	Ajmer	Deedwana	Ani Hus	RKVY	Const. of Various Vateriaary Subcenter RIDF-T-26 at Beri Khurd Dist Nagaur Pkg-01 / 2021-2022	03-03-2021	18.90	7.86	08-03-2022		7.86	work in progress
112	Ajmer	Kuchaman City	Ani Hus	RKVY	Const. of Various Vateriaary Hospital RIDF-T-26 at Rani Gaon Dist Nagaur Pkg-02 / 2021-2022	03-03-2021	35.90	16.51	08-03-2022		16.51	Finishing work in progress
113	Ajmer	Deedwana	Ani Hus	RKVY	Const. of Various Vateriaary Hospital RIDF-T-26 at Khamiyad Dist Nagaur Pkg-02 / 2021-2022	03-03-2021	35.90	15.41	08-03-2022		15.41	work in progress
114	Ajmer	Nagaur	Ani Hus	RKVY	Const. of Various Vateriaary Hospital RIDF-T-26 at Tarnau Dist Nagaur Pkg-02 / 2021-2022	03-03-2021	35.90	14.49	08-03-2022		14.49	work in progress
115	Ajmer	Degana	Ani Hus	RKVY	Const. of Various Vateriaary Hospital RIDF-T-26 at Chui Dist Nagaur Pkg-02 / 2021-2022	03-03-2021	35.90	0.00	08-03-2022		0.00	work Stoped due to dispute in land
116	Ajmer	Degana	Ani Hus	RKVY	Const. of Various Vateriaary Subcenter RIDF-T-26 at Jakhera Dist Nagaur Pkg-02 / 2021-2022	03-03-2021	18.90	10.70	08-03-2022		10.70	Finishing work in progress

S. No.	Divison	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of work	Adm. Sanction		F.S. 2020-21	Stp. Date of Compl.	Actual Date of Compl.	Upto Date	Stage of work / remarks
						Date	Amount					
117	Ajmer	Nagaur	Ani Hus	RKVY	Const. of Various Vateriaary Hospital RIDF-T-26 at Birloka Dist Nagaur Pkg-03 / 2021-2022	03-03-2021	35.90	27.31	08-03-2022		27.31	Finishing work in progress
118	Ajmer	Nagaur	Ani Hus	RKVY	Const. of Various Vateriaary Hospital RIDF-T-26 at Ghantilar Dist Nagaur Pkg-03 / 2021-2022	03-03-2021	35.90	27.03	08-03-2022		27.03	Finishing work in progress
119	Ajmer	Nagaur	Ani Hus	RKVY	Const. of Various Vateriaary Hospital RIDF-T-26 at Kharikaramsota Dist Nagaur Pkg-03 / 2021-2022	03-03-2021	35.90	27.38	08-03-2022		27.38	Finishing work in progress
120	Ajmer	Nagaur	Ani Hus	RKVY	Const. of Various Vateriaary Subcenter RIDF-T-26 at Bhadana Dist Nagaur Pkg-03 / 2021-2022	03-03-2021	18.90	13.79	08-03-2022		13.79	Finishing work in progress
121	Ajmer	Nagaur	Ani Hus	RKVY	Const. of Various Vateriaary Subcenter RIDF-T-26 at Sheelgaon Dist Nagaur Pkg-03 / 2021-2022	03-03-2021	18.90	13.88	08-03-2022		13.88	Finishing work in progress
122	Ajmer	Nagaur	Ani Hus	RKVY	Const. of Various Vateriaary Subcenter RIDF-T-26 at Nagari Dist Nagaur Pkg-03 / 2021-2022	03-03-2021	18.90	0.00	08-03-2022		0.00	Land dispute
123	Ajmer	Nagaur	Ani Hus	RKVY	Const. of Various Vateriaary Subcenter RIDF-T-26 at Mundiyyar Dist Nagaur Pkg-03 / 2021-2022	03-03-2021	18.90	13.71	08-03-2022		13.71	Finishing work in progress
124	Ajmer	Merta City	Ani Hus	RKVY	Const. of Various Vateriaary Hospital RIDF-T-26 at Diloua Dist Nagaur Pkg-04 / 2021-2022	03-03-2021	35.90	5.59	08-01-2022		5.59	work in progress
125	Ajmer	Degana	Ani Hus	RKVY	Const. of Various Vateriaary Subcenter RIDF-T-26 at Bhanwarala Dist Nagaur Pkg-04 / 2021-2022	03-03-2021	18.90	3.24	08-01-2022		3.24	work in progress
126	Ajmer	Degana	Ani Hus	RKVY	Const. of Various Vateriaary Subcenter RIDF-T-26 at Nibri Kallan Dist Nagaur Pkg-04 / 2021-2022	03-03-2021	18.90	0.00	08-01-2022		0.00	Land dispute
127	Ajmer	Kishangarh	Other	ACCB	Const. of Bank Building at Arain under Ajmer Central Co-Operative Bank Ltd. Distt. Ajmer	08-04-2021	22.00	22.00	13-02-2022		11.91	Finishing work in progress
128	Ajmer	Bijaynagar	Ani Hus	RKVY	Const. of Vateriaary Hospital RIDF-T-XXIV at Sathana Dist Ajmer Pkg-01 / 2021-2022	28-12-2018	30.00	11.85	20-02-2022		11.85	Finishing work in progress
129	Ajmer	Kekri	Ani Hus	RKVY	Const. of Vateriaary Subcenter RIDF-T-XXIV at Meeno ka Gaon Dist Ajmer Pkg-01 / 2021-2022	28-12-2018	12.00	0.09	20-02-2022		0.09	Demarkation of Land to be done by Animal Husbandary Departement
130	Ajmer	Nagaur	Ani Hus	RKVY	Const. of Vateriaary Sub Center at Pawa under Pkg-01 / 2021-2022 RIDF-T-24 Distt. Nagaur	28-12-2018	12.00	2.77	20-02-2022		2.77	work in progress
131	Ajmer	Degana	Ani Hus	RKVY	Const. of Vateriaary Sub Center at Nathawari under Pkg-01 / 2021-2022 RIDF-T-24 Distt. Nagaur	28-12-2018	12.00	0.09	20-02-2022		0.09	Land not available
132	Ajmer	Kuchaman City	Ani Hus	RKVY	Construction of veterinary Subcenter Under RIDF-T - XXIV at Mundghosai District Nagaur	28-12-2018	12.00	0.09	20-12-2021		0.09	Encroachment to be removed by Animal Husbandary Department
133	Ajmer	Nagaur	Ani Hus	RKVY	Construction of veterinary Subcenter Under RIDF-T - XXIV at Peepaliya District Nagaur	28-12-2018	12.00	5.97	20-12-2021	18-12-2021	5.97	work complted
134	Ajmer	Nagaur	Ani Hus	RKVY	Const. of Vateriaary Polyclinc Hospital at Nagaur	03-03-2021	358.00	0.00			0.00	Tender under Proces
135	Ajmer	Ajmer (Grain)	RSSC	RSSC	Const. of New 1000MT Godown at Seed Corporation Tabiji Ajmer	30-06-2021	99.75	0.59	05-09-2022		0.59	work in progress
136	Ajmer	Ajmer (Grain)	RSSC	RSSC	Construction of Office Building of Seed Corporation Tabiji Ajmer District Ajmer	30-06-2021	49.55	0.28	05-09-2022		0.28	work in progress
137	Ajmer	Ajmer (Grain)	RSSC	RSSC	Minor Repair of Godown at Rajasthan State Seed Corporation Ltd. Tabiji Ajmer	30-06-2021	14.39	0.08	05-09-2022		0.08	work in progress

S. No.	Divison	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of work	Adm. Sanction		F.S. 2020-21	Stp. Date of Compl.	Actual Date of Compl.	Upto Date	Stage of work / remarks
						Date	Amount					
138	Ajmer	Ajmer (Grain)	RSSC	RSSC	Minor Repair work of Processing Plant at Seed Corporation Tabiji Ajmer.	30-06-2021	7.10	0.04	05-09-2022		0.04	work in progress
139	Ajmer	Ajmer (Grain)	RSSC	RSSC	Repair of Boundary wall with Railling & Main Gate at Rajasthan State Seed Corporation Tabiji Ltd. Ajmer.	30-06-2021	5.67	0.03	05-09-2022		0.03	work in progress
140	Ajmer	Ajmer (Grain)	RSSC	RSSC	Const. of New C.C. Road in Rajsthan State Seed Corporation Office Compound at Tabiji Ajmer	30-06-2021	15.95	0.10	05-09-2022		0.10	work in progress
141	Ajmer	Ajmer (F&V)	Ganganagar sugar mil	Ganganagar sugal mill	Repair of Old Office Building at Raj. State Ganganagar Sugar Mill Ltd. Reduction Centre Ajmer	16-06-2021	9.95	9.95	17-02-2022		4.49	work in progress
142	Ajmer	Nagaur	Other	Dy. Director (Ext.) Nagaur	Repair of Soil Testing Lab Degana under Dy. Director (Ext.) Zila Parishad Dist. Nagaur	08-11-2021	5.23	0.00	07-07-2022		0.00	work in progress
143	Ajmer	Nagaur	Other	Dy. Director (Ext.) Nagaur	Repair of Soil Testing Lab Mertacity under Dy. Director (Ext.) Zila Parishad Dist. Nagaur	08-11-2021	7.15	0.00	07-07-2022		0.00	work in progress
144	Ajmer	Nagaur	Other	Dy. Director (Ext.) Nagaur	Const. of Record Room at Ist floor at D.D. Agri. (Ext.) Zila Parishad Nagaur	02-09-2021	12.96	0.00	07-07-2022		0.00	work in progress
145	Ajmer	Nagaur	Other	Dy. Director (Ext.) Nagaur	Repair & Renovation work in Office of Assistant Agri. Office Nawa under Assistant Agri. (Ext.)	02-09-2021	1.58	0.00	07-07-2022		0.00	work in progress
					Total Deposit works		4827.97	920.73			1392.13	
					Div. Ajmer Grand Total		6308.09	1486.54			2265.41	
1	Udaipur	Udaipur (G)	Yard Work	KUMS	(A) Construction of AGRO Trade Tower at KUMS Udaipur.	13-07-2018	1260.00	45.00	24-12-2019	05-08-2020	1125.54	Finalized
2	Udaipur	Udaipur (G)	Yard Work	KUMS	(B) Consultancy work in Grain Mandi Balicha Udaipur (Grain)	13-07-2018	26.45		23-09-2021		1.35	Work in progress
3	Udaipur	Udaipur (G)	Yard Work	KUMS	Staff Qtr ii Type (2 nos.)	13-07-2018	90.00	22.56	07-11-2020	07-07-2021	67.53	Complete & to be finalized
4	Udaipur	Udaipur (G)	Yard Work	KUMS	Staff Qtr iii Type (2 nos.)	13-07-2018	72.00	28.32	07-11-2020	07-07-2021	49.28	Complete & to be finalized
5	Udaipur	Udaipur (G)	Yard Work	KUMS	Staff Qtr iv Type (4 +4))	13-07-2018	200.00	75.61	07-11-2020	07-07-2021	122.56	Complete & to be finalized
	Udaipur	Udaipur (G)	Yard Work	KUMS	Labour Shed (2 nos.)	13-07-2018	60.00	7.78	07-11-2020	27-01-2021	53.18	Finalized & Handed Over
6	Udaipur	Udaipur (G)	Yard Work	KUMS	Covered Parking	13-07-2018	114.00	9.80	07-11-2020	27-01-2021	69.27	Finalized & Handed Over

S. No.	Divison	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of work	Adm. Sanction		F.S. 2020-21	Stp. Date of Compl.	Actual Date of Compl.	Upto Date	Stage of work / remarks
						Date	Amount					
7	Udaipur	Udaipur (G)	Yard Work	KUMS	Open Parking (Interlocking Block work)	13-07-2018	243.00	131.27	15-11-2020		77.37	Floor work complete covering to be done
8	Udaipur	Udaipur (G)	Yard Work	KUMS	Canteen & Kishan Kaleva Bhawan (G.F+F.F)	13-07-2018	205.70	141.08	15-11-2020		53.38	RCC Wall completed and Base work completed. Interlocking work to be done
9	Udaipur	Udaipur (G)	Yard Work	KUMS	Administrative Premises for KUMS office ADM/Chairman office AEN RSAMB office Grading and Testing Laboury Laghuvan Export office Conference Haal, Bank Building with ATM Canteen at Balicha	13-07-2018	1120.00	512.90	05-04-2021		715.22	Colour work and outer development work in progress
10	Udaipur	Udaipur (G)	Yard Work	KUMS	Kiosk water Cooler with RO (A)	13-07-2018	40.35	31.00	07-10-2020	05-10-2021	19.76	Work completed to be finalized
11	Udaipur	Udaipur (G)	Yard Work	KUMS	Kiosk water Cooler with RO (B)	13-07-2018	37.66	22.24	07-10-2020	05-10-2021	19.46	Work completed to be finalized
12	Udaipur	Udaipur (G)	Yard Work	KUMS	Information Centre	13-07-2018	39.00	15.01	07-10-2020	05-10-2021	26.60	Work completed to be finalized
13	Udaipur	Udaipur (G)	Yard Work	KUMS	Farmers Rest House (G.F+F.F)	13-07-2018	208.00	96.76	07-10-2020	05-10-2021	161.29	Work completed to be finalized
14	Udaipur	Udaipur (G)	Yard Work	KUMS	Development and Beautification work for Administrative Premises.	13-07-2018	48.00	0.00			0.00	Work Withdrawn by DAM vide letter no. 32234-35 dated 28.10.2021
15	Udaipur	Udaipur (G)	Yard Work	KUMS	Road Side duct for water supply Line Electric Line, Net Working	13-07-2018	330.00	101.39	28-08-2022	03-06-2021	201.80	Finalized and Handed over
16	Udaipur	Udaipur (G)	Yard Work	KUMS	Construction of Internal C.C. Road (Phase 0II)	13-07-2018	2301.40	268.00	28-08-2022	03-06-2021	1564.76	Finalized and Handed over
17	Udaipur	Udaipur (G)	Yard Work	KUMS	Water Supply Arrangement (Pipe Line GLR, 300 KLT OHR)	13-07-2018	157.50	39.11	06-04-2021	04-06-2021	126.92	Finalized & Handed Over
18	Udaipur	Udaipur (G)	Yard Work	KUMS	Drain, Sewerage, Recharge Well	13-07-2018	32.48				0.01	Work Withdrawn by DAM vide letter no. 32234-35 dated 28.10.2021
19	Udaipur	Udaipur (G)	Yard Work	KUMS	Development work (Park, Divider with Green Strip)	13-07-2018	15.84				0.13	KUMS don't want to execute this work as per direction of Director Agriculture Marketing.
20	Udaipur	Udaipur (G)	Yard Work	KUMS	Covering of Nalla for Parking	13-07-2018	60.00		29-01-2021		0.21	Work Withdrawn by DAM vide letter no. 32234-35 dated 28.10.2021
21	Udaipur	Udaipur (G)	Yard Work	KUMS	Raising of Existing Boundary wall with Column and Plinth Beam with Fixing of Railing and mise work	13-07-2018	141.00	60.00	29-01-2021		72.40	Work Completed to be finalized
22	Udaipur	Udaipur (G)	Yard Work	KUMS	Rock Garden & Development work of Hill side	13-07-2018	58.50				0.00	Work Withdrawn by DAM vide letter no. 32234-35 dated 28.10.2021

S. No.	Divison	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of work	Adm. Sanction		F.S. 2020-21	Stp. Date of Compl.	Actual Date of Compl.	Upto Date	Stage of work / remarks
						Date	Amount					
23	Udaipur	Udaipur (G)	Yard Work	KUMS	Park and Developement works Near Temple Side	13-07-2018	38.32				0.00	Work Withdrwan by DAM vide letter no. 32234-35 dated 28.10.2021
24	Udaipur	Udaipur (G)	Yard Work	KUMS	Fire Station with Static Tank for Yard	13-07-2018	42.40				0.00	KUMS don't want to execute this work as per direction of Director Agriculture Marketing.
25	Udaipur	Udaipur (G)	Yard Work	KUMS	External Sewerage Sysetm	13-07-2018	21.50				0.00	Work Withdrwan by DAM vide letter no. 32234-35 dated 28.10.2021
26	Udaipur	Udaipur (G)	Yard Work	KUMS	External Drainage system	13-07-2018	24.50				0.00	Work Withdrwan by DAM vide letter no. 32234-35 dated 28.10.2021
27	Udaipur	Udaipur (G)	Yard Work	KUMS	External Garder Hydrant Shstem and Tube Well for Gardeining & Campus	13-07-2018	33.50				0.00	KUMS don't want to execute this work as per direction of Director Agriculture Marketing.
28	Udaipur	Udaipur (G)	Yard Work	KUMS	Rain water harvesting Recharging Pit	13-07-2018	48.00				0.00	Work Withdrwan by DAM vide letter no. 32234-35 dated 28.10.2021
29	Udaipur	Udaipur (G)	Yard Work	KUMS	Centrlised Multilevel Parking Basement (A)	13-07-2018	150.00				0.00	Work Withdrwan by DAM vide letter no. 32234-35 dated 28.10.2021
30	Udaipur	Udaipur (G)	Yard Work	KUMS	Ground floor (B)	13-07-2018	150.00				0.00	Work Withdrwan by DAM vide letter no. 32234-35 dated 28.10.2021
31	Udaipur	Udaipur (G)	Yard Work	KUMS	Weight Bride with Boom Barrier and Toll Cabin	13-07-2018	40.00				0.00	KUMS don't want to execute this work as per direction of Director Agriculture Marketing.
32	Udaipur	Udaipur (G)	Yard Work	KUMS	Extrnal Fire Fighting	13-07-2018	19.80				0.00	KUMS don't want to execute this work as per direction of Director Agriculture Marketing.
33	Udaipur	Udaipur (G)	Yard Work	KUMS	Welcome Gate (2Nos) with Center Check post Guard & Security Room Control Room (phase-II)	13-07-2018	87.00				0.00	T.S. issued NIT to be floated
34	Udaipur	Udaipur (G)	Yard Work	KUMS	Construction of Bondary wall at sub yard Kotra Under KUMS Udaipur. (Grain)	22-02-2017	116.25		27-07-2019	23-02-2020	62.14	Due to Land dispute on dated 21.01.2021 SDM Kotra along with Sec. KUMS Udaipur visited the site but no decision was taken. Now KUMS has decided not to withdraw the work till complete work done whenever land will be made availabe.

S. No.	Divison	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of work	Adm. Sanction		F.S. 2020-21	Stp. Date of Compl.	Actual Date of Compl.	Upto Date	Stage of work / remarks
						Date	Amount					
35	Udaipur	Udaipur (G)	Yard Work	KUMS	Const. of Godwan (15 Nos) in Sub Yard Kotra under KUMS Udaipur (Grain)	04-06-2018	99.56		07-06-2019	02-11-2020	26.64	04 nos. Godowans Complete, remaining 11 nos. Godowan lay out not given due to land dispute. Now KUMS has decided not to withdraw the work till complete work done whenever land will be made available.
36	Udaipur	Udaipur (G)	Yard Work	KUMS	Const. of Kiosk and water Hut sub yard Kotra Under KUMS Udaipur (Grain)	04-06-2018	6.00		16-05-2019	02-11-2020	2.17	Work complete final bill to be paid
37	Udaipur	Udaipur (G)	Yard Work	KUMS	Const. of Gate and Check post in Sub Yard Kotra Under KUMS Udaipur (Grain)	04-06-2018	6.00		16-05-2019	02-11-2020	1.61	Work complete final bill to be paid
38	Udaipur	Udaipur (G)	Yard Work	KUMS	Const. of Office Building for Sub Yard Kotra Under KUMS Udaipur	04-06-2018	21.00		16-05-2019	02-11-2020	18.62	Work complete final bill to be paid
39	Udaipur	Udaipur (G)	Yard Work	KUMS	Const. of Toilet Block (2 Nos.) in sub yard Kotra Under KUMS Udaipur (Grain)	04-06-2018	5.40		16-05-2019	02-11-2020	2.83	Work complete final bill to be paid
40	Udaipur	Udaipur (G)	Yard Work	KUMS	Const. of Tube well & surface reservoir sub yard Kotra Under KUMS Udaipur (Grain)	04-06-2018	9.50		16-05-2019	02-11-2020	0.93	Tube well work complete, reservewire work could not started due to land dispute. Dispute not yet resolved by KUMS
41	Udaipur	Udaipur (G)	Yard Work	KUMS	Const. of Precoated G.I. Sheet roof covering aution platform (120'x40') at sub yard Kotra KUMS Udaipur (Grain)	04-06-2018	57.60		12-04-2019	18-03-2020	45.18	Work Finalized
42	Udaipur	Udaipur (G)	Yard Work	KUMS	Reparing of Internal Road Sub Yard Gogunda Under Scheme Shyama prasad Mukherjee Rurban Mission under KUMS Udaipur (Grain)	19-03-2020	10.00	7.59	22-11-2020	22-11-2020	8.72	Finalized
43	Udaipur	Udaipur (G)	Yard Work	KUMS	Construction of Canteen building and Labour Shed at Sub Yard Gogunda Under Scheme Shyama prasad Mukherjee Rurban Mission under KUMS Udaipur (Grain)	19-03-2020	30.00	10.27	08-04-2021	07-07-2021	19.15	Finalized
44	Udaipur	Udaipur (G)	Yard Work	KUMS	Construction of Bank Building at Under Scheme Shyama prasad Mukherjee Rurban Mission under KUMS Udaipur (Grain)	29-04-2020	40.00	8.46	08-04-2021	07-07-2021	33.66	Finalized
					KUMS Udaipur (Grain) Total		7917.21	1634.15			4749.67	
45	Udaipur	Fatehnagar	Yard Work	KUMS	S/R of auction Platform (220'x30') and Covering by Pre-Coated G.I. Sheet roofing at KUMS Fatehnagar	06-02-2020	49.50	37.36	01-06-2021		9.56	Completed upto plinth level. Covering work to be done
46	Udaipur	Fatehnagar	Yard Work	KUMS	S/R of auction Platform (330'x30') at KUMS Fatehnagar	06-02-2020	11.88	8.03	01-06-2021		9.23	Colour work to be done
					KUMS Fatehnagar F&V Total		61.38	45.39			18.79	
47	Udaipur	Rajsamand	Yard Work	KUMS	Construction of Internal Road work in F&V yard in sub yard Deogarh under KUMS Rajsamand (Pkg.03)	24-08-2017	13.30	4.12	10-07-2018	21-03-2021	11.83	Finalized

S. No.	Divison	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of work	Adm. Sanction		F.S. 2020-21	Stp. Date of Compl.	Actual Date of Compl.	Upto Date	Stage of work / remarks
						Date	Amount					
48	Udaipur	Rajsamand	Yard Work	KUMS	Constrction for open Auction Area in F&V sub yard Deogarh under KUMS Rajsamand (Pkg.03)	24-08-2017	26.30	0.44	10-07-2018	10-07-2018	23.53	Finalized
49	Udaipur	Rajsamand	Yard Work	KUMS	Land Leveling & Development work in sub yard Bhim under KUMS Rajsamand. (pkg. 05)	24-08-2017	15.00	0.15	10-07-2018	28-08-2018	13.02	Finalized
50	Udaipur	Rajsamand	Yard Work	KUMS	Construction of Interanl Road work in Grain yard in sub yard Bhim under KUMS Rajsamand (Pkg 05)	24-08-2017	25.10	0.24	10-07-2018	17-06-2019	21.24	Finalized
51	Udaipur	Rajsamand	Yard Work	KUMS	Construction of Internal Road work in (F&V) yard Bhim undr KUMS Rajsamand (Pkg. 05)	24-08-2017	11.50	0.96	10-07-2018	18-06-2019	9.45	Finalized
					KUMS Rajsamand F&V Total		91.20	5.91			79.07	
52	Udaipur	Dungarpur	Yard Work	KUMS	Spical Repair and Renovation of office building at KUMS Dungarpur Pkg. 01/MDF/KUM/DPR	21-12-2020	28.80	28.80	04-04-2022		11.93	Plaster work in progress
53	Udaipur	Dungarpur	Yard Work	KUMS	Construction of Remaining Boundary wall, repair and raising of existing boundary wall at KUMS Dungarpur Pkg. 01/MDF/KUM/DPR	21-12-2020	84.00	50.40	04-04-2022		13.29	Masonry & plaster work in progress
54	Udaipur	Dungarpur	Yard Work	KUMS	Repair of Covered Auction Platform at KUMS Dungarpur Pkg. 01/MDF/KUM/DPR	21-12-2020	10.80	10.80	04-04-2022		6.31	C.C. work in progress
55	Udaipur	Dungarpur	Yard Work	KUMS	Repair of Toilet Block (01 Nos.) at KUMS Dungarpur 01/MDF/KUM/DPR	21-12-2020	2.63	2.63	04-04-2022		0.00	Notice issued to Contractor
56	Udaipur	Dungarpur	Yard Work	KUMS	Construction of Kiosk, Water Hut & Urinal Block (01 Nos.) each) in KUMS Dungarpur 01/MDF/KUM/DPR	21-12-2020	10.50	10.50	04-04-2022		0.00	Notice issued to Contractor
57	Udaipur	Dungarpur	Yard Work	KUMS	Construction of Gate & Check Post (01 Nos) in KUMS Dungarpur 01/MDF/KUM/DPR	21-12-2020	4.08	4.08	04-04-2022		0.00	Notice issued to Contractor
58	Udaipur	Dungarpur	Yard Work	KUMS	Construction of Water Tank and water Suplly Arrangement at KUMS Dungarpur 01/MDF/KUM/DPR	21-12-2020	4.10	4.10	04-04-2022		0.00	Notice issued to Contractor
59	Udaipur	Dungarpur	Yard Work	KUMS	Special Repair of Farmer Rest House at KUMS Dungarpur 01/MDF/KUM/DPR	21-12-2020	10.84	10.84	04-04-2022		5.21	Finishing work in progress
60	Udaipur	Dungarpur	Yard Work	KUMS	Renovation of office building at sub Yard Aspur Under KUMS Dungarpur 02/MDF/KUM/DPR	21-12-2020	11.25	8.08	12-12-2021		2.71	Finishing work in progress
61	Udaipur	Dungarpur	Yard Work	KUMS	Construction of Remaining Boundary wall, repair and raising of existing boundary wall at KUMS Dungarpur 02/MDF/KUM/DPR	21-12-2020	26.50	19.04	12-12-2021		7.89	Finishing work in progress
62	Udaipur	Dungarpur	Yard Work	KUMS	Reparing of Covered auction platform at Sub Yard Ashpur under KUMS Duungarpur 02/MDF/KUM/DPR	21-12-2020	12.00	8.62	12-12-2021		0.00	Finishing work in progress
63	Udaipur	Dungarpur	Yard Work	KUMS	Cosntruction of Toilet block (01 nos.) at Sub Yard Aspur under KUMS Dungarpur 02/MDF/KUM/DPR	21-12-2020	2.63	1.85	12-12-2021		0.00	Finishing work in progress

S. No.	Divison	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of work	Adm. Sanction		F.S. 2020-21	Stp. Date of Compl.	Actual Date of Compl.	Upto Date	Stage of work / remarks
						Date	Amount					
64	Udaipur	Dungarpur	Yard Work	KUMS	Repair of Water Hut, & Urinal block (01 no. each) at Sub Yard Aspur undr KUMS Dungarpur 02/MDF/KUM/DPR	21-12-2020	3.20	2.27	12-12-2021		0.00	Finishing work in progress
65	Udaipur	Dungarpur	Yard Work	KUMS	Construction of Gate & Check Post (01 Nos) in Sub Yard Aspur KUMS Dungarpur 02/MDF/KUM/DPR	21-12-2020	4.08	2.94	12-12-2021		1.10	Notice issued to Contractor
66	Udaipur	Dungarpur	Yard Work	KUMS	Construction of Tube well, water Tank and water supply arrangement at Sub Yard Aspur under KUMS Dungarpur 02/MDF/KUM/DPR	21-12-2020	4.00	2.88	12-12-2021		1.76	Notice issued to Contractor
67	Udaipur	Dungarpur	Yard Work	KUMS	Repair & Renovation of retail shop (5 nos.) at Sub Yard Aspur under KUMS Dungarpur 02/MDF/KUM/DPR	21-12-2020	3.00	2.12	12-12-2021		0.00	RCC work in progress
68	Udaipur	Dungarpur	Yard Work	KUMS	Construction of Internal B.T. Road in KUMS Dungarpur Pkg. 03/KUMS/DPR	21-12-2020	99.72	59.83	04-03-2022		44.05	Work in progress
69	Udaipur	Dungarpur	Yard Work	KUMS	Construction of Internal B.T. Road at Sub Yard at Ashpur under KUMS Dungarpur 03/MDF/KUM/DPR	21-12-2020	28.62	28.62	04-03-2022		4.03	WBM work complete
					KUMS Dungarpur Total		350.75	258.40			98.28	
70	Udaipur	Udaipur (G)	Ani. Hus.		Construction of Veterinary Sub Centre at MOHAMMAD FALASIYA , RIDF-T-XXIV Pkg. UDR- JHADOL-KHERWADA 09/ 2018-19 Distt. Udaipur	28-12-2018	12.00	1.57	08-03-2020	05-03-2020	10.74	Finalized
71	Udaipur	Udaipur (G)	Ani. Hus.		Construction of Veterinary Sub Centre at ODA , RIDF-T-XXIV Pkg. UDR- JHADOL-KHERWADA 09/ 2018-19 Distt. Udaipur	28-12-2018	12.00	2.08	08-03-2020	05-03-2020	11.03	Finalized
72	Udaipur	Udaipur (G)	Ani. Hus.		Construction of Veterinary Sub Centre at BHICHHIWADA , RIDF-T-XXIV Pkg. UDR- JHADOL-KHERWADA 09/ 2018-19 Distt. Udaipur	28-12-2018	12.00	1.25	08-03-2020	05-03-2020	10.84	Finalized
73	Udaipur	Udaipur (G)	Ani. Hus.		Construction of Veterinary Sub Centre at AAMIWADA , RIDF-T-XXIV Pkg. UDR- JHADOL-KHERWADA 09/ 2018-19 Distt. Udaipur	28-12-2018	12.00	1.34	08-03-2020	05-03-2020	10.92	Finalized
74	Udaipur	Udaipur (G)	Ani. Hus.		Construction of Veterinary Sub Centre at NICHLA MANDAWA , RIDF-T-XXIV Pkg. UDR- JHADOL-KHERWADA 09/ 2018-19 Distt. Udaipur	28-12-2018	12.00	2.70	08-03-2020	05-03-2020	10.54	Finalized
75	Udaipur	Udaipur (G)	Ani. Hus.		Construction of Veterinary Sub Centre at KIKAWAT , RIDF-T-XXIV Pkg. UDR- JHADOL-KHERWADA 09/ 2018-19 Distt. Udaipur	28-12-2018	12.00	1.45	08-03-2020	05-03-2020	10.56	Finalized

S. No.	Divison	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of work	Adm. Sanction		F.S. 2020-21	Stp. Date of Compl.	Actual Date of Compl.	Upto Date	Stage of work / remarks
						Date	Amount					
76	Udaipur	Udaipur (G)	Ani. Hus.		Construction of Veterinary Sub Centre at TOKAR , RIDF-T-XXIV Pkg. UDR- JHADOL-KHERWADA 09/ 2018-19 Distt. Udaipur	28-12-2018	12.00	1.52	08-03-2020	05-03-2020	10.79	Finalized
77	Udaipur	Udaipur (G)	Ani. Hus.		Construction of Veterinary Sub Centre at BADGAVN , RIDF-T-XXIV Pkg. UDR- JHADOL-KHERWADA 09/ 2018-19 Distt. Udaipur	28-12-2018	12.00	1.62	08-03-2020	05-03-2020	10.58	Finalized
78	Udaipur	Udaipur (G)	Ani. Hus.		Construction of Veterinary Sub Centre at BADAWALI , RIDF-T-XXIV Pkg. UDR- JHADOL-KHERWADA 09/ 2018-19 Distt. Udaipur	28-12-2018	12.00	1.60	08-03-2020	05-03-2020	10.59	Finalized
79	Udaipur	Udaipur (G)	Ani. Hus.		Construction of Veterinary Sub Centre at HOLI , RIDF-T-XXIV Pkg. UDR- MAVLI - GOGUNDA - UDR RURAL 10/ 2018-19 Distt. Udaipur	28-12-2018	12.00	2.51	17-06-2020	05-02-2021	10.23	Completed
80	Udaipur	Udaipur (G)	Ani. Hus.		Construction of Veterinary Sub Centre at SINDHU , RIDF-T-XXIV Pkg. UDR- MAVLI - GOGUNDA - UDR RURAL 10/ 2018-19 Distt. Udaipur	28-12-2018	12.00	2.13	17-06-2020	05-01-2021	10.33	Completed
81	Udaipur	Udaipur (G)	Ani. Hus.		Construction of Veterinary Sub Centre at SANGWA , RIDF-T-XXIV Pkg. UDR- MAVLI - GOGUNDA - UDR RURAL 10/ 2018-19 Distt. Udaipur	28-12-2018	12.00	1.60	17-06-2020	05-01-2021	11.50	Completed
82	Udaipur	Udaipur (G)	Ani. Hus.		Construction of Veterinary Sub Centre at GADOLI , RIDF-T-XXIV Pkg. UDR- MAVLI - GOGUNDA - UDR RURAL 10/ 2018-19 Distt. Udaipur	28-12-2018	12.00	2.30	17-06-2020	05-01-2021	10.47	Completed
83	Udaipur	Udaipur (G)	Ani. Hus.		Construction of Veterinary Sub Centre at VIJANWAS , RIDF-T-XXIV Pkg. UDR- MAVLI - GOGUNDA - UDR RURAL 10/ 2018-19 Distt. Udaipur	28-12-2018	12.00	2.35	17-06-2020	05-01-2021	10.19	Completed
84	Udaipur	Udaipur (G)	Ani. Hus.		Construction of Veterinary Sub Centre at DADIYA , RIDF-T-XXIV Pkg. UDR- MAVLI - GOGUNDA - UDR RURAL 10/ 2018-19 Distt. Udaipur	28-12-2018	12.00	3.00	17-06-2020	05-01-2021	11.12	Completed
85	Udaipur	Udaipur (G)	Ani. Hus.		Construction of Veterinary Sub Centre at PUNAWALI , RIDF-T-XXIV Pkg. UDR- MAVLI - GOGUNDA - UDR RURAL 10/ 2018-19 Distt. Udaipur	28-12-2018	12.00	1.92	17-06-2020	03-12-2020	10.47	Completed

S. No.	Divison	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of work	Adm. Sanction		F.S. 2020-21	Stp. Date of Compl.	Actual Date of Compl.	Upto Date	Stage of work / remarks
						Date	Amount					
86	Udaipur	Udaipur (G)	Ani. Hus.		Construction of Veterinary Sub Centre at TARPAL , RIDF-T-XXIV Pkg. UDR- MAVLI - GOGUNDA - UDR RURAL 10/ 2018-19 Distt. Udaipur	28-12-2018	12.00	1.88	17-06-2020	05-01-2021	10.79	Completed
87	Udaipur	Udaipur (G)	Ani. Hus.		Construction of Veterinary Sub Centre at BHOOTALA , RIDF-T-XXIV Pkg. UDR- MAVLI - GOGUNDA - UDR RURAL 10/ 2018-19 Distt. Udaipur	28-12-2018	12.00	1.97	17-06-2020	05-01-2021	10.40	Completed
88	Udaipur	Udaipur (G)	Ani. Hus.		Construction of Veterinary Sub Centre at KADMAL , RIDF-T-XXIV Pkg. UDR- MAVLI - GOGUNDA - UDR RURAL 10/ 2018-19 Distt. Udaipur	28-12-2018	12.00	1.72	17-06-2020	05-01-2021	10.48	Completed
89	Udaipur	Udaipur (G)	Ani. Hus.		Construction of Veterinary Sub Centre at KHAJURI , RIDF-T-XXIV Pkg. UDR- MAVLI - GOGUNDA - UDR RURAL 10/ 2018-19 Distt. Udaipur	28-12-2018	12.00	1.76	17-06-2020	11-11-2020	10.53	Completed
90	Udaipur	Udaipur (G)	Ani. Hus.		Construction of Veterinary Sub Centre at BADI UNDRI , RIDF-T-XXIV Pkg. UDR- MAVLI - GOGUNDA - UDR RURAL 10/ 2018-19 Distt. Udaipur	28-12-2018	12.00	2.11	17-06-2020	11-11-2020	10.49	Completed
91	Udaipur	Udaipur (G)	Ani. Hus.		Construction of Veterinary Sub Centre at SARU , RIDF-T-XXIV Pkg. UDR- MAVLI - GOGUNDA - UDR RURAL 10/ 2018-19 Distt. Udaipur	28-12-2018	12.00	0.03	17-06-2020		0.03	Work Withdwan under clause -32, as site cancelled by AHD vide letter no. 403 dt. 23.06.2021
92	Udaipur	Udaipur (G)	Ani. Hus.		Construction of Veterinary Hospital at PATIYA PADUNA , RIDF-T-XXIV Pkg. UDR- MAVLI - GOGUNDA - UDR RURAL 10/ 2018-19 Distt. Udaipur	28-12-2018	30.00	0.14	17-06-2020		0.14	Plinth level complete
93	Udaipur	Udaipur (G)	Ani. Hus.		Construction of Veterinary Sub Centre at KARAWALI , RIDF-T-XXIV Pkg. UDR- SALUMBER 11/ 2018-19 Distt. Udaipur	28-12-2018	12.00	11.94	06-10-2020		0.06	10% Compensation imposed vide ACE-I, Letter no. 1075-83 dated 24.08.2021. Contractor has given concent letter to re-start the work.In lieu of contractors letter the penalty imposed is kept in abeyance vide letter no. 1707-08/15-11-2021/ACE-I/RSAMB/Jaipur.And instruction issued to contractor to start the work.Work started on 07/12/21 upto DPC level

S. No.	Divison	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of work	Adm. Sanction		F.S. 2020-21	Stp. Date of Compl.	Actual Date of Compl.	Upto Date	Stage of work / remarks
						Date	Amount					
94	Udaipur	Udaipur (G)	Ani. Hus.		Construction of Veterinary Sub Centre at GUDHEL , RIDF-T-XXIV Pkg. UDR- SALUMBER 11/ 2018-19 Distt. Udaipur	28-12-2018	12.00	11.94	06-10-2020		0.06	10% Compensation imposed vide ACE-I, Letter no. 1075-83 dated 24.08.2021. Contractor has given concent letter to re-start the work.In lieu of contractors letter the penalty imposed is kept in abeyance vide letter no. 1707-08/15-11-2021/ACE-I/RSAMB/Jaipur.And instruction issued to contractor to start the work. Work started on 7/12/21 upto DPC level
95	Udaipur	Udaipur (G)	Ani. Hus.		Construction of Veterinary Sub Centre at BAMNIYA , RIDF-T-XXIV Pkg. UDR- SALUMBER 11/ 2018-19 Distt. Udaipur	28-12-2018	12.00	11.94	06-10-2020		0.06	10% Compensation imposed vide ACE-I, Letter no. 1075-83 dated 24.08.2021. Contractor has given concent letter to re-start the work.In lieu of contractors letter the penalty imposed is kept in abeyance vide letter no. 1707-08/15-11-2021/ACE-I/RSAMB/Jaipur.And instruction issued to contractor to start the work
96	Udaipur	Udaipur (G)	Ani. Hus.		Construction of Veterinary Sub Centre at JAMBUDA , RIDF-T-XXIV Pkg. UDR- SALUMBER 11/ 2018-19 Distt. Udaipur	28-12-2018	12.00	11.94	06-10-2020		0.06	10% Compensation imposed vide ACE-I, Letter no. 1075-83 dated 24.08.2021. Contractor has given concent letter to re-start the work.In lieu of contractors letter the penalty imposed is kept in abeyance vide letter no. 1707-08/15-11-2021/ACE-I/RSAMB/Jaipur.And instruction issued to contractor to start the work

S. No.	Divison	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of work	Adm. Sanction		F.S. 2020-21	Stp. Date of Compl.	Actual Date of Compl.	Upto Date	Stage of work / remarks
						Date	Amount					
97	Udaipur	Udaipur (G)	Ani. Hus.		Construction of Veterinary Sub Centre at SEMAL , RIDF-T-XXIV Pkg. UDR- SALUMBER 11/ 2018-19 Distt. Udaipur	28-12-2018	12.00	11.94	06-10-2020		0.06	10% Compensation imposed vide ACE-I, Letter no. 1075-83 dated 24.08.2021. Contractor has given concent letter to re-start the work.In lieu of contractors letter the penalty imposed is kept in abeyance vide letter no. 1707-08/15-11-2021/ACE-I/RSAMB/Jaipur.And instruction issued to contractor to start the work
98	Udaipur	Udaipur (G)	Ani. Hus.		Construction of Veterinary Sub Centre at SINGHATWARA , RIDF-T-XXIV Pkg. UDR- SALUMBER 11/ 2018-19 Distt. Udaipur	28-12-2018	12.00	11.95	06-10-2020		0.05	10% Compensation imposed vide ACE-I, Letter no. 1075-83 dated 24.08.2021. Contractor has given concent letter to re-start the work.In lieu of contractors letter the penalty imposed is kept in abeyance vide letter no. 1707-08/15-11-2021/ACE-I/RSAMB/Jaipur.And instruction issued to contractor to start the work. Work started on 04/12/21 upto DPC level
99	Udaipur	Udaipur (G)	Ani. Hus.		Construction of Veterinary Sub Centre at KATANVADA , RIDF-T-XXIV Pkg. UDR- SALUMBER 11/ 2018-19 Distt. Udaipur	28-12-2018	12.00	11.95	06-10-2020		0.05	10% Compensation imposed vide ACE-I, Letter no. 1075-83 dated 24.08.2021. Contractor has given concent letter to re-start the work.In lieu of contractors letter the penalty imposed is kept in abeyance vide letter no. 1707-08/15-11-2021/ACE-I/RSAMB/Jaipur.And instruction issued to contractor to start the work.Work started on 22/12/21 RR masonry f/p complete

S. No.	Divison	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of work	Adm. Sanction		F.S. 2020-21	Stp. Date of Compl.	Actual Date of Compl.	Upto Date	Stage of work / remarks
						Date	Amount					
100	Udaipur	Udaipur (G)	Ani. Hus.		Construction of Veterinary Sub Centre at SURKHAND KA KHERA , RIDF-T-XXIV Pkg. UDR- SALUMBER 11/ 2018-19 Distt. Udaipur	28-12-2018	12.00	11.95	06-10-2020		0.05	10% Compensation imposed vide ACE-I, Letter no. 1075-83 dated 24.08.2021. Contractor has given concent letter to re-start the work.In lieu of contractors letter the penalty imposed is kept in abeyance vide letter no. 1707-08/15-11-2021/ACE-I/RSAMB/Jaipur.And instruction issued to contractor to start the work. work started on16/12/21.RR masonry upto f/p complete
101	Udaipur	Udaipur (G)	Ani. Hus.		Construction of Veterinary Sub Centre at NATHARA , RIDF-T-XXIV Pkg. UDR- SALUMBER 11/ 2018-19 Distt. Udaipur	28-12-2018	12.00	11.95	06-10-2020		0.05	10% Compensation imposed vide ACE-I, Letter no. 1075-83 dated 24.08.2021. Contractor has given concent letter to re-start the work.In lieu of contractors letter the penalty imposed is kept in abeyance vide letter no. 1707-08/15-11-2021/ACE-I/RSAMB/Jaipur.And instruction issued to contractor to start the work.Land bot suitable for sub centre
102	Udaipur	Udaipur (G)	Ani. Hus.		Construction of Veterinary Sub Centre at BEHUTI , RIDF-T-XXIV Pkg. UDR- SALUMBER 11/ 2018-19 Distt. Udaipur	28-12-2018	12.00	11.95	06-10-2020		0.05	10% Compensation imposed vide ACE-I, Letter no. 1075-83 dated 24.08.2021. Contractor has given concent letter to re-start the work.In lieu of contractors letter the penalty imposed is kept in abeyance vide letter no. 1707-08/15-11-2021/ACE-I/RSAMB/Jaipur.And instruction issued to contractor to start the work

S. No.	Divison	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of work	Adm. Sanction		F.S. 2020-21	Stp. Date of Compl.	Actual Date of Compl.	Upto Date	Stage of work / remarks
						Date	Amount					
103	Udaipur	Udaipur (G)	Ani. Hus.		Construction of Veterinary Sub Centre at DELVAS , RIDF-T-XXIV Pkg. UDR- SALUMBER 11/ 2018-19 Distt. Udaipur	28-12-2018	12.00	11.95	06-10-2020		0.05	10% Compensation imposed vide ACE-I, Letter no. 1075-83 dated 24.08.2021. Contractor has given concent letter to re-start the work.In lieu of contractors letter the penalty imposed is kept in abeyance vide letter no. 1707-08/15-11-2021/ACE-I/RSAMB/Jaipur.And instruction issued to contractor to start the work
104	Udaipur	Udaipur (G)	Ani. Hus.		Construction of Veterinary Sub Centre at DEVPURA , RIDF-T-XXIV Pkg. UDR- SALUMBER 11/ 2018-19 Distt. Udaipur	28-12-2018	12.00	11.95	06-10-2020		0.05	10% Compensation imposed vide ACE-I, Letter no. 1075-83 dated 24.08.2021. Contractor has given concent letter to re-start the work.In lieu of contractors letter the penalty imposed is kept in abeyance vide letter no. 1707-08/15-11-2021/ACE-I/RSAMB/Jaipur.And instruction issued to contractor to start the work. Jungle clearance in progress
105	Udaipur	Udaipur (G)	Ani. Hus.		Construction of Veterinary Sub Centre at PILADAR , RIDF-T-XXIV Pkg. UDR- SALUMBER 11/ 2018-19 Distt. Udaipur	28-12-2018	12.00	11.96	06-10-2020		0.04	10% Compensation imposed vide ACE-I, Letter no. 1075-83 dated 24.08.2021. Contractor has given concent letter to re-start the work.In lieu of contractors letter the penalty imposed is kept in abeyance vide letter no. 1707-08/15-11-2021/ACE-I/RSAMB/Jaipur.And instruction issued to contractor to start the work

S. No.	Divison	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of work	Adm. Sanction		F.S. 2020-21	Stp. Date of Compl.	Actual Date of Compl.	Upto Date	Stage of work / remarks
						Date	Amount					
106	Udaipur	Udaipur (G)	Ani. Hus.		Construction of Veterinary Sub Centre at NIMBORA , RIDF-T-XXIV Pkg. UDR- SALUMBER 11/ 2018-19 Distt. Udaipur	28-12-2018	12.00	11.97	06-10-2020		0.03	10% Compensation imposed vide ACE-I, Letter no. 1075-83 dated 24.08.2021. Contractor has given concent letter to re-start the work.In lieu of contractors letter the penalty imposed is kept in abeyance vide letter no. 1707-08/15-11-2021/ACE-I/RSAMB/Jaipur.And instruction issued to contractor to start the work. Work not started
107	Udaipur	Udaipur (G)	Ani. Hus.		Construction of Veterinary Sub Centre at CHVAND , RIDF-T-XXIV Pkg. UDR- SALUMBER 11/ 2018-19 Distt. Udaipur	28-12-2018	12.00	11.98	06-10-2020		0.02	10% Compensation imposed vide ACE-I, Letter no. 1075-83 dated 24.08.2021. Contractor has given concent letter to re-start the work.In lieu of contractors letter the penalty imposed is kept in abeyance vide letter no. 1707-08/15-11-2021/ACE-I/RSAMB/Jaipur.And instruction issued to contractor to start the work. work Work started on18/12/21.RR masonry upto f/p complete
108	Udaipur	Rajsamand	Ani. Hus.		Construction of Veterinary Sub Centre at BARAN , RIDF-T-XXIV Distt. Udaipur	28-12-2018	12.00	12.00	01-05-2022		4.16	S/S Brick masonry upto sill level complete
109	Udaipur	Rajsamand	Ani. Hus.		Construction of Veterinary Sub Centre at MODI , RIDF-T-XXIV Distt. Udaipur	28-12-2018	12.00	12.00	21-05-2022			Roof level complete
110	Udaipur	Rajsamand	Ani. Hus.		Construction of Veterinary Sub Centre at DHUDHIYA, RIDF-T-XXIV Distt. Udaipur	28-12-2018	12.00	12.00	21-05-2022		0.03	Roof casted
111	Udaipur	Rajsamand	Ani. Hus.		Construction of Veterinary Sub Centre at DUNGAR KHEDA, RIDF-T-XXIV Pkg. RJS- BHIM 06(A)/ 2018-19 Distt. Rajsamand	28-12-2018	12.00	11.88	05-06-2020	04-02-2021	10.85	Finalized
112	Udaipur	Rajsamand	Ani. Hus.		Construction of Veterinary Sub Centre at BORVA, RIDF-T-XXIV Pkg. RJS- BHIM 06(A)// 2018-19 Distt. Rajsamand	28-12-2018	12.00	6.58	05-06-2020	04-02-2021	10.31	Finalized
113	Udaipur	Rajsamand	Ani. Hus.		Construction of Veterinary Sub Centre at LASADIYA, RIDF-T-XXIV Pkg. RJS- BHIM 06(A)// 2018-19 Distt. Rajsamand	28-12-2018	12.00	7.88	05-06-2020	04-02-2021	9.69	Finalized
114	Udaipur	Rajsamand	Ani. Hus.		Construction of Veterinary Sub Centre at JASSA KHEDA, RIDF-T-XXIV Pkg. RJS- BHIM 06(A)// 2018-19 Distt. Rajsamand	28-12-2018	12.00	0.06	05-06-2020		0.06	Work Withdwan due to Land non-availability under clause -32

S. No.	Divison	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of work	Adm. Sanction		F.S. 2020-21	Stp. Date of Compl.	Actual Date of Compl.	Upto Date	Stage of work / remarks
						Date	Amount					
115	Udaipur	Rajsamand	Ani. Hus.		Construction of Veterinary Sub Centre at THANETA , RIDF-T-XXIV Pkg. RJS- BHIM 06(A)// 2018-19 Distt. Rajsamand	28-12-2018	12.00	7.08	05-06-2020	04-02-2021	12.00	Finalized
116	Udaipur	Rajsamand	Ani. Hus.		Construction of Veterinary Sub Centre at TOGI , RIDF-T-XXIV Pkg. RJS- BHIM 06(A)// 2018-19 Distt. Rajsamand	28-12-2018	12.00	9.37	05-06-2020	04-02-2021	11.33	Finalized
117	Udaipur	Rajsamand	Ani. Hus.		Construction of Veterinary Sub Centre at PANOTIYA , RIDF-T-XXIV Pkg. RJS- BHIM 06 (A)/ 2018-19 Distt. Rajsamand	28-12-2018	0.00	0.00	05-06-2020			Work Withdwan due to Land non-availability under clause -32
118	Udaipur	Rajsamand	Ani. Hus.		Construction of Veterinary Sub Centre at MAAD , RIDF-T-XXIV Pkg. RJS- BHIM 06 (B)/ 2018-19 Distt. Rajsamand	28-12-2018	12.00	7.11	07-08-2020	06-02-2021	11.21	Finalized
119	Udaipur	Rajsamand	Ani. Hus.		Construction of Veterinary Sub Centre at TOKRA , RIDF-T-XXIV Pkg. RJS- BHIM 06 (B)/ 2018-19 Distt. Rajsamand	28-12-2018	12.00	0.07	07-08-2020		0.07	Work Withdwan due to Land non-availability under clause -32
120	Udaipur	Rajsamand	Ani. Hus.		Construction of Veterinary Sub Centre at KANKROD , RIDF-T-XXIV Pkg. RJS- BHIM 06 (B)/ 2018-19 Distt. Rajsamand	28-12-2018	12.00	1.53	07-08-2020	06-02-2021	10.00	Finalized
121	Udaipur	Rajsamand	Ani. Hus.		Construction of Veterinary Sub Centre at DAULPURA , RIDF-T-XXIV Pkg. RJS- BHIM 06 (B)/ 2018-19 Distt. Rajsamand	28-12-2018	12.00	0.05	07-08-2020		0.05	Work Withdwan due to Land non-availability under clause -32
122	Udaipur	Rajsamand	Ani. Hus.		Construction of Veterinary Sub Centre at ARJUN GARH , RIDF-T-XXIV Pkg. RJS- BHIM 06 (B)/ 2018-19 Distt. Rajsamand	28-12-2018	12.00	2.04	07-08-2020	06-02-2021	10.66	Finalized
123	Udaipur	Rajsamand	Ani. Hus.		Construction of Veterinary Sub Centre at NARANA , RIDF-T-XXIV Pkg. RJS- BHIM 06 (B)/ 2018-19 Distt. Rajsamand	28-12-2018	12.00	2.18	07-08-2020	06-02-2021	10.85	Finalized
124	Udaipur	Rajsamand	Ani. Hus.		Construction of Veterinary Sub Centre at SALIYA KHEDA , RIDF-T-XXIV Pkg. RJS- BHIM 06 (B)/ 2018-19 Distt. Rajsamand	28-12-2018	12.00	0.03	07-08-2020		0.03	Work Withdwan due to Land non-availability under clause -32
125	Udaipur	Rajsamand	Ani. Hus.		Construction of Veterinary Sub Centre at KHAKHARMALA , RIDF-T-XXIV Pkg. RJS- RJS-KHUMBHALGARH 07/ 2018-19 Distt. Rajsamand	28-12-2018	12.00	8.71	08-03-2020		3.29	Upto Roof Level masonry complete
126	Udaipur	Rajsamand	Ani. Hus.		Construction of Veterinary Sub Centre at SUKARR , RIDF-T-XXIV Pkg. RJS- RJS-KHUMBHALGARH 07/ 2018-19 Distt. Rajsamand	28-12-2018	12.00	3.53	08-03-2020		8.47	Finishing work in progress
127	Udaipur	Rajsamand	Ani. Hus.		Construction of Veterinary Sub Centre at SANGATHKALA , RIDF-T-XXIV Pkg. RJS- RJS-KHUMBHALGARH 07/ 2018-19 Distt. Rajsamand	28-12-2018	12.00	3.77	08-03-2020	08-03-2020	8.23	Completed

S. No.	Divison	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of work	Adm. Sanction		F.S. 2020-21	Stp. Date of Compl.	Actual Date of Compl.	Upto Date	Stage of work / remarks
						Date	Amount					
128	Udaipur	Rajsamand	Ani. Hus.		Construction of Veterinary Sub Centre at SUNDARCHA , RIDF-T-XXIV Pkg. RJS- RJS- KHUMBHALGARH 07/ 2018-19 Distt. Rajsamand	28-12-2018	12.00	2.74	08-03-2020		9.26	Finishing work in progress
129	Udaipur	Rajsamand	Ani. Hus.		Construction of Veterinary Hospital at JHOR , RIDF-T-XXIV Pkg. RJS- RJS-KHUMBHALGARH 07/ 2018-19 Distt. Rajsamand	28-12-2018	30.00	29.88	08-03-2020		11.51	Plaster work Complete
130	Udaipur	Rajsamand	Ani. Hus.		Construction of Veterinary Sub Centre at FIYAWADI , RIDF-T-XXIV Pkg. RJS- NATHDWARA 08/ 2018-19 Distt. Rajsamand	28-12-2018	12.00	5.13	17-06-2020		6.87	Plaster Complete & flooring in progress
131	Udaipur	Rajsamand	Ani. Hus.		Construction of Veterinary Sub Centre at BORAZ , RIDF-T-XXIV Pkg. RJS- NATHDWARA 08/ 2018-19 Distt. Rajsamand	28-12-2018	12.00	8.30	17-06-2020		3.7	Lintel Level complete and Court Stay
132	Udaipur	Rajsamand	Ani. Hus.		Construction of Veterinary Sub Centre at AATMA , RIDF-T-XXIV Pkg. RJS- NATHDWARA 08/ 2018-19 Distt. Rajsamand	28-12-2018	12.00	2.84	17-06-2020		9.16	Work almost complete
133	Udaipur	Rajsamand	Ani. Hus.		Construction of Veterinary Sub Centre at KHADBAMANIY , RIDF-T-XXIV Pkg. RJS- NATHDWARA 08/ 2018-19 Distt. Rajsamand	28-12-2018	12.00	9.17	17-06-2020		5.22	Plaster work in progress
134	Udaipur	Rajsamand	Ani. Hus.		Construction of Veterinary Sub Centre at PAKHAND , RIDF-T-XXIV Pkg. RJS- NATHDWARA 08/ 2018-19 Distt. Rajsamand	28-12-2018	12.00	3.83	17-06-2020		8.17	Colour work to be done
135	Udaipur	Rajsamand	Ani. Hus.		Construction of Veterinary Sub Centre at NEGADIYA , RIDF-T-XXIV Pkg. RJS- NATHDWARA 08/ 2018-19 Distt. Rajsamand	28-12-2018	12.00	3.20	17-06-2020		8.8	Work almost complete
136	Udaipur	Rajsamand	Ani. Hus.		Construction of Veterinary Sub Centre at UTHARDA , RIDF-T-XXIV Pkg. RJS- NATHDWARA 08/ 2018-19 Distt. Rajsamand	28-12-2018	12.00	3.12	17-06-2020		8.88	Work almost complete
137	Udaipur	Rajsamand	Ani. Hus.		Construction of Veterinary Sub Centre at LAL MADRI , RIDF-T-XXIV Pkg. RJS- NATHDWARA 08/ 2018-19 Distt. Rajsamand	28-12-2018	12.00	5.86	17-06-2020		6.14	Almost Complete
138	Udaipur	Rajsamand	Ani. Hus.		Construction of Veterinary Sub Centre at GHODACH , RIDF-T-XXIV Pkg. RJS- NATHDWARA 08/ 2018-19 Distt. Rajsamand	28-12-2018	12.00	9.32	17-06-2020		5.37	Almost Complete
139	Udaipur	Rajsamand	Ani. Hus.		Construction of Veterinary Sub Centre at DHANERIYA , RIDF-T-XXIV Pkg. RJS- NATHDWARA 08/ 2018-19 Distt. Rajsamand	28-12-2018	12.00	3.82	17-06-2020		8.18	Colour work in progress
140	Udaipur	Rajsamand	Ani. Hus.		Construction of Veterinary Sub Centre at RAJPURA , RIDF-T-XXIV Pkg. RJS- NATHDWARA 08/ 2018-19 Distt. Rajsamand	28-12-2018	12.00	11.97	17-06-2020		5.37	Roof Casted and plaster to be done

S. No.	Divison	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of work	Adm. Sanction		F.S. 2020-21	Stp. Date of Compl.	Actual Date of Compl.	Upto Date	Stage of work / remarks
						Date	Amount					
141	Udaipur	Rajsamand	Ani. Hus.		Construction of Veterinary Sub Centre at CHARANA , RIDF-T-XXIV Pkg. RJS- NATHDWARA 08/ 2018-19 Distt. Rajsamand	28-12-2018	12.00	3.25	17-06-2020		8.75	Colour work in progress
142	Udaipur	Rajsamand	Ani. Hus.		Construction of Veterinary Sub Centre at OODA , RIDF-T-XXIV Pkg. RJS- NATHDWARA 08/ 2018-19 Distt. Rajsamand	28-12-2018	12.00	4.85	17-06-2020		7.15	Plaster and flooring & colour to be done
143	Udaipur	Dungarpur	Ani. Hus.		Construction of Veterinary Sub Centre at KUNDIYA , RIDF-T-XXIV Pkg. RJS- NATHDWARA 08/ 2018-19 Distt. Rajsamand	28-12-2018	12.00	11.97	17-06-2020		4.35	Roof Casted and plaster work in progress
144	Udaipur	Dungarpur	Ani. Hus.		Construction of Veterinary Sub Centre at GOGATHALA , RIDF-T-XXIV Pkg. RJS- NATHDWARA 08/ 2018-19 Distt. Rajsamand	28-12-2018	12.00	4.13	17-06-2020		7.87	Almost Complete
145	Udaipur	Dungarpur	Ani. Hus.		Construction of Veterinary Sub Centre at JUNDA , RIDF-T-XXIV Pkg. RJS- NATHDWARA 08/ 2018-19 Distt. Rajsamand	28-12-2018	12.00	11.97	17-06-2020		5.25	Almost Complete
146	Udaipur	Dungarpur	Ani. Hus.		Construction of Veterinary Sub Centre at OADA BADA, RIDF-T-XXIV Pkg. DPR- DPR 03(A) / 2018-19 Distt. Dungarpur	28-12-2018	12.00	11.97	16-06-2020		0.03	2&3 (C) imposed vide ACE-I, letter no. 1205-06 dated 09.09.2021. Contractor has requested to keep the action taken in abeyance and willing to Re-start the work. Permission from ACE-I, received vide letter no. 1808-09 dt. 25.11.2021 to keep 2&3 (C) in abeyance. Sill level work in progress
147	Udaipur	Dungarpur	Ani. Hus.		Construction of Veterinary Sub Centre at DHAMLAT FALA , RIDF-T-XXIV Pkg. 03(A) / 2018-19 Distt. Dungarpur	28-12-2018	12.00	8.77	16-06-2020		3.23	2&3 (C) imposed vide ACE-I, letter no. 1205-06 dated 09.09.2021. Contractor has requested to keep the action taken in abeyance and willing to Re-start the work. Permission from ACE-I, received vide letter no. 1808-09 dt. 25.11.2021 to keep 2&3 (C) in abeyance. Roof casted & finishing work in progress

S. No.	Divison	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of work	Adm. Sanction		F.S. 2020-21	Stp. Date of Compl.	Actual Date of Compl.	Upto Date	Stage of work / remarks
						Date	Amount					
148	Udaipur	Dungarpur	Ani. Hus.		Construction of Veterinary Sub Centre at DHAMOD , RIDF-T-XXIV Pkg. DPR- DPR 03 (A)/ 2018-19 Distt. Dungarpur	28-12-2018	12.00	8.86	16-06-2020		3.14	2&3 (C) imposed vide ACE-I, letter no. 1205-06 dated 09.09.2021. Contractor has requested to keep the action taken in abeyance and willing to Re-start the work. Permission from ACE-I, received vide letter no. 1808-09 dt. 25.11.2021 to keep 2&3 (C) in abeyance. Roof casted & finishing work in progress
149	Udaipur	Dungarpur	Ani. Hus.		Construction of Veterinary Sub Centre at BILPAN , RIDF-T-XXIV Pkg. DPR- DPR 03 (A)/ 2018-19 Distt. Dungarpur	28-12-2018	12.00	8.94	16-06-2020		3.06	2&3 (C) imposed vide ACE-I, letter no. 1205-06 dated 09.09.2021. Contractor has requested to keep the action taken in abeyance and willing to Re-start the work. Permission from ACE-I, received vide letter no. 1808-09 dt. 25.11.2021 to keep 2&3 (C) in abeyance. Already seal level completed, but not restarted due to local problem of labour & material
150	Udaipur	Dungarpur	Ani. Hus.		Construction of Veterinary Sub Centre at BAROTHI VIDHI CHAK, RIDF-T-XXIV Pkg. DPR- DPR 03(A) / 2018-19 Distt. Dungarpur	28-12-2018	12.00	11.97	16-06-2020		0.03	2&3 (C) imposed vide ACE-I, letter no. 1205-06 dated 09.09.2021. Contractor has requested to keep the action taken in abeyance and willing to Re-start the work. Permission from ACE-I, received vide letter no. 1808-09 dt. 25.11.2021 to keep 2&3 (C) in abeyance. Land dispute
151	Udaipur	Dungarpur	Ani. Hus.		Construction of Veterinary Sub Centre at LAMBA BHATDA, RIDF-T-XXIV Pkg. DPR- DPR 03(A) / 2018-19 Distt. Dungarpur	28-12-2018	12.00	10.53	16-06-2020		1.47	2&3 (C) imposed vide ACE-I, letter no. 1205-06 dated 09.09.2021. Contractor has requested to keep the action taken in abeyance and willing to Re-start the work. Permission from ACE-I, received vide letter no. 1808-09 dt. 25.11.2021 to keep 2&3 (C) in abeyance .Land dispute

S. No.	Divison	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of work	Adm. Sanction		F.S. 2020-21	Stp. Date of Compl.	Actual Date of Compl.	Upto Date	Stage of work / remarks
						Date	Amount					
152	Udaipur	Dungarpur	Ani. Hus.		Construction of Veterinary Sub Centre at KHAJURI RIDF-T-XXIV Pkg. DPR- DPR 03(A) / 2018-19 Distt. Dungarpur	28-12-2018	12.00	11.97	16-06-2020		0.03	2&3 (C) imposed vide ACE-I, letter no. 1205-06 dated 09.09.2021. Contractor has requested to keep the action taken in abeyance and willing to Re-start the work. Permission from ACE-I, received vide letter no. 1808-09 dt. 25.11.2021 to keep 2&3 (C) in abeyance. Land dispute
153	Udaipur	Dungarpur	Ani. Hus.		Construction of Veterinary Sub Centre at JALARA RIDF-T-XXIV Pkg. DPR- DPR 03(A) / 2018-19 Distt. Dungarpur	28-12-2018	12.00	9.54	16-06-2020		2.46	2&3 (C) imposed vide ACE-I, letter no. 1205-06 dated 09.09.2021. Contractor has requested to keep the action taken in abeyance and willing to Re-start the work. Permission from ACE-I, received vide letter no. 1808-09 dt. 25.11.2021 to keep 2&3 (C) in abeyance. Super structure work in progress
154	Udaipur	Dungarpur	Ani. Hus.		Construction of Veterinary Sub Centre at MALMATHA RIDF-T-XXIV Pkg. DPR- DPR 03(A) / 2018-19 Distt. Dungarpur	28-12-2018	12.00	9.03	16-06-2020		2.97	2&3 (C) imposed vide ACE-I, letter no. 1205-06 dated 09.09.2021. Contractor has requested to keep the action taken in abeyance and willing to Re-start the work. Permission from ACE-I, received vide letter no. 1808-09 dt. 25.11.2021 to keep 2&3 (C) in abeyance. After DPC not started.
155	Udaipur	Dungarpur	Ani. Hus.		Construction of Veterinary Sub Centre at GED RIDF-T-XXIV Pkg. DPR- DPR 03(A) / 2018-19 Distt. Dungarpur	28-12-2018	12.00	8.43	16-06-2020		3.57	2&3 (C) imposed vide ACE-I, letter no. 1205-06 dated 09.09.2021. Contractor has requested to keep the action taken in abeyance and willing to Re-start the work. Permission from ACE-I, received vide letter no. 1808-09 dt. 25.11.2021 to keep 2&3 (C) in abeyance. Sill level completed, but not restarted.

S. No.	Divison	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of work	Adm. Sanction		F.S. 2020-21	Stp. Date of Compl.	Actual Date of Compl.	Upto Date	Stage of work / remarks
						Date	Amount					
156	Udaipur	Dungarpur	Ani. Hus.		Construction of Veterinary Sub Centre at GALNDER RIDF-T-XXIV Pkg. DPR- DPR 03(A) / 2018-19 Distt. Dungarpur	28-12-2018	12.00	8.69	16-06-2020		3.31	2&3 (C) imposed vide ACE-I, letter no. 1205-06 dated 09.09.2021. Contractor has requested to keep the action taken in abeyance and willing to Re-start the work. Permission from ACE-I, received vide letter no. 1808-09 dt. 25.11.2021 to keep 2&3 (C) in abeyance. Roof casted and finishing work in progress
157	Udaipur	Dungarpur	Ani. Hus.		Construction of Veterinary Sub Centre at PAL BASSI RIDF-T-XXIV Pkg. DPR- DPR 03(A) / 2018-19 Distt. Dungarpur	28-12-2018	12.00	8.83	16-06-2020		3.17	2&3 (C) imposed vide ACE-I, letter no. 1205-06 dated 09.09.2021. Contractor has requested to keep the action taken in abeyance and willing to Re-start the work. Permission from ACE-I, received vide letter no. 1808-09 dt. 25.11.2021 to keep 2&3 (C) in abeyance. Lintel level work in progress
158	Udaipur	Dungarpur	Ani. Hus.		Construction of Veterinary Sub Centre at DAMADI RIDF-T-XXIV Pkg. DPR- DPR 03 (B)/ 2018-19 Distt. Dungarpur	28-12-2018	12.00	11.97	16-06-2020		0.03	2&3 (C) imposed vide ACE-I, letter no. 1205-06 dated 09.09.2021. Contractor has requested to keep the action taken in abeyance and willing to Re-start the work. Permission from ACE-I, received vide letter no. 1709-10 dt. 15.11.2021 to keep 2&3 (C) in abeyance. DPC work in progress
159	Udaipur	Dungarpur	Ani. Hus.		Construction of Veterinary Sub Centre at VALOTA RIDF-T-XXIV Pkg. DPR- DPR 03 (B)/ 2018-19 Distt. Dungarpur	28-12-2018	12.00	8.58	16-06-2020		3.42	2&3 (C) imposed vide ACE-I, letter no. 1205-06 dated 09.09.2021. Contractor has requested to keep the action taken in abeyance and willing to Re-start the work. Permission from ACE-I, received vide letter no. 1709-10 dt. 15.11.2021 to keep 2&3 (C) in abeyance. DPC work in progress

S. No.	Divison	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of work	Adm. Sanction		F.S. 2020-21	Stp. Date of Compl.	Actual Date of Compl.	Upto Date	Stage of work / remarks
						Date	Amount					
160	Udaipur	Dungarpur	Ani. Hus.		Construction of Veterinary Sub Centre at PALGAMDI RIDF-T-XXIV Pkg. DPR- DPR 03 (B)/ 2018-19 Distt. Dungarpur	28-12-2018	12.00	9.14	16-06-2020		2.86	2&3 (C) imposed vide ACE-I, letter no. 1205-06 dated 09.09.2021. Contractor has requested to keep the action taken in abeyance and willing to Re-start the work. Permission from ACE-I, received vide letter no. 1709-10 dt. 15.11.2021 to keep 2&3 (C) in abeyance. After sill level completed, but not restarted.
161	Udaipur	Dungarpur	Ani. Hus.		Construction of Veterinary Sub Centre at GUMANPURA RIDF-T-XXIV Pkg. DPR- DPR 03 (B)/ 2018-19 Distt. Dungarpur	28-12-2018	12.00	10.16	16-06-2020		1.84	2&3 (C) imposed vide ACE-I, letter no. 1205-06 dated 09.09.2021. Contractor has requested to keep the action taken in abeyance and willing to Re-start the work. Permission from ACE-I, received vide letter no. 1709-10 dt. 15.11.2021 to keep 2&3 (C) in abeyance. Roof casted finishing work in progress
162	Udaipur	Dungarpur	Ani. Hus.		Construction of Veterinary Sub Centre at VAGDARI RIDF-T-XXIV Pkg. DPR- DPR 03 (B)/ 2018-19 Distt. Dungarpur	28-12-2018	12.00	11.97	16-06-2020		0.03	2&3 (C) imposed vide ACE-I, letter no. 1205-06 dated 09.09.2021. Contractor has requested to keep the action taken in abeyance and willing to Re-start the work. Permission from ACE-I, received vide letter no. 1709-10 dt. 15.11.2021 to keep 2&3 (C) in abeyance. Work Started but local Sarpanch and other pepole oppose and change new land.
163	Udaipur	Dungarpur	Ani. Hus.		Construction of Veterinary Sub Centre at PAGARA RIDF-T-XXIV Pkg. DPR- DPR 03 (B)/ 2018-19 Distt. Dungarpur	28-12-2018	12.00	8.64	16-06-2020		3.36	2&3 (C) imposed vide ACE-I, letter no. 1205-06 dated 09.09.2021. Contractor has requested to keep the action taken in abeyance and willing to Re-start the work. Permission from ACE-I, received vide letter no. 1709-10 dt. 15.11.2021 to keep 2&3 (C) in abeyance. Roof casted finishing work in progress

S. No.	Divison	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of work	Adm. Sanction		F.S. 2020-21	Stp. Date of Compl.	Actual Date of Compl.	Upto Date	Stage of work / remarks
						Date	Amount					
164	Udaipur	Dungarpur	Ani. Hus.		Construction of Veterinary Sub Centre at MATHU GAMDAPAL RIDF-T-XXIV Pkg. DPR- DPR 03 (B)/ 2018-19 Distt. Dungarpur	28-12-2018	12.00	11.97	16-06-2020		0.03	2&3 (C) imposed vide ACE-I, letter no. 1205-06 dated 09.09.2021. Contractor has requested to keep the action taken in abeyance and willing to Re-start the work. Permission from ACE-I, received vide letter no. 1709-10 dt. 15.11.2021 to keep 2&3 (C) in abeyance. Land dispute
165	Udaipur	Dungarpur	Ani. Hus.		Construction of Veterinary Sub Centre at ROHAN WADA RIDF-T-XXIV Pkg. DPR- DPR 03 (B)/ 2018-19 Distt. Dungarpur	28-12-2018	12.00	8.37	16-06-2020		3.63	2&3 (C) imposed vide ACE-I, letter no. 1205-06 dated 09.09.2021. Contractor has requested to keep the action taken in abeyance and willing to Re-start the work. Permission from ACE-I, received vide letter no. 1709-10 dt. 15.11.2021 to keep 2&3 (C) in abeyance. Roof level complete RCC roof work in progress
166	Udaipur	Dungarpur	Ani. Hus.		Construction of Veterinary Sub Centre at GHODAKHARA RIDF-T-XXIV Pkg. DPR- DPR 03 (B)/ 2018-19 Distt. Dungarpur	28-12-2018	12.00	11.97	16-06-2020		0.03	2&3 (C) imposed vide ACE-I, letter no. 1205-06 dated 09.09.2021. Contractor has requested to keep the action taken in abeyance and willing to Re-start the work. Permission from ACE-I, received vide letter no. 1709-10 dt. 15.11.2021 to keep 2&3 (C) in abeyance. Land dispute
167	Udaipur	Dungarpur	Ani. Hus.		Construction of Veterinary Sub Centre at RAINTA RIDF-T-XXIV Pkg. DPR- DPR 03 (B)/ 2018-19 Distt. Dungarpur	28-12-2018	12.00	7.17	16-06-2020		4.83	2&3 (C) imposed vide ACE-I, letter no. 1205-06 dated 09.09.2021. Contractor has requested to keep the action taken in abeyance and willing to Re-start the work. Permission from ACE-I, received vide letter no. 1709-10 dt. 15.11.2021 to keep 2&3 (C) in abeyance. Roof casted , finishing work in progress

S. No.	Divison	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of work	Adm. Sanction		F.S. 2020-21	Stp. Date of Compl.	Actual Date of Compl.	Upto Date	Stage of work / remarks
						Date	Amount					
168	Udaipur	Dungarpur	Ani. Hus.		Construction of Veterinary Sub Centre at KABJA RIDF-T-XXIV Pkg. DPR- DPR 03 (B)/ 2018-19 Distt. Dungarpur	28-12-2018	12.00	11.98	16-06-2020		0.02	2&3 (C) imposed vide ACE-I, letter no. 1205-06 dated 09.09.2021. Contractor has requested to keep the action taken in abeyance and willing to Re-start the work. Permission from ACE-I, received vide letter no. 1709-10 dt. 15.11.2021 to keep 2&3 (C) in abeyance. Land dispute
169	Udaipur	Dungarpur	Ani. Hus.		Construction of Veterinary Sub Centre at BHADAR RIDF-T-XXIV Pkg. DPR- CHORAASI 04/ 2018-19 Distt. Dungarpur	28-12-2018	12.00	7.86	12-06-2020	12-06-2020	4.14	Complete & to be finalized
170	Udaipur	Dungarpur	Ani. Hus.		Construction of Veterinary Sub Centre at BADGAMA RIDF-T-XXIV Pkg. DPR- CHORAASI 04/ 2018-19 Distt. Dungarpur	28-12-2018	12.00	3.16	12-06-2020	12-06-2020	8.84	Complete & to be finalized
171	Udaipur	Dungarpur	Ani. Hus.		Construction of Veterinary Sub Centre at BODMLI RIDF-T-XXIV Pkg. DPR- CHORAASI 04/ 2018-19 Distt. Dungarpur	28-12-2018	12.00	6.47	12-06-2020	12-06-2020	5.53	Complete & to be finalized
172	Udaipur	Dungarpur	Ani. Hus.		Construction of Veterinary Sub Centre at JORAVERPURA RIDF-T-XXIV Pkg. DPR- CHORAASI 04/ 2018-19 Distt. Dungarpur	28-12-2018	12.00	2.57	12-06-2020	12-06-2020	9.43	Complete & to be finalized
173	Udaipur	Dungarpur	Ani. Hus.		Construction of Veterinary Sub Centre at MALAKHODLA RIDF-T-XXIV Pkg. DPR- CHORAASI 04/ 2018-19 Distt. Dungarpur	28-12-2018	12.00	2.27	12-06-2020	12-06-2020	9.73	Complete & to be finalized
174	Udaipur	Dungarpur	Ani. Hus.		Construction of Veterinary Sub Centre at MANDALI RIDF-T-XXIV Pkg. DPR- CHORAASI 04/ 2018-19 Distt. Dungarpur	28-12-2018	12.00	4.40	12-06-2020	12-06-2020	7.60	Complete & to be finalized
175	Udaipur	Dungarpur	Ani. Hus.		Construction of Veterinary Sub Centre at BANKRA RIDF-T-XXIV Pkg. DPR- CHORAASI 04/ 2018-19 Distt. Dungarpur	28-12-2018	12.00	0.03	12-06-2020		0.03	Work Withdwan due to Land non-availability
176	Udaipur	Udaipur (G)	Ani. Hus.		Construction of Veterinary Sub Centre at SADDIYA RIDF-T-XXIV Pkg. DPR- CHORAASI 04/ 2018-19 Distt. Dungarpur	28-12-2018	12.00	2.59	12-06-2020	12-06-2020	9.41	Complete & to be finalized
177	Udaipur	Udaipur (G)	Ani. Hus.		Construction of Veterinary Hospital at BICHIWARA RIDF-T-XXIV Pkg. DPR- CHORAASI 04/ 2018-19 Distt. Dungarpur	28-12-2018	30.00	0.13	12-06-2020		0.13	Work Withdwan due to Land non-availability
178	Udaipur	Udaipur (G)	Ani. Hus.		Construction of Veterinary Hospital at JHOOTHRI RIDF-T-XXIV Pkg. DPR- CHORAASI 04/ 2018-19 Distt. Dungarpur	28-12-2018	30.00	15.43	12-06-2020	12-06-2020	14.57	Complete & to be finalized
179	Udaipur	Udaipur (G)	Ani. Hus.		Construction of Veterinary Sub center at PATIYA GALIYA RIDF-T-XXIV Distt. Banswara	28-12-2018	12.00	12.00	07-05-2022		0.02	Land issue to be resolved

S. No.	Divison	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of work	Adm. Sanction		F.S. 2020-21	Stp. Date of Compl.	Actual Date of Compl.	Upto Date	Stage of work / remarks
						Date	Amount					
180	Udaipur	Udaipur (G)	Ani. Hus.		Construction of Veterinary Sub center at LUNDAWADA (BADALA SABADI) RIDF-T-XXIV Distt. Banswara	28-12-2018	12.00	12.00	07-05-2022			Foundation excavation in progress
181	Udaipur	Rajsamand	Ani. Hus.		Construction of Veterinary Sub center at DUNGRA KHAJURA RIDF-T-XXIV Distt. Banswara	28-12-2018	12.00	12.00	07-05-2022			Foundation excavation in progress
182	Udaipur	Rajsamand	Ani. Hus.		Construction of Veterinary Hospital at MENAR RIDF-T-XXVI Distt. Udaipur PKG. 07/2020-21	03-03-2021	35.90	35.90	03-03-2022		0.20	Excavation could not be done due to seepage of water
183	Udaipur	Rajsamand	Ani. Hus.		Construction of Veterinary Sub Centre at SIHAD RIDF-T-XXVI Distt. Udaipur PKG. 07/2020-21	03-03-2021	18.90	18.90	03-03-2022		0.00	Superstructure in progress
184	Udaipur	Rajsamand	Ani. Hus.		Construction of Veterinary Sub Centre at CHARGADIYA RIDF-T-XXVI Distt. Udaipur PKG. 07/2020-21	03-03-2021	18.90	18.90	03-03-2022		0.00	Land not available by Department, letter Written to AHD
185	Udaipur	Rajsamand	Ani. Hus.		Construction of Veterinary Sub Centre at DHIMDEE RIDF-T-XXVI Distt. Udaipur PKG. 08/2020-21	03-03-2021	18.90	18.90	16-02-2022		0.07	RR masonry upto foundation plinth complete
186	Udaipur	Rajsamand	Ani. Hus.		Construction of Veterinary Sub Centre at CHANAVDA RIDF-T-XXVI Distt. Udaipur PKG. 08/2020-21	03-03-2021	18.90	18.90	16-02-2022		0.00	Dispute resolved on 16/12/21 and contractor has been instructed to start the work
187	Udaipur	Rajsamand	Ani. Hus.		Construction of Veterinary Hospital at BADABHANUJA RIDF-T-XXVI Distt. Rajsamand PKG. 05/2020-21	03-03-2021	35.90	35.90	03-05-2022		0.08	Earth Work in progress
188	Udaipur	Rajsamand	Ani. Hus.		Construction of Veterinary Hospital at GAWARDI RIDF-T-XXVI Distt. Rajsamand PKG. 05/2020-21	03-03-2021	35.90	35.90	03-05-2022		0.19	Foundation excavation complete
189	Udaipur	Rajsamand	Ani. Hus.		Construction of Veterinary Sub Centre at JAWASIYA RIDF-T-XXVI Distt. Rajsamand PKG. 05/2020-21	03-03-2021	18.90	18.90	03-05-2022		0.00	Plinth level complete
190	Udaipur	Rajsamand	Ani. Hus.		Construction of Veterinary Sub Centre at MACHIND RIDF-T-XXVI Distt. Rajsamand PKG. 05/2020-21	03-03-2021	18.90	18.90	03-05-2022		0.00	Excavation work in progress
191	Udaipur	Rajsamand	Ani. Hus.		Construction of Veterinary Sub Centre at SADARI RIDF-T-XXVI Distt. Rajsamand PKG. 05/2020-21	03-03-2021	18.90	18.90	03-05-2022		0.00	Plinth level complete
192	Udaipur	Dungarpur	Ani. Hus.		Construction of Veterinary Sub Centre at SANSERA RIDF-T-XXVI Distt. Rajsamand PKG. 05/2020-21	03-03-2021	18.90	18.90	03-05-2022		0.00	Plinth level complete
193	Udaipur	Dungarpur	Ani. Hus.		Construction of Veterinary Sub Centre at TASOL RIDF-T-XXVI Distt. Rajsamand PKG. 06/2020-21	03-03-2021	18.90	18.90	03-05-2022		0.00	Foundation excavation in progress

S. No.	Divison	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of work	Adm. Sanction		F.S. 2020-21	Stp. Date of Compl.	Actual Date of Compl.	Upto Date	Stage of work / remarks
						Date	Amount					
194	Udaipur	Dungarpur	Ani. Hus.		Construction of Veterinary Sub Centre at SWADADI RIDF-T-XXVI Distt. Rajsamand PKG. 06/2020-21	03-03-2021	18.90	18.90	03-05-2022		0.00	Site location finalized recently by AHD
195	Udaipur	Dungarpur	Ani. Hus.		Construction of Veterinary Sub Centre at JETPURA RIDF-T-XXVI Distt. Rajsamand PKG. 06/2020-21	03-03-2021	18.90	18.90	03-05-2022		0.12	Plinth level complete
196	Udaipur	Dungarpur	Ani. Hus.		Construction of Veterinary Sub Centre at SIYANA RIDF-T-XXVI Distt. Rajsamand PKG. 06/2020-21	03-03-2021	18.90	18.90	03-05-2022		0.00	Plinth level complete
197	Udaipur	Dungarpur	Ani. Hus.		Construction of Veterinary Sub Centre at AGARIYA RIDF-T-XXVI Distt. Rajsamand PKG. 06/2020-21	03-03-2021	18.90	18.90	03-05-2022		0.00	Foundation excavation in progress
198	Udaipur	Dungarpur	Ani. Hus.		Construction of Veterinary Hospital at PUNJPUR RIDF-T-XXVI Distt. Dungarpur PKG. 02/2020-21	03-03-2021	35.90	35.90	03-05-2022		3.40	Finishing work in progress
199	Udaipur	Dungarpur	Ani. Hus.		Construction of Veterinary Sub Centre at HATHAI RIDF-T-XXVI Distt. Dungarpur PKG. 02/2020-21	03-03-2021	18.90	18.90	03-05-2022		0.00	Land dispute
200	Udaipur	Dungarpur	Ani. Hus.		Construction of Veterinary Sub Centre at RANOLI RIDF-T-XXVI Distt. Dungarpur PKG. 02/2020-21	03-03-2021	18.90	18.90	03-05-2022		3.10	Roof Casted
201	Udaipur	Dungarpur	Ani. Hus.		Construction of Veterinary Sub Centre at BEN RIDF-T-XXVI Distt. Dungarpur PKG. 02/2020-21	03-03-2021	18.90	18.90	03-05-2022		3.10	Roof Casted
202	Udaipur	Dungarpur	Ani. Hus.		Construction of Veterinary Sub Centre at KESARPURA RIDF-T-XXVI Distt. Dungarpur PKG. 01/2020-21	03-03-2021	18.90	18.90	03-05-2022		0.00	Land dispute
203	Udaipur	Dungarpur	Ani. Hus.		Construction of Veterinary Sub Centre at POHRI PATELAN RIDF-T-XXVI Distt. Dungarpur PKG. 01/2020-21	03-03-2021	18.90	18.90	03-05-2022		0.00	Land dispute
204	Udaipur	Dungarpur	Ani. Hus.		Construction of Veterinary Sub Centre at PANCHKUNDI RIDF-T-XXVI Distt. Dungarpur PKG. 01/2020-21	03-03-2021	18.90	18.90	03-05-2022		0.09	Superstructure in progress
205	Udaipur	Dungarpur	Ani. Hus.		Construction of Veterinary Sub Centre at BEDSA RIDF-T-XXVI Distt. Dungarpur PKG. 01/2020-21	03-03-2021	18.90	18.90	03-05-2022		0.02	Superstructure in progress
206	Udaipur	Banswara	Ani. Hus.		Construction of Veterinary Sub Centre at SALEDA RIDF-T-XXVI Distt. Dungarpur PKG. 01/2020-21	03-03-2021	18.90	18.90	03-05-2022		0.00	Superstructure in progress
207	Udaipur	Banswara	Ani. Hus.		Construction of Veterinary Sub Centre at KHERPEDA RIDF-T-XXVI Distt. Dungarpur PKG. 01/2020-21	03-03-2021	18.90	18.90	03-05-2022		0.00	Work Stopped after excavation due to land dispute

S. No.	Divison	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of work	Adm. Sanction		F.S. 2020-21	Stp. Date of Compl.	Actual Date of Compl.	Upto Date	Stage of work / remarks
						Date	Amount					
208	Udaipur	Banswara	Ani. Hus.		Construction of Veterinary Sub Centre at GALIYAKOT RIDF-T-XXVI Distt. Dungarpur PKG. 01/2020-21	03-03-2021	18.90	18.90	03-05-2022		0.09	Superstructure in progress
209	Udaipur	Banswara	Ani. Hus.		Construction of Veterinary Sub Centre at MYALA RIDF-T-XXVI Distt. Dungarpur PKG. 01/2020-21	03-03-2021	18.90	18.90	03-05-2022		0.00	Land dispute
210	Udaipur	Banswara	Ani. Hus.		Construction of Veterinary Hospital at TEJPUR RIDF-T-XXVI Distt. Banswara PKG. 03/2020-21	03-03-2021	35.90	35.90	03-05-2022		0.00	Land dispute
211	Udaipur	Banswara	Ani. Hus.		Construction of Veterinary Hospital at SALIYA RIDF-T-XXVI Distt. Banswara PKG. 03/2020-21	03-03-2021	35.90	35.90	03-05-2022		4.30	Foundation masonry in progress
212	Udaipur	Banswara	Ani. Hus.		Construction of Veterinary Sub Centre at BAKAWARA RIDF-T-XXVI Distt. Banswara PKG. 03/2020-21	03-03-2021	18.90	18.90	03-05-2022		0.00	Land dispute
213	Udaipur	Banswara	Ani. Hus.		Construction of Veterinary Sub Centre at PADI KALAN RIDF-T-XXVI Distt. Banswara PKG. 03/2020-21	03-03-2021	18.90	18.90	03-05-2022		2.10	Foundation masonry in progress
214	Udaipur	Banswara	Ani. Hus.		Construction of Veterinary Sub Centre at BADGAON RIDF-T-XXVI Distt. Banswara PKG. 03/2020-21	03-03-2021	18.90	18.90	03-05-2022		3.32	Roof level masonry work in progress
215	Udaipur	Banswara	Ani. Hus.		Construction of Veterinary Sub Centre at SUNDANPUR RIDF-T-XXVI Distt. Banswara PKG. 03/2020-21	03-03-2021	18.90	18.90	03-05-2022		0.00	Existing old Building to be dismantled
216	Udaipur	Banswara	Ani. Hus.		Construction of Veterinary Sub Centre at THEEKARIYA RIDF-T-XXVI Distt. Banswara PKG. 03/2020-21	03-03-2021	18.90	18.90	03-05-2022		0.00	Land dispute
217	Udaipur	Banswara	Ani. Hus.		Construction of Veterinary Hospital at UNKALA RIDF-T-XXVI Distt. Banswara PKG. 04/2020-21	03-03-2021	35.90	35.90	28-04-2022		4.68	Plinth level complete
218	Udaipur	Banswara	Ani. Hus.		Construction of Veterinary Sub Centre at BAWALIYAPADA RIDF-T-XXVI Distt. Banswara PKG. 04/2020-21	03-03-2021	18.90	18.90	28-04-2022		0.00	Plinth level complete
219	Udaipur	Banswara	Ani. Hus.		Construction of Veterinary Sub Centre at KALI MAGRI RIDF-T-XXVI Distt. Banswara PKG. 04/2020-21	03-03-2021	18.90	18.90	28-04-2022		0.00	Earth Work in progress
220	Udaipur	Banswara	Ani. Hus.		Construction of Veterinary Sub Centre at JHUPEL RIDF-T-XXVI Distt. Banswara PKG. 04/2020-21	03-03-2021	18.90	18.90	28-04-2022		0.00	Land dispute
221	Udaipur	Banswara	Ani. Hus.		Construction of Veterinary Sub Centre at DUDKA RIDF-T-XXVI Distt. Banswara PKG. 04/2020-21	03-03-2021	18.90	18.90	28-04-2022		2.14	Plinth level complete
222	Udaipur	Banswara	Ani. Hus.		Construction of Veterinary Sub Centre at SATSERA RIDF-T-XXVI Distt. Banswara PKG. 04/2020-21	03-03-2021	18.90	18.90	28-04-2022		3.42	Lintel level complete

S. No.	Divison	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of work	Adm. Sanction		F.S. 2020-21	Stp. Date of Compl.	Actual Date of Compl.	Upto Date	Stage of work / remarks
						Date	Amount					
223	Udaipur	Dungarpur	Ani. Hus.		Construction of Veterinary Hospital at ZHONTRI RIDF-T-XXVI Distt. Dungarpur.	03-03-2021	0.00	0.00			0.00	Already Constructed in other scheme
224	Udaipur	Dungarpur	Ani. Hus.		Construction of Veterninary Sub Centre at GANAU RIDF-T-XXVI Distt. Banswara.	03-03-2021	0.00	0.00			0.00	Already Constructed in other scheme
225	Udaipur	Dungarpur	Ani. Hus.		Construction of Veterninary Sub Centre at KOCHRI RIDF-T-XXVI Distt. Dungarpur.	03-03-2021	0.00	0.00			0.00	Already Constructed in other scheme
					Animal Husbandry Deptt. Works Total		2297.90	1667.29			622.19	
226	Udaipur	Udaipur	Other	Other	Const. of Head office building for UCCB Ltd at Pratapnagar, Distt. Udaipur	28-09-2017	196.00	31.06	11-02-2019	31-05-2019	184.09	Finalized
					Other Department Deposit work Total		196.00	31.06			184.09	
227	Udaipur	Udaipur (G)	TAD	TAD	Const. of Girls College Hostel building (100 bedded) at Zothri	05-07-2017	350.00	94.98	02-09-2019	28-11-2021	270.45	Completed & Handed Over
228	Udaipur	Udaipur (G)	TAD	TAD	Const. of Girls Ashram Hostel building (100 bedded) at Jahanpura, Distt Banswara	12-03-2021	420.00	322.24	24-10-2022		69.09	G.F. roof casted and brick masonry in progress and 1st floor column work in progress
229	Udaipur	Udaipur (G)	TAD	TAD	Repair and Maintenance Ashram hostel Building and Construction of new Dining hall at PARSAD Panchyat samiti Sarada Distt. Udaipur. (Pkg. 01)	24-03-2018	28.05	3.31	02-12-2018	25-05-2019	26.43	Finalized
230	Udaipur	Udaipur (G)	TAD	TAD	(a) Repair & Maintenance work of Girls Ashram Hostel building and Construction of New Common hall, Peon Quarter & Toilet Block(3+3) at Girls Ashram Hostel CHAWAND Panchayat Samiti SARADA Distt. Udaipur. (Pkg. 01)	24-03-2018	33.77	3.53	02-12-2018	30-05-2019	31.04	Finalized
231	Udaipur	Dungarpur	TAD	TAD	(a) Repair & Maintenance of Boys Ashram Hostel Building And Construction of New Peon Quarter & Toilet Block (4+4)A at Ashram hostel KHERWARA (BOYS) Panchayat Samiti KHERWARA Distt. Udaipur. (Pkg. 01)	24-03-2018	32.19	2.99	02-12-2018	15-07-2019	27.65	Finalized
232	Udaipur	Banswara	TAD	TAD	Repair and Maintenance at Girls Ashram Hostel ADWAS Panchayat Samiti Sarada Distt. Udaipur. (Pkg. 02)	24-03-2018	21.20	1.65	02-12-2018	25-05-2019	16.54	Finalized
233	Udaipur	Dungarpur	TAD	TAD	(a) Repair and Maintenance of Ashram Hostel building and Construction of new Common Hall at ashram hostel at JHADOL Panchyat samiti Sarada Distt. Udaipur. (Pkg. 02)	24-03-2018	23.35	0.82	02-12-2018	30-05-2019	20.05	Finalized
234	Udaipur	Dungarpur	TAD	TAD	(a) Repair and Maintenance of Ashram Hostel building and Construction of new Toilet Block(3+3) at ashram hostel SARADA panchayat Samiti Sarada Distt. Udaipur.(Pkg. 02)	24-03-2018	21.58	0.96	02-12-2018	31-10-2019	13.63	Finalized

S. No.	Divison	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of work	Adm. Sanction		F.S. 2020-21	Stp. Date of Compl.	Actual Date of Compl.	Upto Date	Stage of work / remarks
						Date	Amount					
235	Udaipur	Udaipur (G)	TAD	TAD	(a) Repair & Maintenance ashram hostel building kejad and Construction of New Toilet Bolck(5+5) at BOYS Ashram Hostel Building KEJAD Panchayat Samiti Sarada Distt. Udaipur (Pkg. 02)	24-03-2018	21.56	1.09	02-12-2018	30-05-2019	18.49	Finalized
236	Udaipur	Udaipur (G)	TAD	TAD	Construction of Conucelling and Public Hearing room at OGNA, DISTT UDAIPUR PKG. 05	06-02-2021	7.65	6.95	12-12-2021		2.55	Roof Casted
237	Udaipur	Udaipur (G)	TAD	TAD	Construction of Conucelling and Public Hearing room at SALUMBER, DISTT UDAIPUR. PKG. 05	06-02-2021	7.65	6.95	12-12-2021		2.69	Work completed on 24/12/21
238	Udaipur	Udaipur (G)	TAD	TAD	Construction of Conucelling and Public Hearing room at KOTRA , DISTT UDAIPUR. PKG. 05	06-02-2021	7.65	6.95	12-12-2021		2.68	Finishing work in progresss.
239	Udaipur	Udaipur (G)	TAD	TAD	Construction of Conucelling and Public Hearing room at PANERWA, DISTT UDAIPUR. PKG. 05	06-02-2021	7.65	6.95	12-12-2021		1.55	Lintel level complete
240	Udaipur	Udaipur (G)	TAD	TAD	Construction of Conucelling and Public Hearing room at MANDWA, DISTT UDAIPUR. PKG. 05	06-02-2021	7.65	6.95	12-12-2021		2.84	Finishing work in progresss.
241	Udaipur	Udaipur (G)	TAD	TAD	Construction of Conucelling and Public Hearing room at DOVDA, DISTT. DUNGARPUR PKG. 04	06-02-2021	7.65	6.26	12-12-2021	30-11-2021	4.70	Completed & Handed Over
242	Udaipur	Udaipur (G)	TAD	TAD	Construction of Conucelling and Public Hearing room at RAM SAGDHA, DISTT. DUNGARPUR. PKG. 04	06-02-2021	7.65	6.26	12-12-2021	30-11-2021	4.60	Completed & Handed Over
243	Udaipur	Udaipur (G)	TAD	TAD	Construction of Conucelling and Public Hearing room at VERDA, DISTT. DUNGARPUR. PKG. 04	06-02-2021	0.00	0.00	12-12-2021		0.00	Work already sanctioned under MLA Quota
244	Udaipur	Udaipur (G)	TAD	TAD	Construction of Conucelling and Public Hearing room at KOTWALI, DISTT. BANSWARA	06-02-2021	7.70	6.54	12-12-2021	24-11-2021	3.79	Completed & Handed Over
245	Udaipur	Udaipur (G)	TAD	TAD	Construction of Conucelling and Public Hearing room at SADAR, DISTT. BANSWARA	06-02-2021	7.70	6.54	12-12-2021	24-11-2021	5.97	Completed & Handed Over
246	Udaipur	Udaipur (G)	TAD	TAD	Construction of Conucelling and Public Hearing room at GADHI, DISTT. BANSWARA	06-02-2021	7.70	6.54	12-12-2021	24-11-2021	5.42	Completed & Handed Over
247	Udaipur	Udaipur (G)	TAD	TAD	Construction of Conucelling and Public Hearing room at PATAN, DISTT. BANSWARA	06-02-2021	7.70	6.54	12-12-2021	24-11-2021	5.24	Completed & Handed Over
248	Udaipur	Udaipur (G)	TAD	TAD	Construction of Conucelling and Public Hearing room at KUSHALGARH, DISTT. BANSWARA	06-02-2021	7.70	6.54	12-12-2021	24-11-2021	5.89	Completed & Handed Over
249	Udaipur	Udaipur (G)	TAD	TAD	Construction of Conucelling and Public Hearing room at KHAMERA, DISTT. BANSWARA	06-02-2021	7.70	6.54	12-12-2021	27-11-2021	5.77	Completed & Handed Over
250	Udaipur	Udaipur (G)	TAD	TAD	Construction of Conucelling and Public Hearing room at LOHARIYA, DISTT. BANSWARA	06-02-2021	7.70	6.54	12-12-2021	27-11-2021	5.90	Completed & Handed Over
251	Udaipur	Udaipur (G)	TAD	TAD	Construction of Conucelling and Public Hearing room at AMBAPURA, DISTT. BANSWARA	06-02-2021	7.70	6.54	12-12-2021	27-11-2021	5.83	Completed & Handed Over

S. No.	Divison	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of work	Adm. Sanction		F.S. 2020-21	Stp. Date of Compl.	Actual Date of Compl.	Upto Date	Stage of work / remarks
						Date	Amount					
252	Udaipur	Udaipur (G)	TAD	TAD	Construction of Conucelling and Public Hearing room at MAHILA THANA, DISTT. BANSWARA	06-02-2021	7.70	6.54	12-12-2021	27-11-2021	5.84	Completed & Handed Over
253	Udaipur	Udaipur (G)	TAD	TAD	Construction of Conucelling and Public Hearing room at ARTHUNA, DISTT. BANSWARA	06-02-2021	7.70	6.54	12-12-2021	27-11-2021	5.90	Completed & Handed Over
254	Udaipur	Udaipur (G)	TAD	TAD	Construction of Eklavya Model Residential School (Capacity 240 Boys Hostel at Dadiya, Gogunda, Distt. Udaipur	09-06-2020	600.00	486.78	05-05-2022		196.84	G.F. roof slab casted F.F. Superstructure column work completed and Ist floor roof half portion centering and Shuttring work in progress anf FF half portion roof casted.GF Brick masonry work complete
255	Udaipur	Udaipur (G)	TAD	TAD	Construction of Girls Hostel with morden facilites and amenities at Residancy Mdhuban Udaipur (Capacity 100) Distt. Udaipur	20-09-2019	1776.00	400.00	05-10-2021		5.56	Lay out given on 15.11.2021 at New allotted site Chitrakut Nagar Bhuwan, Udaipur in compliance of ACE-I, Jaipur letter no. 1678-82 dated 09.11.2021. Foundation (Basement) excavation work in progress
256	Udaipur	Udaipur (G)	TAD	TAD	Construction of Eklavya Model Residential School (Capacity 240 Boys and 240 Girls Total Capacity 480) at Sarada, Distt. Udaipur	17-09-2019	2569.00	460.92	08-12-2021		2082.27	Miscellaneous finishing work in progress
257	Udaipur	Dungarpur	TAD	TAD	Construction of Eklavya Model Residential School (Capacity 240 Boys and 240 Girls Total Capacity 480) at Mathugamda, Dungarpur H.O., Distt. Dungarpur	17-09-2019	2539.00	661.45	07-12-2021		1946.06	Miscellaneous finishing work in progress
258	Udaipur	Banswara	TAD	TAD	Construction of Eklavya Model Residential School (Capacity 240 Boys and 240 Girls Total Capacity 480) at Aabapura, Distt. Banswara	17-09-2019	2563.00	586.97	17-10-2021		934.67	Miscellaneous Building work in progress
259	Udaipur	Dungarpur	TAD	TAD	Construction of Boudary Wall with Plantation along boundary wall & Gate at Beneshwar Dham, P.S. - Sabla, Distt. Dungarpur	16-06-2021	87.27	58.69	16-04-2022		20.15	1000 mtr. Length masonry work completed and Finishing work completed
260	Udaipur	Udaipur (G)	TAD	TAD	Construction of Volley Ball Court (Synthetic) 01 no. in Sports Hostel (Boys) Sardarpura, Distt. Udaipur	20-07-2021	8.33	8.33			0.00	Estimate
261	Udaipur	Udaipur (G)	TAD	TAD	Construction of Basket Ball Court (Synthetic) 02 no. in Sports Hostel (Boys) Kherwara, Distt. Udaipur	20-07-2021	45.16	45.16			0.00	Estimate
262	Udaipur	Dungarpur	TAD	TAD	Upgradation of Basket Ball Court to Hand Ball Court at Sports Hostel (Girls) Punali, Distt. Dungarpur.	20-07-2021	2.03	2.03	21-03-2022		0.01	Lay out given

S. No.	Divison	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of work	Adm. Sanction		F.S. 2020-21	Stp. Date of Compl.	Actual Date of Compl.	Upto Date	Stage of work / remarks
						Date	Amount					
263	Udaipur	Dungarpur	TAD	TAD	Construction of Archery Court (90, 70, 30 Mtr.) at Boys Hostel Tijawad, Distt. Dungarpur	20-07-2021	7.64	7.64	21-03-2022		0.07	Land dispute
264	Udaipur	Banswara	TAD	TAD	Construction of Track for Athletics in Campus of Sports Hostel (Boys) Lodha, Distt. Banswara	20-07-2021	10.44	10.44	21-05-2022		0.08	Lay out given
265	Udaipur	Banswara	TAD	TAD	Construction of Archery Court (90, 70, 30 Mtr.) at Boys Sports Hostel Lodha, Distt. Banswara	20-07-2021	7.63	7.63	21-05-2022		0.06	Lay out given
266	Udaipur	Banswara	TAD	TAD	Construction of Volley Ball Court (Synthetic) 02 nos. in Sports Hostel (Girls) at Talwara, Distt. Banswara	20-07-2021	16.62	16.62	21-05-2022		0.13	Lay out given
267	Udaipur	Banswara	TAD	TAD	Construction of Dome at Girls Hostel Campus Ghatol, Distt. Banswara	20-07-2021	2.14	2.14	21-05-2022		0.02	Lay out given
268	Udaipur	Banswara	TAD	TAD	Construction of Volley Ball Court (Synthetic) 02 nos. in Sports Hostel (Girls) at Ghatol, Distt. Banswara	20-07-2021	16.62	16.62	21-05-2022		0.13	Lay out given
					TAD Work Total		11333.13	3315.66			5756.58	
					Division Udaipur Total		22247.57	6957.86			11508.66	
					Grand Total of Circle Ajmer		28555.66	8444.40			13774.07	