

RAJASTHAN STATE AGRICULTURE MARKETING BOARD, CIRCLE-JAIPUR
Physical & Financial Progress of Construction Works

Circle Jaipur

Month :-December 2021

Amount in Lacs

S. No.	Divison	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of Work	Adm.Sanction		F.S. Year 2021-22	St. Date of completion	Actual Date of Completion	Upto Date	Stage of work/ remarks
						Date	Amount (in lacs)					
1	2	3	4	5	6	7	8	9	10	11	12	13
1	Jaipur T.M.	Jaipur (F&V)	Yard	KUMS	Upgradation of Internal Road by C.C. Pavement with Railing & Platation in Agro Process area Mahatma Jyotiba Phoole mandi yard at Terminal Market Muhana	24-11-2017	541.36		16-01-2019	13-12-2018	374.78	Work Completed & Finalised
2	Jaipur T.M.	Jaipur (F&V)	Yard	KUMS	Construction of Park at Mahatma Jyotiba Phoole mandi Terminal Market Muhana under KUMS (F&V) Jaipur	09-07-2018	178.00		04-08-2019	30-11-2019	131.80	Work Completed & Finalised. But maintenance of Plantation work is in Progress
3	Jaipur T.M.	Jaipur (F&V)	Yard	KUMS	Plantation Work around Compound wall of Mahatma Jyotiba Phoole Mandi Yard Terminal Market Muhana under KUMS (F&V) Jaipur	09-07-2018	36.20		05-03-2019	05-03-2019	27.16	Work Completed & Finalised. But maintenance of Plantation work is in Progress
4	Jaipur T.M.	Jaipur (F&V)	Yard	KUMS	Special repair of existing Sewer line Mahatama Jyotiba Phoole mandi yard at Terminal Market Muhana under KUMS (F&V) Jaipur	10-10-2019	46.81	10.00	12-08-2020	05-04-2021	14.48	Work Completed & Finalised
5	Jaipur T.M.	Jaipur (F&V)	Yard	KUMS	Repair Maintenance of Existing Nallah at Terminal Market Muhana under KUMS (F&V) Jaipur	10-10-2019	6.57	1.00	12-08-2020	05-04-2021	3.67	Work Completed & Finalised
6	Jaipur T.M.	Jaipur (F&V)	Yard	KUMS	Construction of Remaining Compound wall from Pack House to Agro Processing area with Gate & Check Post Mahatama Jyotiba Phoole mandi yard at Terminal Market Muhana under KUMS (F&V) Jaipur	10-10-2019	53.70		12-08-2020	05-04-2021	0.01	Work withdrawn due to land dispute.
7	Jaipur T.M.	Jaipur (F&V)	Yard	KUMS	Raising of Boundarywall with repair & Concertina fencing at east side of Jyotiba cPhoole Market Jaipur (F&V)	03-09-2020	71.50		19-07-2021		18.64	Work in progress
8	Jaipur T.M.	Jaipur (Grain)	Road	KUMS	Const. of LR Dhani Boraj to Yadavon ki dhani P.S. Sanganer under KUMS Jaipur (Grain)	31-07-2020	108.80	42.84	16-08-2021		46.57	BT Work completed. Partly tile work remaining. Action under 2 & 3 C in process
9	Jaipur T.M.	Jaipur (Grain)	Road	KUMS	Const. of L/R Govindpura Chauraha to Sitapura Govt. School P.S. Sanganer under KUMS Jaipur (Grain)	31-07-2020	66.00	37.11	16-08-2021		4.30	Action under 2 & 3 C in process
10	Jaipur T.M.	Jaipur (Grain)	Road	KUMS	Const. of L/R Kokawash Sarkari School to Pawan Factory P.S. Sanganer under KUMS Jaipur (Grain)	31-07-2020	42.00	17.23	16-08-2021		9.25	Action under 2 & 3 C in process
11	Jaipur T.M.	Jaipur (Grain)	Road	KUMS	Const. of M/L Govindpura Gram to JDA Gram P.S. Sanganer under KUMS Jaipur (Grain)	31-07-2020	36.00	14.81	16-08-2021		7.97	Action under 2 & 3 C in process
12	Jaipur T.M.	Jaipur (Grain)	Road	KUMS	Const. of M/L Saipura Sadak to Jotdawala Gaushala P.S. Sanganer under KUMS Jaipur (Grain)	31-07-2020	36.00	22.73	16-08-2021		0.00	Action under 2 & 3 C in process

S. No.	Divison	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of Work	Adm.Sanction		F.S. Year 2021-22	St. Date of completion	Actual Date of Completion	Upto Date	Stage of work/ remarks
						Date	Amount (in lacs)					
13	Jaipur T.M.	Rajdhani Mandi Kukarkheda	Road	KUMS	Const. of L/R Choup Pulia (Rado ki Dhani) to Gram Bagwada seema Tak (Pradhano ki Dhani) P.S. Amer under KUMS Rajdhani Mandi (Grain), Jaipur	28-09-2020	50.00	31.70	09-08-2021		21.97	BT Work Completed. Rectification work to be done
14	Jaipur T.M.	Rajdhani Mandi Kukarkheda	Road	KUMS	Const. Of L/R Village Choup to Nadi (Meeno ki Dhani) P.S. Amer under KUMS Rajdhani Mandi (Grain), Jaipur	28-09-2020	31.50	20.01	09-08-2021		10.74	BT Work Completed. Rectification work to be done
15	Jaipur T.M.	Rajdhani Mandi Kukarkheda	Road	KUMS	Const. of M/L Bagdo ki Dhani to Jiloi Road via Meeno ki Dhani P.S. Jhotawara Under KUMS Rajdhani Krishi Upaj Mandi Samiti (Grain) Jaipur	25-01-2021	121.10	72.66	08-02-2022		58.54	BT & C.Conc. Completed. Berms work in C.C. portion to be done
16	Jaipur T.M.	Rajdhani Mandi Kukarkheda	Road	MDF	Const. Of L/R Kallaram house to late sh. Choturam master ki dhani P.S. Jhotawara under KUMS Rajdhani Krishi Upaj Mandi Samiti (Grain) Jaipur.	02-02-2021	36.00	22.46	08-02-2022		12.61	BT & C.Conc. Completed. Berms work in C.C. portation to be done
17	Jaipur T.M.	Rajdhani Mandi Kukarkheda	Road	MDF	Const. Of L/R Gram Chakramsar Panchayat Dhankiya to Himmatpura (Seema Tak) P.S. Jhotwara KUMS Rajdhani Mandi, Jaipur (Grain).	02-02-2021	45.00	28.08	08-02-2022		17.04	BT Completed. Berms rectification to be done
18	Jaipur T.M.	Chomu	Yard	KUMS	Reconstruction of tilted boundary wall behind shop No. 81 to 89 at main mandi yard under KUMS Chomu (Grain)	17-11-2021	2.40	0.96				Tender under process
19	Jaipur T.M.	Chomu	Yard	KUMS	Repair of over head tank & replacing damaged pipe at main mandi yard Chomu (Grain)	17-11-2021	5.00	2.00				Tender under process
20	Jaipur T.M.	Chomu	Yard	KUMS	Construction of Shed for Grading Machine at KUMS Chomu (Grain)	17-11-2021	5.30	2.12				Tender under process
21	Jaipur T.M.	Jaipur	Other	DSAP	(a) Renovation, Alteretion & Addition of half way home rehabilitation center, Sethi Colony Jaipur	30-12-2019	249.64	68.00	24-03-2021	24-03-2021	176.93	Work Completed & Finalised
22	Jaipur T.M.	Jaipur	Other	DSAP	(b) Renovation, Alteretion & Addition of half way home rehabilitation center, Sethi Colony Jaipur						3.30	Boring work Completed other work in progress
23	Jaipur T.M.	Jaipur	Other	Agri.	Renovation of Various Room Ground floor at Pant Krishi Bhawan, Jaipur.	06-05-2020	79.73	19.03	01-05-2021	17-04-2021	79.73	Work Completed & Finalised
24	Jaipur T.M.	Jaipur	Other	Ani Hus	Const. of Mukhyamantri Tehsil Level Mobile Clinic (New Name:-Pashudhan Arogya Chal Ekai), Veterinary Department in Panchayat Samiti Jhotwara, Distt. Jaipur	23-12-2016	15.00		19-05-2021		0.11	Withdrawn vide letter 842-45 Dated 25-11-2021, due to land not available.
25	Jaipur T.M.	Jaipur	Other	Ani Hus	Const. of Mukhyamantri Tehsil Level Mobile Clinic at Rajawas, Veterinary Department in Panchayat Samiti Amer, Distt. Jaipur	23-12-2016	15.00				0.00	Land Not Available. Transfer Borkhandi (Kota) to Rajawas (Jaipue) vide letter No. 1747-65 dated 26-02-2021

S. No.	Divison	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of Work	Adm.Sanction		F.S. Year 2021-22	St. Date of completion	Actual Date of Completion	Upto Date	Stage of work/ remarks
						Date	Amount (in lacs)					
26	Jaipur T.M.	Jaipur	Other	RKGB	Costruction of Gandhi ji Statue at Khadi Gramodhyog Board office JLN Marg, Jaipur	18-09-2020	8.75	8.75	19-05-2021	22-03-2021	7.61	Work Completed & Finalised
27	Jaipur T.M.	Jaipur	Other	IHTC	Construction of Boundary wall Govt. Agriculture Farm Khasra No. 192 at IHITC Durgapura, Jaipur	03-11-2020	13.45	13.45	09-06-2021		0.00	Demarkation pending at IHITC Level. Many reminders has been sent so far.
28	Jaipur T.M.	Jaipur	Other	Agri.	Construction of Various Works Dupty Director Agriculture (Chemicals) State Level Soil Testing Laboratory, Durgapura, Jaipur	26-08-2020	10.59	10.59	09-05-2021	02-03-2021	7.95	Work Completed & Finalised
29	Jaipur T.M.	Jaipur	Other	Agri.	Repair & Maintenance in Pant Krishi Bhawan, Jaipur (Year 2020-21)	16-06-2020	125.00	61.50			6.71	Work in progress
30	Jaipur T.M.	Jaipur	Other	MDF	Renovation of Room No. 346 to 351 & Hall in Panth Krishi Bhawan, Jaipur.	25-03-2021	34.87	34.87	24-10-2021		24.99	Work Completed & Finalised
31	Jaipur T.M.	Jaipur	Other	Agri.	Renovation of Room No. 264 in Panth Krishi Bhawan, Jaipur.	19-08-2021	14.45	14.45	06-01-2022	29-10-2021	10.88	Work in progress
32	Jaipur T.M.	Jaipur	Other	Agri.	Repair & Maintenance work of Room No. 307 & 308 in Pant Krishi Bhawan, Jaipur	30-07-2021	3.26	3.26	06-01-2022	29-10-2021	2.69	Work Completed & Finalised
33	Jaipur T.M.	Jaipur	Other	Agri.	Renovation of Seed Testing Laboratory Building, Durgapura, Jaipur	09-07-2021	20.00	20.00	28-04-2022		0.23	Work in progress
34	Jaipur T.M.	Jaipur	Other	Agri.	Strengthening & Repairing of Green Rooms in Auditorium Building (Tiles Dado, Paint & Plinth Protection) at SIAM Durgapura, Jaipur	27-08-2021	1.50	0.75	06-01-2022	26-10-2021	1.46	Work Completed & Finalised
35	Jaipur T.M.	Jaipur	Other	Agri.	Strengthening & Repairing of Internal road gate No. 1 to gate No. 2 (20mm PMC & 6mm Sand Seal Coat) at SIAM Durgapura, Jaipur	27-08-2021	3.50	1.75	06-01-2022	20-10-2021	3.42	Work Completed & Finalised
36	Jaipur T.M.	Jaipur	Other	Agri.	Strengthening & Repairing of loose Cladding stones in front elevation of Academic building & Auditorium at SIAM Durgapura, Jaipur	27-08-2021	3.00	1.50	06-01-2022	04-12-2021	0.00	Work in progress
37	Jaipur T.M.	Jaipur	Other	Agri.	Maintenance of Officer Hostel, Adm Building & Auditorium Hall at SIAM, Jaipur	25-04-2019	150.43	3.25	14-09-2020		87.53	Work withdrawn due to death of Contractor as per clause 44 of agreement
38	Jaipur T.M.	Jaipur	Other	Other	Construction of Minority hostel at Moti Doongri, Jaipur	14-10-2021	794.32	294.32				Work couldn't start due to hindrance created by local residents.
39	Jaipur T.M.	Jaipur	Other	MDF (Other)	Various Civil Works in Room No. 01 at Pant Krishi Bhawan, Jaipur	16-12-2021	3.28	3.28			1.84	Work in progress
40	Jaipur T.M.	Jaipur	Other	MDF (Other)	Furniture work in Room No. 1 at Pant Krishi Bhawan, Jaipur	16-12-2021	2.93	2.93			2.48	Work in progress

S. No.	Divison	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of Work	Adm.Sanction		F.S. Year 2021-22	St. Date of completion	Actual Date of Completion	Upto Date	Stage of work/ remarks
						Date	Amount (in lacs)					
41	Jaipur T.M.	Jaipur	Other	Hort.	Renovation work of Horticulture Office Block in Pant Krishi Bhawan, Jaipur	13-12-2021	15.05	15.05			0.00	Estimation Work in Progress
42	Jaipur T.M.	Chomu	Ani Hus	Ani. Hus.	Const. Of Veterinary Sub center at Nangalkoju under RIDF T-24 Distt.- Jaipur.	20-08-2018	12.00	2.74	09-03-2020	28-09-2021	8.64	Work Completed
43	Jaipur T.M.	Chomu	Ani Hus	Ani. Hus.	Const. Of Veterinary Sub center at Bagadi under RIDF T-24 Distt.- Jaipur.	20-08-2018	12.00	2.99	09-03-2020	28-09-2021	8.39	Work Completed
44	Jaipur T.M.	Chomu	Ani Hus	Ani. Hus.	Const. Of Veterinary Sub center at Bimalpura under RIDF T-24 Distt.- Jaipur	20-08-2018	12.00	2.52	09-03-2020	28-09-2021	8.86	Work Completed
45	Jaipur T.M.	Chomu	Ani Hus	Ani. Hus.	Const. Of Veterinary Sub center at Dhola ka bas under RIDF T-24 Distt.- Jaipur.	20-08-2018	12.00	3.04	09-03-2020	28-09-2021	8.34	Work Completed
46	Jaipur T.M.	Chomu	Ani Hus	Ani. Hus.	Const. Of Veterinary Sub center at Gudliya under RIDF T-24 Distt.- Jaipur.	20-08-2018	12.00	5.22	09-03-2020	28-09-2021	9.61	Work Completed
47	Jaipur T.M.	Chomu	Ani Hus	Ani. Hus.	Const. Of Veterinary Sub center at Loharwada under RIDF T-24 Distt.- Jaipur.	20-08-2018	12.00	2.70	09-03-2020	28-09-2021	8.68	Work Completed
48	Jaipur T.M.	Chomu	Ani Hus	Ani. Hus.	Const. Of Veterinary Sub center at Mandabhinda under RIDF T-24 Distt.- Jaipur.	20-08-2018	12.00	2.38	09-03-2020	28-09-2021	9.00	Work Completed
49	Jaipur T.M.	Chomu	Ani Hus	Ani. Hus.	Const. Of Veterinary Sub center at Nindola under RIDF T-24 Distt.- Jaipur.	20-08-2018	12.00	2.64	09-03-2020	28-09-2021	8.74	Work Completed
50	Jaipur T.M.	Chomu	Ani Hus	Ani. Hus.	Const. Of Veterinary Sub center at Singodkalan under RIDF T-24 Distt.- Jaipur.	20-08-2018	12.00	2.53	09-03-2020	28-09-2021	8.85	Work Completed
51	Jaipur T.M.	Chomu	Ani Hus	Ani. Hus.	Construction of Veterinary Hospital (under Nabard RIDF-T-XXIV) at Dodsar Distt. Jaipur.	20-08-2018	30.00	17.61	09-03-2020	24-11-2021	19.43	Work Completed
52	Jaipur T.M.	Jaipur	Ani Hus	Ani. Hus.	Construction of various veterinary sub center at Kanwar Ka Bas under RIDF T-XXIV, Jhotawara, Distt.-Jaipur	20-08-2018	12.00	10.50	10-12-2021		4.80	Finishing work in progress
53	Jaipur T.M.	Jaipur	Ani Hus	Ani. Hus.	Construction of Veterinary Hospital (under Nabard RIDF-T-XXVI) at Kalakh Distt. Jaipur.	20-08-2018	30.00	25.72			11.68	Finishing work in progress
54	Jaipur T.M.	Jaipur	Ani Hus	Ani. Hus.	Construction of Veterinary Hospital (under Nabard RIDF-T-XXVI) at Jhotwara Distt. Jaipur.	20-08-2018	30.00					Letter Written to Concerning Department for land Allotment (Work transferred from Division Jaipur-I Palari to Jhotawara) on dated 23-06-21
55	Jaipur T.M.	Jaipur	Other	Ani. Hus.	Construction of Veterinary Hospital (under Nabard RIDF-T-XXVI) at Anantpura (Jaitpura) Distt. Jaipur.	03-03-2021	35.90	29.02	10-04-2022		0.02	At Lintel level
56	Jaipur T.M.	Jaipur	Other	Ani. Hus.	Construction of Veterinary Hospital (under Nabard RIDF-T-XXVI) at Baga Ka Bas (Alisar) Distt. Jaipur.	03-03-2021	35.90	29.04	10-04-2022		6.16	Finishing work in progress
57	Jaipur T.M.	Jaipur	Other	Ani. Hus.	Construction of Veterinary Hospital (under Nabard RIDF-T-XXVI) at Ghinoi Distt. Jaipur.	03-03-2021	35.90	29.04	10-04-2022		3.99	Work done upto lintel height

S. No.	Divison	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of Work	Adm.Sanction		F.S. Year 2021-22	St. Date of completion	Actual Date of Completion	Upto Date	Stage of work/ remarks
						Date	Amount (in lacs)					
58	Jaipur T.M.	Jaipur	Other	Ani. Hus.	Construction of Veterinary Hospital (under Nabard RIDF-T-XXVI) at Chop Distt. Jaipur.	03-03-2021	35.90	29.61	10-04-2022			Work in progress
59	Jaipur T.M.	Jaipur	Other	Ani. Hus.	Const. of Veterinary Sub center at Dandh (under RIDF T-XXVI) Distt.- Jaipur.	03-03-2021	18.90	15.59	10-04-2022			Not Started due to dry hand pump on site
60	Jaipur T.M.	Jaipur	Other	Ani. Hus.	Const. of Veterinary Sub center at Alisar (under RIDF T-XXVI) Distt.- Jaipur.	03-03-2021	18.90					Land Not Available
61	Jaipur T.M.	Jaipur	Other	Ani. Hus.	Construction of Veterinary Hospital (under Nabard RIDF-T-XXVI) at Karansar Distt. Jaipur.	03-03-2021	35.90	30.16	10-12-2021		13.97	Finishing work in progress
62	Jaipur T.M.	Jaipur	Other	Ani. Hus.	Construction of Veterinary Polyclinic (under Nabard RIDF-T-XXVI) at Khatipura (Jaipur) Distt. Jaipur.	03-03-2021	902.13				0.00	Land to be allotted by Concerning Department
Total of Division T.M. Jaipur							4412.42	1145.49			1316.55	
1	Bharatpur	Bharatpur	KUMS Road		CONST. OF KISAN PATH UNDR A TO CHARLIGANJ TOWARDS GHUSHYARI UNDER KUMS-BHARATPUR	18-02-2020	30.00	13.23	05-02-2021	24-04-2021	26.00	FINALISED
2	Bharatpur	Bharatpur	KUMS Yard		Const. of Shed For Mobile Cleaning & Shorting Machine at KUMS Bharatpur	28-10-2021	6.38	6.38			6.21	Work In Progress
3	Bharatpur	Kherli	KUMS Yard		Const. of Shed For Mobile Cleaning & Shorting Machine at KUMS Kherli	17-11-2021	5.00	5.00				Work In Progress
4	Bharatpur	Nagar	KUMS Yard		Const. of COVERED AUCTION PLATEFORM AT SUB YARD SIKRI KUMS-NAGAR	25-02-2021	97.79	39.12	03-12-2021		12.38	work upto Lintel Level
5	Bharatpur	Nagar	KUMS Yard		Const. of Covered Shed for cleaning Shorten Machine in KUMS Nagar Distt. Bharatpur	06-07-2021	30.00	18.00	15-03-2022		0.13	Footing work in Progress
6	Bharatpur	Nagar	KUMS Yard		Const. of Remaining Internal Roads Behind office Building (Bituminous work) in Sub Yard Sikri Under KUMS Nagar.	16-11-2021	28.71	11.48	04-07-2022		0.00	Work In Progress
7	Bharatpur	Nagar	KUMS Yard		Const. of Bore well in Sub Yard Sikri Under KUMS Nagar.	16-11-2021	3.50	1.40	08-09-2022		0.00	Work In Progress
8	Bharatpur	Nagar	KUMS Yard		Const. of Toilet Block in Sub Yard Sikri Under KUMS Nagar.	16-11-2021	12.50	5.00	08-09-2022		0.00	Work In Progress
9	Bharatpur	Nagar	KUMS Yard		Const. of GLR 50000 Letre Capacity in Sub Yard Sikri Under KUMS Nagar.	16-11-2021	8.00	3.20	08-09-2022		0.00	Work In Progress
10	Bharatpur	Nagar	KUMS Yard		Wire Fencing on Boundary wall in Sub Yard Sikri Under KUMS Nagar.	16-11-2021	34.20	13.68	08-09-2022		0.00	Work In Progress
11	Bharatpur	Nadbai	KUMS Yard		Const. of Covered Shed for cleaning Shorten Machine in KUMS Nadbai Distt. Bharatpur	07-07-2021	30.00	18.00	15-03-2022		8.29	work upto Lintle Level
12	Bharatpur	Kaman	KUMS Yard		Const. of Covered Shed for cleaning Shorten Machine in KUMS Kaman Distt. Bharatpur	20-07-2021	30.00	18.00	15-03-2022		8.48	Work In Progress
13	Bharatpur	Hindaun	KUMS Yard		Construction of water supply arrangements, Borewell & water Tank in KUMS Hindon city Distt. Karauli	07-03-2020	22.00	10.00	05-02-2021	30-10-2021	15.33	Complited
14	Bharatpur	Hindaun	KUMS Yard		Const. of Covered Shed for cleaning Shorten Machine in KUMS Hindon City	15-07-2021	30.00	18.00	20-04-2022		9.86	work in progress

S. No.	Divison	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of Work	Adm.Sanction		F.S. Year 2021-22	St. Date of completion	Actual Date of Completion	Upto Date	Stage of work/ remarks
						Date	Amount (in lacs)					
15	Bharatpur	Dholpur	KUMS Yard		CONST. OF C.C. Roads with side Drain in Main Mandi Yard Dholpur	17-02-2021	49.80	33.86	04-03-2022		33.58	Work In Progress
16	Bharatpur	Dholpur	KUMS Yard		Renovation of Office Building in Main Mandi Yard Dholpur	18-02-2021	31.50	21.42	04-03-2022		3.82	Work In Progress
17	Bharatpur	Dholpur	KUMS Yard		Renovation of Farmer's Rest House in Main Mandi Yard Dholpur	19-02-2021	25.20	17.14	04-03-2022		8.62	Work In Progress
18	Bharatpur	Dholpur	KUMS Yard		RENOVATION OF MAIN GATE IN MAIN MANDI YARD DHOLPUR	20-02-2021	16.00	10.88	04-03-2022		0.00	Work in Progress
19	Bharatpur	Dholpur	KUMS Yard		Renovation of Office in Subyard Bari KUMS Dholpur	21-02-2021	16.20	11.02	04-03-2022		0.08	Work In Progress
20	Bharatpur	Dholpur	KUMS Yard		Renovation of Farmer's Rest House in SubYard Bari KUMS Dholpur	22-02-2021	18.90	12.85	04-03-2022		4.06	Work In Progress
21	Bharatpur	Dholpur	KUMS Yard		Repair of Boundary Wall in Subyard Bari KUMS Dholpur	23-02-2021	20.00	13.60	04-03-2022		10.95	Work In Progress
22	bharatpur	Dholpur	KUMS Yard		Repair of Open Auction Plateform in Subyard Bari KUMS Dholpur	24-02-2021	8.16	5.55	04-03-2022		4.53	Work In Progress
23	bharatpur	Bharatpur	Ani Hus		Const. of VH USRANI	18-08-2017	24.05	7.00	28-08-2018		14.29	Land dispute
24	bharatpur	Bharatpur	Ani Hus		Const. of VH ABHORA	18-08-2017	24.05	7.50	28-08-2018	28-11-2019	15.02	Completed
25	bharatpur	Bharatpur	Ani Hus		Const. of VH RARAH	18-08-2017	24.05	16.28	28-08-2018	28-11-2019	16.28	Completed
26	bharatpur	Bharatpur	Ani Hus		Const. of VH BAROLI CHHAR -NADBAIL	18-08-2017	24.05	1.00	28-09-2021	30-10-2021	0.98	Finishing work in Progress
27	Bharatpur	Bharatpur	Ani Hus		Const. of VH Khumer	18-08-2017	24.05	11.09	12-02-2022	30-12-2021	11.09	Work In Progress
28	Bharatpur	Bharatpur	Agri.		Const. of Meeting hall excluding guest room facility on ist floor parking and boundary wall in agriculture campus at jt. D. Ag. (Ext.) Div Bharatpur	16-06-2020	30.68	21.58	17-09-2021	17-09-2021	28.42	Finalized
29	Bharatpur	Bharatpur	Agri.		CONST. OF BOUNDARY WALL & APPROACH ROAD AT SOIL TESTING LAB. DEEG	20-04-2020	15.00	14.15	25-04-2021	25-04-2021	10.46	Finilshed
30	Bharatpur	Bharatpur	Agri.		Const. of Meeting Hall at J.D. office campus Bharatpur	02-01-2019	47.82	35.06	07-06-2020	18-08-2020	45.75	FINALISED
31	Bharatpur	Dholpur	Hort.		CONST. OF LABOUR SHED AT CEO KHEMRI DHOLPUR	26-12-2020	3.50	3.50	28-06-2021	28-06-2021	3.04	Finilshed
32	Bharatpur	Dholpur	Other		CONST. OF VERMI COMPOSET UNIT	26-12-2020	2.00	2.00	28-06-2021	28-06-2021	1.35	Finilshed
33	Bharatpur	Bayana	Ani Hus		Constructin of Veterinary Sub Center at Govindpura (Wair)	28-12-2018	12.00	9.30	17-04-2020	15-07-2020	10.78	Finilshed
34	Bharatpur	Bayana	Ani Hus		Constructin of Veterinary Sub Center at Nagla Dharsoni (Wair)	28-12-2018	12.00	9.61	17-04-2020	15-07-2020	11.04	Finilshed
35	Bharatpur	Bayana	Ani Hus		Constructin of Veterinary Sub Center at Jagivanpur (Wair)	28-12-2018	12.00	9.31	17-04-2020	15-07-2020	10.87	Finilshed
36	Bharatpur	Bharatpur	Ani Hus		Constructin of Veterinary Hospital at Jaghina Bharatpur	28-12-2018	30.00	1.50	05-10-2020	31-12-2021	0.07	Finishing work in Progress
37	Bharatpur	Bharatpur	Ani Hus		Constructin of Veterinary Sub Center at Ghusyari Bharatpur	28-12-2018	12.00	0.60	05-10-2020		0.03	Land disputed

S. No.	Divison	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of Work	Adm.Sanction		F.S. Year 2021-22	St. Date of completion	Actual Date of Completion	Upto Date	Stage of work/ remarks
						Date	Amount (in lacs)					
38	Bharatpur	Nadbai	Ani Hus		Constructin of Veterinary Hospital at Nadbai (Nadbai)	28-12-2018	30.00	1.50	05-10-2020	02-11-2021	8.74	Completed
39	Bharatpur	Nadbai	Ani Hus		Constructin of Veterinary Hospital at Lakhanpur (Nadbai)	28-12-2018	30.00	1.50	05-10-2020	10-11-2021	10.91	Completed
40	Bharatpur	Nadbai	Ani Hus		Constructin of Veterinary Sub Center at Khangari (Nadbai)	28-12-2018	12.00	0.60	05-10-2020	16-11-2021	6.06	Completed
41	Bharatpur	Nadbai	Ani Hus		Constructin of Veterinary Sub Center at Kabai (Nadbai)	28-12-2018	12.00	0.60	05-10-2020		4.66	Withdraw
42	Bharatpur	Nadbai	Ani Hus		Constructin of Veterinary Sub Center at Shahpur (Nadbai)	28-12-2018	12.00	0.60	05-10-2020	02-11-2021	4.88	Completed
43	Bharatpur	Nadbai	Ani Hus		Constructin of Veterinary Sub Center at Ataari (Nadbai)	28-12-2018	12.00	0.60	05-10-2020	30-10-2021	1.57	Work In Progress
44	Bharatpur	Bharatpur	Ani Hus		Constructin of Veterinary Sub Center at Badangarh (Deeg Kumher)	28-12-2018	12.00	0.60	13-05-2020		0.03	Work withdraw
45	Bharatpur	Deeg	Ani Hus		Constructin of Veterinary Sub Center at Aau (Deeg Kumher)	28-12-2018	12.00	0.60	13-05-2020		0.03	Work withdraw
46	Bharatpur	Deeg	Ani Hus		Constructin of Veterinary Sub Center at Pasta (Deeg Kumher)	28-12-2018	12.00	0.60	13-05-2020	04-11-2021	0.03	Completed
47	Bharatpur	Bharatpur	Ani Hus		Constructin of Veterinary Sub Center at Malah (RAMPURA) Bharatpur	28-12-2018	12.00	12.00	12-02-2022		4.91	Work In Progress
48	Bharatpur	Weir	Ani Hus		Constructin of Veterinary Sub Center at Punchari ka Lotha (DHORMUI) (Deeg Kumher)	28-12-2018	12.00	12.00	12-02-2022		0.00	Land not available
49	Bharatpur	Weir	Ani Hus		Constructin of Veterinary Sub Center at Moloni (Wair) (Niyamatpur)	28-12-2018	12.00	12.00	12-02-2022		4.83	Work In Progress
50	Bharatpur	Nadbai	Ani Hus		Constructin of Veterinary Sub Center at Piprau (Baridha)	28-12-2018	12.00	12.00	12-02-2022		1.06	Work In Progress
51	Bharatpur	Hindaun	Ani Hus		Constructin of Veterinary Sub Center at Piprani (Khanwada)	28-12-2018	12.00	0.00	04-03-2022		0.00	Work In Progress
52	Bharatpur	Hindaun	Ani Hus		Constructin of Veterinary Sub Center at Selempur (Naurangabad)	28-12-2018	12.00	0.00	04-03-2022		0.00	Work In Progress
53	Bharatpur	Dholpur	Ani Hus		Constructin of Veterinary Sub Center at Sahedi (Bari)	28-12-2018	12.00	8.22	08-05-2020	02-06-2020	11.15	Finilshed
54	Bharatpur	Dholpur	Ani Hus		Constructin of Veterinary Sub Center at Tontari (Bari)	28-12-2018	12.00	0.75	08-05-2020	02-06-2020	10.63	Finilshed
55	Bharatpur	Dholpur	Ani Hus		Constructin of Veterinary Sub Center at Tamoti (Bari)	28-12-2018	12.00	0.79	08-05-2020	02-06-2020	10.76	Finilshed
56	Bharatpur	Dholpur	Ani Hus		Constructin of Veterinary Sub Center at Malhella (Bari)	28-12-2018	12.00	1.67	08-05-2020	02-06-2020	11.45	Finilshed
57	Bharatpur	Dholpur	Ani Hus		Constructin of Veterinary Sub Center at Leelothi (Baseri)	28-12-2018	12.00	6.39	06-07-2020	02-12-2020	10.34	Finilshed
58	Bharatpur	Dholpur	Ani Hus		Constructin of Veterinary Sub Center at Mahugulabali (Baseri)	28-12-2018	12.00	3.00	06-07-2020	02-06-2020	10.44	Finilshed
59	Bharatpur	Dholpur	Ani Hus		Constructin of Veterinary Sub Center at Salempur (Baseri)	28-12-2018	12.00	2.00	06-07-2020	02-06-2020	10.03	Finilshed

S. No.	Divison	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of Work	Adm.Sanction		F.S. Year 2021-22	St. Date of completion	Actual Date of Completion	Upto Date	Stage of work/ remarks
						Date	Amount (in lacs)					
60	Bharatpur	Dholpur	Ani Hus		Constructin of Veterinary Sub Center at Nandanpur (Baseri)	28-12-2018	12.00	2.00	06-07-2020	02-06-2020	10.31	Finilshed
61	Bharatpur	Dholpur	Ani Hus		Constructin of Veterinary Sub Center at Badagaon (Baseri)	28-12-2018	12.00	10.98	06-07-2020	02-12-2020	10.98	Finilshed
62	Bharatpur	Dholpur	Ani Hus		Constructin of Veterinary Sub Center at Jarga (Baseri)	28-12-2018	12.00	7.54	06-07-2020	02-12-2020	11.31	Finilshed
63	Bharatpur	Dholpur	Other		Const. of Govt. Collage at Basari (Under RUSA)	11-12-2018	1000.00	210.87	15-06-2020	01-09-2021	831.95	Completed Final Bill to paid
64	Bharatpur	Hindaun	Other		Const. of Govt. Collage at Sapotra (Under RUSA)	11-12-2018	1000.00	140.00	20-12-2020	02-11-2021	773.89	Alloted works Completed Final Bill to paid
65	Bharatpur	Dholpur	Other		Const. of Govt. Collage at Dholpur(Under RUSA-2)	29-03-2019	160.00	24.66	26-11-2020	26-11-2020	129.76	Finilshed
66	Bharatpur	Dholpur	Other		RENOVATION WORK AT GOVT. COLLEGE DHOLPUR	29-03-2019	160.00	75.00	03-02-2022		37.25	Work In Progress
67	Bharatpur	Hindaun	Other		Const. of Various Works Govt. Collage at Hindaun City (Under RUSA-2)	29-03-2019	320.00	100.00	15-11-2020		187.58	Finishing work in Progress
68	Bharatpur	Dholpur	Other		CONST. OF INDOOR PLAY GROUND AT GOVT. COLLEGE DHOLPUR	15-10-2020	68.79	68.79	27-06-2021	25-06-2021	65.28	Finilshed
69	Bharatpur	Dholpur	Other		Const. of Joint Depot of RSBCL & RSGSML at Dholpur	10-02-2020	332.15	115.00	19-11-2021	18-11-2021	221.65	Completed Final Bill to paid
70	Bharatpur	Bharatpur	Other		Extension of hall in Raj. State Ganganagar Sugar Mills Ltd. Bharatpur	17-07-2020	31.43	27.06	17-09-2021	30-07-2021	27.07	Finilshed
71	Bharatpur	Bharatpur	Other		Const. of Toilet Blocks in Raj. State Ganganagar Sugar Mills Ltd. Bharatpur	22-04-2020	6.75	6.12	17-09-2021	30-07-2021	6.13	Finilshed
72	Bharatpur	Hindaun	TAD		Construction College Girls Hostel Building (100 Bedded) under TAD - College - Karauli Distt. - Karauli	06-01-2020	350.00	200.00	28-04-2022		163.47	S.F. WORK IN PROGRESS
73	Bharatpur	Hindaun	TAD		Construction of First Floor For 2 No Hostels Eklavya model Residential School at Ranoli (Karauli)	03-09-2021	366.08	10.00			0.17	NIT to be invited (MCC)
74	Bharatpur	Hindaun	TAD		Construction College Girls Hostel Building (50 Bedded) under TAD - At MANDRAIYAL Karauli Distt. - Karauli	01-10-2021	280.00	10.00				NIT to be invited (MCC)
75	Bharatpur	Bharatpur	TAD		Construction College Girls Hostel Building (50 Bedded) under TAD - At SSS GIRLS WEIR Distt. - Bharatpur	01-10-2021	280.00	10.00			0.34	NIT to be invited
76	Bharatpur	Bharatpur	MDF Road		Const. of Kisan path Peepla to sooti	17-08-2020	70.24	53.31	06-08-2021	06-07-2021	53.31	Finilshed
77	Bharatpur	Bharatpur	MDF Road		Const. of Kisan path Bharangarpur to Chiksana road	18-08-2020	32.97	23.07	06-08-2021	02-07-2021	23.07	Finilshed
78	Bharatpur	Bharatpur	MDF Road		Const. of Kisan path Village Thei towards Chiksana road	19-08-2020	32.19	25.04	06-08-2021	02-07-2021	25.04	Finilshed
79	Bharatpur	Bharatpur	Other		Const. of Residencial Sr.Sc. School Dhemri (Revised Place-KANCHNER)	19-03-2020	2080.00	71.13	23-12-2022		74.60	Footing work in Progress

S. No.	Divison	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of Work	Adm.Sanction		F.S. Year 2021-22	St. Date of completion	Actual Date of Completion	Upto Date	Stage of work/ remarks
						Date	Amount (in lacs)					
80	Bharatpur	Bayana	Ani Hus		Constructin of V.H. at Uchhain P.S. ROOPWAS-BHARATPUR (PKG-BTP-01)	10-03-2021	35.90	4.95	04-03-2022		4.95	work in progress
81	Bharatpur	Bayana	Ani Hus		Constructin of V.H. at KHUDASA P.S. ROOPWAS-BHARATPUR (PKG-BTP-01)	10-03-2021	35.90	22.12	04-03-2022	01-11-2021	22.12	Completed
82	Bharatpur	Bayana	Ani Hus		Constructin of S.C. at BHAVANPURA P.S. ROOPWAS-BHARATPUR (PKG-BTP-01)	10-03-2021	18.90	0.95	04-03-2022		0.00	Land not available
83	Bharatpur	Bayana	Ani Hus		Constructin of S.C. at MALONI P.S. ROOPWAS-BHARATPUR (PKG-BTP-01)	10-03-2021	18.90	2.78	04-03-2022		2.78	work in progress
84	Bharatpur	Bayana	Ani Hus		Constructin of S.C. at JATMASI P.S. ROOPWAS-BHARATPUR (PKG-BTP-01)	10-03-2021	18.90	0.00	04-03-2022		0.00	Land dispute
85	Bharatpur	Bayana	Ani Hus		Constructin of S.C. at FATEHPUR P.S. ROOPWAS-BHARATPUR (PKG-BTP-01)	10-03-2021	18.90	0.00	04-03-2022		0.00	Land dispute
86	Bharatpur	Bayana	Ani Hus		Constructin of V.H. at PATHENAP.S. WEIR-BHARATPUR (PKG-BTP-02)	10-03-2021	35.90	8.22	01-11-2021	30-12-2021	8.22	Completed
87	Bharatpur	Bayana	Ani Hus		Constructin of S.C. at NEWARA P.S. WEIR-BHARATPUR (PKG-BTP-02)	10-03-2021	18.90	8.88	01-11-2021	01-11-2021	8.88	Completed
88	Bharatpur	Kaman	Ani Hus		Constructin of V.H. at KETHWARA P.S. PAHARI-BHARATPUR (PKG-BTP-03)	10-03-2021	35.90	6.46	04-03-2022		6.46	Land dispute
89	Bharatpur	Kaman	Ani Hus		Constructin of S.C. at SEHSAN P.S. PAHARI-BHARATPUR (PKG-BTP-03)	10-03-2021	18.90	0.00	04-03-2022		0.00	work in progress
90	Bharatpur	Kaman	Ani Hus		Constructin of S.C. at NONERA P.S. PAHARI-BHARATPUR (PKG-BTP-03)	10-03-2021	18.90	3.00	04-03-2022		3.00	work in progress
91	Bharatpur	Kaman	Ani Hus		Constructin of S.C. at BARAOLI DHAU P.S. PAHARI-BHARATPUR (PKG-BTP-03)	10-03-2021	18.90	3.84	04-03-2022		3.84	work in progress
92	Bharatpur	Bharatpur	Ani Hus		Constructin of V.H. at JATOLI RATHWAN P.S. SEWER-BHARATPUR (PKG-BTP-02)	10-03-2021	35.90	10.54	04-03-2022		10.54	Work upto Slab Level
93	Bharatpur	Nadbai	Ani Hus		Constructin of S.C. at KHATOTI P.S. NADWAI-BHARATPUR (PKG-BTP-02)	10-03-2021	18.90	0.95	04-03-2022		0.00	Land dispute
94	Bharatpur	Bharatpur	Ani Hus		Constructin of S.C. . at SUNARI P.S. SEWER -BHARATPUR (PKG-BTP-02)	10-03-2021	18.90	0.95	04-03-2022		0.00	work in progress
95	Bharatpur	Bayana	Ani Hus		Constructin of S.C. at DHANWARA P.S. KUMHER-BHARATPUR (PKG-BTP-02)	10-03-2021	18.90	7.79	04-03-2022	01-11-2021	7.79	Completed
96	Bharatpur	Hindaun	Ani Hus		Constructin of V.H. at KHARETA P.S. HINDAUN DISTT. KARAU LI (PKG-KRL-01)	10-03-2021	35.90	6.89	04-03-2022		6.89	Roof Level
97	Bharatpur	Hindaun	Ani Hus		Constructin of V.H. at SAYPUR P.S. KARAU LI DISTT. KARAU LI (PKG-KRL-01)	10-03-2021	35.90	7.97	04-03-2022		7.97	Land not available
98	Bharatpur	Hindaun	Ani Hus		Constructin of V.H. at PARITA P.S. KARAU LI DISTT. KARAU LI (PKG-KRL-01)	10-03-2021	35.90	12.83	04-03-2022		12.83	work in progress
99	Bharatpur	Hindaun	Ani Hus		Constructin of S.C.. at CHANDANGAO P.S. HINDAUN DISTT. KARAU LI (PKG-KRL-01)	10-03-2021	18.90	2.88	04-03-2022		2.88	Work in Progress
100	Bharatpur	Hindaun	Ani Hus		Constructin of S.C.. at ALIPURA P.S. HINDAUN DISTT. KARAU LI (PKG-KRL-01)	10-03-2021	18.90	0.00	04-03-2022		0.00	Land not available

S. No.	Divison	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of Work	Adm.Sanction		F.S. Year 2021-22	St. Date of completion	Actual Date of Completion	Upto Date	Stage of work/ remarks
						Date	Amount (in lacs)					
101	Bharatpur	Dholpur	Ani Hus		Constructin of S.C.. at CHILACHAUND P.S. BARI DISTT. DHAULPUR (PKG-DLP-01)	10-03-2021	18.90	16.70	01-11-2021	01-11-2021	16.70	Finilshed
102	Bharatpur	Dholpur	Ani Hus		Constructin of S.C.. at BEELONI P.S. BASERI DISTT. DHAULPUR (PKG-DLP-01)	10-03-2021	18.90	16.93	01-11-2021	01-11-2021	16.93	Finilshed
103	Bharatpur	Dholpur	Hort.		CONST. OF INTERLOCKING ROAD IN CEO KHEMRI DISTT. DHOLPUR	06-12-2019	4.20	4.20	17-10-2021	18-08-2021	3.50	Finilshed
104	Bharatpur	Dholpur	Hort.		CONST. OF Tiolet Block CEO KHEMRI DISTT. DHOLPUR	27-08-2020	5.98	5.98	03-01-2022	31-12-2021	5.96	Finilshed
105	Bharatpur	Bharatpur	Hort.		Repair of office Building RSSOC Bharatpur	17-06-2021	9.30	9.30	15-01-2022		0.06	Work In Progress
106	Bharatpur	Bharatpur	Agri.		Repair of Existing Building Deputy Director Ag (Ext) Zila Parisad Bharatpur	06-09-2021	3.00	2.72	17-03-2022		0.00	Work In Progress
107	Bharatpur	Bharatpur	Agri.		Const of Drain work in Joint Director Agiculture Office Campus Bharatpur	06-09-2021	2.10	1.90	17-03-2022		0.00	Work In Progress
108	Bharatpur	Bayana	Ani Hus		Const. of VH RUDAWAL	05-03-2018	24.05	23.13	15-05-2019	03-12-2019	23.99	FINALISED
109	Bharatpur	Dholpur	Ani Hus		Constructin of Veterinary Hospital at Sakhawara Dholpur	28-12-2018	30.00	24.32			25.97	FINALISED
110	Bharatpur	Dholpur	Ani Hus		Constructin of Veterinary Sub Center at Kotara Dholpur	28-12-2018	12.00	10.85			11.36	FINALISED
111	Bharatpur	Dholpur	Ani Hus		Constructin of Veterinary Sub Center at Chitora Dholpur	28-12-2018	12.00	10.76			11.40	FINALISED
TOTAL							8431.02	1963.65			3332.48	
1	Sikar	Fatehpur	MDF (Other)		Construction of boundary wall with Gate & check post subyard Laxmangarh KUMS Fatehpur	06-08-2019	76.00	10.16	26-08-2020	02-06-2021	54.53	Finalized
2	Sikar	Srimadhopur	KUMS Yard		Const. of covered auction plat form for 3 TPH grading unit at KUMS Srimadhopur	02-07-2021	28.00	16.80	06-04-2022		5.18	S/s masonry work completed & roofing work to be done
3	Sikar	Sikar	Other		Construction of Class room & library with verandah Govt. Science College Sikar	16-06-2020	85.00	84.66	25-08-2021	24-08-2021	46.24	Completded & F/Bill to be paid
4	Sikar	Sikar	Other		Construction of Class room & library with verandah Govt. Science College Sikar (Remaining work)	16-06-2020	15.00	15.00	17-06-2022		0.56	E/w & Material collection in progress
5	Sikar	Sikar	Other		Const. of various work at Govt. Science college Sikar	20-09-2021	35.07		17-06-2022		0.00	Material collection in progress
6	Sikar	Sikar	Hort.	Hort.	Const. of Room & renwal works of AD office Horticulture Sikar	02-09-2020	9.28	9.28	19-06-2021	18-06-2021	8.47	Finalized
7	Sikar	Fatehpur	Ani hus	RIDF-24	Const. of veterinary sub-centre Palas Distt. Sikar (Jeenwas)	28-12-2018	12.00	0.06	13-01-2022		0.06	S/s work in progress

S. No.	Divison	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of Work	Adm.Sanction		F.S. Year 2021-22	St. Date of completion	Actual Date of Completion	Upto Date	Stage of work/ remarks
						Date	Amount (in lacs)					
8	Sikar	Palsana	Ani hus	RIDF-24	Const. of veterinary sub-centre Kakra Distt. Sikar (Manda Surera)	28-12-2018	12.00	0.05	13-01-2022		0.05	Plinth level
9	Sikar	Sikar	Ani hus	RIDF-24	Const. of veterinary sub-centre Gothara Bhukran Distt. Sikar (Raseedpura)	28-12-2018	12.00	4.34	13-01-2022		4.34	Finishing work in progress
10	Sikar	Neema ka Thana	Ani hus	RIDF-24	Const. of veterinary sub-centre Guhala Distt. Sikar (Bhadhadar)	28-12-2018	12.00	0.05	13-11-2021		0.05	Site not clear & Work to be withdrawn
11	Sikar	Fatehpur	Ani hus	RIDF-24	Const. of veterinary sub-centre Dudwa Distt. Sikar (Jerthi)	28-12-2018	12.00	4.04	13-01-2022		4.04	Finishing work in progress
12	Sikar	Fatehpur	Ani hus	RIDF-24	Const. of veterinary sub-centre Jhajhar Distt. Sikar (Sihot Chhoti)	28-12-2018	12.00	9.15	26-02-2022		4.15	Finishing work in progress
13	Sikar	Fatehpur	Ani hus	RIDF-24	Const. of veterinary sub-centre Reenu Distt. Sikar (Ladi ka Bas)	28-12-2018	12.00	7.59	26-02-2022		1.99	Roof level
14	Sikar	Sikar	Ani hus	RIDF-24	Const. of veterinary sub-centre Losal Chhoti Distt. Sikar (Ganeshwar)	28-12-2018	12.00	4.77	13-01-2022		4.77	Finishing work in progress
15	Sikar	Sikar	Ani hus	RIDF-26	Const. of Veterinary Hospital Kudli Distt. Sikar	03-03-2021	35.90	0.05	18-04-2022		0.05	Foundation work in progress
16	Sikar	Fatehpur	Ani hus	RIDF-26	Const. of Veterinary Hospital Naya Bas Distt. Sikar	03-03-2021	35.90	0.05	18-04-2022		0.05	Lintel level
17	Sikar	Fatehpur	Ani hus	RIDF-26	Const. of Veterinary Hospital Dhadhan Distt. Sikar	03-03-2021	35.90	0.05	18-04-2022		0.05	Sufficient land not available
18	Sikar	Fatehpur	Ani hus	RIDF-26	Const. of Veterinary Sub-centre Mardatu Badi Distt. Sikar	03-03-2021	18.90	0.02	18-04-2022		0.02	Work stoped by forest deptment
19	Sikar	Fatehpur	Ani hus	RIDF-26	Const. of Veterinary Sub-centre Karanga Chhota Distt. Sikar	03-03-2021	18.90	0.02	18-04-2022		0.02	Roof casted
20	Sikar	Sikar	Ani hus	RIDF-26	Const. of Veterinary Hospital Bhairupura Distt. Sikar	03-03-2021	35.90	0.05	18-04-2022		0.05	Foundation work in progress
21	Sikar	Palsana	Ani hus	RIDF-26	Const. of Veterinary Hospital Abhaypura Distt. Sikar	03-03-2021	35.90	0.05	18-04-2022		0.05	Foundation work in progress
22	Sikar	Palsana	Ani hus	RIDF-26	Const. of Veterinary Hospital Lamiya Distt. Sikar	03-03-2021	35.90	0.05	18-04-2022		0.05	Land patta not available
23	Sikar	Palsana	Ani hus	RIDF-26	Const. of First Grade Veterinary Hospital Revasa Distt. Sikar	03-03-2021	35.90	0.05	18-04-2022		0.05	Foundation work in progress
24	Sikar	Palsana	Ani hus	RIDF-26	Const. of Veterinary Sub-centre Govardhanpura Distt. Sikar	03-03-2021	18.90	0.02	18-04-2022		0.02	Donated land not clear
25	Sikar	Srimadhampur	Ani hus	RIDF-26	Const. of Veterinary Sub-centre Kardaka Distt. Sikar	03-03-2021	18.90	8.36	07-12-2021	06-12-2021	8.36	Completed & F/Bill to be paid
26	Sikar	Srimadhampur	Ani hus	RIDF-26	Const. of Veterinary Sub-centre Gokul Bas Distt. Sikar	03-03-2021	18.90	8.97	07-12-2021	06-12-2021	8.97	Completed & F/Bill to be paid
27	Sikar	Srimadhampur	Ani hus	RIDF-26	Const. of Veterinary Sub-centre Garbhhopji Distt. Sikar	03-03-2021	18.90	8.48	07-12-2021	06-12-2021	8.48	Completed & F/Bill to be paid
28	Sikar	Neema ka Thana	Ani hus	RIDF-26	Const. of Veterinary Hospital Guhala Naharsinghpuri Distt. Sikar	03-03-2021	35.90	16.53	18-04-2022		16.53	Finishing work in progress
29	Sikar	Neema ka Thana	Ani hus	RIDF-26	Const. of Veterinary Hospital Jilo Distt. Sikar	03-03-2021	35.90	16.47	18-04-2022		16.47	Finishing work in progress

S. No.	Divison	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of Work	Adm.Sanction		F.S. Year 2021-22	St. Date of completion	Actual Date of Completion	Upto Date	Stage of work/ remarks
						Date	Amount (in lacs)					
30	Sikar	Neema ka Thana	Ani hus	RIDF-26	Const. of Veterinary Hospital Raipur Patan Distt. Sikar	03-03-2021	35.90	16.36	18-04-2022		16.36	Finishing work in progress
31	Sikar	Neema ka Thana	Ani hus		Const. of Veterinary Hospital Pritampuri Distt. Sikar	03-03-2021	35.90	0.05	18-04-2022		0.05	Foundation work in progress
32	Sikar	Neema ka Thana	Ani hus		Const. of Veterinary Sub-centre Haripura Distt. Sikar	03-03-2021	18.90	0.02	18-04-2022		0.02	Place to be changed
33	Sikar	Neema ka Thana	Ani hus		Const. of Veterinary Sub-centre Rajpura (Neemkathana) Distt. Sikar	03-03-2021	18.90	0.02	18-04-2022		0.02	Old existing buiding
34	Sikar	Chirawa	KUMS Yard		Const. of covered auction platform 01 Nos size 180x50 at F&V KUMS Chirawa	11-02-2021	76.50	45.90	25-02-2022		24.90	RCC work completed and roofing work to be done
35	Sikar	Chirawa	KUMS Yard		Const.of cement concrete pavement of auction area 01 No at F&V Yard KUMS Chirawa.	16-11-2021	42.62	17.05				Tender under process
36	Sikar	Chirawa	KUMS Yard		Construction of Protection wall with Earth filling at main gate to D block & Parking area at F&V yard KUMS Chirawa	16-11-2021	12.82	5.13				Tender under process
37	Sikar	Chirawa	KUMS Yard		Const. of over head tank with tube well at F&V yard KUMS Chirawa.	16-11-2021	25.00	10.00				Tender under process
38	Sikar	Chirawa	KUMS Yard		Const. of covered shed for cleaning & sorting machine at KUMS Chirawa	21-05-2021	5.67	5.67	12-06-2022			Material collection in progress
39	Sikar	Jhunjhunu	KUMS Yard		Const. of covered shed for cleaning & sorting machine at KUMS Jhunjhunu	21-05-2021	5.67	5.67	12-06-2022			Material collection in progress
40	Sikar	Nawalgarh	KUMS Yard		Const. of covered shed for cleaning & sorting machine at KUMS Nawalgarh	21-05-2021	5.67		12-06-2022			Due to funds
41	Sikar	Surajgarh	KUMS Yard		Const. of e-auction Hall Assaying lab unit for E-nam project at KUMS Surajgarh	16-11-2021	13.00	5.20				Estimate under process
42	Sikar	Surajgarh	MDF Road		Construction of "Kisan Path" L/R (BT) Kidwana to Tolasehi KUMS Surajgarh Distt. Jhunjhunu (3.00 km)	05-07-2018	90.00	51.69	21-08-2021		10.02	WBM work completed in progress in without dispute alignment
43	Sikar	Jhunjhunu	Agri.		Extension of Deputy Director Agriculture (Ext.) office at First Floor Zila parishad Jhunjhunu	16-06-2020	26.82	9.27	20-05-2021	04-05-2021	26.09	Finalized
44	Sikar	Jhunjhunu	Agri.		Extension of Deputy Director Agriculture (Ext.) office at First Floor Zila parishad Jhunjhunu (Furniture supply)	16-06-2020	4.38	4.38	04-03-2022		0.01	Manufacturing work in progress
45	Sikar	Jhunjhunu	Other		Const. of west side building at 2nd floor RR moraraka Govt. College Jhunjhunu	05-08-2020	87.92	87.92	25-02-2022		40.01	Finishing work in progress
46	Sikar	Jhunjhunu	Ani hus		Const. of X-ray room, outdoor shed & chamber of DD office at veterinary hospital Jhunjhunu (Remaining work)	11-03-2020	49.70	10.99			38.71	Tender under process

S. No.	Divison	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of Work	Adm.Sanction		F.S. Year 2021-22	St. Date of completion	Actual Date of Completion	Upto Date	Stage of work/ remarks
						Date	Amount (in lacs)					
47	Sikar	Jhunjhunu	Ani Hus	RIDF-24	Const. of veterinary sub-centre Ratan Shahar Distt. Jhunjhunu	28-12-2018	12.00	4.70	16-06-2020	15-06-2020	11.14	Finalized
48	Sikar	Jhunjhunu	Ani Hus	RIDF-24	Const. of veterinary sub-centre Purohitan ki Dhani Distt. Jhunjhunu	28-12-2018	12.00	5.93	16-06-2020	15-06-2020	11.35	Finalized
49	Sikar	Jhunjhunu	Ani Hus	RIDF-24	Const. of veterinary Hospital Bakra Distt. Jhunjhunu	28-12-2018	30.00	11.96	16-06-2020	15-06-2020	27.09	Finalized
50	Sikar	Jhunjhunu	Ani Hus	RIDF-24	Const. of veterinary Hospital Udawas Distt. Jhunjhunu	28-12-2018	30.00	11.27	16-06-2020	15-06-2020	25.53	Finalized
51	Sikar	Jhunjhunu	Ani Hus	RIDF-24	Const. of veterinary Hospital Keharpura Kalan Distt. Jhunjhunu	28-12-2018	30.00	17.76	16-06-2020	15-06-2020	25.97	Finalized
52	Sikar	Jhunjhunu	Ani Hus	RIDF-24	Const. of veterinary sub-centre Tain Distt. Jhunjhunu	28-12-2018	12.00	3.31	16-06-2020	15-06-2020	11.40	Finalized
53	Sikar	Jhunjhunu	Ani Hus	RIDF-24	Const. of veterinary sub-centre Birmi Distt. Jhunjhunu	28-12-2018	12.00	5.13	16-06-2020	15-06-2020	11.10	Finalized
54	Sikar	Jhunjhunu	Ani Hus	RIDF-24	Const. of veterinary sub-centre Dhilsar Distt. Jhunjhunu	28-12-2018	12.00	5.49	16-06-2020	15-06-2020	11.32	Finalized
55	Sikar	Jhunjhunu	Ani Hus	RIDF-24	Const. of veterinary sub-centre Chudela Distt. Jhunjhunu	28-12-2018	12.00	6.06	16-06-2020	15-06-2020	10.98	Finalized
56	Sikar	Jhunjhunu	Ani Hus	RIDF-24	Const. of veterinary sub-centre Bahadurvas Distt. Jhunjhunu	28-12-2018	12.00	5.66	16-06-2020	15-06-2020	11.29	Finalized
57	Sikar	Jhunjhunu	Ani Hus	RIDF-24	Const. of veterinary sub-centre Singda Distt. Jhunjhunu	28-12-2018	12.00	3.20	16-06-2020	15-06-2020	11.08	Finalized
58	Sikar	Jhunjhunu	Ani Hus	RIDF-24	Const. of veterinary sub-centre Bhimsar Distt. Jhunjhunu	28-12-2018	12.00		16-06-2020		0.00	Work withdrawn
59	Sikar	Nawalgarh	Ani Hus	RIDF-24	Const. of veterinary sub-centre Nahar Shinghani Distt. Jhunjhunu	28-12-2018	12.00	5.32	16-06-2020	15-06-2020	10.79	Finalized
60	Sikar	Nawalgarh	Ani Hus	RIDF-24	Const. of veterinary sub-centre Deva ki Dhani Distt. Jhunjhunu	28-12-2018	12.00	4.62	16-06-2020	15-06-2020	11.05	Finalized
61	Sikar	Nawalgarh	Ani Hus	RIDF-24	Const. of veterinary sub-centre Mohan Wadi Distt. Jhunjhunu	28-12-2018	12.00	7.33	16-06-2020	15-06-2020	11.31	Finalized
62	Sikar	Nawalgarh	Ani Hus	RIDF-24	Const. of veterinary sub-centre Ghodiwara Khurd Distt. Jhunjhunu	28-12-2018	12.00	5.22	16-06-2020	15-06-2020	10.86	Finalized
63	Sikar	Jhunjhunu	Ani Hus	RIDF-24	Const. of veterinary Hospital Dhigal Distt. Jhunjhunu (Bagoli)	28-12-2018	30.00	0.13	06-05-2022		0.17	DPC level
64	Sikar	Chirawa	Ani Hus	RIDF-24	Const. of veterinary Hospital Khetri Distt. Jhunjhunu (Gudha Gorji)	28-12-2018	30.00	5.50	13-11-2021		5.54	S/s masonry work in progress
65	Sikar	Surajgarh	Ani Hus	RIDF-24	Const. of veterinary sub-centre Papurana Distt. Jhunjhunu	28-12-2018	12.00	1.14	21-08-2021	20-08-2021	11.84	Finalized
66	Sikar	Surajgarh	Ani Hus	RIDF-24	Const. of veterinary sub-centre Nalpur Distt. Jhunjhunu	28-12-2018	12.00	2.00	21-08-2021	20-08-2021	11.31	Finalized
67	Sikar	Surajgarh	Ani Hus	RIDF-24	Const. of veterinary sub-centre Dada Fatehpura Distt. Jhunjhunu	28-12-2018	12.00	1.83	21-08-2021	20-08-2021	10.59	Finalized
68	Sikar	Surajgarh	Ani Hus	RIDF-24	Const. of veterinary sub-centre Loyal Distt. Jhunjhunu	28-12-2018	12.00	6.52	21-08-2021	20-08-2021	10.66	Finalized

S. No.	Divison	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of Work	Adm.Sanction		F.S. Year 2021-22	St. Date of completion	Actual Date of Completion	Upto Date	Stage of work/ remarks
						Date	Amount (in lacs)					
69	Sikar	Surajgarh	Ani Hus	RIDF-24	Const. of veterinary sub-centre Sunari Distt. Jhunjhunu	28-12-2018	12.00	0.76	21-08-2021	20-08-2021	10.69	Finalized
70	Sikar	Surajgarh	Ani Hus	RIDF-24	Const. of veterinary sub-centre Rasulpur Distt. Jhunjhunu	28-12-2018	12.00	0.94	21-08-2021	20-08-2021	11.70	Finalized
71	Sikar	Surajgarh	Ani Hus	RIDF-24	Const. of veterinary sub-centre Badalwas Distt. Jhunjhunu	28-12-2018	12.00	0.81	21-08-2021	20-08-2021	11.44	Finalized
72	Sikar	Surajgarh	Ani Hus	RIDF-24	Const. of veterinary sub-centre Lalgah Distt. Jhunjhunu	28-12-2018	12.00	0.87	21-08-2021	20-08-2021	11.49	Finalized
73	Sikar	Surajgarh	Ani Hus	RIDF-24	Const. of veterinary sub-centre Pratibha Nagar Distt. Jhunjhunu	28-12-2018	12.00	10.46	21-08-2021	20-08-2021	10.46	Finalized
74	Sikar	Surajgarh	Ani Hus	RIDF-24	Const. of veterinary sub-centre Pachari Kalan Distt. Jhunjhunu	28-12-2018	12.00	0.75	21-08-2021	20-08-2021	11.00	Finalized
75	Sikar	Surajgarh	Ani Hus	RIDF-24	Const. of veterinary sub-centre Sohali Distt. Jhunjhunu	28-12-2018	12.00	0.88	21-08-2021	20-08-2021	11.20	Finalized
76	Sikar	Surajgarh	Ani Hus	RIDF-24	Const. of veterinary sub-centre Urika Distt. Jhunjhunu	28-12-2018	12.00	0.91	21-08-2021	20-08-2021	11.24	Finalized
77	Sikar	Surajgarh	Ani Hus	RIDF-24	Const. of veterinary sub-centre Sanwlod Distt. Jhunjhunu	28-12-2018	12.00	1.09	21-08-2021	20-08-2021	11.30	Finalized
78	Sikar	Chirawa	Ani Hus	RIDF-24	Const. of veterinary sub-centre Tigiyas Distt. Jhunjhunu	28-12-2018	12.00	1.85	21-08-2021	20-08-2021	10.40	Finalized
79	Sikar	Chirawa	Ani Hus	RIDF-24	Const. of veterinary sub-centre Khudana Distt. Jhunjhunu	28-12-2018	12.00	8.93	21-08-2021	20-08-2021	10.53	Finalized
80	Sikar	Chirawa	Ani Hus	RIDF-24	Const. of veterinary sub-centre Bajawa (Chidawa) Distt. Jhunjhunu	28-12-2018	12.00	1.97	21-08-2021	20-08-2021	10.76	Finalized
81	Sikar	Chirawa	Ani Hus	RIDF-24	Const. of veterinary sub-centre Kidwana Distt. Jhunjhunu	28-12-2018	12.00	10.50	21-08-2021	20-08-2021	10.50	Finalized
82	Sikar	Chirawa	Ani Hus	RIDF-24	Const. of veterinary sub-centre Dhatarwala Distt. Jhunjhunu	28-12-2018	12.00	8.70	21-08-2021	20-08-2021	10.46	Finalized
83	Sikar	Jhunjhunu	Ani Hus	RIDF-24	Const. of veterinary sub-centre Gudha Dhahar Distt. Jhunjhunu (Badbar)	28-12-2018	12.00	0.02	25-02-2022		0.02	Land not feasible
84	Sikar	Jhunjhunu	Ani Hus	RIDF-24	Const. of veterinary sub-centre Dabari Balonda Distt. Jhunjhunu (Pujari ki Dhani)	28-12-2018	12.00	0.02	25-02-2022		0.02	Recently site cleared
85	Sikar	Jhunjhunu	Ani Hus	RIDF-24	Const. of veterinary sub-centre Bilwa Distt. Jhunjhunu (Nohra)	28-12-2018	12.00	0.07	25-02-2022		0.02	Land not feasible
86	Sikar	Jhunjhunu	Ani Hus	RIDF-24	Const. of veterinary sub-centre Dev Ganv Nua Distt. Jhunjhunu (Pratappura)	28-12-2018	12.00	0.02	25-02-2022		0.02	Recently site cleared
87	Sikar	Jhunjhunu	Ani Hus	RIDF-26	Const. of Veterinary Hospital Bhadonda Kalan Distt. Jhunjhunu	03-03-2021	35.90	0.06	18-04-2022		0.06	Sufficent land not available
88	Sikar	Jhunjhunu	Ani Hus	RIDF-26	Const. of Veterinary Hospital Khatehpura Distt. Jhunjhunu	03-03-2021	35.90	3.55	18-04-2022		3.55	Lintel level
89	Sikar	Jhunjhunu	Ani Hus	RIDF-26	Const. of Veterinary Hospital Bibasar Distt. Jhunjhunu	03-03-2021	35.90	0.06	18-04-2022		0.06	Sufficent land not available

S. No.	Divison	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of Work	Adm.Sanction		F.S. Year 2021-22	St. Date of completion	Actual Date of Completion	Upto Date	Stage of work/ remarks
						Date	Amount (in lacs)					
90	Sikar	Jhunjhunu	Ani Hus	RIDF-26	Const. of Veterinary Hospital Budana Distt. Jhunjhunu	03-03-2021	35.90	11.29	18-04-2022		11.29	Finishing work in progress
91	Sikar	Chirawa	Ani Hus	RIDF-26	Const. of Veterinary Sub-centre Bhukana Distt. Jhunjhunu	03-03-2021	18.90	0.01	18-04-2022		0.01	Recently site cleared & other work of pkg in progress
92	Sikar	Jhunjhunu	Ani Hus	RIDF-26	Const. of Veterinary Hospital Churi Chatarpura Distt. Jhunjhunu	03-03-2021	35.90	0.05	18-04-2022		0.05	Land patta not available
93	Sikar	Jhunjhunu	Ani Hus	RIDF-26	Const. of Veterinary Sub-centre Niradhanu Distt. Jhunjhunu	03-03-2021	18.90	0.02	18-04-2022		0.02	Recently site cleared
94	Sikar	Jhunjhunu	Ani Hus	RIDF-26	Const. of Veterinary Sub-centre Kankdeu Kalan Distt. Jhunjhunu	03-03-2021	18.90	0.02	18-04-2022		0.02	Recently site cleared
95	Sikar	Nawalgarh	Ani Hus	RIDF-26	Const. of First Grade Veterinary Hospital Nawalgarh Distt. Jhunjhunu	03-03-2021	35.90	23.82	25-02-2022		23.82	Almost completed
96	Sikar	Nawalgarh	Ani Hus	RIDF-26	Const. of Veterinary Sub center Jejusar Distt. Jhunjhunu	03-03-2021	18.90	0.06	06-04-2022		0.06	S/s masonry work in progress
97	Sikar	Nawalgarh	Ani Hus	RIDF-26	Const. of Veterinary Hospital Togra Kalan Distt. Jhunjhunu	03-03-2021	35.90	11.33	18-04-2022		11.33	Finishing work in progress
98	Sikar	Nawalgarh	Ani Hus	RIDF-26	Const. of Veterinary Sub-centre Devipura Bani Distt. Jhunjhunu	03-03-2021	18.90	5.12	18-04-2022		5.12	Finishing work in progress
99	Sikar	Nawalgarh	Ani Hus		Const. of Veterinary Sub-centre Bagoriyo ki Dhani Distt. Jhunjhunu	03-03-2021	18.90	0.02	18-04-2022		0.02	Approach road land dispute
100	Sikar	Surajgarh	Ani Hus		Const. of Veterinary Sub-centre Dhana Distt. Jhunjhunu	03-03-2021	18.90	0.02	18-04-2022		0.02	Recently site cleared & other work of pkg in progress
101	Sikar	Gudha Gorgi	Ani Hus		Const. of Veterinary Hospital Chhapoli Distt. Jhunjhunu	03-03-2021	35.90	0.06	18-04-2022		0.06	Gravel road encroachment on land
102	Sikar	Gudha Gorgi	Ani Hus		Const. of Veterinary Hospital Bhodki Distt. Jhunjhunu	03-03-2021	35.90	0.06	18-04-2022		0.06	Recently site cleared & other work of pkg in progress
103	Sikar	Gudha Gorgi	Ani Hus		Const. of Veterinary Hospital Newari Distt. Jhunjhunu	03-03-2021	35.90	0.06	18-04-2022		0.06	S/s work in progress
104	Sikar	Gudha Gorgi	Ani Hus		Const. of Veterinary Hospital Gadhla kalan Distt. Jhunjhunu	03-03-2021	35.90	0.06	18-04-2022		0.06	Slab casted
105	Sikar	Gudha Gorgi	Ani Hus		Const. of Veterinary Sub-centre Hansalsar Distt. Jhunjhunu	03-03-2021	18.90	0.03	18-04-2022		0.03	Foundation work in progress
106	Sikar	Surajgarh	Ani Hus		Const. of First Grade Veterinary Hospital Buhana Distt. Jhunjhunu	03-03-2021	35.90	7.72	18-04-2022		7.72	Roof slab shuttering in progress
107	Sikar	Surajgarh	Ani Hus		Const. of Veterinary Hospital Bhavathari Distt. Jhunjhunu	03-03-2021	35.90	3.90	18-04-2022		3.90	S/s masorny in progress
108	Sikar	Surajgarh	Ani Hus		Const. of Veterinary Hospital Kuhadwas Distt. Jhunjhunu	03-03-2021	35.90	5.22	18-04-2022		5.22	Roof slab shuttering in progress

S. No.	Divison	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of Work	Adm.Sanction		F.S. Year 2021-22	St. Date of completion	Actual Date of Completion	Upto Date	Stage of work/ remarks
						Date	Amount (in lacs)					
109	Sikar	Surajgarh	Ani Hus		Const. of Veterinary Sub-centre Kuloth kalan Distt. Jhunjhunu	03-03-2021	18.90	0.01	18-04-2022		0.01	Roof slab shuttering in progress
110	Sikar	Surajgarh	Ani Hus		Const. of Veterinary Sub-centre Ghasera Distt. Jhunjhunu	03-03-2021	18.90	1.65	18-04-2022		1.65	Roof slab shuttering in progress
111	Sikar	Chirawa	Ani Hus		Const. of Veterinary Hospital Kithana Distt. Jhunjhunu	03-03-2021	35.90	0.06	18-04-2022		0.06	E/w in progress
112	Sikar	Chirawa	Ani Hus		Const. of Veterinary Sub-centre Lamba Distt. Jhunjhunu	03-03-2021	18.90	0.01	18-04-2022		0.01	E/w in progress
113	Sikar	Sardarshahar	KUMS Yard		P&F Retro reflective sign board in grain & F&V (02 Nos) KUMS Sardarshahar	10-02-2020	15.00		23-05-2021		0.01	Due to court stay & work to be withdrawn
114	Sikar	Sardarshahar	KUMS Yard		Extension of office building for e-Nam lab KUMS Sardarshahar	10-02-2020	49.00		23-05-2021	15-05-2021	21.95	Work completed & F/bill to be paid. FS reqd
115	Sikar	Sardarshahar	KUMS Yard		Construction of kiosk (01 No) KUMS Sardarshahar	10-02-2020	3.00		23-05-2021	15-05-2021	0.00	Work completed & F/bill to be paid. FS reqd
116	Sikar	Sardarshahar	KUMS Yard		Construction of rain water harvesting at KUMS Sardarshahar	10-02-2020	10.00		23-05-2021		0.00	Due to court stay & work to be withdrawn
117	Sikar	Sardarshahar	KUMS Yard		Repair of boundary wall front side at KUMS Sardarshahar	10-02-2020	9.00		23-05-2021		0.01	Due to court stay & work to be withdrawn
118	Sikar	Sardarshahar	KUMS Yard		Const. of cement concrete pavement in front of gate no. 02 grain mandi Sardarshahar	10-02-2020	100.00		20-06-2021	05-10-2021	61.08	Work completed & F/bill to be paid. FS reqd
119	Sikar	Sardarshahar	KUMS Yard		Const. of cement concrete pavement in parking area of grain mandi Sardarshahar	10-02-2020	68.00		20-06-2021	20-05-2021	40.02	Work completed & F/bill to be paid. FS reqd
120	Sikar	Sardarshahar	KUMS Yard		Const. of ramp for auction platform KUMS Sardarshahar	10-02-2020	15.00		20-06-2021	17-08-2021	0.00	Work completed & F/bill to be paid. FS reqd
121	Sikar	Sardarshahar	KUMS Yard		P&F interlock block in remaining area in grain mandi Sardarshahar	10-02-2020	83.00		20-06-2021	05-10-2021	23.10	Work completed & F/bill to be paid. FS reqd
122	Sikar	Sardarshahar	KUMS Yard		Water supply arrangement in grain & F&V Mandi KUMS Sardarshahar	10-02-2020	20.00		20-06-2021	20-05-2021	4.48	Work completed & F/bill to be paid. FS reqd
123	Sikar	Sardarshahar	KUMS Yard		Development of park in KUMS Sardarshahar	10-02-2020	13.00		20-06-2021		0.00	Due to court stay & work to be withdrawn
124	Sikar	Sadulpur	KUMS Road		Const. of Kisan path L/R Dhani kumharan to Lakhlan KUMS Sadulpur	11-07-2018	90.00		23-03-2019	07-06-2019	82.81	Part F/Bill amount to be paid. FS reqd
125	Sikar	Churu	Agri.		Additional alteration & renewal of office building Assistant director Agri. (Ext.) Churu	06-09-2021	17.30	17.30	02-06-2022		0.18	Material collection in progress
126	Sikar	Sadulpur	Other		Const. of various repair work at Taranagar deport (RSGSM Jhunjhunu)	08-06-2021	9.40	9.26	26-12-2021	25-10-2021	8.68	Finalized
127	Sikar	Churu	Ani Hus	RKVY	Supply of furniture for Chal Ekai Churu veterinary Departmenet Distt. Churu	18-07-2018	1.50	1.30	21-06-2021	27-08-2021	1.30	Finalized
128	Sikar	Sadulpur	Ani Hus	RKVY	Supply of furniture for Chal Ekai Rajgarh veterinary Departmenet Distt. Churu	18-07-2018	2.00	1.30	22-06-2021	27-08-2021	1.30	Finalized
129	Sikar	Sadulpur	Ani Hus	RKVY	Supply of furniture for Sub-centre Chainpura chhota veterinary Departmenet Distt. Churu	18-07-2018	0.50	0.30	23-06-2021	27-08-2021	0.30	Finalized

S. No.	Divison	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of Work	Adm.Sanction		F.S. Year 2021-22	St. Date of completion	Actual Date of Completion	Upto Date	Stage of work/ remarks
						Date	Amount (in lacs)					
130	Sikar	Sadulpur	Ani Hus	RKVY	Supply of furniture for Sub-centre Bhainslee veterinary Departmenet Distt. Churu	18-07-2018	0.50	0.00	24-06-2021	27-08-2021		Finalized
131	Sikar	Sujangarh	Ani Hus	RKVY	Supply of furniture for Chal Ekai Sujangarh veterinary Departmenet Distt. Churu	18-07-2018	2.00	1.30	25-06-2021	27-08-2021	1.30	Finalized
132	Sikar	Sujangarh	Ani Hus	RKVY	Supply of furniture for Chal Ekai Bidasar veterinary Departmenet Distt. Churu	18-07-2018	2.00	1.30	26-06-2021	27-08-2021	1.30	Finalized
133	Sikar	Sadulpur	Ani Hus		Supply of furniture for Sub-centre Jhadsar veterinary Departmenet Distt. Churu	18-07-2018	0.50	0.30	27-06-2021	27-08-2021	0.30	Finalized
134	Sikar	Sadulpur	Ani Hus	RKVY	Supply of furniture for Sub-centre Seuva veterinary Departmenet Distt. Churu	18-07-2018	0.50	0.30	28-06-2021	27-08-2021	0.30	Finalized
135	Sikar	Sadulpur	Ani Hus	RKVY	Supply of furniture for Sub-centre Rajpura veterinary Departmenet Distt. Churu	18-07-2018	0.50	0.00	29-06-2021	27-08-2021		Finalized
136	Sikar	Churu	Ani hus		Extension work of polyclinic veterinary hospital Churu	11-03-2020	24.60	11.54	01-02-2021	01-02-2021	21.41	Finalized
137	Sikar	Ratangarh	Ani Hus	RIDF-24	Const. of veterinary sub-centre Nawa Distt. Churu (Rajiyasar Mitha)	28-12-2018	12.00	11.55	04-03-2022		0.02	Finishing work in progress
138	Sikar	Sujangarh	Ani Hus	RIDF-26	Const. of veterinary Hospital Tehandesar Distt. Churu	03-03-2021	35.90	24.45	23-01-2022		24.45	Almost completed
139	Sikar	Sujangarh	Ani Hus	RIDF-26	Const. of veterinary sub-centre Amarsar Distt. Churu	03-03-2021	18.90	12.79	23-01-2022		12.79	Almost completed
140	Sikar	Churu	Ani Hus	RIDF-26	Const. of veterinary sub-centre Ribiya Distt. Churu	03-03-2021	18.90	0.08	23-04-2022		0.08	Foundation work in progress
141	Sikar	Churu	Ani Hus	RIDF-26	Const. of veterinary sub-centre Sirsala Distt. Churu	03-03-2021	18.90	6.05	23-04-2022		6.05	Finishing work in progress
142	Sikar	Sardar Shahr	Ani Hus	RIDF-26	Const. of veterinary sub-centre Boghera Distt. Churu	03-03-2021	18.90	0.08	23-04-2022		0.08	S/s masonry in progress
143	Sikar	Taranagar	Ani Hus	RIDF-26	Const. of veterinary sub-centre Punsisar Distt. Churu	03-03-2021	18.90	0.08	23-04-2022		0.08	Other work of pkg in progress
144	Sikar	Sadulpur	Ani Hus	RIDF-26	Const. of veterinary sub-centre Ratanpura Distt. Churu	03-03-2021	18.90	3.87	23-04-2022		3.87	Finishing work in progress
145	Sikar	Sadulpur	Ani Hus	RIDF-26	Const. of veterinary sub-centre Changoi Distt. Churu	03-03-2021	18.90	0.08	23-04-2022		0.08	Recently site cleared & other work of pkg in progress
146	Sikar	Sardar Shahr	Ani Hus	RIDF-26	Const. of veterinary sub-centre Bhadasar Dikhna Distt. Churu	03-03-2021	18.90	0.08	23-04-2022		0.08	Finishing work in progress
147	Sikar	Sardar Shahr	Ani Hus	RIDF-26	Const. of veterinary sub-centre Melusar Distt. Churu	03-03-2021	18.90	4.55	23-04-2022		4.55	Finishing work in progress
148	Sikar	Sardar Shahr	Ani Hus	RIDF-26	Const. of veterinary sub-centre Fogan Distt. Churu	03-03-2021	18.90	2.07	23-04-2022		2.07	Finishing work in progress
					Total		3425.82	854.32			1163.76	
1	Alwar	Alwar	KUMS Road Work	KUMS	M/L Nangla Charen to Gujuki Via Mandawas.	07-07-2020	59.80	37.97	25.08.21		12.90	WBM Completed

S. No.	Divison	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of Work	Adm.Sanction		F.S. Year 2021-22	St. Date of completion	Actual Date of Completion	Upto Date	Stage of work/ remarks
						Date	Amount (in lacs)					
2	Alwar	Alwar	KUMS Road Work	KUMS	Const. of M/L Road from Rajgarh-Sakat Road to Gwada Gheseli.	07-07-2020	90.90	40.87	25.08.21		41.42	B.T. Completed, C.C. Partly done, dispute in village portion still not resolved
3	Alwar	Alwar	KUMS Road Work	KUMS	M/L Road from Village Doroli to Hirnoti.	07-07-2020	95.60	15.38	25.08.21		59.58	B.T. Completed & C.C. in a length of 80m Remaining in Disputed Portion
4	Alwar	Alwar	KUMS Yard Work	KUMS	Maintenance and Minor Repair Works at Mandi Alwar (Laghu Nirman) (03 Nos)	07-06-2021	3.00	3.00	08.10.21	15.09.21	2.91	Work Finalised & Handed over
5	Alwar	Alwar	KUMS Yard Work	KUMS	Const. of Various Repair Work at Mandi Yard, Alwar Under Laghu Nirman Work Package 01/2021-22 KUMS Alwar.	03-11-2021	2.00	2.00	05.03.22		0.00	Work in Progress
6	Alwar	Alwar	KUMS Yard Work	KUMS	Const. of Common Incubation Center with Laboratory & Office at KUMS Alwar, Rajasthan for Processing of Onion, Bajara, Bakery Products, Tomato & Guava Under PMFME Scheme.	24-05-2021	100.00	100.00	25.02.22		34.22	At Top Level
7	Alwar	Khairthal	Sub Yard Work	KUMS	Const. of Agro Trade Tower at Sub Yard, Behror	09-10-2019	694.15	38.00	24.03.19	11.02.21	656.13	Work Finalised & Handed over
8	Alwar	Khairthal	KUMS Road Work	KUMS	L/R from Village Hameerpur-Chind Road to Jaisinghpura School.	27-07-2020	36.95	9.80	21.04.21		23.24	WBM Gr-3 Completed, C.C. Completed
9	Alwar	Khairthal	KUMS Road Work	KUMS	L/R from Village Gothra Gurgachka Road to Khillu Mohalla Machhroli.	27-07-2020	25.60	20.76	21.04.21		6.29	WBM Gr-3 Completed, C.C. Completed
10	Alwar	Khairthal	KUMS Yard Work	KUMS	Const. of Temporary Shed for Cleaning, Grading, Sorting Machine at Main Mandi Yard, Khairthal.	08-10-2021	5.62	5.62	09.03.22		0.09	Work Almost Completed
11	Alwar	Barodamev	KUMS Road Work	KUMS	Const. of ML Road from Village Chattarpur to Village Harsoli-Mundpuri Road.	07-07-2020	120.20	21.12	21.06.21	07.12.21	71.45	Work Completed & Final Bill to be Paid
12	Alwar	Barodamev	KUMS Road Work	KUMS	Const. of ML Road From Village Albux ka Bass to Village Johri Ka Bass.	11-06-2021	79.10	47.46	25.03.22		0.44	E/W in Progress Partly Gravel Work done by Panchayat Samiti Laxmangarh
13	Alwar	Khairthal	-	Ani. Hus.	Const. Of Vetanary Hospital Under RIDFT-XXIV at Village Khoh, Teh. Kathumar Distt. Alwar.	20-08-2018	30.00	2.57	06.06.20	27.01.21	28.07	Work Finalised & Handed over
14	Alwar	Barodamev	-	Ani. Hus.	Const. Of Vetanary Hospital Under RIDFT-XXIV at Village Govindgarh, Teh. Laxmangarh Distt. Alwar.	20-08-2018	30.00	2.75	06.06.20	27.01.21	27.92	Work Finalised & Handed over
15	Alwar	Alwar	-	Ani. Hus.	Const. Of Vetanary Hospital Under RIDFT-XXIV at Village Khoh Dariba, Teh. Rajgarh Distt. Alwar.	20-08-2018	30.00	26.06	26.08.21	09.10.21	24.47	Work Finalised & Handed over

S. No.	Divison	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of Work	Adm.Sanction		F.S. Year 2021-22	St. Date of completion	Actual Date of Completion	Upto Date	Stage of work/ remarks
						Date	Amount (in lacs)					
16	Alwar	Alwar	-	Ani. Hus.	Const. of Veterinary Sub Center Under RIDFT-XXIV at Village Sahajpur P.S. Ramgarh Distt. Alwar	20-08-2018	12.00	11.97	06.06.20	25.06.21	11.59	Work Finalised & Handed over
17	Alwar	Khairthal	-	Ani. Hus.	Const. of Veterinary Sub Center Under RIDFT-XXIV at Village Nurpur Ganjpur P.S. Kathumar (Old) Bilali P.S. Bansur (New) Distt. Alwar.	20-08-2018	12.00	11.97	25.01.22		6.06	Finishing Work is in Progress
18	Alwar	Kherli	-	Ani. Hus.	Const. of Veterinary Sub Center Under RIDFT-XXIV at Village Baharampur P.S. Kathumar Distt. Alwar.	20-08-2018	12.00	0.62	06.06.20	22.07.20	11.43	Work Finalised & Handed over
19	Alwar	Alwar	-	Ani. Hus.	Const. of Veterinary Sub Center Under RIDFT-XXIV at Village Gadbasai P.S. Thanagaji Distt. Alwar	20-08-2018	12.00	1.11	06.06.20	13.02.20	11.23	Work Finalised & Handed over
20	Alwar	Alwar	-	Ani. Hus.	Const. of Veterinary Sub Center Under RIDFT-XXIV at Village Roopbas P.S. Umeran Distt. Alwar	20-08-2018	12.00	0.82	06.06.20	13.02.20	11.26	Work Finalised & Handed over
21	Alwar	Alwar	-	Ani. Hus.	Const. of Veterinary Sub Center Under RIDFT-XXIV at Village Sainthali P.S. Ramgarh Distt. Alwar	20-08-2018	12.00	0.91	06.06.20	15.07.20	11.14	Work Finalised & Handed over
22	Alwar	Khairthal	-	Ani. Hus.	Const. of Veterinary Sub Center Under RIDFT-XXIV at Village Karoda P.S. Behror Distt. Alwar.	20-08-2018	12.00	1.16	09.11.20	04.09.21	11.63	Work Completed & Handed Over
23	Alwar	Alwar	-	Ani. Hus.	Const. of Veterinary Sub Center Under RIDFT-XXIV at Village Dosod P.S. Neemrana (Old) Rampura P.S. Reni (New) Distt. Alwar.	20-08-2018	12.00	11.97	25.01.22		0.10	At Lintel Level
24	Alwar	Khairthal	-	Ani. Hus.	Const. of Veterinary Sub Center Under RIDFT-XXIV at Village Nangalbavla P.S. Mundawar Distt. Alwar	20-08-2018	12.00	1.09	09.11.20	03.09.21	11.77	Work Completed & Handed Over
25	Alwar	Khairthal	-	Ani. Hus.	Const. of Veterinary Sub Center Under RIDFT-XXIV at Village Rainagiri P.S. Mundawar Distt. Alwar	20-08-2018	12.00	1.40	09.11.20	03.09.21	11.80	Work Completed & Handed Over
26	Alwar	Khairthal	-	Ani. Hus.	Const. of Veterinary Sub Center Under RIDFT-XXIV at Village Langadbas P.S. Kishangarh baas Distt. Alwar	20-08-2018	12.00	11.97	09.11.20		0.12	E/W Excavation Completed, again site dispute
27	Alwar	Khairthal	-	Ani. Hus.	Const. of Veterinary Sub Center Under RIDFT-XXIV at Village Ratakhard P.S. Kishangarh baas Distt. Alwar	20-08-2018	12.00	5.00	09.11.20	08.11.21	7.07	Work Completed & Handed Over
28	Alwar	Khairthal	-	Ani. Hus.	Const. of Veterinary Sub Center Under RIDFT-XXIV at Village Nangasaliya P.S. Kotkasim Distt. Alwar	20-08-2018	12.00	6.16	09.11.20	08.11.21	10.77	Work Completed & Handed Over
29	Alwar	Khairthal	-	Ani. Hus.	Const. of Veterinary Sub Center Under RIDFT-XXIV at Village Babera P.S. Bansur Distt. Alwar	20-08-2018	12.00	0.60	09.11.20	01.09.21	12.00	Work Completed & Handed Over
30	Alwar	Khairthal	-	Ani. Hus.	Const. of Veterinary Sub Center Under RIDFT-XXIV at Village Pehal P.S. Mundawar Distt. Alwar	20-08-2018	12.00	4.91	09.11.20	03.09.21	12.00	Work Completed & Handed Over
31	Alwar	Khairthal	-	Ani. Hus.	Const. of Veterinary Sub Center Under RIDFT-XXIV at Village Mothuka P.S. Kishangarh Baas Distt. Alwar	20-08-2018	12.00	11.97	09.11.20		0.03	Land Dispute
32	Alwar	Khairthal	-	Ani. Hus.	Const. of Veterinary Sub Center Under RIDFT-XXIV at Village Khoha (Mahrapur) P.S. Kishangarh Baas (Old) Raikheda P.S. Tijara (New) Distt. Alwar	20-08-2018	12.00	11.97	25.02.22		10.50	Finishing Work is in Progress
33	Alwar	Khairthal	-	Ani. Hus.	Const. of Veterinary Sub Center Under RIDFT-XXIV at Village Kolgaon P.S. Kishangarh Baas Distt. Alwar	20-08-2018	12.00	0.92	09.11.20	03.09.21	12.00	Work Completed & Handed Over
34	Alwar	Khairthal	-	Ani. Hus.	Const. of Veterinary Sub Center Under RIDFT-XXIV at Village Katopur P.S. Kotkasim Distt. Alwar	20-08-2018	12.00	10.34	09.11.20	8.11.21	7.14	Work Completed

S. No.	Divison	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of Work	Adm.Sanction		F.S. Year 2021-22	St. Date of completion	Actual Date of Completion	Upto Date	Stage of work/ remarks
						Date	Amount (in lacs)					
35	Alwar	Khairthal	-	Ani. Hus.	Const. of Veterinary Sub Center Under RIDFT-XXIV at Village Roadwal P.S. Neemrana Distt. Alwar	20-08-2018	12.00	2.44	09.11.20	01.09.21	12.00	Work Completed & Handed Over
36	Alwar	Khairthal	-	Ani. Hus.	Const. of Veterinary Sub Center Under RIDFT-XXIV at Village Darbarpur P.S. Mundawar Distt. Alwar	20-08-2018	12.00	1.08	09.11.20	03.09.21	11.98	Work Completed & Handed Over
37	Alwar	Khairthal	-	Ani. Hus.	Const. of Veterinary Sub Center Under RIDFT-XXIV at Village Rasnali P.S. Bansur Distt. Alwar	20-08-2018	12.00	5.41	09.11.20	01.09.21	11.93	Work Completed & Handed Over
38	Alwar	Khairthal	-	Ani. Hus.	Const. Of Vetanary Hospital Under RIDFT-XXVI at Village Mandhan P.S. Neemrana.	03-03-2021	35.90	35.90	10.04.22		22.39	Finishing Work is in Progress
39	Alwar	Khairthal	-	Ani. Hus.	Const. Of Veterinary Hospital Under RIDFT-XXVI at Village Dumroli P.S. Neemrana.	03-03-2021	35.90	35.90	10.04.22		20.43	Finishing Work is in Progress
40	Alwar	Khairthal	-	Ani. Hus.	Const. Of Veterinary Hospital Under RIDFT-XXVI at Village Maharaja Bas P.S. Behror.	03-03-2021	35.90	35.90	10.04.22		21.88	Finishing Work is in Progress
41	Alwar	Khairthal	-	Ani. Hus.	Const. of Veterinary Sub Center at Village Kathuwas P.S. Neemrana Distt. Alwar.	03-03-2021	18.90	18.90	10.04.22		0.03	Foundation Work is in progress
42	Alwar	Khairthal	-	Ani. Hus.	Const. of Veterinary Sub Center at Village Ramsinghpura P.S. Behror Distt. Alwar.	03-03-2021	18.90	18.90	10.04.22	04.12.21	16.51	Work Completed & Handed Over
43	Alwar	Khairthal	-	Ani. Hus.	Const. Of Veterinary Hospital Under RIDFT-XXVI at Village Bawad P.S. Mundawar.	03-03-2021	35.90	35.90	10.04.22		0.03	Site dispute
44	Alwar	Khairthal	-	Ani. Hus.	Const. Of Veterinary Hospital Under RIDFT-XXVI at Village Palawa P.S. Mundawar.	03-03-2021	35.90	35.90	10.04.22		2.31	Stone Masonry F&P is in Progress
45	Alwar	Khairthal	-	Ani. Hus.	Const. of Veterinary Sub Center at Village Fauladpur P.S. Neemrana Distt. Alwar.	03-03-2021	18.90	18.90	10.04.22		0.02	Site dispute
46	Alwar	Khairthal	-	Ani. Hus.	Const. of Veterinary Sub Center at Village Raghunathpura P.S. Bansur Distt. Alwar.	03-03-2021	18.90	18.90	10.04.22		4.29	At Roof Level
47	Alwar	Khairthal	-	Ani. Hus.	Const. Of Veterinary Hospital Under RIDFT-XXVI at Village Bilahedi P.S. Kotkasim.	03-03-2021	35.90	35.90	10.04.22		15.59	At Roof Level
48	Alwar	Khairthal	-	Ani. Hus.	Const. Of Veterinary Hospital Under RIDFT-XXVI at Village Baghoda P.S. Kishangarh Bass.	03-03-2021	35.90	35.90	10.04.22		15.57	Finishing Work in Progress
49	Alwar	Khairthal	-	Ani. Hus.	Const. Of Veterinary Hospital Under RIDFT-XXVI at Village Gothra P.S. Tijara.	03-03-2021	35.90	35.90	10.04.22		15.35	Finishing Work in Progress
50	Alwar	Khairthal	-	Ani. Hus.	Const. of Veterinary Sub Center at Village Manda Majra P.S. Tijara Distt. Alwar.	03-03-2021	18.90	18.90	10.04.22		2.71	At Plinth Level
51	Alwar	Alwar	-	Ani. Hus.	Const. of Veterinary Sub Center at Village Nethala P.S. Umrein Distt. Alwar.	03-03-2021	18.90	18.90	10.04.22		0.01	Dispute Solved Layout given
52	Alwar	Alwar	-	Ani. Hus.	Const. of Veterinary Sub Center at Village Bichgaon P.S. Laxmangarh Distt. Alwar.	03-03-2021	18.90	18.90	10.04.22		0.01	Site dispute
53	Alwar	Alwar	-	Ani. Hus.	Const. Of Veterinary Hospital Under RIDFT-XXVI at Village Gadhiswairam P.S. Reni Distt. Alwar.	03-03-2021	35.90	35.90	10.04.22		13.33	Finishing Work in Progress
54	Alwar	Alwar	-	Ani. Hus.	Const. Of Veterinary Hospital Under RIDFT-XXVI at Village Iteda P.S. Laxmangarh Distt. Alwar.	03-03-2021	35.90	35.90	10.04.22		4.25	At Plinth Level
55	Alwar	Alwar	-	Ani. Hus.	Const. Of Veterinary Hospital (FVH) Under RIDFT-XXVI at Village Umrein P.S. Umrein Distt. Alwar.	03-03-2021	35.90	35.90	10.04.22		15.70	Finishing Work is in Progress

S. No.	Divison	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of Work	Adm.Sanction		F.S. Year 2021-22	St. Date of completion	Actual Date of Completion	Upto Date	Stage of work/ remarks
						Date	Amount (in lacs)					
56 (A)	Alwar	Alwar	-	RUSA	Const. of 04 Nos Class Rooms with Verandah and Toilet Block in Govt. College Rajgarh Distt Alwar.	18-08-2020	100.00	77.73	21.07.21	06.09.21	75.58	Work Finalised & Handed over
56 (B)	Alwar	Alwar	-	RUSA	Construction of Lobby & 01 Nos Class Room with Verandah at Government College, Rajgarh Distt Alwar.				26.08.21	08.09.21	23.56	Work Finalised & Handed over
57	Alwar	Alwar	-	RUSA	Const. of Interlocking Tiles in Chok Front of New Constructed Class Rooms & Connecting Gate with Existing Building at Govt. College Rajgarh.	44392.00	5.82	5.82	18.12.21	05.10.21	5.81	Work Finalised & Handed over
58	Alwar	Alwar	-	RUSA	Const. of Boundary Wall with Fencing under RUSA at Raj Rishi College, Alwar.	44354.00	27.50	27.50	25.01.22		11.58	Finishing Work in Progress
59	Alwar	Alwar	-	RUSA	Const. of Laboratory Under RUSA at Raj Rishi College, Alwar	44354.00	19.60	19.60	25.01.22		3.55	At Roof Level
60	Alwar	Alwar	-	RUSA	Const. of Shed of Size 100' x 20' with 20' ht. at RC Alwar.	25-01-2021	23.79	19.99	26.08.21	10.11.21	13.09	Final Bill to be paid
61	Alwar	Alwar	-	Agri.	Const. of Boundary Wall (R.C. Posts with Black Barbed Fencing) at Bagaat Land Behind Jagannath Temple, Alwar.	16-06-2020	5.66	5.66	23.06.21	18.06.21	3.69	Work Finalised & Handed over
62	Alwar	Alwar	-	Agri.	Const. of Hall (Rooms & Lobby) at First Floor A.D. Agriculture (Extension) Office Building at Alwar.	27-09-2021	12.17	12.17	09.01.22		0.00	Recently W.O. Issue
63	Alwar	Alwar	-	Agri.	Repairing Work of A.D. Agriculture (Extension) Office Building at Alwar	27-09-2021	5.72	5.72	09.01.22		0.00	Recently W.O. Issue
64	Alwar	Khairthal	-	Agri.	Repair and Colour Paint of Soil Testing Lab at Khairthal Distt. Alwar.	08-11-2021	2.64	2.64	23.02.22		0.00	Work in Progress
65	Alwar	Alwar	-	Agri.	Repair and Colour Paint of Soil Testing Lab at Rajgarh Distt. Alwar.	08-11-2021	3.15	3.15	23.02.22		0.00	Work in Progress
66	Alwar	Alwar	MDF Road	MDF	Const.of Road from Village Babeli to Pada.	02-02-2021	79.86	48.07	28.09.21		34.06	WBM & C.C. Completed
67	Alwar	Alwar	-	Hort.	Const. of C.C. Road at Narayan Villas Nursary, Alwar	15-03-2018	18.96	4.45	06.04.21	26.03.21	14.60	Work Finalised & Handed over
GRAND TOTAL DIVISION ALWAR =						2498.99	1248.85				1550.61	
Grand total of TERMINAL MARKET(A)						4412.42	1145.49				1316.55	
Grand total of BHARATPUR(B)						8431.02	1963.65				3332.48	
Grand total of SIKAR (C)						3425.82	854.32				1163.76	
Grand total of ALWAR(D)						2498.99	1248.85				1550.61	
CIRCLE G.Total (A+B+C+D)						18768.25	5212.31				7363.40	