

RAJASTHAN STATE AGRICULTURE MARKETING BOARD, JAIPUR

Physical & Financial Progress of Construction Works

Circle :- JAIPUR (P&M)

Month :- December 2021

Amt. in Lacs

S. No.	Division	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ Project/ Other)	Name of Work	Adm. Sanction		F.S. 2021-22	Stp. Date of compl.	Actual date of compl.	Exp. Upto date	Satge of Work/ Remarks
						Date	Amount					
1	2	3	4	5	6	7	8	9	10	11	12	13
KUMS JAIPUR (GRAIN)												
Surajpole Mandi												
1	Jaipur-I	Jaipur (Grain)	Yard Work	KUMS Fund	Special Repair of BT Road with drain including road furnishing and reflective work in Main Mandi Yard Surajpole under KUMS Jaipur (Grain)	07-07-2020	248.93	26.18	18-06-2021	09-06-2021	222.71	Work completed & Finalised
2	Jaipur-I	Jaipur (Grain)	Yard Work	KUMS Fund	Repairing of Existing Sewer Line chamber in Main Mandi Yard Surajpole under KUMS Jaipur (Grain)	07-07-2020	35.00	8.82	18-06-2021	09-06-2021	28.61	Work completed & Finalised
3	Jaipur-I	Jaipur (Grain)	Yard Work	KUMS Fund	Repair of Park Boundary Wall, Walkway and Construction of Walkway in Main Mandi Yard Surajpole under KUMS Jaipur (Grain)	07-07-2020	20.52	5.75	09-04-2021	10-07-2021	13.07	Work completed & Finalised
4	Jaipur-I	Jaipur (Grain)	Yard Work	KUMS Fund	Repair of Toilet Block (12 nos.) at Main Mandi Yard Surajpole under KUMS Jaipur (Grain)	07-07-2020	9.00	6.72	09-04-2021	14-08-2021	3.88	Work completed & Finalised
5	Jaipur-I	Jaipur (Grain)	Yard Work	KUMS Fund	Proving & fixing Wire Fencing on remaining part of Boundary Wall & Repair of Boundary Wall at Main Mandi Yard Surajpole under KUMS Jaipur (Grain)	07-07-2020	5.00	1.75	09-04-2021	10-07-2021	2.92	Work completed & Finalised
6	Jaipur-I	Jaipur (Grain)	Yard Work	KUMS Fund	Re-Construction of 03 Nos. Existing Damaged Stairecase & Parapet wall (First Floor) at 'GH' Block in Main Mandi Yard Surajpole under KUMS Jaipur (Grain)	07-07-2020	36.00	15.45	09-04-2021	10-07-2021	20.76	Work completed & Finalised
7	Jaipur-I	Jaipur (Grain)	Yard Work	KUMS Fund	Extension of Existing Weigh Bridge Rooms for Agmark Lab Hall & Toilet at Surajpole Mandi Yard under KUMS Jaipur (Grain)	12-02-2021	11.00	11.00	06-02-2022	-	3.06	Work in progress
8	Jaipur-I	Jaipur (Grain)	Yard Work	KUMS Fund	Extention & Renovation of Existing Water Hut at Surajpole Mandi Yard under KUMS Jaipur (Grain)	12-02-2021	4.00	4.00	06-02-2022	-	0.57	Work in progress
9	Jaipur-I	Jaipur (Grain)	Yard Work	KUMS Fund	Special Repair of Farmer Rest House (Ground Floor & First Floor) at Surajpole Mandi Yard under KUMS Jaipur (Grain)	12-02-2021	45.00	45.00	06-02-2022	-	1.59	Work in progress
Total							414.45	124.67			297.17	
Sub Yard Dudu												
10	Jaipur-I	Jaipur (Grain)	Yard Work	KUMS Fund	Const. of Rain Water Harvesting Structure at Subyard Dudu under KUMS Jaipur (Grain)	18-11-2019	20.00	9.70	06-01-2021	05-07-2021	8.91	Work Completed & Finalised
11	Jaipur-I	Jaipur (Grain)	Yard Work	KUMS Fund	Constt. of Internal Road (C.C.) at Subyard Dudu under KUMS Jaipur (Grain)	18-11-2019	291.17	22.88	06-01-2021	05-07-2021	198.44	Work Completed & Finalised
12	Jaipur-I	Jaipur (Grain)	Yard Work	KUMS Fund	Const. of Underground Water Tank (Size 30'x20'x7') in Subyard Dudu under KUMS Jaipur (Grain)	18-11-2019	6.00	3.24	06-01-2021	05-07-2021	1.71	Work Completed & Finalised
13	Jaipur-I	Jaipur (Grain)	Yard Work	KUMS Fund	Providing & Fixing Retro Reflective Direction Board & Marking Centre line at Subyard Dudu under KUMS Jaipur (Grain)	18-11-2019	1.45	0.92	06-01-2021	05-07-2021	0.83	Work Completed & Finalised

S. No.	Division	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ Project/ Other)	Name of Work	Adm. Sanction		F.S. 2021-22	Stp. Date of compl.	Actual date of compl.	Exp. Upto date	Satge of Work/ Remarks
						Date	Amount					
14	Jaipur-I	Jaipur (Grain)	Yard Work	KUMS Fund	Laying of Water Supply Line at subyard Dudu under KUMS Jaipur (Grain)	18-11-2019	7.15	2.32	06-01-2021	05-07-2021	3.83	Work Completed & Finalised
15	Jaipur-I	Jaipur (Grain)	Yard Work	KUMS Fund	Construction of Gate & Check Post (1 No.) at Back side of Subyard Dudu under KUMS Jaipur (Grain)	18-11-2019	9.00	3.49	06-01-2021	05-07-2021	4.99	Work Completed & Finalised
Total							334.77	42.55			218.71	
Sub Yard Sanganer (Jaipur Grain)												
16	Jaipur-I	Jaipur (Grain)	Yard Work	KUMS Fund	Proving & fixing Identification Board Blockwise & Installation of Triple Waiting Chair in Park & road fixture at Subyard Sanganer under KUMS Jaipur (Grain)	07-07-2020	8.00	2.57	09-04-2021	09-04-2021	6.17	Work completed & Finalised
17	Jaipur-I	Jaipur (Grain)	Yard Work	KUMS Fund	Repair of damaged Boundary Wall behind of Block-D at Subyard Sanganer under KUMS Jaipur (Grain)	07-07-2020	28.00	9.59	09-04-2021	14-08-2021	19.51	Work completed & Finalised
18	Jaipur-I	Jaipur (Grain)	Yard Work	KUMS Fund	Providing & Fixing Retro Reflective Sign Board (02 Nos.) at Subyard Sanganer (Grain) under KUMS Jaipur (Grain)	07-07-2020	12.00	2.53	09-04-2021	09-04-2021	8.72	Work completed & Finalised
19	Jaipur-I	Jaipur (Grain)	Yard Work	KUMS Fund	Const. of Water Harvesting Structure at Subyard Sanganer under KUMS Jaipur (Grain)	12-02-2021	10.00	10.00	06-02-2022	-	0.00	Work in progress
Total							58.00	24.69			34.40	
Sub Yard MED												
20	Jaipur-I	Jaipur (Grain)	Yard Work	KUMS Fund	Const. of C.C. Internal Roads C.C. Parking & Drain at Sub Yard MED under KUMS Jaipur (Grain)	17-11-2021	196.86	78.74	-	-	0.00	Estimate under preparation
21	Jaipur-I	Jaipur (Grain)	Yard Work	KUMS Fund	Const. of Bank Building at at Sub Yard MED under KUMS Jaipur (Grain)	17-11-2021	36.35	14.54	-	-	0.00	Estimate under preparation
22	Jaipur-I	Jaipur (Grain)	Yard Work	KUMS Fund	Const. of Labour Shade at Sub Yard MED under KUMS Jaipur (Grain)	17-11-2021	10.46	4.18	-	-	0.00	Estimate under preparation
23	Jaipur-I	Jaipur (Grain)	Yard Work	KUMS Fund	Const. of Kiosk, Water Hut & Urinal Block at Sub Yard MED under KUMS Jaipur (Grain)	17-11-2021	9.44	3.78	-	-	0.00	Estimate under preparation
24	Jaipur-I	Jaipur (Grain)	Yard Work	KUMS Fund	Const. of Check Post, Gate (2 Nos.) & Boundary Wall at Sub Yard MED under KUMS Jaipur (Grain)	17-11-2021	9.88	3.95	-	-	0.00	Estimate under preparation
25	Jaipur-I	Jaipur (Grain)	Yard Work	KUMS Fund	Painting & Repair Work of Various Existing Buildings (R.C.C. Cover Shade, Office Building, Toilet, Kiosk, Water Hut & Boundary Wall) Sub Yard MED under KUMS Jaipur (Grain)	17-11-2021	11.33	4.53	-	-	0.00	Estimate under preparation
26	Jaipur-I	Jaipur (Grain)	Yard Work	KUMS Fund	Land Leveling & Gravel Work with drainage at front side (near main gate) Sub Yard MED under KUMS Jaipur (Grain)	17-11-2021	28.92	11.57	-	-	0.00	Estimate under preparation
Total							303.24	121.29			0.00	
Grand Total (KUMS JAIPUR GRAIN)							1110.46	313.20			550.28	
KUMS Rajdhani Mandi Jaipur												
27	Jaipur-I	Jaipur (Grain)	Yard Work	KUMS Fund	Installation of 2 Nos. Boring with submersible pump set 7.5 HP at Rajdhani Mandi Yard Kukarkheda under KUMS Rajdhani Mandi Jaipur	12-02-2021	14.00	14.00	06-04-2022	-	0.00	Work in progress
28	Jaipur-I	Jaipur (Grain)	Yard Work	KUMS Fund	Const. of Assaying lab at Rajdhani Mandi Yard Kukarkheda under KUMS Rajdhani Mandi Jaipur	12-02-2021	22.06	22.06	06-04-2022	-	10.11	Finishing work in progress

S. No.	Division	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ Project/ Other)	Name of Work	Adm. Sanction		F.S. 2021-22	Stp. Date of compl.	Actual date of compl.	Exp. Upto date	Satge of Work/ Remarks
						Date	Amount					
29	Jaipur-I	Jaipur (Grain)	Yard Work	KUMS Fund	Upgradation & Extension of Water Harvesting Structure including emergency pumping of excess rain water at Rajdhani Mandi Yard Kukarkheda under KUMS Rajdhani Mandi Jaipur	12-02-2021	36.50	36.50	06-04-2022	-	15.98	Finishing work in progress
30	Jaipur-I	Jaipur (Grain)	Yard Work	KUMS Fund	Renovation at existing Hall of Office Building for meeting hall in Rajdhani Mandi Yard Kukarkheda under KUMS Rajdhani Mandi Jaipur	12-02-2021	14.00	14.00	06-04-2022	-	3.31	Finishing work in progress
31	Jaipur-I	Jaipur (Grain)	Yard Work	KUMS Fund	Const. of Shed for grading sorting unit 5 tph at Rajdhani Mandi Yard Kukarkheda under KUMS Rajdhani Mandi Jaipur	12-02-2021	46.42	46.42	-	-	0.00	Direction issued by DAM to not inviting tender of the work till further decision
32	Jaipur-I	Jaipur (Grain)	Yard Work	KUMS Fund	Strengthening and Repairing of R.C.C. Columns of Existing Covered Auction Platforms (9 Nos.) at Rajdhani Mandi Yard Kukarkheda under KUMS Rajdhani Mandi Jaipur	12-02-2021	10.02	10.02	06-04-2022	-	3.80	Work in progress
33	Jaipur-I	Jaipur (Grain)	Yard Work	KUMS Fund	Const. of C.C. Road from Sikar Road Main Gate to bypass road gate in Main Mandi Yard Kukarkheda under KUMS Rajdhani Mandi Jaipur	23-11-2021	380.80	152.32	-	-	0.00	Estimate under preparation
34	Jaipur-I	Jaipur (Grain)	Yard Work	KUMS Fund	Patch Repair of Existing B.T. Road at Various Places with Speed Breaker in Rajdhani Mandi Yard Kukarkheda under KUMS Rajdhani Mandi Jaipur	23-11-2021	21.47	8.59	-	-	0.00	Estimate under preparation
35	Jaipur-I	Jaipur (Grain)	Yard Work	KUMS Fund	Extension of Office Building (First Floor) with renovation of Existing Office Building at Rajdhani Mandi Yard under KUMS Rajdhani Mandi Jaipur	23-11-2021	115.18	46.07	-	-	0.00	Estimate under preparation
Total (KUMS Rajdhani Mandi)							660.45	349.98			33.20	
KUMS KOTPUTLI												
36	Jaipur-I	Kotputli	Yard Work	KUMS Fund	Construction of Chain Link Fencing F&V Mandi Yard Kotputli under KUMS Kotputli	17-03-2020	6.30	1.55	25-03-2021	16-04-2021	4.31	Work completed & finalised
37	Jaipur-I	Kotputli	Yard Work	KUMS Fund	Construction of Water Hut, Kiosk and Urinal Block in F&V Mandi Yard Kotputli under KUMS Kotputli	17-03-2020	6.16	2.63	25-03-2021	16-04-2021	4.55	Work completed & finalised
38	Jaipur-I	Kotputli	Yard Work	KUMS Fund	Const. of Boundary Wall with Gate in F&V Mandi Yard Kotputli under KUMS Kotputli	17-03-2020	13.80	5.08	25-03-2021	16-04-2021	9.48	Work completed & finalised
39	Jaipur-I	Kotputli	Yard Work	KUMS Fund	Construction of Cement Concrete Pavement in Parking and Auction Platform Area in F&V Mandi Yard Kotputli under KUMS Kotputli	17-03-2020	29.70	2.18	25-03-2021	04-12-2020	22.49	Work completed & finalised
40	Jaipur-I	Kotputli	Yard Work	KUMS Fund	Construction of C.C. Pavement on Internal Road at F&V Mandi Yard Kotputli under KUMS Kotputli	17-03-2020	49.50	3.53	25-03-2021	04-12-2020	37.37	Work completed & finalised
41	Jaipur-I	Kotputli	Yard Work	KUMS Fund	Construction of Toilet Block on Sabha Bhawan at Ist Floor Office Building under KUMS Kotputli	10-02-2021	2.27	1.89	06-04-2022	-	0.01	Work in progress
42	Jaipur-I	Kotputli	Yard Work	KUMS Fund	Providing & Fixing Interlocking tiles at Gym Area in park under KUMS Kotputli	10-02-2021	1.77	1.46	06-04-2022	-	0.00	Work in progress

S. No.	Division	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ Project/ Other)	Name of Work	Adm. Sanction		F.S. 2021-22	Stp. Date of compl.	Actual date of compl.	Exp. Upto date	Satge of Work/ Remarks	
						Date	Amount						
43	Jaipur-I	Kotputli	Yard Work	KUMS Fund	Providing & fixing wall tiles in Office Building under KUMS Kotputli	10-02-2021	3.00	2.50	06-04-2022	-	0.00	Work in progress	
44	Jaipur-I	Kotputli	Yard Work	KUMS Fund	Construction Hall behind Office Building at KUMS Kotputli (Grain)	16-11-2021	14.72	5.89	-	-	0.00	Estimate under preparation	
Total (KUMS Jaipur F&V)								127.22	26.71			78.21	
Total (Yard Works)								1898.13	689.89			661.69	
Link Roads under KUMS Jaipur (Grain)													
45	Jaipur-I	Jaipur (Grain)	LK. Road	KUMS Fund	Const. of L/R Karari (Shani Devji Temple) to Dhani Ramsarwali Constituency Shahpura under KUMS Jaipur (Grain)	13-03-2020	45.00	24.26	25-03-2021	-	8.07	Work stopped by agency, action taken under Clause 2 & 3(C')	
46	Jaipur-I	Jaipur (Grain)	LK. Road	KUMS Fund	Const. of M/L Road Hanutiya Tejpura Road to Murlipura Dhanota Road Via Dhani Magrawali Constituency Shahpura under KUMS Jaipur (Grain)	13-03-2020	76.60	29.84	25-03-2021	-	28.45	Work stopped by agency, action taken under Clause 2 & 3(C')	
47	Jaipur-I	Jaipur (Grain)	LK. Road	KUMS Fund	Const. of L/R Saipatpura Road to Bankali Ki Dhani, Navodi Ki Dhani P.S. Shahpura under KUMS Jaipur (Grain)	24-07-2020	78.75	47.25	25-08-2021	-	30.17	Work in progress	
48	Jaipur-I	Jaipur (Grain)	LK. Road	KUMS Fund	Const. of L/R Kalyanpura Mod to Hanutiya Subhash Gurjar Ke Makan tak P.S. Shahpura under KUMS Jaipur (Grain)	24-07-2020	45.75	28.03	25-08-2021	-	14.38	Work in progress	
49	Jaipur-I	Jaipur (Grain)	LK. Road	KUMS Fund	Const. of L/R Sakatpura Road to Magra Ki Dhani via Naya Kunwan P.S. Shahpura under KUMS Jaipur (Grain)	31-07-2020	45.50	32.56	25-08-2021	-	4.22	Work in progress	
50	Jaipur-I	Jaipur (Grain)	LK. Road	KUMS Fund	Const. of L/R State Highway to Manjipura via Daraka ki Dhani & Bada Kuaon Constituency Shahpura under KUMS Jaipur (Grain)	11-06-2021	105.80	63.48	01-08-2022	-	0.78	Work in progress	
51	Jaipur-I	Jaipur (Grain)	LK. Road	KUMS Fund	Const. of M/L Nayan Trilokpura road to Gopalpura Constituency Shahpura under KUMS Jaipur (Grain)	11-06-2021	63.00	37.80	01-08-2022	-	0.00	Work in progress	
52	Jaipur-I	Jaipur (Grain)	LK. Road	KUMS Fund	Const. of L/R Dhawali road to Meeno ki dhani Via Nitharwalon ki Dhani Constituency Shahpura under KUMS Jaipur (Grain)	11-06-2021	103.32	61.99	01-08-2022	-	0.00	Work in progress	
53	Jaipur-I	Jaipur (Grain)	LK. Road	KUMS Fund	Const. of M/L Road Chimanpura (College) to Shahpura Ajeetgarh Road (Saiwad Mod) via Bhatiyon Ki Dhani Constituency Viratnagar under KUMS Jaipur (Grain)	13-03-2020	84.00	1.68	25-03-2021	17-11-2020	61.10	Work completed & finalised. Only Price Escalation Bill payment	
54	Jaipur-I	Jaipur (Grain)	LK. Road	KUMS Fund	Const. of L/R From Alwar Road Fauji Dhaba to Jogedi Dhani Via Bakli & Indarsingh Ki Dhani P.S. Viratnagar under KUMS Jaipur (Grain)	24-06-2020	117.25	25.39	09-04-2021	-	53.48	Work stopped by agency, action taken under Clause 2 & 3(C')	
55	Jaipur-I	Jaipur (Grain)	LK. Road	KUMS Fund	Const. of L/R From Luhakana Stand to Meenaon Ki Dhani Bhaithiyawali Dhani P.S. Viratnagar under KUMS Jaipur (Grain)	24-06-2020	106.00	21.16	09-04-2021	-	53.94	Work stopped by agency, action taken under Clause 2 & 3(C')	
56	Jaipur-I	Jaipur (Grain)	LK. Road	KUMS Fund	Const. of M/L Med Amka Road to Galawas Constituency Viratnagar under KUMS Jaipur (Grain)	11-06-2021	81.25	48.75	22-07-2022	-	0.00	Work in progress	

S. No.	Division	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ Project/ Other)	Name of Work	Adm. Sanction		F.S. 2021-22	Stp. Date of compl.	Actual date of compl.	Exp. Upto date	Satge of Work/ Remarks
						Date	Amount					
57	Jaipur-I	Jaipur (Grain)	LK. Road	KUMS Fund	Const. of M/L Biyawas to Maliyon Ki Dhani Constituency Viratnagar under KUMS Jaipur (Grain)	11-06-2021	91.00	54.60	22-07-2022	-	0.78	Work in progress
58	Jaipur-I	Jaipur (Grain)	LK. Road	KUMS Fund	Const. of L/R Heeramal Temple Bhalesar to Bisawali Dhani Via Banna Patel Hadiyala & Kavrala Dhani P.S. Viratnagar under KUMS Jaipur (Grain)	11-06-2021	45.00	27.00	22-07-2022	-	0.00	Work in progress
59	Jaipur-I	Jaipur (Grain)	LK. Road	KUMS Fund	Const. of M/L Med Chandoliya Dharmshala to Bagadiyon Ki Dhani P.S. Viratnagar under KUMS Jaipur (Grain)	11-06-2021	37.00	22.20	22-07-2022	-	0.00	Work in progress
60	Jaipur-I	Jaipur (Grain)	LK. Road	KUMS Fund	Const. of M/L Chhapra Kalan to Nakawali via Shiv Sahay Ka Dher School Constituency Viratnagar under KUMS Jaipur (Grain)	17-11-2021	97.20	38.88	-	-	0.00	Estimate under preparation
61	Jaipur-I	Jaipur (Grain)	LK. Road	KUMS Fund	Const. of M/L Road Bagawas Chaurasi Bagdi Dhani to Badi Ki Dhani (Shahpura Border) via Jodli Ki Dhani, Chhabadiyon Ki Dhani, Ghaglon Ki Dhani & Kumawaton Ki Dhani Constituency Viratnagar under KUMS Jaipur (Grain)	17-11-2021	87.00	34.80	-	-	0.00	Estimate under preparation
62	Jaipur-I	Jaipur (Grain)	LK. Road	KUMS Fund	Const. of L/R Itakhoi to Bagariyon Ki Dhani Constituency Dudu under KUMS Jaipur (Grain)	13-03-2020	69.00	30.84	25-03-2021	25-03-2021	41.61	Work completed & Finalised
63	Jaipur-I	Jaipur (Grain)	LK. Road	KUMS Fund	Const. of C.C. Road National Highway to SC Mohalla tak in Village Nasnoda under KUMS Jaipur (Grain)	13-03-2020	40.00	6.82	25-03-2021	25-03-2021	24.37	Work completed & Finalised
64	Jaipur-I	Jaipur (Grain)	LK. Road	KUMS Fund	Const. of M/L Road Pani Ki Tanki (Mahla) to Leelara Bhairuji Ka Sthan Chhitroli Constituency Dudu under KUMS Jaipur (Grain)	04-06-2020	132.50	65.61	16-05-2021	-	24.31	Work in progress
65	Jaipur-I	Jaipur (Grain)	LK. Road	KUMS Fund	Const. of L/R Rampura Badiya to Nahar Tak Constituency Dudu under KUMS Jaipur (Grain)	04-06-2020	93.50	47.83	16-05-2021	-	25.37	Work in progress
66	Jaipur-I	Jaipur (Grain)	LK. Road	KUMS Fund	Const. of M/L Gopalpura to Nayabas Constituency Dudu under KUMS Jaipur (Grain)	04-06-2020	81.50	29.39	16-05-2021	-	31.22	Work in progress
67	Jaipur-I	Jaipur (Grain)	LK. Road	KUMS Fund	Const. of L/R Roshanpura Banediya Kalyanpura Road to Bhairva Ki Dhani Constituency Dudu under KUMS Jaipur (Grain)	04-06-2020	24.00	13.84	16-05-2021	-	10.41	Work in progress
68	Jaipur-I	Jaipur (Grain)	LK. Road	KUMS Fund	Const. of L/R Ajmer Road to Yadavaon Ki Dhani (Gram Ramchandrapura) P.S. Sanganer under KUMS Jaipur (Grain)	31-07-2020	18.00	10.92	25-08-2021	05-07-2021	12.59	Work completed & Finalised
69	Jaipur-I	Jaipur (Grain)	LK. Road	KUMS Fund	Const. of L/R Ram Mandir (Bagru Khurd) to Existing C.C. Road (Teelawas) P.S. Sanganer under KUMS Jaipur (Grain)	31-07-2020	24.00	14.45	25-08-2021	05-07-2021	16.56	Work completed & Finalised
70	Jaipur-I	Jaipur (Grain)	LK. Road	KUMS Fund	Const. of M/L Badwali Dhani Road to Neemdi Ki Dhani Road tak P.S. Sanganer under KUMS Jaipur (Grain)	31-07-2020	72.50	40.84	25-08-2021	05-07-2021	44.49	Work completed & Finalised
71	Jaipur-I	Jaipur (Grain)	LK. Road	KUMS Fund	Const. of L/R Bhavpura Grid to Aarwadi Tak P. S. Jamwa-Ramgarh under KUMS Jaipur (Grain)	13-03-2020	66.00	16.35	28-08-2021	-	36.13	Work Completed
72	Jaipur-I	Jaipur (Grain)	LK. Road	KUMS Fund	Const. of L/R Bhavpura to Dhyavan Mata Ji Ka Mandir P.S. Jamwa-Ramgarh under KUMS Jaipur (Grain)	13-03-2020	98.75	33.27	28-08-2021	-	51.23	Work in Progress

S. No.	Division	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ Project/ Other)	Name of Work	Adm. Sanction		F.S. 2021-22	Stp. Date of compl.	Actual date of compl.	Exp. Upto date	Satge of Work/ Remarks
						Date	Amount					
73	Jaipur-I	Jaipur (Grain)	LK. Road	KUMS Fund	Const. of M/L Dhoola Bag to Dakot Hali Badwa Road Tak P. S. Jamwa-Ramgarh under KUMS Jaipur (Grain)	13-03-2020	105.00	12.18	28-08-2021	-	68.27	Work Completed
74	Jaipur-I	Jaipur (Grain)	LK. Road	KUMS Fund	Const. of M/L Road Dhabai Ki Dhani to Kharana Tak P. S. Jamwa-Ramgarh under KUMS Jaipur (Grain)	13-03-2020	79.00	23.65	28-08-2021	-	37.73	Work Completed
75	Jaipur-I	Jaipur (Grain)	LK. Road	KUMS Fund	Const. of M/L Andhi Road Tholai Stand to Ghoret Road Tak via Sarpanch Ki Dhani P. S. Jamwa-Ramgarh under KUMS Jaipur (Grain)	13-03-2020	96.00	57.60	28-08-2021	-	33.35	Work Completed except in disputed length (Court Stay)
Total (LK. Road KUMS Jaipur (Grain))							2309.17	1003.26			713.01	
Link Roads under KUMS Kotputli												
76	Jaipur-I	Kotputli	LK. Road	KUMS Fund	Const. of L/R Village Jeengaur to Dhani Chaulawa tak under KUMS Kotputli	28-07-2020	49.73	7.12	16-06-2021	16-04-2021	35.85	Work completed & Finalised
77	Jaipur-I	Kotputli	LK. Road	KUMS Fund	Const. of M/L Road Roopadas Ki Dhani to Bhonawas P.S. Kotputli under KUMS Kotputli	12-11-2021	49.80	19.92	23-06-2022	-	0.00	Work not start due to Road alignment demarcation under process
Total (LK. Road KUMS Kotputli)							99.53	27.04			35.85	
Deposit Works												
(i) Animal Husbandary Department Works under Nabard RIDF-XXIV												
78	Jaipur-I	-	Ani. Hus. Dept.	Nabard RIDF-T-XXIV	Const. of Veterinary Hospital (under Nabard RIDF-T-XXIV) at BHADWA Dist. Jaipur	20-08-2018	30.00	8.54	09-01-2020	31-12-2020	25.37	Work completed & Finalised
79	Jaipur-I	-	Ani. Hus. Dept.	Nabard RIDF-T-XXIV	Const. of Veterinary Hospital (under Nabard RIDF-T-XXIV) at KISHANGARH-RENWAL Dist. Jaipur	20-08-2018	30.00	0.38	09-01-2020	02-12-2019	25.28	Work completed & Finalised
80	Jaipur-I	-	Ani. Hus. Dept.	Nabard RIDF-T-XXIV	Const. of Veterinary Sub-Centre at DHANI NAGAN (under Nabard RIDF-T-XXIV) Dist. Jaipur	20-08-2018	12.00	0.88	09-01-2020	31-12-2020	11.26	Work completed & Finalised
81	Jaipur-I	-	Ani. Hus. Dept.	Nabard RIDF-T-XXIV	Const. of Veterinary Sub-Centre at BASDI KHURD (under Nabard RIDF-T-XXIV) Dist. Jaipur	20-08-2018	12.00	0.12	09-01-2020	02-12-2019	11.60	Work completed & Finalised
82	Jaipur-I	-	Ani. Hus. Dept.	Nabard RIDF-T-XXIV	Const. of Veterinary Sub-Centre at ANATPURA (under Nabard RIDF-T-XXIV) Dist. Jaipur	20-08-2018	12.00	0.80	09-01-2020	31-12-2020	11.12	Work completed & Finalised
83	Jaipur-I	-	Ani. Hus. Dept.	Nabard RIDF-T-XXIV	Const. of Veterinary Sub-Centre at HABASPURA (under Nabard RIDF-T-XXIV) Dist. Jaipur	20-08-2018	12.00	0.49	09-01-2020	04-08-2020	11.28	Work completed & Finalised
84	Jaipur-I	-	Ani. Hus. Dept.	Nabard RIDF-T-XXIV	Const. of Veterinary Sub-Centre at ROJADI (under Nabard RIDF-T-XXIV) Dist. Jaipur	20-08-2018	12.00	0.49	09-01-2020	04-08-2020	11.35	Work completed & Finalised
85	Jaipur-I	-	Ani. Hus. Dept.	Nabard RIDF-T-XXIV	Const. of Veterinary Hospital (under Nabard RIDF-T-XXIV) at TODA MEENA Dist. Jaipur	20-08-2018	30.00	9.07	06-11-2019	09-11-2020	27.11	Work completed & Finalised

S. No.	Division	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ Project/ Other)	Name of Work	Adm. Sanction		F.S. 2021-22	Stp. Date of compl.	Actual date of compl.	Exp. Upto date	Satge of Work/ Remarks
						Date	Amount					
86	Jaipur-I	-	Ani. Hus. Dept.	Nabard RIDF-T-XXIV	Const. of Veterinary Sub-Centre at DHULARAVJI (under Nabard RIDF-T-XXIV) Dist. Jaipur	20-08-2018	12.00	3.60	06-11-2019	09-11-2020	11.02	Work completed & Finalised
87	Jaipur-I	-	Ani. Hus. Dept.	Nabard RIDF-T-XXIV	Const. of Veterinary Sub-Centre at NEEMLA (under Nabard RIDF-T-XXIV) Dist. Jaipur	20-08-2018	12.00	3.78	06-11-2019	09-11-2020	10.89	Work completed & Finalised
88	Jaipur-I	-	Ani. Hus. Dept.	Nabard RIDF-T-XXIV	Const. of Veterinary Sub-Centre at DHADHYAPATTI (under Nabard RIDF-T-XXIV) Dist. Jaipur	20-08-2018	12.00	3.28	06-11-2019	09-11-2020	10.95	Work completed & Finalised
89	Jaipur-I	-	Ani. Hus. Dept.	Nabard RIDF-T-XXIV	Const. of Veterinary Sub-Centre at BASANA (under Nabard RIDF-T-XXIV) Dist. Jaipur	20-08-2018	12.00	2.87	06-11-2019	09-11-2020	10.94	Work completed & Finalised
90	Jaipur-I	-	Ani. Hus. Dept.	Nabard RIDF-T-XXIV	Const. of Veterinary Hospital (under Nabard RIDF-T-XXIV) at AMARSAR Dist. Jaipur	20-08-2018	30.00	3.07	10-01-2020	08-01-2020	28.25	Work Completed
91	Jaipur-I	-	Ani. Hus. Dept.	Nabard RIDF-T-XXIV	Const. of Veterinary Hospital (under Nabard RIDF-T-XXIV) at NAYAN Dist. Jaipur	20-08-2018	30.00	3.04	10-01-2020	08-01-2020	28.15	Work Completed
92	Jaipur-I	-	Ani. Hus. Dept.	Nabard RIDF-T-XXIV	Const. of Veterinary Hospital (under Nabard RIDF-T-XXIV) at NAWALPURA Dist. Jaipur	20-08-2018	30.00	7.08	10-01-2020	28-09-2020	28.58	Work Completed
93	Jaipur-I	-	Ani. Hus. Dept.	Nabard RIDF-T-XXIV	Const. of Veterinary Sub-Centre at KHORI (under Nabard RIDF-T-XXIV) Dist. Jaipur	20-08-2018	12.00	4.96	10-01-2020	25-08-2020	11.45	Work Completed
94	Jaipur-I	-	Ani. Hus. Dept.	Nabard RIDF-T-XXIV	Const. of Veterinary Sub-Centre at GOVINDPURA BASADI (under Nabard RIDF-T-XXIV) Dist. Jaipur	20-08-2018	12.00	-	10-01-2020	-	0.00	Work withdrawn due to land dispute
95	Jaipur-I	-	Ani. Hus. Dept.	Nabard RIDF-T-XXIV	Const. of Veterinary Sub-Centre at NAYABAS (under Nabard RIDF-T-XXIV) Dist. Jaipur	20-08-2018	12.00	5.11	10-01-2020	28-09-2020	11.50	Work completed
96	Jaipur-I	-	Ani. Hus. Dept.	Nabard RIDF-T-XXIV	Const. of Veterinary Hospital (under Nabard RIDF-T-XXIV) at PALDI Dist. Jaipur	20-08-2018	30.00	-	09-11-2019	-	0.00	Work withdrawn due to land dispute
97	Jaipur-I	-	Ani. Hus. Dept.	Nabard RIDF-T-XXIV	Const. of Veterinary Sub-Centre at LADA KA BAS (under Nabard RIDF-T-XXIV) Dist. Jaipur	20-08-2018	12.00	-	09-11-2019	25-01-2020	8.65	Work completed
98	Jaipur-I	-	Ani. Hus. Dept.	Nabard RIDF-T-XXIV	Const. of Veterinary Sub-Centre at BAGAWAS AHIRAN (under Nabard RIDF-T-XXIV) Dist. Jaipur	20-08-2018	12.00	-	09-11-2019	28-09-2020	3.18	Work completed
99	Jaipur-I	-	Ani. Hus. Dept.	Nabard RIDF-T-XXIV	Const. of Veterinary Sub-Centre at KERLI (under Nabard RIDF-T-XXIV) Dist. Jaipur	20-08-2018	12.00	-	09-11-2019	-	0.00	Sanction cancelled by Ani. Hus. Dept. due to Land dispute

S. No.	Division	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ Project/ Other)	Name of Work	Adm. Sanction		F.S. 2021-22	Stp. Date of compl.	Actual date of compl.	Exp. Upto date	Satge of Work/ Remarks
						Date	Amount					
100	Jaipur-I	-	Ani. Hus. Dept.	Nabard RIDF-T-XXIV	Const. of Veterinary Sub-Centre at JANJE KALAN (under Nabard RIDF-T-XXIV) Dist. Jaipur	20-08-2018	12.00	-	09-11-2019	25-01-2020	8.48	Work completed
101	Jaipur-I	-	Ani. Hus. Dept.	Nabard RIDF-T-XXIV	Const. of Veterinary Sub-Centre at SHUKLAWAS (under Nabard RIDF-T-XXIV) Dist. Jaipur	20-08-2018	12.00	-	09-11-2019	29-05-2020	8.69	Work completed
102	Jaipur-I	-	Ani. Hus. Dept.	Nabard RIDF-T-XXIV	Const. of Veterinary Sub-Centre at BHAINSLANA (under Nabard RIDF-T-XXIV) Dist. Jaipur	20-08-2018	12.00	-	09-11-2019	25-01-2020	8.90	Work completed
103	Jaipur-I	-	Ani. Hus. Dept.	Nabard RIDF-T-XXIV	Const. of Veterinary Sub-Centre at JAISINGHPURA (under Nabard RIDF-T-XXIV) Dist. Jaipur	20-08-2018	12.00	-	09-11-2019	28-09-2020	8.18	Work completed
104	Jaipur-I	-	Ani. Hus. Dept.	Nabard RIDF-T-XXIV	Const. of Veterinary Sub-Centre at MANDHA (under Nabard RIDF-T-XXIV) Dist. Jaipur	20-08-2018	12.00	-	09-11-2019	29-05-2020	8.74	Work completed
105	Jaipur-I	-	Ani. Hus. Dept.	Nabard RIDF-T-XXIV	Const. of Veterinary Sub-Centre at JODHPURA (under Nabard RIDF-T-XXIV) Dist. Jaipur	20-08-2018	12.00	-	09-11-2019	-	0.00	Work withdrawn due to land dispute
106	Jaipur-I	-	Ani. Hus. Dept.	Nabard RIDF-T-XXIV	Const. of Veterinary Sub-Centre at PREM NAGAR (under Nabard RIDF-T-XXIV) Dist. Jaipur	20-08-2018	12.00	-	09-11-2019	-	0.00	Work withdrawn due to land dispute
107	Jaipur-I	-	Ani. Hus. Dept.	Nabard RIDF-T-XXIV	Const. of Veterinary Hospital (under Nabard RIDF-T-XXIV) at CHIMANPURA Dist. Jaipur	23-09-2020	30.00	0.10	16-01-2022	-	0.10	Work not started due to Land dispute
Total Deposit Works (RIDF-T-24)							504.00	57.66			341.02	
(ii) Animal Husbandary Department Works under Nabard RIDF-XXVI												
108	Jaipur-I	-	Ani. Hus. Dept.	Nabard RIDF-T-XXVI	Const. of Veterinary Hospital (under Nabard RIDF-T-XXVI) at BANETHI Dist. Jaipur	03-03-2021	35.90	0.12	23-04-2022	-	0.12	Work in progress
109	Jaipur-I	-	Ani. Hus. Dept.	Nabard RIDF-T-XXVI	Const. of Veterinary Hospital (under Nabard RIDF-T-XXVI) at GONEDA Dist. Jaipur	03-03-2021	35.90	0.11	23-04-2022	-	0.11	Work in progress
110	Jaipur-I	-	Ani. Hus. Dept.	Nabard RIDF-T-XXVI	Const. of Veterinary Sub-Centre (under Nabard RIDF-T-XXVI) at MALPURA Dist. Jaipur	03-03-2021	18.90	0.05	23-04-2022	-	0.05	Work in progress
111	Jaipur-I	-	Ani. Hus. Dept.	Nabard RIDF-T-XXVI	Const. of Veterinary Sub-Centre (under Nabard RIDF-T-XXVI) at BUCHARA Dist. Jaipur	03-03-2021	18.90	0.06	23-04-2022	-	0.06	Work in progress
112	Jaipur-I	-	Ani. Hus. Dept.	Nabard RIDF-T-XXVI	Const. of Veterinary Sub-Centre (under Nabard RIDF-T-XXVI) at BANAR Dist. Jaipur	03-03-2021	18.90	0.05	23-04-2022	-	0.05	Work in progress

S. No.	Division	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ Project/ Other)	Name of Work	Adm. Sanction		F.S. 2021-22	Stp. Date of compl.	Actual date of compl.	Exp. Upto date	Satge of Work/ Remarks	
						Date	Amount						
113	Jaipur-I	-	Ani. Hus. Dept.	Nabard RIDF-T-XXVI	Const. of Veterinary Sub-Centre (under Nabard RIDF-T-XXVI) at KUJOTA Dist. Jaipur	03-03-2021	18.90	0.06	23-04-2022	-	0.06	Work in progress	
114	Jaipur-I	-	Ani. Hus. Dept.	Nabard RIDF-T-XXVI	Const. of Veterinary Sub-Centre (under Nabard RIDF-T-XXVI) at BILWADI Dist. Jaipur	03-03-2021	18.90	0.06	23-04-2022	-	0.06	Work in progress	
115	Jaipur-I	-	Ani. Hus. Dept.	Nabard RIDF-T-XXVI	Const. of Veterinary Sub-Centre (under Nabard RIDF-T-XXVI) at JAWANPURA Dist. Jaipur	03-03-2021	18.90	0.06	23-04-2022	-	0.06	Work in progress	
116	Jaipur-I	-	Ani. Hus. Dept.	Nabard RIDF-T-XXVI	Const. of Veterinary Hospital (under Nabard RIDF-T-XXVI) at MUNDWARA Dist. Jaipur	03-03-2021	35.90	14.60	23-01-2022	-	14.60	Finishing work in progress	
117	Jaipur-I	-	Ani. Hus. Dept.	Nabard RIDF-T-XXVI	Const. of Veterinary Sub-Centre (under Nabard RIDF-T-XXVI) at GADRI Dist. Jaipur	03-03-2021	18.90	2.04	23-01-2022	-	2.04	at lintel level	
118	Jaipur-I	-	Ani. Hus. Dept.	Nabard RIDF-T-XXVI	Const. of Veterinary Sub-Centre (under Nabard RIDF-T-XXVI) at KANSEL Dist. Jaipur	03-03-2021	18.90	1.99	23-01-2022	-	1.99	at lintel level	
119	Jaipur-I	-	Ani. Hus. Dept.	Nabard RIDF-T-XXVI	Const. of Veterinary Sub-Centre (under Nabard RIDF-T-XXVI) at NITHARA- LET KA BAAS Dist. Jaipur	03-03-2021	18.90	5.80	23-01-2022	-	5.80	Work in progress	
120	Jaipur-I	-	Ani. Hus. Dept.	Nabard RIDF-T-XXVI	Const. of Veterinary Sub-Centre (under Nabard RIDF-T-XXVI) at MARKHI Dist. Jaipur	03-03-2021	18.90	6.24	23-01-2022	-	6.24	Work in progress	
121	Jaipur-I	-	Ani. Hus. Dept.	Nabard RIDF-T-XXVI	Const. of Veterinary Sub-Centre (under Nabard RIDF-T-XXVI) at JAGATPURA Dist. Jaipur	03-03-2021	18.90	3.96	23-01-2022	-	3.96	Work in progress	
122	Jaipur-I	-	Ani. Hus. Dept.	Nabard RIDF-T-XXVI	Const. of Veterinary Sub-Centre (under Nabard RIDF-T-XXVI) at BHAVPURA Dist. Jaipur	03-03-2021	18.90	5.57	23-01-2022	-	5.57	Work in progress	
Total Deposit Works (RIDF-T-26)								334.50	40.77			40.77	
G. Total								5145.33	1818.62			1792.34	
KUMS, Chaksu													
1	Jaipur-II	Chaksu	Road Work	KUMS Fund	Const. of Kisan Path Missing Link Phagi Jaipur Road to Bordi Balaji Under KUMS, Chaksu.	06-03-2019	100.20	60.00	17-03-2022		0.09	WBM Under layer work in progress.	
					Total Chaksu Work		100.20	60.00			0.09		
2	Jaipur-II	Bassi	Yard Work	KUMS Fund	Const. of boundary wall with main gate (2Nos.) of sub yard Tunga under KUMS Bassi Distt. Jaipur	23-11-2021	134.98	53.99			0.23	Tender under process	
Total Bassi Work								134.98	53.99			0.23	
Total of Jaipur								235.18	113.99			0.32	
KUMS, Bassi													

S. No.	Division	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ Project/ Other)	Name of Work	Adm. Sanction		F.S. 2021-22	Stp. Date of compl.	Actual date of compl.	Exp. Upto date	Satge of Work/ Remarks
						Date	Amount					
3	Jaipur-II	Bassi	MDF Road Work	MDF	Const. of Kisan Path Missing Link village Bainada to Kapdiya ki Dhani Via Kali Dungari Under KUMS, Bassi Distt. Jaipur.	17-08-2020	100.20	19.38	24-10-2021		20.75	WBM U/L & Partly C.D. Work Complete (2&3C Case send to SE)
4	Jaipur-II	Bassi	MDF Road Work	MDF	Const. of Kisan Path Link Road Shankarpura Talai to Jhinjha Dev Gaon Road Via Banda Ki Dhani KUMS, Bassi Distt. Jaipur.	17-08-2020	109.50	30.00	24-10-2021		36.57	WBM U/L & Partly C.D. Work Complete (2&3C Case send to SE)
Total							209.70	49.38			57.32	
5	Jaipur-II	Bassi	Hort.	Hort. Fund	Construction of Partation work in Store Room / Labour Room at Center of Excellence Pomegranate in Dhindhol farm Bassi Distt. Jaipur.	22-10-2020	1.20	1.05	08-04-2021	30-03-2021	1.02	Work Completed Finalized
6	Jaipur-II	Bassi	Hort.	Hort. Fund	Construction of vermi compost unit size (30'x20') at center of excellence pomegranate at Dhindol Farm Bassi Distt. Jaipur.	22-10-2020	2.14	2.13	08-04-2021	30-03-2021	2.13	Work Completed Finalized
7	Jaipur-II	Bassi	Hort.	Hort. Fund	Construction of Labour shed at center of excellence pomegranate at Dhindol Farm Bassi Distt. Jaipur.	22-10-2020	1.66	1.56	08-04-2021	30-03-2021	1.56	Work Completed Finalized
8	Jaipur-II	Bassi	Hort.	Hort. Fund	Raising of Compound wall at center of excellance of pomegranate at Dhindol Bassi. Distt. Jaipur	15-02-2021	7.83	7.83	09-08-2021	16-08-2021	4.22	Work Completed
9	Jaipur-II	Bassi	Hort.	Hort. Fund	Const. of protection work (toe wall & pitching) for Existing Boundary wall at center of excellance of pomegranate at Dhindol Bassi. Distt. Jaipur	15-02-2021	4.72	4.72	09-08-2021	09-08-2021	4.08	Work Completed
Total							17.55	17.29			13.01	
KUMS, Lalsot												
10	Jaipur-II	Dausa	Dausa	KUMS Fund	Const. of Shed with Platfarm for Mobile Cleaning & Grading Unit at KUMS Dausa	16-11-2021	3.63	1.45				NIT Invited
11	Jaipur-II	Dausa	Dausa	KUMS Fund	Const. of E-NAM Hall/Laboratary on Existing Covered Auction Platfarm KUMS Dausa	16-11-2021	3.17	1.27				NIT Invited
Total Dausa							6.80	2.72				
12	Jaipur-II	Lalsot	Road Work	KUMS Fund	Const. of Kisan Path Devli to Chokidaron ki Dhani under KUMS Lalsot.	27-07-2020	90.60	14.50	24-06-2021	18-06-2021	67.92	Work Completed & Finalized
13	Jaipur-II	Lalsot	Yard Work	KUMS Fund	Const. of Auction area with partly covering by self supported steel roofing & culvert on nallah in Mandi yard Lalsot KUMS Lalsot	27-07-2020	287.71	115.92	24-10-2021	24-10-2021	223.79	Work Completed
14	Jaipur-II	Lalsot	KUMS Yard	KUMS Fund	Const. of platfarm with covering for compost unit at F&V Yard KUMS Lalsot.	25-01-2021	2.51	1.86	17-02-2022		0.00	Work in Progress
15	Jaipur-II	Lalsot	KUMS Yard	KUMS Fund	Const. of check post with main gate at F&V Yard under KUMS Lalsot.	25-01-2021	9.41	6.45	17-02-2022		0.00	Work in Progress
16	Jaipur-II	Lalsot	KUMS Yard	KUMS Fund	Const. of Toilet block (2 Nos.) at F&V Yard Under KUMS Lalsot.	25-01-2021	6.13	4.20	17-02-2022		0.00	Work in Progress
17	Jaipur-II	Lalsot	KUMS Yard	KUMS Fund	Const. of Tube well & water supply system at F&V Yard Under KUMS Lalsot	25-01-2021	15.00	10.11	17-02-2022		0.00	Work in Progress
18	Jaipur-II	Lalsot	KUMS Yard	KUMS Fund	Const. of water hut & kiosk at F&V Yard under KUMS Lalsot.	25-01-2021	5.65	3.87	17-02-2022		0.00	Work in Progress

S. No.	Division	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ Project/ Other)	Name of Work	Adm. Sanction		F.S. 2021-22	Stp. Date of compl.	Actual date of compl.	Exp. Upto date	Satge of Work/ Remarks
						Date	Amount					
19	Jaipur-II	Lalsot	KUMS Road	KUMS Fund	Const. of Internal C.C. Road Pavement at F&V Yard Under KUMS Lalsot.	25-01-2021	143.28	85.96	17-02-2022		65.70	Work almost completed
Total Lalsot							560.29	242.87			357.41	
KUMS, Dausa												
20	Jaipur-II	Mandawari	KUMS Yard	KUMS Fund	Const. of Partly covering of existing auction area with tin shed by self supported steel roofing at main mandi yard KUMS Mandawari	25-01-2021	102.00	61.20	10-02-2022		25.76	columns work complete
21	Jaipur-II	Mandawari	KUMS Yard	KUMS Fund	Const. of platform with covering for compost unit at KUMS Mandawari	25-01-2021	2.51	1.86	10-02-2022		0.00	Roof level
22	Jaipur-II	Mandawari	KUMS Road	KUMS Fund	Const. Link Road Bilona Khurd to Jhopadiya Dhani Under KUMS Mandawari. Distt. Dausa	25-01-2021	62.70	42.78	08-10-2022	30.09.2021	42.20	Work Completed & Finalized
23	Jaipur-II	Mandawari	KUMS Yard	KUMS Fund	Const. of covered shed on existing cleaning/Grading unit 3TPH KUMS Mandawari	17-07-2021	18.30	10.98	17-01-2022		2.29	Work in progress
Total Mandawari							185.51	116.82			70.25	
Total KUMS Distt. Dausa							752.60	362.41			427.66	
24	Jaipur-II	Dausa	Agri	KUMS Fund	Const. of raising & wire fencing of boundary wall at D.D. Agriculture (Ext.) Office Dausa	06-09-2021	10.77	10.77				Work in progress
25	Jaipur-II	Dausa	Agri	KUMS Fund	Const. of 10000 Ltr. Water tank at D.D. Agriculture (Ext.) Office Dausa	06-09-2021	0.63	0.63				Work in progress
26	Jaipur-II	Dausa	Agri	KUMS Fund	Wall Painting with plastic emulsion paint at Assistant Dag.(Ext.) & D.D. Agriculutre (Ext.) Office Dausa	06-09-2021	1.36	1.36				Work in progress
27	Jaipur-II	Bandikui	Agri	KUMS Fund	Const. of 2 Nos. Room for extension of Soil Testing Lab at Bandikui Distt. Dausa	08-09-2020	9.50	9.50	27-06-2021	25-06-2021	4.49	Work Completed
28	Jaipur-II	Bandikui	Agri	KUMS Fund	Repair of Building, Flooring with Colour Washing & Electrification work at Soil Testing Lab Bandikui.	08-11-2021	5.66	5.66				NIT Invited
Total (Agri)							27.92	27.92			4.49	
Animal Husbandary Department Deposit Work												
29	Jaipur-II	Dausa	Deposit Work	Ani. Hus.	(i) New Construction of Joint Director, Animal Husbandry & Poly Clinic Hospital Building in place of existing building at Dausa Distt. Dausa	13-05-2016	525.85	17.62	06-04-2018	01-11-2019	408.17	Work in Progress (Rs.13.93 Lac send to E.E. (Eletric) RSAMB Jaipur
30	Jaipur-II	Dausa	Deposit Work	Ani. Hus.	(ii) Const. of various additional work at office of Joint Director Animal Husbandry & Polyclinic Hospital Dausa with Supply & Fixing of Furniture	13-05-2016	45.00	45.00	17-04-2022		0.00	Work in Progress
31	Jaipur-II	Dausa	Deposit Work	Ani. Hus.	Const. of Tin Shed back side of Polyclinic at Veterinary Hospital Dausa	17-09-2021	5.00	5.00	11-02-2022	31-12-2021	3.84	Work Completed
Total Animal Husbandary Deptt.							575.85	67.62			412.01	
RIDF-T-XXIV Deposit Work												
32	Jaipur-II	Bassi	Deposit Work	Ani. Hus.	Const. of Veterinary Sub center at Padasoli in Bassi (under RIDF T-24) Distt.- Jaipur.	20-08-2018	12.00	0.84	08-09-2019	07-01-2020	11.16	Work Completed & Finalized
33	Jaipur-II	Bassi	Deposit Work	Ani. Hus.	Const. of Veterinary Sub center at Danaukala in Bassi (under RIDF T-24) Distt.- Jaipur.	20-08-2018	12.00	1.91	08-09-2019	07-01-2020	10.09	Work Completed & Finalized

S. No.	Division	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ Project/ Other)	Name of Work	Adm. Sanction		F.S. 2021-22	Stp. Date of compl.	Actual date of compl.	Exp. Upto date	Satge of Work/ Remarks
						Date	Amount					
34	Jaipur-II	Bassi	Deposit Work	Ani. Hus.	Const. of Veterinary Sub center at Dudhli in Bassi (under RIDF T-24) Distt.- Jaipur.	20-08-2018	12.00	1.83	08-09-2019	07-01-2020	10.17	Work Completed & Finalized
35	Jaipur-II	Bassi	Deposit Work	Ani. Hus.	Const. of Veterinary Sub center at Bhudla in Bassi (under RIDF T-24) Distt.- Jaipur.	20-08-2018	12.00	1.68	08-09-2019	07-01-2020	10.32	Work Completed & Finalized
36	Jaipur-II	Bassi	Deposit Work	Ani. Hus.	Const. of Veterinary Sub center at Palawalajatan in Bassi (under RIDF T-24) Distt.- Jaipur.	20-08-2018	12.00	1.69	08-09-2019	07-01-2020	10.40	Work Completed & Finalized
37	Jaipur-II	Chaksu	Deposit Work	Ani. Hus.	Const. of Veterinary Sub center at Dehlala in Chaksu (under RIDF T-24) Distt.- Jaipur.	20-08-2018	12.00	0.14	16-01-2020	15-01-2020	11.86	Completed & Finalized
38	Jaipur-II	Chaksu	Deposit Work	Ani. Hus.	Const. of Veterinary Sub center at Chhandel Kalan in Chaksu (under RIDF T-24) Distt.- Jaipur.	20-08-2018	12.00	0.03	16-01-2020	15-01-2020	11.97	Completed & Finalized
39	Jaipur-II	Chaksu	Deposit Work	Ani. Hus.	Const. of Veterinary Sub center at Ajmeripura in Chaksu (under RIDF T-24) Distt.- Jaipur.	20-08-2018	12.00	0.00	16-01-2020		0.00	Land not availabe hance work withdrawn under Cl-32
40	Jaipur-II	Chaksu	Deposit Work	Ani. Hus.	Const. of Veterinary Sub center at Aakodiya in Chaksu (under RIDF T-24) Distt.- Jaipur.	20-08-2018	12.00	0.42	16-01-2020	15-01-2020	11.58	Completed & Finalized
41	Jaipur-II	Chaksu	Deposit Work	Ani. Hus.	Const. of Veterinary Sub center (VD) at Bhojyada in Chaksu (under RIDF T-24) Distt.- Jaipur.	20-08-2018	12.00	0.65	16-01-2020	15-01-2020	11.35	Completed & Finalized
42	Jaipur-II	Chaksu	Deposit Work	Ani. Hus.	Construction of Veterinary Hospital (under Nabard RIDF-T-XXIV) at Chandlai in Chaksu Distt. Jaipur.	20-08-2018	30.00	0.22	16-01-2020	15-01-2020	29.78	Completed & Finalized
43	Jaipur-II	Bandikui	Deposit Work	Ani. Hus.	Const. Of Veterinary Subcenter (under Nabard RIDF-T-XXIV) at Bhagthai ki Dhani in Bandikui, Distt. Dausa.	20-08-2018	12.00	0.69	09-01-2020	08-01-2020	11.31	Completed & Finalized
44	Jaipur-II	Bandikui	Deposit Work	Ani. Hus.	Const. Of Veterinary Subcenter (under Nabard RIDF-T-XXIV) at Kolana in Bandikui, Distt. Dausa.	20-08-2018	12.00	0.88	09-01-2020	08-01-2020	11.12	Completed & Finalized
45	Jaipur-II	Bandikui	Deposit Work	Ani. Hus.	Const. Of Veterinary Subcenter (under Nabard RIDF-T-XXIV) at Bhavta in Bandikui, Distt. Dausa.	20-08-2018	12.00	1.56	09-01-2020	08-01-2020	10.94	Completed & Finalized
46	Jaipur-II	Bandikui	Deposit Work	Ani. Hus.	Const. Of Veterinary Subcenter (under Nabard RIDF-T-XXIV) at Pundarpara in Bandikui, Distt. Dausa.	20-08-2018	12.00	1.02	09-01-2020	08-01-2020	11.59	Completed & Finalized
47	Jaipur-II	Dausa	Deposit Work	Ani. Hus.	Const. Of Veterinary Subcenter (under Nabard RIDF-T-XXIV) at Kalota in Dausa, Distt. Dausa.	20-08-2018	12.00	0.06	08-11-2019	08-11-2019	11.94	Completed & Finalized
48	Jaipur-II	Dausa	Deposit Work	Ani. Hus.	Const. Of Veterinary Subcenter (under Nabard RIDF-T-XXIV) at Dhigariya in Dausa, Distt. Dausa.	20-08-2018	12.00	0.68	08-11-2019	08-11-2019	11.49	Completed & Finalized
49	Jaipur-II	Dausa	Deposit Work	Ani. Hus.	Const. Of Veterinary Subcenter (under Nabard RIDF-T-XXIV) at Chudiyawas in Dausa, Distt. Dausa.	20-08-2018	12.00	1.43	08-11-2019	08-11-2019	11.07	Completed & Finalized
50	Jaipur-II	Mahuwa	Deposit Work	Ani. Hus.	Const. Of Veterinary Subcenter (under Nabard RIDF-T-XXIV) at Salimpur in Mahuwa, Distt. Dausa.	20-08-2018	12.00	0.24	14-01-2020	09-01-2020	11.76	Completed & Finalized
51	Jaipur-II	Mahuwa	Deposit Work	Ani. Hus.	Const. Of Veterinary Subcenter (under Nabard RIDF-T-XXIV) at Khavda in Mahuwa, Distt. Dausa.	20-08-2018	12.00	0.31	14-01-2020	09-01-2020	11.69	Completed & Finalized
52	Jaipur-II	Mahuwa	Deposit Work	Ani. Hus.	Const. Of Veterinary Subcenter (under Nabard RIDF-T-XXIV) at Pakhar in Mahuwa, Distt. Dausa.	20-08-2018	12.00	0.13	14-01-2020	09-01-2020	11.87	Completed & Finalized
53	Jaipur-II	Mahuwa	Deposit Work	Ani. Hus.	Const. Of Veterinary Subcenter (under Nabard RIDF-T-XXIV) at Dholkheda in Mahuwa, Distt. Dausa.	20-08-2018	12.00	0.42	14-01-2020	09-01-2020	11.61	Completed & Finalized

S. No.	Division	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ Project/ Other)	Name of Work	Adm. Sanction		F.S. 2021-22	Stp. Date of compl.	Actual date of compl.	Exp. Upto date	Satge of Work/ Remarks
						Date	Amount					
54	Jaipur-II	Mahuwa	Deposit Work	Ani. Hus.	Construction of Veterinary Hospital (under Nabard RIDF-T-XXIV) at Mahuwa Distt. Dausa.	20-08-2018	30.00	0.13	14-01-2020	09-01-2020	29.87	Completed & Finalized
55	Jaipur-II	Bandikui	Deposit Work	Ani. Hus.	Const. Of Veterinary Subcenter (under Nabard RIDF-T-XXIV) at Jodhya in Sikrai, Distt. Dausa.	20-08-2018	12.00	0.28	09-01-2020	08-01-2020	11.72	Completed & Finalized
56	Jaipur-II	Bandikui	Deposit Work	Ani. Hus.	Const. Of Veterinary Subcenter (under Nabard RIDF-T-XXIV) at Ghumna in Sikrai, Distt. Dausa.	20-08-2018	12.00	0.01	09-01-2020	08-01-2020	11.99	Completed & Finalized
57	Jaipur-II	Bandikui	Deposit Work	Ani. Hus.	Const. Of Veterinary Subcenter (under Nabard RIDF-T-XXIV) at Pilodi in Sikrai, Distt. Dausa.	20-08-2018	12.00	0.00	09-01-2020	08-01-2020	12.00	Completed & Finalized
58	Jaipur-II	Bandikui	Deposit Work	Ani. Hus.	Const. Of Veterinary Subcenter (under Nabard RIDF-T-XXIV) at Dolika in Sikrai, Distt. Dausa.	20-08-2018	12.00	0.03	09-01-2020	08-01-2020	11.97	Completed & Finalized
59	Jaipur-II	Bandikui	Deposit Work	Ani. Hus.	Const. Of Veterinary Subcenter (under Nabard RIDF-T-XXIV) at Garh in Sikrai, Distt. Dausa.	20-08-2018	12.00	0.19	09-01-2020	08-01-2020	11.81	Completed & Finalized
60	Jaipur-II	Bandikui	Deposit Work	Ani. Hus.	Const. Of Veterinary Subcenter (under Nabard RIDF-T-XXIV) at Kalakho Ambadi in Sikrai, Distt. Dausa.	20-08-2018	12.00	0.41	09-01-2020	08-01-2020	11.59	Completed & Finalized
61	Jaipur-II	Bandikui	Deposit Work	Ani. Hus.	Const. Of Veterinary Subcenter (under Nabard RIDF-T-XXIV) at Danda Basedi in Sikrai, Distt. Dausa.	20-08-2018	12.00	0.44	09-01-2020	08-01-2020	11.56	Completed & Finalized
62	Jaipur-II	Bandikui	Deposit Work	Ani. Hus.	Const. Of Veterinary Subcenter (under Nabard RIDF-T-XXIV) at Namner in Sikrai, Distt. Dausa.	20-08-2018	12.00	0.06	09-01-2020	08-01-2020	11.94	Completed & Finalized
63	Jaipur-II	Bandikui	Deposit Work	Ani. Hus.	Construction of Veterinary Hospital (under Nabard RIDF-T-XXIV) at Sikrai Distt. Dausa.	20-08-2018	30.00	20.00	10-15-2022		0.11	Land demarcation to be done
64	Jaipur-II	Mahuwa	Deposit Work	Ani. Hus.	Const. Of Veterinary Subcenter (under Nabard RIDF-T-XXIV) at Manota in Bandikui, Distt. Dausa.	20-08-2018	12.00	7.00	10-15-2022		0.00	Land demarcation to be done
65	Jaipur-II	Mandawari	Deposit Work	Ani. Hus.	Const. Of Veterinary Subcenter (under Nabard RIDF-T-XXIV) at Gohandi in Mahuwa, Distt. Dausa.	20-08-2018	12.00	7.00			0.00	Land Dispute (This work replace from Nandera) NIT not invited.
66	Jaipur-II	Bandikui	Deposit Work	Ani. Hus.	Const. Of Veterinary Subcenter (under Nabard RIDF-T-XXIV) at Bagdi, Lalsot, Distt. Dausa.	20-08-2018	12.00	7.00	10-01-2022		0.00	Due to land not available
67	Jaipur-II	Dausa	Deposit Work	Ani. Hus.	Const. Of Veterinary Subcenter (under Nabard RIDF-T-XXIV) at Badagaon in Dausa, Distt. Dausa.	20-08-2018	12.00	8.87	10-01-2022		4.26	Finishing work in Progress
68	Jaipur-II	Dausa	Deposit Work	Ani. Hus.	Const. Of Veterinary Subcenter (under Nabard RIDF-T-XXIV) at Shyalawas Kalan, Bandikui Distt. Dausa.	20-08-2018	12.00	8.87	23-06-2022		0.00	Work in progress
69	Jaipur-II	Dausa	Deposit Work	Ani. Hus.	Const. Of Veterinary Subcenter (under Nabard RIDF-T-XXIV) Palunda at Lalsot Distt. Dausa.	20-08-2018	12.00	8.87	23-06-2022		0.00	Work in progress
Total							510.00	85.99			383.89	
RIDF-T-XXVI Deposit Work												
70	Jaipur-II	Mahuwa	Deposit Work	Ani. Hus.	Const. Of Veterinary Subcenter (under Nabard RIDF-T-XXVI) at Ront in Mahuwa Distt. Dausa	03-03-2021	18.90	3.00	05-04-2022		0.00	Land demarcation work pending
71	Jaipur-II	Dausa	Deposit Work	Ani. Hus.	Const. Of Veterinary Hospital (under Nabard RIDF-T-XXVI) at Malwas in Dausa Distt. Dausa	03-03-2021	35.90	12.00	05-04-2022		11.81	Finishing work in Progress
72	Jaipur-II	Dausa	Deposit Work	Ani. Hus.	Const. Of Veterinary Hospital (under Nabard RIDF-T-XXVI) at Kableshtar Distt. Dausa	03-03-2021	35.90	5.00	05-04-2022		4.16	Lintel Level

S. No.	Division	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ Project/ Other)	Name of Work	Adm. Sanction		F.S. 2021-22	Stp. Date of compl.	Actual date of compl.	Exp. Upto date	Satge of Work/ Remarks
						Date	Amount					
73	Jaipur-II	Dausa	Deposit Work	Ani. Hus.	Const. Of Veterinary Hospital (under Nabard RIDF-T-XXVI) at Paprda in Sikrai Distt. Dausa.	03-03-2021	35.90	7.50	25-04-2022		7.30	Lintel Level
74	Jaipur-II	Bandikui	Deposit Work	Ani. Hus.	Const. Of Veterinary Subcenter (under Nabard RIDF-T-XXVI) at Abhaneri in Bandikui Distt. Dausa.	03-03-2021	18.90	0.00	25-04-2022		0.00	MLA wants to replace the site
75	Jaipur-II	Bandikui	Deposit Work	Ani. Hus.	Const. Of Veterinary Subcenter (under Nabard RIDF-T-XXVI) at Oon Badagaon in Bandikui Distt. Dausa.	03-03-2021	18.90	0.00	25-04-2022		0.00	Land Dispute
76	Jaipur-II	Bandikui	Deposit Work	Ani. Hus.	Const. Of Veterinary Hospital (under Nabard RIDF-T-XXVI) at Ralawta in Bandikui Distt. Dausa.	03-03-2021	35.90	1.00	25-04-2022		0.18	Land Dispute
77	Jaipur-II	Bandikui	Deposit Work	Ani. Hus.	Const. Of Veterinary Hospital (under Nabard RIDF-T-XXVI) at Sikandra in Sikrai Distt. Dausa.	03-03-2021	35.90	7.50	25-04-2022		7.40	Lintel Level
78	Jaipur-II	Bandikui	Deposit Work	Ani. Hus.	Const. Of Veterinary Subcenter (under Nabard RIDF-T-XXVI) at Kundera Dungan in Sikrai Distt. Dausa.	03-03-2021	18.90	5.00	25-04-2022		4.86	Finishing work in Progress
79	Jaipur-II	Chaksu	Deposit Work	Ani. Hus.	Const. Of Veterinary Subcenter (under Nabard RIDF-T-XXVI) at Dosara in Chaksu Distt. Jaipur	03-03-2021	18.90	0.00	25-10-2022		0.00	Land demarcation work pending
80	Jaipur-II	Chaksu	Deposit Work	Ani. Hus.	Const. Of Veterinary Subcenter (under Nabard RIDF-T-XXVI) at Pipala in Chaksu Distt. Jaipur	03-03-2021	18.90	0.00	25-10-2022		0.00	Land demarcation work pending
81	Jaipur-II	Chaksu	Deposit Work	Ani. Hus.	Const. Of Veterinary Subcenter (under Nabard RIDF-T-XXVI) at Ballupura in Chaksu Distt. Jaipur	03-03-2021	18.90	0.00	25-10-2022		0.00	Work in progress
82	Jaipur-II	Chaksu	Deposit Work	Ani. Hus.	Const. Of Veterinary Subcenter (under Nabard RIDF-T-XXVI) at Chandma Kalan in Chaksu Distt. Jaipur	03-03-2021	18.90	0.00	25-10-2022		0.00	Land demarcation work pending
83	Jaipur-II	Bassi	Deposit Work	Ani. Hus.	Const. Of Veterinary Hospital (under Nabard RIDF-T-XXVI) at Khatepura in Basi Distt. Jaipur	03-03-2021	35.90	0.50	25-10-2022		0.40	Land demarcation work pending
84	Jaipur-II	Bassi	Deposit Work	Ani. Hus.	Const. Of Veterinary Hospital (under Nabard RIDF-T-XXVI) at Devgaon in Bassi Distt. Jaipur	03-03-2021	35.90	0.50	25-10-2022		0.43	Foundation Work in progress
Total							402.50	42.00			36.54	
85	Jaipur-II	Bassi	Deposit Work	Ani. Hus.	Const. of tubewell & RCC water storage tank at veterinary training centre at Bassi Chak Distt. Jaipur	22-07-2019	14.87	0.05	16-05-2020	23-10-2020	14.05	Completed & Finalized
86	Jaipur-II	Bassi	Deposit Work	Ani. Hus.	Supplement Estimate of Additional Word in campus veterinary Training center Bassi chak	22-07-2019	4.00	3.90	21-06-2021	18-06-2021	3.49	Work completed & finilized
Total							18.87	3.95			17.54	
Horticulture, Ganeshpura, Dausa Work												
87	Jaipur-II	Dausa	Deposit Work	Hort. Fund	Construction of Office Building & Store Room etc. at Rajhans Unit Ganeshpura, Dausa.	15-03-2018	45.00	17.43	14-06-2019	04-10-2021	27.57	Work Completed
88	Jaipur-II	Dausa	Deposit Work	Hort. Fund	Constt. Of Cement Concrete Road at Rajhans Unit Ganushpura Dausa.	15-03-2018	26.03	0.00	14-06-2019		0.00	Work will be withdraw under clause-32
89	Jaipur-II	Dausa	Deposit Work	Hort. Fund	Construction of Land Leveling at Rajhans Unit Ganeshpura, Dausa.	15-03-2018	35.21	20.00	14-06-2019		0.00	Work will be withdraw under clause-32
90	Jaipur-II	Dausa	Deposit Work	Hort. Fund	Const. of New Borewall with Pump Fitting at Rajhans Unit Ganeshpura, Dausa.	15-03-2018	14.50	14.50			0.00	NIT not Invited due to Non availability of water by Hydrologist report
Total							120.74	51.93			27.57	
RUSA Work												

S. No.	Division	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ Project/ Other)	Name of Work	Adm. Sanction		F.S. 2021-22	Stp. Date of compl.	Actual date of compl.	Exp. Upto date	Satge of Work/ Remarks
						Date	Amount					
91	Jaipur-II	Jaipur Grain	Deposit Work	RUSA	Architectural & Civil Engineering Consultancy for Construction of Project Office of Rashtriya Uchhatar Shiksha Abhiyan (RUSA) at Shiksha Sankul Jaipur	24-05-2018	4.60	0.00	15-03-2020	15-03-2020	2.60	Work completed & finilized
92	Jaipur-II	Jaipur Grain	Deposit Work	RUSA	Construction of Project Office of Rashtriya Uchhatar Shiksha Abhiyan (RUSA) at Shiksha Sankul Jaipur	24-05-2018	245.40	15.95	15-03-2020	15-03-2020	236.10	Work completed & finilized
Total							250.00	15.95			238.70	
RSLMTI, Jamdoli, Jaipur												
93	Jaipur-II		Deposit Work	Ani. Hus.	Const. of Officer Hostel & Other Development Works at RSLMTI, Jamdoli, Jaipur	28-12-2018	611.00	94.81	18-12-2020	04-10-2021	419.46	Work Completed. (Rs.14.14 Lac send to E.E. (Electric) RSAMB Jaipur
94	Jaipur-II		Deposit Work	Ani. Hus.	Training center at Gram Adhar Yojana Block Under Strengthening of RSLMTI Phase-II, Agra Road, Jaipur	13-03-2020	198.31	73.19	20-06-2021	15-11-2021	83.39	Work Completed.
Total							809.31	168.00			502.85	
95	Jaipur-II		Deposit Work	RICEM	Renovation work of Hostel Building at RICEM Jhalana Dungari, Jaipur.	27-08-2020	68.27	17.55	04-08-2021		32.06	Work in Progress
96	Jaipur-II		Deposit Work	RICEM	Supplementary work (P&F APP Sheet of Roof for water proofing treatment) in Hostel Building RICEM, Jhalana Dungari, Jaipur.	27-08-2020	5.00	5.00	09-01-2022	16-12-2021	4.64	Work Completed
Total							73.27	22.55			36.70	
97	Jaipur-II		Deposit Work	TAD	Const. of office building of Tribal Area Development Dept. Jaipur	02-03-2019	1794.00	650.00	18-01-2021		1162.70	Work almost completed
98	Jaipur-II		Deposit Work	TAD	Architectural & Civil Engineering Consultancy for Const. of office building of Tribal Area Development Dept. Jaipur	20-09-2019	5.60	0.27	18-01-2021	18-01-2021	4.37	Work Completed.
Total							1799.60	650.27			1167.07	
G. Total							5803.09	1679.25			3325.67	
1	Tonk	Newai	KUMS Yard	KUMS	Const. of Agro Trade Tower in Mandi Yard KUMS Newai	21.02.2017	904.79	0.00	01.12.2019	15.12.2020	564.48	comp
2	Tonk	Malpura	KUMS Yard	KUMS	Cosnt. Of C.C. Road from bank chouraha to M/s Agrawal Treading Comp. Under KUMS Malpura.	11.02.2021	44.00	44.00	29.07.2021	25.07.2021	26.62	comp
Const. of C.C. work on various internal roads KUMS Malpura.												
3	Tonk	Malpura	KUMS Yard	KUMS	1. Const. of C.C. Road infront of Secretary Residency Under KUMS Malpura.	11.02.2021	19.00	19.00	29.09.2021	28.09.2021	8.32	comp
4	Tonk	Malpura	KUMS Yard	KUMS	2. Const. of C.C. Road From opposite of Office building to water hut infront of shop of M/s Chagan Lal, Ram Lal under KUMS Malpura.	11.02.2021	18.24	18.24	29.09.2021	28.09.2021	7.98	comp
5	Tonk	Malpura	KUMS Yard	KUMS	3. Const. of C.C. Road infront of Shop No. 1 to 12, Shop No. 13 to 24 & Shop No. 25 to 32 Under KUMS Malpura.	11.02.2021	26.00	26.00	29.09.2021	28.09.2021	11.38	comp
Total							63.24	63.24			27.68	

S. No.	Division	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ Project/ Other)	Name of Work	Adm. Sanction		F.S. 2021-22	Stp. Date of compl.	Actual date of compl.	Exp. Upto date	Satge of Work/ Remarks
						Date	Amount					
6	Tonk	Tonk	KUMS Yard	KUMS	Const. of Common Incubation Center Building at Sub Yard Sohela kums Tonk under PMFME Scheme	28.07.2021	80.00	80.00	27.04.2022		12.81	WIP
					Const. of Various Road under Packge Tonk/Deoli-Uniyara/ MDF-01/2018-19							
7	Tonk	Deoli	MDF Road	KUMS	1-Const. of L/R Deoli Ajmer Road to kalabhata Under KUMS Deoli	03.05.2018	98.00	97.56	11.08.2019		0.44	land dispute
8	Tonk	Deoli	MDF Road	KUMS	2-Const. of L/R N.H.-12 to Devnarayan ji ka Mandir Under KUMS Dooni	03.05.2018	30.00	5.87	11.08.2019	10.08.2019	24.13	Comp
9	Tonk	Deoli	MDF Road	KUMS	3-Const. of L/R Muglana to Daulatpura Under KUMS Dooni	15.05.2018	120.00	7.12	11.08.2019	10.08.2019	112.87	Comp
					Total		248.00	110.55			137.44	
10	Tonk	Uniyara	Agri.	Other	Const. of Various work Govt. College Uniyara		12.00	12.00	02.11.2021	30.03.2021	10.98	Final
11	Tonk	Tonk	Other	Go-Shala Tonk	Const. of Cattel Shed at Bhakti Vedanta (Hare krishna) Comunnity, village Hathona Distt. Tonk		10.00	10.00	01.02.2021	01.02.2021	8.19	Final
12	Tonk	Tonk	Other	Go-Shala Newai	Const. of C.C. Flooring & Chara Khel on Exiting Covered Plate form at Shree Dhamodhar Goshala Newai Distt. Tonk	09.03.2021	10.00	10.00	10.12.2021	01.10.2021	9.96	Final
					Const. of Various Link Roads Under Package-02/2018-19 kums Gangapurcity							
13	Tonk	GGC	KUMS Road	KUMS	1-L/R Astroli to Jalokhara via Brahamabad, Under KUMS - Gangapur City.	06.08.2018	109.00	9.48	22.02.2020	10.12.2020	79.76	Comp
14	Tonk	GGC	KUMS Road	KUMS	2-L/R Kotadi Road School to Badh Dhani, Under KUMS - Gangapur City.	06.08.2018	48.00	20.49	22.02.2020	10.12.2020	19.37	Comp
15	Tonk	GGC	KUMS Road	KUMS	3-L/R Tatawara to Bhoodan ki Dhani, Under KUMS - Gangapur City.	06.08.2018	92.00	12.10	22.02.2020	10.12.2020	65.72	Comp
16	Tonk	GGC	KUMS Road	KUMS	4-L/R Ganwadi Road to Purana Sahajpur, Under KUMS - Gangapur City.	06.08.2018	54.00	13.50	22.02.2020	10.12.2020	32.40	Comp
17	Tonk	GGC	KUMS Road	KUMS	5-L/R Ganwadi Safipura Road (Narsi ki Pator) to Kishanpur (Kookada), Under KUMS - Gangapur City.	06.08.2018	36.00	8.01	22.02.2020	10.12.2020	27.53	Comp
18	Tonk	GGC	KUMS Road	KUMS	6-L/R Nh-11 B to Motipura Road, Under KUMS - Gangapur City.	06.08.2018	69.00	19.66	22.02.2020	10.12.2020	39.55	Comp
					Total		408.00	83.24			264.33	
					Construction of Various Kishan Path Under Package-02/2020-21 KUMS Gangapurcity							
19	Tonk	GGC	KUMS Road	KUMS	1. Const. of Kishan Path Naroli Choud Kshetrapal Baba Under KUMS Gangapurcity	02.02.2021	70.50	35.25	14.02.2022		0.79	Stop
20	Tonk	GGC	KUMS Road	KUMS	2. Const of Kishan Path Sarsali-Bichhochh Road Chauraha to Shankarpura Mandir Under KUMS Gangapurcity	02.02.2021	54.00	27.00	14.02.2022		0.00	Stop
21	Tonk	GGC	KUMS Road	KUMS	2. Const of Kishan Path Sarsali-Bichhochh Road Chauraha to Shankarpura Mandir Under KUMS Gangapurcity	02.02.2021	55.00	27.50	14.02.2022		0.00	Stop
					Total		179.50	89.75			0.79	

S. No.	Division	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ Project/ Other)	Name of Work	Adm. Sanction		F.S. 2021-22	Stp. Date of compl.	Actual date of compl.	Exp. Upto date	Satge of Work/ Remarks
						Date	Amount					
					Construction of Various Kishan Path Under Package-01/2020-21 KUMS Gangapurcity							
22	Tonk	GGC	KUMS Road	KUMS	1. Const of Kishan Path Ramsinghpura Bus Stand Hanuman Mandir to Bheru ji ka Sthan Under KUMS Gangapurcity	02.02.2021	85.00	42.50	14.02.2022		0.00	Stop
23	Tonk	GGC	KUMS Road	KUMS	2. Const of Kishan Path Lalsot-Gangpurcity Road to Tajpura Under KUMS Gangapurcity	02.02.2021	90.00	45.00	14.02.2022		0.79	Stop
					Total		175.00	87.50			0.79	
24	Tonk	GGC	KUMS Road	KUMS	1-Covering of Auction Area in F&V Sub Yard, at KUMS, Gangapur City	28.08.2018	115.50	36.74	05.11.2020	07.04.2021	70.55	Final
25	Tonk	GGC	KUMS Road	KUMS	2-Const. of Cement Concrete Internal Road over Remeining Portion in New Mandi Yard, Under KUMS - Gangapur City.	28.08.2018	720.00	397.06	23.01.2022		155.29	WIP
					Total		835.50	433.80			225.84	
					Const. of Various Roads works Under Package-01/2020-21kums Gangapurcity							
26	Tonk	GGC	KUMS Road	KUMS	1-Const. of L/R Piloda to SOP B.T. Road under KUMS Gangapur City	13.08.2020	141.00	102.83	20.12.2021	30.07.2021	103.82	comp
27	Tonk	GGC	KUMS Road	KUMS	2-Const. of C. C. Pavement work in Village Chandan Holi upto PHED Water Supply reserviour under KUMS Gangapur City	13.08.2020	18.00	17.99	20.12.2021		13.80	comp
					Total		159.00	120.82			117.62	
					Construction of Various Roads under Package-01/2020-21 KUMS Sawaimadhopur							
28	Tonk	SWM	KUMS Road	MDF	1-Const. of L/R Borada to Hekada under KUMS Sawaimadhopur	17.08.2020	135.00	67.50	27.01.2022	30.07.2021	77.71	comp
29	Tonk	SWM	KUMS Road	MDF	2-Const. of L/R Kawad to Ramdi under KUMS Sawaimadhopur	17.08.2020	135.00	67.50	27.01.2022		10.99	G.S.B. Work is in progress
					Total		270.00	135.00			88.70	
30	Tonk	GGC	KUMS Road	KUMS	Construction of covered shed of cleaning grading unit KUMS Gangapur city	19.08.2021	30.00	18.00	20.04.2022		0.00	WIP
31	Tonk	Tonk	Other	RKVY	CONSTRUCTION OF AUDITORIUM AT STATE INSTITUTE OF AGRICULTURAL MANAGEMENT AT TONK	16.09.2015	860.00	137.33	29.01.2018	06.09.2019	722.67	Comp
32	Tonk	Tonk	Other	RKVY	INTERIOR FURNISHING WORK OF AUDITORIUM AT STATE INSTITUTE OF AGRICULTURAL MANAGEMENT AT TONK	15.05.2016	861.00	75.07	06.03.2019	06.09.2019	801.41	Comp
					Total		1721.00	212.40			1524.08	
33	Tonk	Malpura	Hort.	RKVY	Const. of Compound wall, at Center of Exellancy Thadoli Distt. Tonk	26.10.2015	156.00	31.30	31.03.2021	31.01.2021	141.43	Final
					Const. of Various works Center of excellence Thadoli Under Package Todaraisingh-01/2018-19							

S. No.	Division	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ Project/ Other)	Name of Work	Adm. Sanction		F.S. 2021-22	Stp. Date of compl.	Actual date of compl.	Exp. Upto date	Satge of Work/ Remarks
						Date	Amount					
34	Tonk	Malpura	Hort.	RKVY	1-Construction of Administrative Block at Center of Excellence Thadoli	24.02.2018	70.00	70.00	18.10.2019	14.10.2019	54.57	Comp
35	Tonk	Malpura	Hort.	RKVY	2-Construction of Guest House at 1st Floor of Adminstrative Block Center of Excellence Thadoli	24.02.2018	45.00	45.00	18.10.2019	14.10.2019	34.37	Comp
36	Tonk	Malpura	Hort.	RKVY	3-Const.of Guard Room at Center of Exceelece Thadoli Distt. Tonk	24.02.2018	2.00	2.00	18.10.2020		0.00	land dispute
37	Tonk	Malpura	Hort.	RKVY	4-Const.of Drip Automation Room at Center of Exceelece Thadoli Distt. Tonk	24.02.2018	2.00	0.46	18.10.2019	14.10.2019	1.54	Comp
38	Tonk	Malpura	Hort.	RKVY	5-Const.of open plate form at Center of Exceelece Thadoli Distt. Tonk	24.02.2018	5.60	1.98	18.10.2019	14.10.2019	3.62	Comp
39	Tonk	Malpura	Hort.	RKVY	6-Const of B.T. Road Thadoli to Center of Excelece Thadoli	24.02.2018	82.25	67.32	18.10.2020		14.93	Comp
40	Tonk	Malpura	Hort.	RKVY	7-Const of C.C. Road at Center of Excelece Thadoli	24.02.2018	80.00	80.00	18.10.2020		78.01	Comp
					Total		286.85	266.76			187.04	
41	Tonk	Malpura	Ani.Hus	Other	Const. of Veterinary institute Tordi	03.05.2018	24.05	13.27	05.06.2019		10.78	Comp
42	Tonk	Malpura	Ani.Hus	Other	Const. of Veterinary institute More	18.08.2017	24.05	5.15	20.08.2018	20.08.2018	18.90	Final
43	Tonk	Tonk	Ani.Hus	Other	Various works RIDF-22 Dist. Tonk	03.05.2018	22.00	22.00	26.09.2020	31.12.2021	21.99	Comp
					Const. of Various Building works of Veterinary Sub Centers - Palda & Veterenary Hospital – Darda hind Distt. Tonk under Package-03/2019-20							
44	Tonk	Newai	Ani.Hus	Other	1-VETERENARY HOSPITAL- Darda hind	20.08.2018	30.00	30.00	25.10.2020	05.12.2020	30.00	Final
45	Tonk	Newai	Ani.Hus	Other	2-VETERENARY Sub Center-Palda	20.08.2018	12.00	12.00	25.10.2020	05.12.2020	12.00	Final
					Total		42.00	42.00			42.00	
					Const. of Various Building works of Veterinary Sub Centers – Kunder, Balithal, Sureli Distt. Tonk under Package-05/2019-20							
46	Tonk	Uniyara	Ani.Hus	Other	1-VETERENARY Sub Center- Sureli	20.08.2018	12.00	12.00	20.10.2020	20.11.2020	11.91	Final
47	Tonk	Uniyara	Ani.Hus	Other	2-VETERENARY Sub Center- Kunder	20.08.2018	12.00	12.00	20.10.2020	20.11.2020	11.94	Final
48	Tonk	Uniyara	Ani.Hus	Other	3-VETERENARY Sub Center- Balithal	20.08.2018	12.00	12.00	20.10.2020		0.00	Place replaced by AHD
					Total		36.00	36.00			23.85	
					Const. of Various Building works of Veterinary Sub Centers – Choru, Haidaripura Distt. Tonk under Package-04/2019-20							
49	Tonk	Uniyara	Ani.Hus	Other	1-VETERENARY Sub Center- Choru	20.08.2018	12.00	12.00	20.12.2021		6.67	Final
50	Tonk	Uniyara	Ani.Hus	Other	2-VETERENARY Sub Center- Haidaripura	20.08.2018	12.00	12.00	20.12.2021		0.00	WIP
					Total		24.00	24.00			6.67	
					Const. of Various Building Works Under pkg.01/Tonk/2019-20 Dist. Tonk							
51	Tonk	Malpura	Ani.Hus	Other	1-VETERENARY Sub Center- Bhansu	20.08.2018	12.00	12.00	31.12.2020	02.12.2020	7.85	Comp
52	Tonk	Malpura	Ani.Hus	Other	2-VETERENARY Sub Center- Laxmipura	20.08.2018	12.00	12.00	31.03.2022		0.00	Place replaced by AHD
53	Tonk	Malpura	Ani.Hus	Other	3-VETERENARY Sub Center- Bhanwata	20.08.2018	12.00	12.00	31.12.2020	02.12.2020	7.52	Comp
					Total		36.00	36.00			15.37	

S. No.	Division	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ Project/ Other)	Name of Work	Adm. Sanction		F.S. 2021-22	Stp. Date of compl.	Actual date of compl.	Exp. Upto date	Satge of Work/ Remarks
						Date	Amount					
					Const. of Various Building Works Under pkg.02/Tonk/2019-20 Dist. Tonk							
54	Tonk	Malpura	Ani.Hus	Other	1-VETERENARY Sub Center- Khareda	20.08.2018	12.00	12.00	11.10.2020	15.12.2020	12.00	Final
55	Tonk	Malpura	Ani.Hus	Other	2-VETERENARY Sub Center- Botunda	20.08.2018	12.00	12.00	11.10.2020	15.12.2020	11.78	Final
56	Tonk	Malpura	Ani.Hus	Other	3-VETERENARY Sub Center- Banseda	20.08.2018	12.00	12.00	11.10.2020	15.12.2020	11.98	Final
57	Tonk	Malpura	Ani.Hus	Other	4-VETERENARY Sub Center- Chhanwas surya	20.08.2018	12.00	12.00	11.10.2020	15.12.2020	11.90	Final
					Total		48.00	48.00			47.66	
					Const. of Various Building Works Under pkg.04/Tonk/2019-20 Dist. Tonk							
58	Tonk	Malpura	Ani.Hus	Other	1-VETERENARY HOSPITAL- Nagar	20.08.2018	30.00	15.29	31.10.2021	04.10.2021	14.71	comp
59	Tonk	Malpura	Ani.Hus	Other	2-VETERENARY Sub Center- Navrangpura	20.08.2018	12.00	12.00	31.03.2022		0.00	Place replaced by AHD
60	Tonk	Malpura	Ani.Hus	Other	3-VETERENARY Sub Center- Chabrana	20.08.2018	12.00	12.00	31.03.2022		0.00	Place replaced by AHD
61	Tonk	Malpura	Ani.Hus	Other	4-VETERENARY Sub Center- Deval	20.08.2018	12.00	12.00	31.12.2020	11.12.2020	8.68	Comp
					Total		66.00	51.29			23.39	
					Const. of Various Building Works & Supply of Furniture Under Pkg.06/Tonk/2019-20Dist.Tonk							
62	Tonk	Deoli	Ani.Hus	Other	1-VETERENARY Sub Center- Dabar kalan	20.08.2018	12.00	12.00	30.12.2020	09.12.2020	10.51	Final
63	Tonk	Deoli	Ani.Hus	Other	2-VETERENARY Sub Center- Hisampur	20.08.2018	12.00	12.00	30.12.2020	09.12.2020	11.55	Final
64	Tonk	Deoli	Ani.Hus	Other	Supply of Furniture at veterenary hospital	20.08.2018	4.00	4.00	06.08.2020	25.07.2020	3.94	Final
					Total		28.00	28.00			26.00	
					Const. of Various Building Works Under pkg.07/Tonk/2019-20 Dist. Tonk							
65	Tonk	Deoli	Ani.Hus	Other	1-VETERENARY Sub Center- Gurai	20.08.2018	12.00	12.00	31.12.2020	25.10.2020	10.65	Final
66	Tonk	Deoli	Ani.Hus	Other	2-VETERENARY Sub Center- Dhuwa kalan	20.08.2018	12.00	12.00	31.03.2021	25.10.2020	11.36	Final
67	Tonk	Deoli	Ani.Hus	Other	3-VETERENARY Sub Center- Charnet	20.08.2018	12.00	12.00	31.03.2021	25.10.2020	10.98	Final
68	Tonk	Deoli	Ani.Hus	Other	4-VETERENARY Sub Center- Maharaj kanwarpura	20.08.2018	12.00	12.00	31.03.2022		0.00	Place replaced by AHD
					Total		48.00	48.00			32.99	
					Const. of Various Building Works Under pkg.08/Tonk/2019-20 Dist. Tonk							
69	Tonk	Deoli	Ani.Hus	Other	1-VETERENARY Sub Center- Kanwada	20.08.2018	12.00	5.72	31.10.2021		6.28	Finsing works
70	Tonk	Deoli	Ani.Hus	Other	2-VETERENARY Sub Center- badoli	20.08.2018	12.00	12.00	31.03.2022		0.00	Place replaced by AHD
71	Tonk	Deoli	Ani.Hus	Other	3-VETERENARY Sub Center- Chandsinghpura	20.08.2018	12.00	12.00	31.03.2022		0.00	Place replaced by AHD
72	Tonk	Deoli	Ani.Hus	Other	4-VETERENARY Sub Center- Junia	20.08.2018	12.00	12.00	31.03.2022		0.00	Place replaced by AHD
					Total		48.00	41.72			6.28	
					Const. of Veterinary Sub Centers at Sunthada, Kachrawata under RIDF-XXVI in Distt. Tonk							
73	Tonk	Deoli	Ani.Hus	Other	Sub Centers - Sunthada	03.02.2021	18.90	18.90	24.01.2022		0.00	land dispute
74	Tonk	Deoli	Ani.Hus	Other	Sub Centers - Kachrawata	03.02.2021	18.90	18.90	24.01.2022		0.00	land dispute
					Total		37.80	37.80			0.00	
75	Tonk		Ani.Hus		Const. of Veterinary Sub Center Building work at Mohammadpura under RIDF-XXVI in Distt. Tonk	03.02.2021	18.90	11.94	24.01.2022		6.96	finishing works
76	Tonk		Ani.Hus		Const. of Veterinary Sub Center Building work at Chawandiya under RIDF-XXVI in Distt. Tonk	03.02.2021	18.90	12.32	24.01.2022		6.58	finishing works

S. No.	Division	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ Project/ Other)	Name of Work	Adm. Sanction		F.S. 2021-22	Stp. Date of compl.	Actual date of compl.	Exp. Upto date	Satge of Work/ Remarks
						Date	Amount					
					Const. of Veterinary Sub Centers at Panwad, Sirohi under RIDF-XXVI in Distt. Tonk							
77	Tonk	Deoli	Ani.Hus	Other	Sub Centers - Panwad	03.02.2021	18.90	18.90	24.01.2022		0.00	land dispute
78	Tonk	Deoli	Ani.Hus	Other	Sub Centers - Sirohi	03.02.2021	18.90	18.90	24.01.2022		9.99	finishing works
					Total		37.80	37.80			9.99	
79	Tonk	Deoli	Ani.Hus	Other	Const. of Veterinary Sub Center Building work at Tokrawas under RIDF-XXVI in Distt. Tonk	03.02.2021	18.90	18.90	24.01.2022		0.00	finishing works
					Const. of Various Building works of Veterinary Sub Centers at Kanwarwas, Bawadi under RIDF-XXVI in Distt. Tonk							
80	Tonk	Deoli	Ani.Hus	Other	Sub Centers - Kanwarwas	03.02.2021	18.90	18.90	24.01.2022		7.14	intel Level
81	Tonk	Deoli	Ani.Hus	Other	Sub Centers - Bawadi	03.02.2021	18.90	18.90	24.01.2022		9.80	finishing works
					Total		37.80	37.80			16.94	
82	Tonk	Newai	Ani.Hus	Other	Const. of Veterinary Sub Center Building work at Arniya under RIDF-XXVI in Distt. Tonk	03.02.2021	18.90	18.90	24.01.2022		9.62	finishing works
83	Tonk	Deoli	Ani.Hus	Other	Const. of Veterinary Sub Center Building work at Kaseer under RIDF-XXIV in Distt. Tonk	23.06.2021	12.00	12.00	26.02.2022		0.00	land dispute
84	Tonk	Deoli	Ani.Hus	Other	Const. of Veterinary Sub Center Building work at Toda ka Gothda under RIDF-XXIV in Distt. Tonk	23.06.2021	12.00	12.00	26.02.2022		0.00	land dispute
85	Tonk	Newai	Ani.Hus	Other	Const. of Veterinary Sub Center Building work at Dangarthal under RIDF-XXIV in Distt. Tonk	23.06.2021	12.00	12.00	26.02.2022		6.66	intel Level
86	Tonk	Tonk	Ani.Hus	Other	Const. of Veterinary Sub Center Building work at Devpura under RIDF-XXIV in Distt. Tonk	23.06.2021	12.00	12.00	26.02.2022		0.00	land dispute
87	Tonk	Newai	Ani.Hus	Other	Const. of Veterinary Hospital Building work at Jhirana under RIDF-XXIV in Distt. Tonk	23.06.2021	30.00	30.00	26.02.2022		8.08	Roof Level
					Const. of Veterinary Sub Centers at Desma, Keriya under RIDF-XXIV in Distt. Tonk							
88	Tonk	Malpura	Ani.Hus	Other	Sub Centers -Desma	23.06.2021	12.00	12.00	20.04.2022		0.00	land dispute
89	Tonk	Malpura	Ani.Hus	Other	Sub Centers -Keriya	23.06.2021	12.00	12.00	20.04.2022		0.00	land dispute
					Total		24.00	24.00			0.00	
					Const. of Veterinary Sub Centers at Mehru, Aliyari under RIDF-XXIV in Distt. Tonk							
90	Tonk	Malpura	Ani.Hus	Other	Sub Centers -Mehru	23.06.2021	12.00	12.00	20.04.2022		0.00	Plinth Level
91	Tonk	Malpura	Ani.Hus	Other	Sub Centers - Aliyari	23.06.2021	12.00	12.00	20.04.2022		0.00	Plinth Level
					Total		24.00	24.00			0.00	
					Const. of Veterinary Sub Centers at Khohalya, Fuleta under RIDF-XXIV in Distt. Tonk							
92	Tonk	Malpura	Ani.Hus	Other	Sub Centers -Khohalya	23.06.2021	12.00	12.00	20.04.2022		0.00	land dispute
93	Tonk	Malpura	Ani.Hus	Other	Sub Centers - Fuleta	23.06.2021	12.00	12.00	20.04.2022		0.00	land dispute
					Total		24.00	24.00			0.00	
					Const. of Various Building Works Under Package-01/2018-19/ Sawaimadhopur							

S. No.	Division	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ Project/ Other)	Name of Work	Adm. Sanction		F.S. 2021-22	Stp. Date of compl.	Actual date of compl.	Exp. Upto date	Satge of Work/ Remarks
						Date	Amount					
94	Tonk	SWM	MDF Other	MDF	1-Const. of L/R Khirmi Road to Gurjar ki dhani badagoan under kums Sawaimadhpor	17.07.2018	30.00	6.80	15.02.2020	14.02.2020	25.90	Final
95	Tonk	SWM	MDF Other	MDF	2-Const. of Boundary wall with gate & check post at sub yard bhadoti kums Sawaimadhpor	28.05.2018	28.80	6.87	15.02.2020	14.02.2020	21.93	Final
96	Tonk	SWM	MDF Other	MDF	3-Const. of office building with tube well sub yard bhadoti under kums sawaimadhpor	28.05.2018	32.00	12.22	15.08.2020		20.65	Final
97	Tonk	SWM	MDF Other	MDF	4-const. of internal road sub yard bhadoti under kums sawai madhopur	28.05.2018	97.20	14.36	15.02.2020	14.02.2020	83.46	Final
98	Tonk	SWM	Hort.	RKVY	5-Construction of Boundary Wall for Rajhans Unit Malarna, (Dist. - Sawai Madhopur)	18.06.2018	138.60	138.60	15.08.2020		126.75	Final
99	Tonk	SWM	Hort.	RKVY	8-Const. of Gaurd Room under R.K.V.Y. at Nursery, Malarna Dungar.	28.05.2018	4.80	4.58	15.08.2020		0.22	Final
100	Tonk	SWM	Hort.	RKVY	10-Const. of Office Building under R.K.V.Y. at Nursery, Malarna Dungar.	28.05.2018	32.00	32.00	15.08.2020		27.70	Final
101	Tonk	SWM	Hort.	RKVY	11-Const of New Bore Well with water supply line, at Malarna Dungar Nursery, Dist. Sawai Madhopur	28.05.2018	16.00	11.13	15.08.2020		4.87	Final
102	Tonk	SWM	Hort.	RKVY	6-Const. of Internal C.C. Road for Centernal of Excellence at Sawai Madhopur.	28.08.2018	67.44	67.44	15.02.2020	07.02.2020	59.45	Final
103	Tonk	SWM	Hort.	RKVY	7-Const. of Internal Gravel Road for Centernal of Excellence at Sawai Madhopur.	28.08.2018	6.72	6.72	15.02.2020	07.02.2020	6.72	Final
104	Tonk	SWM	Hort.	RKVY	9-Const. of Labour Shed with Urinal at COE, Sawaimadhpor.	28.08.2018	6.75	6.75	15.02.2020	07.02.2020	6.75	Final
105	Tonk	SWM	Hort.	RKVY	12-Const. of Worm Compost Unite at C.O.E. Sawai Madhopur	28.08.2018	2.80	2.80	15.02.2020	07.02.2020	2.55	Final
106	Tonk	SWM	Hort.	RKVY	13-Const. of Rain Water Harvesting System, at COE, at Sawaimadhpor	28.08.2018	22.78	22.78	15.02.2020	07.02.2020	22.78	Final
					Total		485.89	333.05			409.73	
107	Tonk	SWM	Hort.	RKVY	Supply of Furniture at COE SWM	28.08.2018	15.60	15.60	15.02.2020	07.02.2020	6.22	Final
					Const. of Various Building Works & Supply of Furniture Under Pkg.01 /SWM/2019-20 Dist. Sawaimadhpor							
108	Tonk	GGC	Ani.Hus	Other	1-VETERENARY HOSPITAL- Bamanwas	20.08.2018	30.00	30.00	31.03.2022		0.00	Withdrw
109	Tonk	GGC	Ani.Hus	Other	2-VETERENARY HOSPITAL- Barnala	20.08.2018	30.00	30.00	31.03.2021		29.99	Final
110	Tonk	GGC	Ani.Hus	Other	3-VETERENARY Sub Center- Badh mohanpur	20.08.2018	12.00	12.00	31.03.2021		12.00	Final
111	Tonk	GGC	Ani.Hus	Other	4-VETERENARY Sub Center- Jaktana	20.08.2018	12.00	12.00	31.03.2022		0.00	Withdrw
112	Tonk	GGC	Ani.Hus	Other	Supply of Furniture at veterenary hospital	20.08.2018	16.00	16.00	06.06.2020	05.06.2020	16.00	Final
					Total		100.00	84.00			57.99	
					Const. of Various Building Works Under pkg.02/SWM/2019-20 Dist. Sawaimadhpor							
113	Tonk	GGC	Ani.Hus	Other	1-VETERENARY HOSPITAL- Malarna Chor	20.08.2018	30.00	30.00	30.03.2022		0.00	Place replaced by AHD
114	Tonk	GGC	Ani.Hus	Other	2-VETERENARY Sub Center- Bhadoti	20.08.2018	12.00	12.00	30.03.2022		0.00	Withdrw
115	Tonk	GGC	Ani.Hus	Other	3-VETERENARY Sub Center- Bagdoli	20.08.2018	12.00	8.80	31.10.2021		3.20	Finsing works
116	Tonk	GGC	Ani.Hus	Other	4-VETERENARY Sub Center- Lakhampur	20.08.2018	12.00	6.55	31.10.2021		5.45	Finsing works

S. No.	Division	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ Project/ Other)	Name of Work	Adm. Sanction		F.S. 2021-22	Stp. Date of compl.	Actual date of compl.	Exp. Upto date	Satge of Work/ Remarks
						Date	Amount					
117	Tonk	GGC	Ani.Hus	Other	5-VETERENARY Sub Center- Jolanda	20.08.2018	12.00	12.00	30.03.2022		0.00	land dispute
118	Tonk	GGC	Ani.Hus	Other	6-VETERENARY Sub Center- Shripura		12.00	12.00	31.10.2021		0.00	Plinth level
					Total		90.00	81.35			8.65	
					Const. of Various Building Works Under pkg.03/SWM/2019-20 Dist. Sawaimadhopur							
119	Tonk	GGC	Ani.Hus	Other	1-VETERENARY Sub Center- Chakbiloli	20.08.2018	12.00	12.00	30.03.2022		0.00	withdrw
120	Tonk	GGC	Ani.Hus	Other	2-VETERENARY Sub Center- Bichchhidona	20.08.2018	12.00	12.00	30.06.2021		8.60	Comp
121	Tonk	GGC	Ani.Hus	Other	3-VETERENARY Sub Center- Sankra	20.08.2018	12.00	4.80	30.06.2021		7.20	Comp
122	Tonk	GGC	Ani.Hus	Other	4-VETERENARY Sub Center- Maksudanpura	20.08.2018	12.00	5.27	31.10.2021		6.73	Finsing works
					Total		48.00	34.07			22.53	
					Const. of Various works of Veterinary Hospitals RIDF T-XXIV Pkg.07/2018-19 Assembly Khandar Distt.Sawaimadhopur							
123	Tonk	SWM	Ani.Hus	Other	1-VETERENARY HOSPITAL- Isarda	20.08.2018	30.00	30.00	31.12.2020		25.12	comp
124	Tonk	SWM	Ani.Hus	Other	2-VETERENARY Sub Center- Rawanzna Chor	20.08.2018	12.00	9.37	31.03.2022		2.63	Plinth level
125	Tonk	SWM	Ani.Hus	Other	3-VETERENARY Sub Center- Girdharpura	20.08.2018	12.00	8.29	31.10.2021		3.71	finishing work
126	Tonk	SWM	Ani.Hus	Other	4-VETERENARY Sub Center- Sarsop	20.08.2018	12.00	9.82	31.10.2021		2.18	Roof Level
127	Tonk	SWM	Ani.Hus	Other	5-VETERENARY Sub Center-Mahapura	20.08.2018	12.00	9.29	31.10.2021		2.71	Roof Level
128	Tonk	SWM	Ani.Hus	Other	6-VETERENARY Sub Center-Todara	20.08.2018	12.00	8.63	31.10.2021		3.37	Roof Level
129	Tonk	SWM	Ani.Hus	Other	7-VETERENARY Sub Center-Chitara	20.08.2018	12.00	9.42	31.10.2021		2.58	finishing work
					Total		102.00	84.82			42.30	
					Const. of Various works of Veterinary Hospitals RIDF T-XXIV Pkg.08/2018-19 Assembly Sawaimadhopur Distt. Sawaimadhopur							
130	Tonk	SWM	Ani.Hus	Other	1-VETERENARY Sub Center- Ajnoti	20.08.2018	12.00	6.46	31.10.2021		5.54	Finishing works
131	Tonk	SWM	Ani.Hus	Other	2-VETERENARY Sub Center-Dhanoli	20.08.2018	12.00	5.10	31.10.2021		6.90	Finishing works
132	Tonk	SWM	Ani.Hus	Other	3-VETERENARY Sub Center-Shyampura	20.08.2018	12.00	9.57	31.03.2022		2.43	Place replaced by AHD
133	Tonk	SWM	Ani.Hus	Other	4-VETERENARY Sub Center-Kundera	20.08.2018	12.00	12.00	31.10.2021		0.00	land dispute
134	Tonk	SWM	Ani.Hus	Other	5-VETERENARY Sub Center-Jatwara Kalan	20.08.2018	12.00	4.45	31.10.2021		7.55	Finishing works
135	Tonk	SWM	Ani.Hus	Other	6-VETERENARY Sub Center-Sunari	20.08.2018	12.00	4.98	31.10.2021		7.02	Finishing works
					Total		72.00	42.56			29.44	
					Const. of Veterinary Hospital at Narayanpur Tatwada & Sub Center at Kunkatakalan under RIDF-XXVI in Distt. Sawaimadhopur							
136	Tonk	SWM	Ani.Hus	Other	Veterinary Hospital - Narayanpur Tatwada	03.02.2021	35.90	35.90	24.01.2022		0.00	Land dispute
137	Tonk	SWM	Ani.Hus	Other	VETERENARY Sub Center- Kunkatakalan	03.02.2021	18.90	18.90	24.01.2022		11.04	Roof Level
					Total		54.80	54.80			11.04	
138	Tonk	SWM	Ani.Hus	Other	Const. of Veterinary Hospital Building work at Kustala under RIDF-XXVI in Distt. Sawaimadhopur	03.02.2021	35.90	35.90	24.01.2022		0.00	Land dispute
					Const. of Veterinary Hospital at Bhanwra and Sub Center at Halonda under RIDF-XXIV in Distt. Sawai Madhopur							
139	Tonk	SWM	Ani.Hus	Other	Veterinary Hospital Bhanwra	23.06.2021	30.00	30.00	16.03.2022		0.00	Land dispute

S. No.	Division	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ Project/ Other)	Name of Work	Adm. Sanction		F.S. 2021-22	Stp. Date of compl.	Actual date of compl.	Exp. Upto date	Satge of Work/ Remarks
						Date	Amount					
140	Tonk	SWM	Ani.Hus	Other	Sub Center at Halonda	23.06.2021	12.00	12.00	16.03.2022		0.00	Land dispute
					Total		42.00	42.00			0.00	
141	Tonk	SWM	Ani.Hus	Other	Const. of Veterinary Sub Center Building work at Nogauv under RIDF-XXIV in Distt. Sawaimadhopur	23.06.2021	12.00	12.00	20.04.2022		0.00	Plinth Level
142	Tonk	SWM	Go-Shala SWM	Other	Const. of Various Works at Nandi Shala Bahrawanda Kalan Distt. Sawai Madhopur	21.10.2020	50.00	50.00	16.05.2022		0.00	Land dispute
						G.Total	7486.17	3415.40			4277.39	
1	Bhilwara	Begun	KUMS Yard	KUMS Yard	Const. of retro reflector board	18-03-2016	4.00		13-03-2017		0.24	Neither location decided nor FS. available. Work to be withdraw under cl. 32
2	Bhilwara	Bhilwara	KUMS Yard	KUMS Yard	Const. Of compound wall with gate & check post at new mandi yard paldi kums Bhilwara	30-08-2012	140.59		15-10-2016	09-12-2021	27.78	work withdraw under cl. 32 vide letter No. 1462-1474 dt. 09-12-21
3	Bhilwara	Bhilwara	KUMS Yard	KUMS Yard	Const. of remaining boundary wall & raising of existing boundary wall sub yard Kotri Kums Bhilwara	24-07-2020	23.05	5.96	23-06-2021		13.06	Case sent to SE PM JPR vide letter No. 1524 dt. 22-12-21 for 2&3 C
4	Bhilwara	Bhilwara	KUMS Yard	KUMS Yard	Const. of farmer rest house sub yard Kotri Kums Bhilwara	24-07-2020	41.25	24.71	23-06-2021		11.20	Case sent to SE PM JPR vide letter No. 1524 dt. 22-12-21 for 2&3 C
5	Bhilwara	Bhilwara	KUMS Yard	KUMS Yard	Const. decorative gate at sub yard kotri kums Bhilwara	24-07-2020	30.00	21.45	23-06-2021		2.36	Case sent to SE PM JPR vide letter No. 1524 dt. 22-12-21 for 2&3 C
6	Bhilwara	Pratapgarh	kums yard	kums yard	Const. of Self Supporting Metel Spider Type Roofing Dom Without, Truss, Purlins etc. On existing C.C. Roads in Grain Yards Kums Chhoti Sadri	13-07-2018	82.82		08-10-2019		0.00	Work withdraw under clause 32 vide No. 1447-58 dt. 09-12-2021
7	Bhilwara	Pratapgarh	kums yard	kums yard	Const. of decorative gate with check post at Kums Chhoti Sadri	13-07-2018	22.00		08-10-2019		0.08	Work withdraw under clause 32 vide No. 1447-58 dt. 09-12-2021
8	Bhilwara	Pratapgarh	kums yard	kums yard	Const. of over head tank with pipe fittings Kums Chhoti sadri	13-07-2018	2.80		08-10-2019		0.00	Work withdraw under clause 32 vide No. 1447-58 dt. 09-12-2021
9	Bhilwara	Pratapgarh	kums yard	kums yard	M/L Road Raipur Kangarh road to Parnala under kums Pratapgarh	18-03-2020	96.10	31.02	09-04-2021		31.71	1.625 Mtr. Length work completed & remaining 800 Mtr. Length not executed due to laying in forest area. Forest deptt. permission under process.
10	Bhilwara	Pratapgarh	kums yard	kums yard	Earth filling and Construction C.C. raod at F&V Bagwas Kums Pratapgarh	18-02-2020	229.18	39.80	26-04-2021		105.74	Work almost completed

S. No.	Division	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ Project/ Other)	Name of Work	Adm. Sanction		F.S. 2021-22	Stp. Date of compl.	Actual date of compl.	Exp. Upto date	Satge of Work/ Remarks
						Date	Amount					
11	Bhilwara	Bhilwara	Ani Hus	Ani Hus	Const. of veterinary Sub center at Barsani constituency Asind	20-08-2018	12.00	0.00	15-01-2020	02-08-2021	7.14	Work Completed & to be finalised
12	Bhilwara	Shahpura (BHL)	Ani Hus	Ani Hus	Const. of veterinary Sub center at Rehad constituency Shahpura	20-08-2018	12.00	0.00	15-01-2020	02-08-2021	4.48	Work Completed & to be finalised
13	Bhilwara	Mandalgarh	Ani Hus	Ani Hus	Const. of veterinary Sub center at Thal Kalna constituency Madalgarh	20-08-2018	12.00	0.00	28-03-2022		1.14	Work upto plinth Level
14	Bhilwara	Deoli	Ani Hus	Ani Hus	Const. of veterinary Sub center at Beyei constituency Jahajpur	20-08-2018	12.00	0.00	28-03-2022		4.21	Slab casted
15	Bhilwara	Shahpura (BHL)	Ani Hus	Ani Hus	Construction of Veterinary Hospital Amlikalan (Shahpura)	03-03-2021	35.90	5.26	28-03-2022		0.16	Foundation work in progress
16	Bhilwara	Deoli	Ani Hus	Ani Hus	Construction of Veterinary Hospital Biletha (Jahajpur)	03-03-2021	35.90	5.26	28-03-2022		11.25	Slab casted
17	Bhilwara	Deoli	Ani Hus	Ani Hus	Construction of Veterinary Hospital Sarsiya (Jahajpur)	03-03-2021	35.90	5.26	28-03-2022		3.14	Work upto plinth Level
18	Bhilwara	Bhilwara	Ani Hus	Ani Hus	Construction of Veterinary Hospital Kodukota	03-03-2021	35.90	5.25	28-03-2022		0.06	Work not start due to encroachment
19	Bhilwara	Bhilwara	Ani Hus	Ani Hus	Construction of Veterinary Hospital Danthal	03-03-2021	35.90	5.25	28-03-2022		0.11	Work upto plinth Level
20	Bhilwara	Bhilwara	Ani Hus	Ani Hus	Construction of Veterinary Hospital Suwana	03-03-2021	35.90	5.25	28-03-2022		5.54	Finishing work in progress
21	Bhilwara	Bhilwara	Ani Hus	Ani Hus	Construction of Veterinary Hospital Rased	03-03-2021	35.90	5.25	28-03-2022		0.06	Available site is not workable due to seepage of near by water pond.
22	Bhilwara	Bhilwara	Ani Hus	Ani Hus	Construction of Veterinary Sub Center at Rupaheli	03-03-2021	18.90	2.76	28-03-2022		13.03	Finishing work in progress
23	Bhilwara	Shahpura (BHL)	Ani Hus	Ani Hus	Construction of Veterinary Sub Center at Phooliyakhurd	03-03-2021	18.90	2.76	28-03-2022		0.03	Land not available
24	Bhilwara	Shahpura (BHL)	Ani Hus	Ani Hus	Construction of Veterinary Sub Center at Kundiyakalan	03-03-2021	18.90	2.76	28-03-2022		0.03	Land recently available so work to be started by contractor
25	Bhilwara	Bhilwara	Ani Hus	Ani Hus	Construction of Veterinary Sub Center at Dantda	03-03-2021	18.90	2.76	28-03-2022		0.03	Foundation work in progress
26	Bhilwara	Bijaynagar	Ani Hus	Ani Hus	Construction of Veterinary Sub Center at Khejri	03-03-2021	18.90	2.76	28-03-2022		0.03	Work not start due to encroachment
27	Bhilwara	Gangapur (BHL)	Ani Hus	Ani Hus	Construction of Veterinary Sub Center at Negdiya kheda	03-03-2021	18.90	2.76	28-03-2022		0.03	Work upto plinth Level
28	Bhilwara	Bhilwara	Ani Hus	Ani Hus	Construction of Veterinary Sub Center at Deoli	03-03-2021	18.90	2.76	28-03-2022		0.03	Due to demarcation of land. Work not started
29	Bhilwara	Shahpura (BHL)	Ani Hus	Ani Hus	Construction of Veterinary Hospital Bachkheda	03-03-2021	35.90	5.25	28-03-2022		0.06	Work upto lintel Level
30	Bhilwara	Bhilwara	Ani Hus	Ani Hus	Const. of Govt. verterinary Poly clinic under RIDF T-26 at Bhilwara	03-03-2021	358.00	358.00	12-07-2022		1.38	Column footings work progress

S. No.	Division	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ Project/ Other)	Name of Work	Adm. Sanction		F.S. 2021-22	Stp. Date of compl.	Actual date of compl.	Exp. Upto date	Satge of Work/ Remarks
						Date	Amount					
31	Bhilwara	Chittorgarh	Ani Hus	Ani Hus	Construction of Veterinary Sub Center at Amirama	03-03-2021	18.90	2.76	28-03-2022		0.03	Work not start by contractor. Case send to SE (P&M) for n/a under Cl. 2&3 C impose
32	Bhilwara	Chittorgarh	Ani Hus	Ani Hus	Construction of Veterinary Hospital at sangesra	03-03-2021	35.90	5.25	28-03-2022		0.06	Work not start by contractor. Case send to SE (P&M) for n/a under Cl. 2&3 C impose
33	Bhilwara	Chittorgarh	Ani Hus	Ani Hus	Construction of Veterinary Hospital at Nikumb	03-03-2021	35.90	5.25	28-03-2022		0.06	Work not start by contractor. Case send to SE (P&M) for n/a under Cl. 2&3 C impose
34	Bhilwara	Chittorgarh	Ani Hus	Ani Hus	Construction of Veterinary Hospital at Bhadesar	03-03-2021	35.90	5.25	28-03-2022		0.06	Work not start by contractor. Case send to SE (P&M) for n/a under Cl. 2&3 C impose
35	Bhilwara	Chittorgarh	Ani Hus	Ani Hus	Construction of Veterinary Sub Center at Nananna	03-03-2021	18.90	2.76	28-03-2022		0.03	Work not start by contractor. Case send to SE (P&M) for n/a under Cl. 2&3 C impose
36	Bhilwara	Chittorgarh	Ani Hus	Ani Hus	Construction of Veterinary Hospital at Soniyana (Gangrar)	03-03-2021	35.90	5.25	29-03-2022		3.00	Work upto roof Level
37	Bhilwara	Chittorgarh	Ani Hus	Ani Hus	Construction of Veterinary Sub Center at Nevariya (Gangrar)	03-03-2021	18.90	2.76	29-03-2022		0.03	Work not start due to land dispute and court stay
38	Bhilwara	Chittorgarh	Ani Hus	Ani Hus	Construction of Veterinary Sub Center at Lasadiya Kalan (Gangrar)	03-03-2021	18.90	2.76	29-03-2022		0.03	Brick masorny work in progress
39	Bhilwara	Chittorgarh	Ani Hus	Ani Hus	Construction of Veterinary Sub Center at Sudri	03-03-2021	18.90	2.76	29-03-2022		3.41	Finishing work in progress
40	Bhilwara	Chittorgarh	Ani Hus	Ani Hus	Construction of Veterinary Hospital at Bhopalsagar	03-03-2021	35.90	5.25	29-03-2022		0.06	Not Start due to permission for dismantaling of existing building not received
41	Bhilwara	Chittorgarh	Ani Hus	Ani Hus	CONSTRUCTION OF VETERINARY SUB CENTER AT GADOLA	03-03-2021	18.90	2.76	28-03-2022		0.03	Brick masorny work in progress
42	Bhilwara	Chittorgarh	Ani Hus	Ani Hus	CONSTRUCTION OF VETERINARY HOSPITAL AT BIJAIPUR	03-03-2021	35.90	5.25	28-03-2022		0.06	Work upto DPC level
43	Bhilwara	Chittorgarh	Ani Hus	Ani Hus	CONSTRUCTION OF VETERINARY HOSPITAL AT CHENCHI	03-03-2021	35.90	5.25	28-03-2022		0.06	Foundation work in progress
44	Bhilwara	Chittorgarh	Ani Hus	Ani Hus	Construction of Veterinary Sub Center at Soniyana (Bhadesar)	03-03-2021	18.90	2.76	28-03-2022		0.03	Brick masorny work in progress

S. No.	Division	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ Project/ Other)	Name of Work	Adm. Sanction		F.S. 2021-22	Stp. Date of compl.	Actual date of compl.	Exp. Upto date	Satge of Work/ Remarks
						Date	Amount					
45	Bhilwara	Chittorgarh	Ani Hus	Ani Hus	Construction of Veterinary Hospital at Uchnar Khurd	03-03-2021	35.90	5.25	28-03-2022		0.06	Brick masorny work in progress
46	Bhilwara	Pratapgarh	Ani Hus	Ani Hus	Construction of Veterinary Hospital at Kulthana	03-03-2021	35.90	5.25	19-04-2022		22.17	Finishing work in progress
47	Bhilwara	Pratapgarh	Ani Hus	Ani Hus	Construction of Veterinary Sub Center at Bharkundi	03-03-2021	18.90	2.76	19-04-2022		5.60	Finishing work in progress
48	Bhilwara	Pratapgarh	Ani Hus	Ani Hus	Construction of Veterinary Sub Center at Gadwas	03-03-2021	18.90	2.76	19-04-2022		10.53	Finishing work in progress
49	Bhilwara	Pratapgarh	Ani Hus	Ani Hus	Construction of Veterinary Sub Center at Kalighati	03-03-2021	18.90	2.76	19-04-2022		6.89	Finishing work in progress
50	Bhilwara	Pratapgarh	Ani Hus	Ani Hus	Construction of Veterinary Sub Center at Lodi Mandvi	03-03-2021	18.90	2.76	19-04-2022		4.37	Finishing work in progress
51	Bhilwara	Pratapgarh	Ani Hus	Ani Hus	Construction of Veterinary Sub Center at Ninor	03-03-2021	18.90	2.76	19-04-2022		0.03	Work upto lintel Level
52	Bhilwara	Pratapgarh	Ani Hus	Ani Hus	Construction of Veterinary Sub Center at Raipur Jungle	03-03-2021	18.90	2.76	19-04-2022		0.03	land dispiuted
53	Bhilwara	Pratapgarh	Ani Hus	Ani Hus	Construction of Veterinary Sub Center at Semaliya	03-03-2021	18.90	2.76	19-04-2022		8.67	Finishing work in progress
54	Bhilwara	Pratapgarh	Ani Hus	Ani Hus	Construction of Veterinary Sub Center at Sobaniya	03-03-2021	18.90	2.76	19-04-2022		0.03	Work not start due land disputed
55	Bhilwara	Dhariawad	Ani Hus	Ani Hus	Const. of veterinary Sub center at Jethliya	20-08-2018	12.00	0.00	30-11-2021		2.82	Work upto roof Level
56	Bhilwara	Dhariawad	Ani Hus	Ani Hus	Const. of veterinary Sub center at Nalpada	20-08-2018	12.00	0.00	30-11-2021		2.21	Work upto lintel Level
57	Bhilwara	Dhariawad	Ani Hus	Ani Hus	Const. of veterinary Sub center at Chakunda	20-08-2018	12.00	0.00	30-11-2021		0.12	Work upto lintel Level
58	Bhilwara	Deoli	Ani Hus	Ani Hus	Const. of veterinary Hospital at Ropan constituency Jahajpur	20-08-2018	30.00	0.00	07-01-2020	27-12-2021	18.71	Work completed
59	Bhilwara	Begun	Ani Hus	Ani Hus	Const. of veterinary Hospital at Eklingpura constituency Begun.	20-08-2018	30.00	0.12	17-01-2020	19-09-2020	26.00	Work finalized
60	Bhilwara	Begun	Ani Hus	Ani Hus	Const. of veterinary Hospital at Nandwai constituency Begun.	20-08-2018	30.00	0.14	17-01-2020	19-09-2020	25.96	Work finalized
61	Bhilwara	Pratapgarh	Ani Hus	Ani Hus	Const. of veterinary Sub center at Kesarpura Constituency Gatol	20-08-2018	12.00	2.95	17-11-2019	02-09-2020	11.80	Work finalized
62	Bhilwara	Pratapgarh	Ani Hus	Ani Hus	Const. of veterinary Sub center at Gagrol Constituency Gatol	20-08-2018	12.00	1.45	17-11-2019	18-03-2020	11.78	Work finalized
63	Bhilwara	Dhariawad	Ani Hus	Ani Hus	Const. of veterinary Sub center at Naya Boria Constituency Dhariyawad	20-08-2018	12.00	1.18	17-11-2019	18-03-2020	11.59	Work finalized
64	Bhilwara	Dhariawad	Ani Hus	Ani Hus	Const. of veterinary Sub center at Gothra Constituency Dhariyawad	20-08-2018	12.00	1.09	17-11-2019	18-03-2020	11.86	Work finalized
65	Bhilwara	Dhariawad	Ani Hus	Ani Hus	Const. of veterinary Sub center at Aanat Constituency Dhariyawad	20-08-2018	12.00	0.77	17-11-2019	02-03-2020	11.95	Work finalized

S. No.	Division	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ Project/ Other)	Name of Work	Adm. Sanction		F.S. 2021-22	Stp. Date of compl.	Actual date of compl.	Exp. Upto date	Satge of Work/ Remarks
						Date	Amount					
66	Bhilwara	Chittorgarh	Other	Other	Construction of retaining wall at Brood Bank Ghambhiri DAM Distt. Chittorgarh	04-02-2020	68.93	38.87	25-03-2021	25-03-2021	30.06	Work completed
67	Bhilwara	Chittorgarh	Other	Other	Repairing and deepning of Open Well at Brood Bank Ghambhiri DAM Distt. Chittorgarh	04-02-2020	6.74	6.74	25-03-2021		0.00	Work stoped by contractor. Notice issued for slow progress
68	Bhilwara	Chittorgarh	Other	Other	Construction of remaining of boundary wall at Brood Bank Ghambhiri DAM Distt. Chittorgarh	04-02-2020	9.77	6.71	25-03-2021	25-03-2021	3.06	Work completed
69	Bhilwara	Chittorgarh	Other	Other	Construction of Bank Building of Central operative Bank Limited Chittorgarh (Raj.)	13-08-2020	37.00	23.74	25-03-2021	24-03-2021	27.69	Work complete and finalised
70	Bhilwara	Chittorgarh	Other	Other	Construction of Bank Building of Central operative Bank Limited Bassi	09-12-2020	24.67	22.20	31-01-2022		0.27	Foundation work in progress
71	Bhilwara	Chittorgarh	Ani Hus	Ani Hus	Const. of veterinary sub center at Borda constituency Chittorgarh	20-08-2018	12.00	0.00	31-01-2022	23-12-2021	4.98	Work completed
72	Bhilwara	Chittorgarh	Other	Other	Const. of Main Brood Bank Tanks (with poly lining)	02-06-2017	104.34	52.17	30-11-2019	24-11-2019	99.28	Work completed & finalized
73	Bhilwara	Chittorgarh	Other	Other	Const. of Rearing Tanks	02-06-2017	32.49	16.25	30-11-2019	24-11-2019	28.85	Work completed & finalized
74	Bhilwara	Chittorgarh	Other	Other	Const. of Nursery Ponds	02-06-2017	22.80	16.40	30-11-2019	24-11-2019	16.13	Work completed & finalized
75	Bhilwara	Chittorgarh	Other	Other	Const. of Circular hatchery	02-06-2017	32.54	16.27	30-11-2019	24-11-2019	16.87	Work completed & finalized
76	Bhilwara	Chittorgarh	Other	Other	Const. of Cemented Acclimatization Tank	02-06-2017	4.80	2.40	30-11-2019	24-11-2019	3.21	Work completed & finalized
77	Bhilwara	Chittorgarh	Other	Other	Const. of Water Disease Lab	02-06-2017	18.60	9.30	30-11-2019	24-11-2019	8.21	Work completed & finalized
78	Bhilwara	Chittorgarh	Other	Other	Const. of Office Building	02-06-2017	35.80	17.90	30-11-2019	24-11-2019	21.84	Work completed & finalized
79	Bhilwara	Chittorgarh	Other	Other	Const. of Staff Quarter 2 Nos G. Floor	02-06-2017	27.02	13.51	30-11-2019	24-11-2019	15.35	Work completed & finalized
80	Bhilwara	Chittorgarh	Other	Other	Const. of 2 Nos Chowkidar huts	02-06-2017	13.38	6.69	30-11-2019	24-11-2019	11.82	Work completed & finalized
81	Bhilwara	Chittorgarh	Other	Other	Const. of Fish Feed Storage House (New)	02-06-2017	23.33	11.67	30-11-2019	24-11-2019	11.89	Work completed & finalized
82	Bhilwara	Chittorgarh	Other	Other	Repair of existing fish feed storage house.	02-06-2017	9.64	4.82	30-11-2019	24-11-2019	5.77	Work completed & finalized
83	Bhilwara	Chittorgarh	Other	Other	Const. of Brooder Farm Protection wall	02-06-2017	47.72	23.86	30-11-2019	24-11-2019	38.58	Work completed & finalized
84	Bhilwara	Chittorgarh	Other	Other	Repair of existing tank	02-06-2017	31.85	15.93	30-11-2019	24-12-2019	14.83	Work completed & finalized
85	Bhilwara	Chittorgarh	Other	Other	Const. of Tube well	02-06-2017	12.00	6.00	15-11-2018	15-06-2020	9.26	Work completed & finalized

S. No.	Division	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ Project/ Other)	Name of Work	Adm. Sanction		F.S. 2021-22	Stp. Date of compl.	Actual date of compl.	Exp. Upto date	Satge of Work/ Remarks
						Date	Amount					
86	Bhilwara	Chittorgarh	Other	Other	Const. of Over Head Tank	02-06-2017	20.00	20.00	15-11-2018	15-06-2020	17.14	Work completed & finalized
87	Bhilwara	Chittorgarh	Other	Other	Water supply, Drainage and electrification Work	02-06-2017	13.00	6.50	15-11-2018	15-06-2020	9.30	Work completed & finalized
88	Bhilwara	Chittorgarh	Other	Other	Const. of Approach WBM Road	02-06-2017	5.00	2.50	15-11-2018	15-06-2020	4.70	Work completed & finalized
89	Bhilwara	pratapgarh	TAD	TAD	Construction of Additional Dormitories in existing 30 Ashram Hostel in Accomodate 25 more students than the present strength under the scheme of hostel of ST girls & boys at Ghanthali	13-01-2017	77.46	77.46	02-12-2017	28-02-2019	63.18	Work finalised but time extension to be sanction
90	Bhilwara	Chittorgarh	TAD	TAD	Const.of Girls Ashram hostel (50 beded) at Bijaipur P.S. Chittorgarh Distt. Chittorgarh	26-06-2018	260.00	11.15	16-03-2020	18-04-2021	234.72	Work completed & finalized
91	Bhilwara	Pratapgarh	TAD	TAD	Const of Boundary wall at Sports Complex Pratapgarh	14-08-2018	150.00	0.00	16-06-2020	02-07-2020	131.34	Work completed
92	Bhilwara	Pratapgarh	TAD	TAD	Const. of Multipurpose Girls Hostel TAD at Pratapgarh	14-08-2018	532.83	127.39	05-12-2021		311.84	Finishing work in progress
93	Bhilwara	Pratapgarh	TAD	TAD	Construction of Eklavya Model Day Boarding School at Peepalkhunt District Pratapgarh	02-03-2019	1798.00	69.59	06-12-2021	04-12-2021	1234.61	Work completed and final bill to be paid
94	Bhilwara	Pratapgarh	TAD	TAD	Construction of boundary wall behind the Collector residence in new civil line at Pratapgarh	25-09-2020	4.99	0.00	06-02-2021	25-01-2021	0.00	Work Completed but not finalised due to funds not received
95	Bhilwara	Pratapgarh	TAD	TAD	Construction of Reception & Public Hearing Room at Police Station Arnod, Distt. Pratapgarh	24-12-2020	7.00	7.00	20-12-2021		5.66	Work completed to be finalized
96	Bhilwara	Pratapgarh	TAD	TAD	Construction of Reception & Public Hearing Room at Police Station Dhariyawad, Distt. Pratapgarh	24-12-2020	7.00	7.00	17-12-2021		5.59	Work completed to be finalized
97	Bhilwara	Pratapgarh	TAD	TAD	Construction of Reception & Public Hearing Room at Police Station Salamgarh, Distt. Pratapgarh	24-12-2020	7.00	7.00	17-12-2021		5.84	Work completed to be finalized
98	Bhilwara	Pratapgarh	TAD	TAD	Construction of Reception & Public Hearing Room at Police Station Deogarh, Distt. Pratapgarh	24-12-2020	7.00	7.00	05-12-2021		5.75	Work completed to be finalized
99	Bhilwara	Pratapgarh	TAD	TAD	Construction of Reception & Public Hearing Room at Police Station Rathajana, Distt. Pratapgarh	24-12-2020	7.00	7.00	05-12-2021		5.68	Work completed to be finalized
100	Bhilwara	Pratapgarh	TAD	TAD	Construction of Reception & Public Hearing Room at Police Station Hathuniya, Distt. Pratapgarh	24-12-2020	7.00	7.00	05-12-2021		5.66	Work completed to be finalized
101	Bhilwara	Pratapgarh	TAD	TAD	Construction of Reception & Public Hearing Room at Police Station Suhagpura, Distt. Pratapgarh	24-12-2020	7.00	7.00	01-12-2021		5.55	Work completed to be finalized
					Total		5775.59	1313.66			2858.75	
					Circle (P&M) Total		24210.18	8226.93			12254.15	