

RAJASTHAN STATE AGRICULTURE MARKETING BOARD, JAIPUR
Physical & Financial Progress of Construction works

Month :- December 2021

Amount in Lacs

Circle-Jodhpur

S. No.	Division	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of Work	Adm. Sanction		St. Date of Compl .	Actual Date Compt.	Budget for year 2020-21	Financial		Stage of work/remarks
						Date	Amount				During Month	UpTo Date	
1	2	3	4	5	6	7	8	9	10	11	12	13	14
1	Jodhpur-I	Jodhpur (G)	KUMS Yard	KUMS	Supply of Furniture and AC with fitting in office of Joint Director Agriculture Marketing Department Division Jodhpur	14.08.19	14.17			14.17	0.00	0.00	NIT Received on 03.01.2022
2	Jodhpur-I	Jodhpur (G)	KUMS Yard	KUMS	Construction of Fluse causeway on approach road Gopasariya Under RVRS KUMS Jodhpur (Grain).	30.10.19	7.50	24-05-2020	28.09.2021	4.40	0.00	3.60	Finalised
3	Jodhpur-I	Jodhpur (G)	KUMS Road	KUMS	Construction of Link Road Muslim Basti to Gulab Gausala via Mali Samaj Kutiya Under KUMS Jodhpur (Grain)	10.02.20	89.20	19-03-2021		51.21	0.00	43.26	W.B.M. Work complete and B/T work to be done.
4	Jodhpur-I	Jodhpur (G)	KUMS Yard	KUMS	Repairing Kisok No.06 & Water Hut Near Block "S" at Main Mandi yard RVRS KUMS Jodhpur (G)	16.06.21	1.00	01.08.2021	22.07.2021	1.00	0.00	0.96	Finalised
5	Jodhpur-I	Jodhpur (G)	KUMS Yard	KUMS	Trenching arround 43+10 =53 Bigha & Jungle cutting 43 bigha at Anganwa Yard Under R.V.R.S .KUMS Jodhpur (G)	16.06.21	1.00	01.08.2021	22.07.2021	1.00	0.00	1.00	Finalised
6	Jodhpur-I	Jodhpur (G)	KUMS Yard	KUMS	Construction of Boundary wall with 2Nos. Gate & check post for new acquired land (44+10 Bigha) for Mahatama Jayoti ba foole Krishi Upaj Mandi Yard at Anganwa Under KUMS Jodhpur (Grain)	02-07-2021	147.78	17.05.2022		88.67	0.79	14.63	Work in progress
7	Jodhpur-I	Jodhpur (G)	KUMS Yard	KUMS	Construction of Grading & Cleaning Unit, Cold Storage Unit, Dehydration Unit, Laboratory & Office Building Incubation Facillity at Anganwa Yard Under RVRS KUMS Jodhpur (Grain)	10-06-2021	100.00	17.05.2022		100.00	14.40	14.48	Work in progress
8	Jodhpur-I	Jodhpur (G)	KUMS Yard	KUMS	G/F Extension of Office Building of Regional Joint Director Agriculture Marketing Department Situated in Main Mandi Yard KUMS Jodhpur (Grain)	16.11.21	16.19			6.48	0.00	0.00	NIT Received on 03.01.2022
9	Jodhpur-I	Jodhpur (G)	KUMS Yard	KUMS	Const. of Nallah back side block W 1 at Main Mandi Yard RVRS KUMS Jodhpur (Grain)	16.11.21	9.01			3.60	0.00	0.00	NIT Received on 03.01.2022
10	Jodhpur-I	Jodhpur (G)	KUMS Yard	KUMS	Const. of Repairing of IVth type Qtr. No. 03 G.F. Under KUMS Jodhpur (Grain).	05-08-2021	0.94	24.09.2021	15.09.2021	0.94	0.00	0.94	Finalised
11	Jodhpur-I	Jodhpur (G)	KUMS Yard	KUMS	Const. of Repairing of IVth type Qtr. No. 04 F.F. Under KUMS Jodhpur (Grain).	05-08-2021	0.31	24.09.2021	15.09.2021	0.31	0.00	0.31	Finalised

S. No.	Division	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of Work	Adm. Sanction		St. Date of Compl .	Actual Date Compt.	Budget for year 2020-21	Financial		Stage of work/remarks
						Date	Amount				During Month	UpTo Date	
12	Jodhpur-I	Jodhpur (G)	KUMS Yard	KUMS	Const. Repairing of IVth type Qtr. No. 05 G.F. Under KUMS Jodhpur (Grain).	05-08-2021	0.87	24.09.2021	15.09.2021	0.87	0.00	0.87	Finalised
13	Jodhpur-I	Jodhpur (G)	KUMS Yard	KUMS	Const. Repairing & extenction of platform traders association hall main mandi yard RVRS KUMS Jodhpur (Grain).	06-08-2021	0.88	24.09.2021	15.09.2021	0.88	0.00	0.88	Finalised
14	Jodhpur-I	Jodhpur (G)	KUMS Yard	KUMS	Const. Repairing of drainage system between block C & D main mandi yard RVRS KUMS Jodhpur (Grain).	06-08-2021	0.98	24.09.2021	15.09.2021	0.98	0.00	0.78	Finalised
15	Jodhpur-I	Jodhpur (G)	KUMS Yard	KUMS	P&F Colour Coated CGI Sheet Around the Grading Cleaning Unit Shed at Jeera Mandi RVRS KUMS Jodhpur (Grain).	13-09-2021	1.00	08.10.2021	07.11.2021	1.00	1.00	1.00	Finalised
16	Jodhpur-I	Jodhpur (G)	KUMS Yard	KUMS	P&F Steel Work at Grading Cleaning Unit Shed at Jeera Mandi RVRS KUMS Jodhpur (Grain).	13-09-2021	1.00	08.10.2021	07.11.2021	1.00	1.00	1.00	Finalised
17	Jodhpur-I	Jodhpur (G)	KUMS Yard	KUMS	P&F Welded/mesh expanded matal mesh & Colour Coated CGI Sheet at Grading Cleaning Unit Shed at Jeera Mandi RVRS KUMS Jodhpur (Grain).	13-09-2021	1.00	08.10.2021	07.11.2021	1.00	1.00	1.00	Finalised
18	Jodhpur-I	Jodhpur (G)	KUMS Yard	KUMS	R.R. Masonry etc. work for covering of Grading Cleaning Unit Shed at Jeera Mandi RVRS KUMS Jodhpur (Grain).	13-09-2021	1.00	08.10.2021	07.11.2021	1.00	1.00	1.00	Finalised
19	Jodhpur-I	Jodhpur (G)	KUMS Yard	KUMS	Const. of Damaged Boundary wall at KUMS bhagat ki kothi, Jodhpur (G)	12-08-2021	1.00	05.10.2021	24.09.2021	1.00	0.00	0.91	Finalised
20	Jodhpur-I	Jodhpur (G)	KUMS Yard	KUMS	Repair of Boundary wall at KUMS bhagat ki kothi, Jodhpur (G)	12-08-2021	0.97	05.10.2021	24.09.2021	0.97	0.00	0.33	Finalised
21	Jodhpur-I	Jodhpur (G)	KUMS Yard	KUMS	Const. of Toilet near block "A" at KUMS bhagat ki kothi, Jodhpur(G)	12-08-2021	0.98	05.10.2021	04.10.2021	0.98	0.00	0.00	Completed & to be finalised
22	Jodhpur-I	Jodhpur (G)	KUMS Yard	KUMS	Const. of Water supply from tube well at KUMS bhagat ki kothi, Jodhpur(G)	12-08-2021	0.99	05.10.2021	24.09.2021	0.99	0.00	0.82	Finalised
23	Jodhpur-I	Jodhpur (G)	KUMS Yard	KUMS	Const. of Toilet near block "C" at KUMS bhagat ki kothi, Jodhpur(G)	12-08-2021	0.99	05.10.2021	04.10.2021	0.99	0.00	0.00	Completed & to be finalised
24	Jodhpur-I	Jodhpur (G)	KUMS Yard	KUMS	Replace of Valley Plain G.I. Sheet at Warehouse Under KUMS bhagat ki kothi, Jodhpur(G)	24-08-2021	0.34	05.10.2021	24.09.2021	0.34	0.00	0.34	Finalised
25	Jodhpur-I	Jodhpur (F&V)	KUMS Yard	KUMS	Construction of Cement Concrete pavement at Main mandi yard Bhadwasiya (F&V) Jodhpur	14.08.19	297.50	14-01-2021		157.04	45.47	187.50	Work Completed & to be finalised

S. No.	Division	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of Work	Adm. Sanction		St. Date of Compl .	Actual Date Compt.	Budget for year 2020-21	Financial		Stage of work/remarks
						Date	Amount				During Month	UpTo Date	
26	Jodhpur-I	Jodhpur (F&V)	KUMS Yard	KUMS	Providing & Laying of New Sewer Line replacing of old damaged sewer line at existing Main mandi Yard Bhadwasiya (F&V) Jodhpur	14.08.19	55.13	14-01-2021	14.10.2021	32.45	0.27	19.77	Completed & to be finalised
27	Jodhpur-I	Jodhpur (F&V)	KUMS Yard	KUMS	Providing & Laying of New Water Supply Line of old drainage Line at existing Main mandi Yard Bhadwasiya (F&V) Jodhpur	14.08.19	30.00	14-01-2021	14.10.2021	27.33	0.00	6.16	Completed & to be finalised
28	Jodhpur-I	Jodhpur (F&V)	KUMS Yard	KUMS	Construction of Cement Concrete pavement between existing cement concrete pavement & New Boundary wall at Main mandi yard Bhadwasiya (F&V) Jodhpur	14.08.19	20.00	14-01-2021	14.10.2021	6.67	0.00	13.13	Completed & to be finalised
29	Jodhpur-I	Jodhpur (F&V)	KUMS Yard	KUMS	Special Repair of Kissan Bhawan Paota Under KUMS Bhadwasiya (F&V) Jodhpur	14.08.19	42.33	26-09-2020		17.22	0.00	32.09	Finalised
30	Jodhpur-I	Jodhpur (F&V)	KUMS Yard	KUMS	Construction of Canteen Building in Bhdawasiya (20+10) Bigha Mandi yard Under KUMS (F&V) Jodhpur	14.08.19	21.63	17-10-2020	15-10-2020	15.45	0.00	4.06	Action taken under cl. 2 &3 (c)
31	Jodhpur-I	Jodhpur (F&V)	KUMS Yard	KUMS	Const. of Hitech Water Hut (2No) in 20 Bigha near Jeera Mandi KUMS Jodhpur (F & V)	09.12.2016	12.60	04-08-2021		7.28	0.00	3.57	Action taken under cl. 2 &3 (c)
32	Jodhpur-I	Jodhpur (F&V)	KUMS Yard	KUMS	Const. of Gate and Check Post (1 No) in existing 20 Bigha and Addition 10 Bigha Land KUMS Jodhpur (F&V)	09.12.16	15.00	04-08-2021		11.63	0.00	0.75	Action taken under cl. 2 &3 (c)
33	Jodhpur-I	Jodhpur (F&V)	KUMS Yard	KUMS	Const. of Hitech Water Hut (1 No) in existing 20 Bigha and Addition 10 Bigha Land KUMS Jodhpur (F & V)	09.12.16	6.30	04-08-2021		3.48	0.00	1.96	Action taken under cl. 2 &3 (c)
34	Jodhpur-I	Phalodi	KUMS Road	KUMS	Construction B.T. Road Jaisala to Bhojasar (M/L) Under KUMS Phalodi	10.02.20	62.00	16-03-2021		13.15	0.00	50.25	Finalised
35	Jodhpur-I	Phalodi	KUMS Yard	KUMS	Construction B.T. Road Jaisla to Chothina Katan marg	19.08.20	75.00	06-07-2021		31.93	1.19	52.36	Completed & to be finalised
36	Jodhpur-I	Phalodi	KUMS Road	KUMS	Const. of Gracal Road in Sub yard Lohawat	25.02.20	80.65	16-03-2021		31.56	9.50	27.84	Work Completed & to be finalised
37	Jodhpur-I	Phalodi	KUMS Road	KUMS	Const. of Office Building at sub yard Lohawat	25.02.20	15.17	16-01-2021		9.81	0.00	1.57	Work stoped by contractor & under C/2 notice given
38	Jodhpur-I	Phalodi	KUMS Road	KUMS	Const. of Kiosk (1 Nos.) at Sub yard Lohawat	25.02.20	2.04	16-01-2021		1.22	0.00	0.31	Work stoped by contractor & under C/2 notice given
39	Jodhpur-I	Phalodi	KUMS Road	KUMS	Const. of Toilet Block (2 Nos.) at Sub yard Lohawat	25.02.20	4.02	16-01-2021		2.43	0.00	0.58	Work stoped by contractor & under C/2 notice given
40	Jodhpur-I	Phalodi	KUMS Road	KUMS	Const. of Tube Well with Pump Room & GLR (1.00 Laes Ltr. Capacity) at Sub yard Lohawat	25.02.20	23.35	16-01-2021		11.30	0.00	6.22	Work stoped by contractor & under C/2 notice given

S. No.	Division	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of Work	Adm. Sanction		St. Date of Compl .	Actual Date Compt.	Budget for year 2020-21	Financial		Stage of work/remarks
						Date	Amount				During Month	UpTo Date	
41	Jodhpur-I	Phalodi	KUMS Yard	KUMS	Const. of Covered Aution Platform (1 Nos. size 40'x 240') by self supported metal roofing sheet without trusses purlins and ancillary support at sub yard lohawat under KUMS phalodi	16.11.21	95.91			38.36	0.00	0.00	Tender under process
42	Jodhpur-I	Phalodi	KUMS Yard	KUMS	Const. of Covered Aution Platform (1 Nos. size 40'x 220') by self supported metal roofing sheet without trusses purlins and ancillary support at sub yard lohawat under KUMS phalodi	16.11.21	87.92			35.17	0.00	0.00	Tender under process
43	Jodhpur-I	Phalodi	KUMS Road	KUMS	M/L Road Jaisala Chotina Marge Road to Nokhada Godara road under KUMS Phalodi	15.11.21	22.50			9.00	0.00	0.00	Estimation in progress
44	Jodhpur-I	Phalodi	KUMS Road	KUMS	L/R Lordiya Jaloda Road to Deriyo ki Dhaniya under KUMS Phalodi	15.11.21	75.00			30.00	0.00	0.00	Estimation in progress
45	Jodhpur-I	Jodhpur (G)	Ani. Hus.	RIDF-T	Veterinary Sub Center Gopalsar	20.08.18	12.00	08-11-2019	14.10.2021	4.95	0.00	10.92	Completed & to be finalised
46	Jodhpur-I	Jodhpur (G)	Ani. Hus.	RIDF-T	Veterinary Sub Center Thadiya	20.08.18	12.00	08-11-2019		8.96	0.00	3.04	Lintel Level Complete
47	Jodhpur-I	Jodhpur (G)	Ani. Hus.	RIDF-T	Veterinary Sub Center Bana ka Bass	20.08.18	12.00	08-11-2019		8.27	0.00	3.73	Above D.P.C. Masonary in progress
48	Jodhpur-I	Jodhpur (G)	Ani. Hus.	RIDF-T	Veterinary Sub Center khet nagar	20.08.18	12.00	08-11-2019		8.52	0.00	6.17	Completed & to be finalised
49	Jodhpur-I	Jodhpur (G)	Ani. Hus.	RIDF-T	Veterinary Sub Center Chaba	20.08.18	12.00	08-11-2019	14.10.2021	4.97	0.00	10.53	Completed & to be finalised
50	Jodhpur-I	Jodhpur (G)	Ani. Hus.	RIDF-T	Veterinary Sub Center Padam Garh	20.08.18	12.00	08-11-2019	14.10.2021	4.10	0.00	11.09	Completed & to be finalised
51	Jodhpur-I	Jodhpur (G)	Ani. Hus.	RIDF-T	Veterinary Sub Center Kankani	20.08.18	12.00	23-04-2020	14.10.2021	4.67	0.00	7.33	Completed & to be finalised
52	Jodhpur-I	Jodhpur (G)	Ani. Hus.	RIDF-T	Veterinary Sub Center Dudiya	20.08.18	12.00	23-04-2020	14.10.2021	4.96	0.00	7.04	Completed & to be finalised
53	Jodhpur-I	Jodhpur (G)	Other		Cont.two hall at first floor of regional office of polution control board Basni,Jodhpur	25-09-2020	26.73	17-05-2021		21.03	0.00	7.60	Finishing work in progress
54	Jodhpur-I	Jodhpur (G)	Ani Hus	Jodhpur (Grain)	Re-Construction of shabby buliding of vetrinary hospital Ratanada Jodhpur	24-09-2020	100.00	14-12-2021	13-12-2021	80.00	0.17	36.83	Work Completed & to be finalised
55	Jodhpur-I	Jodhpur (G)	Ani Hus	Jodhpur (Grain)	Const. of Addl. & Essential Work of Re.const. of Shabby Building at Vetarnary Hospital Ratanada Jodhpur	24-09-2020	100.00	29-01-2021		80.00	3.99	3.99	Work in progress
56	Jodhpur-I	Jodhpur (G)	Ani Hus	Jodhpur (Grain)	Veterinary Hospital Palasani	03-03-2021	35.90	02-04-2022		35.90	4.92	4.92	Work in progress
57	Jodhpur-I	Jodhpur (G)	Ani Hus	Jodhpur (Grain)	Veterinary Sub Center Netda	03-03-2021	18.90	02-04-2022		18.90	2.70	5.30	Work in progress
58	Jodhpur-I	Jodhpur (G)	Ani Hus	Jodhpur (Grain)	Veterinary Sub CenterSalwa Kalan	03-03-2021	18.90	02-04-2022		18.90	1.74	1.74	Work in progress

S. No.	Division	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of Work	Adm. Sanction		St. Date of Compl .	Actual Date Compt.	Budget for year 2020-21	Financial		Stage of work/remarks
						Date	Amount				During Month	UpTo Date	
59	Jodhpur-I	Jodhpur (G)	Ani Hus	Jodhpur (Grain)	Veterinary Hospital Bhungra	03-03-2021	35.90	29-05-2022		35.90	0.00	13.84	Work in progress
60	Jodhpur-I	Jodhpur (G)	Ani Hus	Jodhpur (Grain)	Veterinary Sub Center Sai	03-03-2021	18.90	29-05-2022		18.90	0.00	3.55	Work in progress
61	Jodhpur-I	Jodhpur (G)	Ani Hus	Jodhpur (Grain)	Veterinary Sub Center Jethaniya	03-03-2021	18.90	29-05-2022		18.90	0.00	0.00	Work in progress
62	Jodhpur-I	Jodhpur (G)	Ani Hus	Jodhpur (Grain)	Veterinary Sub Center Chandsma	03-03-2021	18.90	29-05-2022		18.90	0.00	0.00	Layout given but work & not start due to dispute in marking
63	Jodhpur-I	Jodhpur (G)	Ani Hus	Jodhpur (Grain)	Veterinary Sub Center Fatehgarh	03-03-2021	18.90	29-05-2022		18.90	0.00	6.72	Work in progress
64	Jodhpur-I	Jodhpur (G)	Ani Hus	Jodhpur (Grain)	Veterinary Sub Center Jaitsar	03-03-2021	18.90	29-05-2022		18.90	0.00	0.00	Layout given but work & not start due to dispute in marking
65	Jodhpur-I	Jodhpur (G)	Ani Hus	Jodhpur (Grain)	Veterinary Sub Center Asarlanyi	03-03-2021	18.90	29-05-2022		18.90	0.00	7.71	Work in progress
66	Jodhpur-I	Jodhpur (G)	Ani Hus	Jodhpur (Grain)	Veterinary Sub Center Kalau	03-03-2021	18.90	29-05-2022		18.90	0.00	3.49	Work in progress
67	Jodhpur-I	Jodhpur (G)	Ani Hus	Jodhpur (Grain)	Veterinary Sub Center Gumanpura	03-03-2021	18.90	02-04-2022		18.90	3.21	3.21	Work in progress
68	Jodhpur-I	Jodhpur (G)	Ani Hus	Jodhpur (Grain)	Veterinary Sub Center Khinyasiryan	03-03-2021	18.90	02-04-2022		18.90	0.00	0.00	Work in progress
69	Jodhpur-I	Jodhpur (G)	Ani Hus	Jodhpur (Grain)	Veterinary Sub Center Khera bagodiya	03-03-2021	18.90	02-04-2022		18.90	3.81	3.81	Work in progress
70	Jodhpur-I	Jodhpur (G)	Ani Hus	Jodhpur (Grain)	Veterinary Sub Center Rajsagar	03-03-2021	18.90	02-04-2022		18.90	0.00	0.00	Work in progress
71	Jodhpur-I	Jodhpur (G)	Ani Hus	Jodhpur (Grain)	Veterinary Hospital Jaisla	03-03-2021	35.90	02-04-2022		35.90	0.00	0.00	Work in progress
72	Jodhpur-I	Jodhpur (G)	Ani Hus	Jodhpur (Grain)	Veterinary Hospital Jamba	03-03-2021	35.90	02-04-2022		35.90	0.00	0.00	Work in progress
73	Jodhpur-I	Jodhpur (G)	Ani Hus	Jodhpur (Grain)	Veterinary Sub Center Jaloda	03-03-2021	18.90	29-05-2022		18.90	0.00	0.00	Work in progress
74	Jodhpur-I	Jodhpur (G)	Ani Hus	Jodhpur (Grain)	Veterinary Sub Center Dhelana	03-03-2021	18.90	29-05-2022		18.90	0.00	0.00	Layout given but work & not start due to dispute in marking
75	Jodhpur-I	Jodhpur (G)	Ani Hus	Jodhpur (Grain)	Veterinary Sub Center Chhila	03-03-2021	18.90	29-05-2022		18.90	0.00	0.00	Work stoped by due to dispute in marking
76	Jodhpur-I	Jodhpur (G)	Ani Hus	Jodhpur (Grain)	Veterinary Sub Center Kolu rathoda	03-03-2021	18.90	29-05-2022		18.90	0.00	0.00	Work in progress

S. No.	Division	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of Work	Adm. Sanction		St. Date of Compl .	Actual Date Compt.	Budget for year 2020-21	Financial		Stage of work/remarks
						Date	Amount				During Month	UpTo Date	
77	Jodhpur-I	Jodhpur (G)	Ani Hus	Jodhpur (Grain)	Veterinary Sub Center Ridmal Nagar	03-03-2021	18.90	29-05-2022		18.90	0.00	0.00	Work in progress
78	Jodhpur-I	Jodhpur (G)	Ani Hus	Jodhpur (Grain)	Veterinary Sub Center Raimalwada	03-03-2021	18.90	29-05-2022		18.90	0.00	0.00	Layout given but work & not start due to dispute in marking
79	Jodhpur-I	Jodhpur (G)	Ani Hus	Jodhpur (Grain)	Veterinary Sub Center Bhinyadiya	03-03-2021	18.90	29-05-2022		18.90	0.00	0.00	Layout given but work & not start due to dispute in marking
80	Jodhpur-I	Jodhpur (G)	Ani Hus	Jodhpur (Grain)	Veterinary Sub CenterSiyol Nagar	03-03-2021	18.90			18.90	0.00	0.00	Estimate under Preparation
81	Jodhpur-I	Jodhpur (G)	Ani Hus	Jodhpur (Grain)	Veterinary Sub Center Kanasar	03-03-2021	18.90			18.90	0.00	0.00	Estimate under Preparation
82	Jodhpur-I	Jodhpur (G)	Ani Hus	Jodhpur (Grain)	Veterinary Sub Center Mandiyai Khurd	03-03-2021	18.90			18.90	0.00	0.00	Estimate under Preparation
83	Jodhpur-I	Jodhpur (G)	Ani Hus	Jodhpur (Grain)	Veterinary Sub Center Balaji Nagar	23-06-2021	12.00	15-02-2022		12.00	0.09	0.23	Layout given but work not start by contractor due to dispute in marking
84	Jodhpur-I	Jodhpur (G)	Ani Hus	Jodhpur (Grain)	Veterinary Sub Center Jojiyali	23-06-2021	12.00	15-02-2022		12.00	0.09	0.09	Layout given but work & not start due to dispute in marking
85	Jodhpur-I	Jodhpur (G)	Ani Hus	Jodhpur (Grain)	Veterinary Sub Center Manai	23-06-2021	12.00	15-02-2022		12.00	2.71	2.71	Work in progress
86	Jodhpur-I	Jodhpur (G)	Ani Hus	Jodhpur (Grain)	Veterinary Sub Center Kelawa kala	23-06-2021	12.00	15-02-2022		12.00	4.55	10.60	Work Completed & to be finalised
87	Jodhpur-I	Jodhpur (G)	Ani Hus	Jodhpur (Grain)	Veterinary Sub Center Sadri	23-06-2021	12.00	17-03-2022		12.00	0.00	0.00	Work in progress
88	Jodhpur-I	Jodhpur (G)	Ani Hus	Jodhpur (Grain)	Veterinary Sub Center Fateh Sagar	23-06-2021	12.00	17-03-2022		12.00	0.00	0.00	Work in progress
89	Jodhpur-I	Jodhpur (G)	Ani Hus	Jodhpur (Grain)	Veterinary Sub Center Chainpura	23-06-2021	12.00	17-03-2022		12.00	0.00	0.00	Layout given but work & not start due to dispute in marking
90	Jodhpur-I	Jodhpur (G)	Ani Hus	Jodhpur (Grain)	Veterinary Sub Center Kharda Mewasa	23-06-2021	12.00	17-03-2022		12.00	0.00	0.14	Foundation work in progress
91	Jodhpur-I	Jodhpur (G)	Ani Hus	Jodhpur (Grain)	Veterinary Sub Center Shihanda	23-06-2021	12.00	15-02-2022		12.00	0.00	0.00	Layout given but work not start by contractor

S. No.	Division	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of Work	Adm. Sanction		St. Date of Compl .	Actual Date Compt.	Budget for year 2020-21	Financial		Stage of work/remarks
						Date	Amount				During Month	UpTo Date	
92	Jodhpur-I	Jodhpur (G)	Ani Hus	Jodhpur (Grain)	Veterinary Sub Center Belwa Khatriya	23-06-2021	12.00	15-02-2022		12.00	0.00	0.14	Layout given but work not start by contractor
93	Jodhpur-I	Jodhpur (G)	Ani Hus	Jodhpur (Grain)	Veterinary Sub Center Khirja Tibna	23-06-2021	12.00	15-02-2022		12.00	0.00	0.00	Work in progress
94	Jodhpur-I	Jodhpur (G)	Ani Hus	Jodhpur (Grain)	Veterinary Sub Center Ramsagar	23-06-2021	12.00	15-02-2022		12.00	0.00	0.00	Layout given but work not start by contractor
95	Jodhpur-I	Jodhpur (G)	Ani Hus	Jodhpur (Grain)	Const. of TAD Girls Hostel(50), Multipurpose Hostel & Additional Commisioner Office for Tribal Area Development Department (TAD) at HQ_Jodhpur	13-07-2021	1290.00	07.03.2023		0.00	150.33	152.63	Work in progress
					Total		3778.18			1728.99	253.93	825.33	
96	Jodhpur II	Jaisalmer	KUMS Yard		Construction of Boundary wall with Gate & Check Post at Sub yard Chandhan Under KUMS Jaisalmer	19.02.20	216.00	20.06.21	05.08.2021	104.69	0.00	150.29	Finalised
97	Jodhpur II	Barmer	KUMS Yard		Repair wark of kisan Bhawan Barmer	22.11.21	12.36	05.07.22		4.94	0.00	0.00	Work order recently issued
98	Jodhpur II	Barmer	KUMS Yard		Const. of platform & Covering shed for cleaning & grading unit Barmer	21.10.21	2.80	05.07.22		2.8	0.00	0.00	Work order recently issued
99	Jodhpur II	Balotra	KUMS Yard		Const. of B.T. Road Chotti Hinglaj to Guda Diversion bandh 1.80 km Under KUMS Balotra	22.11.21	45.00	05.07.22		18	0.00	0.00	Work order recently issued
100	Jodhpur II	Barmer	Deposit work	VSC	Const. of Veterinary Sub centre at Dharasar	20.01.18	12.00	23.02.20	20.02.21	1.61	0.00	11.19	Finalised
101	Jodhpur II	Barmer	Deposit work	VSC	Const. of Veterinary Sub centre at Kharva	20.01.18	12.00	23.02.20	17.08.21	5.99	0.00	11.23	Finalised
102	Jodhpur II	Barmer	Deposit work	VSC	Const. of Veterinary Sub centre at Bisukhurd	20.01.18	12.00	10.11.19		5.72	0.00	6.64	Work terminate under clause 2 & 3 C
103	Jodhpur II	Barmer	Deposit work	VSC	Const. of Veterinary Sub centre at Negarada	20.01.18	12.00	10.11.19	31.10.21	3.13	0.00	9.14	Work terminate under clause 2 & 3 C
104	Jodhpur II	Barmer	Deposit work	VSC	Const. of Veterinary Sub centre at Kotara	20.01.18	12.00	10.11.19		10.37	0.00	6.63	Work terminate under clause 2 & 3 C
105	Jodhpur II	Barmer	Deposit work	VSC	Const. of Veterinary Sub centre at Hadava	20.01.18	12.00	10.11.19	31.10.21	2.85	0.00	9.36	Work terminate under clause 2 & 3 C
106	Jodhpur II	Barmer	Deposit work	VSC	Const. of Veterinary Sub centre at Fogera	20.01.18	12.00	10.11.19		7.29	0.00	6.73	Work terminate under clause 2 & 3 C
107	Jodhpur II	Barmer	Deposit work	VSC	Const. of Veterinary Sub centre at Asadi	20.01.18	12.00	10.11.19		10.12	0.00	1.88	Work terminate under clause 2 & 3 C
108	Jodhpur II	Barmer	Deposit work	VSC	Const. of Veterinary Sub centre at Thapan	20.01.18	12.00			12.00	0.00	0.04	Foundation work in progress
109	Jodhpur II	Barmer	Deposit work	VH	Const. of Veterinary Hospital at Arabauda RIDF-26	03.03.21	35.90			35.90	0.00	9.88	Finishing work in progress

S. No.	Division	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of Work	Adm. Sanction		St. Date of Compl .	Actual Date Compt.	Budget for year 2020-21	Financial		Stage of work/remarks
						Date	Amount				During Month	UpTo Date	
110	Jodhpur II	Barmer	Deposit work	VH	Const. of Veterinary Hospital at Samdari RIDF-26	03.03.21	35.90			35.90	0.00	0.00	Work stopped due to land not fit for construction as two nos pipe line of PHED passes through proposed site
111	Jodhpur II	Barmer	Deposit work	VSC	Const. of Veterinary Sub centre at Paradiya	20.01.18	12.00			12.00	0.00	0.04	Work withdrawn Under Clause 32 due to change of place
112	Jodhpur II	Barmer	Deposit work	VH	Const. of Veterinary Hospital at Fagliya RIDF-26	03.03.21	35.90			35.90	6.31	22.98	Finishing work in progress
113	Jodhpur II	Barmer	Deposit work	VSC	Const. of Veterinary Sub centre at Khokhasar Dakshin	20.01.18	12.00			12.00	0.00	0.04	Material collection in progress
114	Jodhpur II	Barmer	Deposit work	VH	Const. of Veterinary Hospital at Sajiyali Padamsingh RIDF-26	03.03.21	35.90			35.90	0.00	3.82	Superstructure work in progress & Lintel Casted
115	Jodhpur II	Barmer	Deposit work	VH	Const. of Veterinary Hospital at Harsani RIDF-26	03.03.21	35.90			35.90	0.00	17.05	Finishing work in progress
116	Jodhpur II	Barmer	Deposit work	VH	Const. of Veterinary Hospital at Somesara RIDF-26	03.03.21	35.90			35.90	0.00	0.00	Work order recently issued
117	Jodhpur II	Barmer	Deposit work	VH	Const. of Veterinary Sub centre at Kudla RIDF-24	23.06.21	12.00			12.00	0.00	0.00	Work order recently issued
118	Jodhpur II	Barmer	Deposit work	VH	Const. of Veterinary Sub centre at Khalife ki Baori RIDF-24	23.06.21	12.00			12.00	0.00	0.00	Tender Under Process
119	Jodhpur II	Barmer	Deposit work	VH	Const. of Veterinary Sub centre at Khokhsar RIDF-26	03.03.21	18.90			18.90	0.00	0.00	Land Not Available
120	Jodhpur II	Barmer	Deposit work	TAD	Const. of Janjati Balika Aashram Chhatravas (Tribale Girls hostel) Chohtan	19.08.21	280.00			0.00	0.00	0.00	Land Not Available
121	Jodhpur II	Barmer	Deposit work	TAD	Const. of Janjati Balika Aashram Chhatravas (Tribale Girls hostel) Balotra	19.08.21	280.00			0.00	0.00	0.00	Land Not Available
122	Jodhpur II	Jodhpur	Deposit work	VH	Const. of Veterinary Hospital at Rajlani RIDF-26	03.03.21	35.90			35.90	8.06	14.27	Finishing work in progress
123	Jodhpur II	Jodhpur	Deposit work	VSC	Const. of Veterinary Sub centre at Rawar RIDF-24	26.06.21	12.00			12.00	0.00	0.00	Slab Centering Shuttering in progress
124	Jodhpur II	Jodhpur	Deposit work	VSC	Const. of Veterinary Sub centre at Jhak RIDF-24	26.06.21	12.00			12.00	0.00	0.00	Flooring work in progress
125	Jodhpur II	Jodhpur	Deposit work	VSC	Const. of Veterinary Sub centre at Jaitiwars RIDF-24	26.06.21	12.00			12.00	0.00	0.00	Superstructure Masonry in progress
126	Jodhpur II	Jaisalmer	Deposit work	VSC	Const. of Veterinary Sub centre at Kathori	20.01.18	12.00	27.05.20	02.04.21	7.05	0.00	10.70	Finalised

S. No.	Division	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of Work	Adm. Sanction		St. Date of Compl .	Actual Date Compt.	Budget for year 2020-21	Financial		Stage of work/remarks
						Date	Amount				During Month	UpTo Date	
127	Jodhpur II	Jaisalmer	Deposit work	VSC	Const. of Veterinary Sub centre at Rayamalla	20.01.18	12.00	27.05.20	02.04.21	9.45	0.00	8.67	Finalised
128	Jodhpur II	Jaisalmer	Deposit work	VSC	Const. of Veterinary Sub centre at Riwadi	20.01.18	12.00	27.05.20	07.05.21	11.84	0.00	10.00	Finalised
129	Jodhpur II	Jaisalmer	Deposit work	VSC	Const. of Veterinary Sub centre at Kapuriya	20.01.18	12.00	27.05.20	07.05.21	11.85	0.00	10.05	Finalised
130	Jodhpur II	Jaisalmer	Deposit work	VSC	Const. of Veterinary Sub centre Tejrava	20.01.18	12.00	27.05.20	07.05.21	11.84	0.00	10.38	Finalised
131	Jodhpur II	Jaisalmer	Deposit work	VSC	Const. of Veterinary Sub centre at Kunda	20.01.18	12.00	27.05.20	07.05.21	11.84	0.00	10.38	Finalised
132	Jodhpur II	Jaisalmer	Deposit work	VSC	Const. of Veterinary Sub centre at Jaimla	20.01.18	12.00	14.11.19	05.08.21	6.99	0.00	8.26	Finalised
133	Jodhpur II	Jaisalmer	Deposit work	VSC	Const. of Veterinary Sub centre at Padampura	20.01.18	12.00	14.11.19	19.12.20	2.12	0.00	11.99	Finalised
134	Jodhpur II	Jaisalmer	Deposit work	VH	Const. of Veterinary Hospital at Sankada	20.01.18	30.00	14.11.19	19.12.20	8.04	0.00	24.52	Finalised
135	Jodhpur II	Jaisalmer	Deposit work	VH	Const. of Veterinary Hospital at Dantal RIDF-26	03.03.21	35.90			35.90	0.00		Land Not Available
136	Jodhpur II	Jaisalmer	Deposit work	RUSA	Const. of Govt. Model Degree Collage Under RUSA Pokaran	14.06.20	1000.00	14.11.19	01.04.21	202.45	0.00	945.38	Finalised
137	Jodhpur II	Jaisalmer	Deposit work	Horti.	Construction of Boundary Wall with Opening (Large Jali) at Khajoor Farm Sagra Bhojka Distt. Jaisalmer.	12.02.21	29.56	30.09.21	03.10.21	29.56	0.00	25.61	Work completed
138	Jodhpur II	Jodhpur	Deposit work	Agri.	Construction of Kissan Complex Main Mandi Mandore Road Jodhpur	18.03.21	1928.47	01.12.22		500.00	131.97	338.53	Lab block :- Half portion of Ground floor slab casted & in remaing half portion centering shuttering & placing of rein in progress. Adm block :- work upto plinth level completed, column casting & masonry work above plinth level in progress.
139	Jodhpur II	Jaisalmer	Deposit work	Minority deptt.	Construction of Residential School Bhaniyana Block Sankara Distt. Jaisalmer, for Minority Department	08.06.21	2006.94			2006.93	2.03	2.03	Boundary wall foundation work in progress
					Total		6425.23			3399.57	148.37	1697.71	
140	Sumerpur	Sumerpur	Yard Work	KUMS	Construction of Office Building at F&V Yard Sirohi Under KUMS Sumerpur.	24-08-2020	11.75	24.06.21		3.50		5.39	Finishing is in progress

S. No.	Division	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of Work	Adm. Sanction		St. Date of Compl .	Actual Date Compt.	Budget for year 2020-21	Financial		Stage of work/remarks
						Date	Amount				During Month	UpTo Date	
141	Sumerpur	Sumerpur	Yard Work	KUMS	Construction of Covered Auction Platform at F&V Yard Sirohi Under KUMS Sumerpur.	24-08-2020	49.99	24.06.21		28.23	0.04	7.99	DPC complete
142	Sumerpur	Sumerpur	Yard Work	KUMS	Land Levelling and rock cutting at Sub yard Sirohi Under KUMS Sumerpur.	24-08-2020	12.60	24.06.21	28.12.20	1.91		8.97	Complete
143	Sumerpur	Sumerpur	Yard Work	KUMS	Repair of sokage well and man hole at secretary residence KUMS Sumerpur in Minor Work under KUMS Sumerpur.	26-07-2021	0.28	02.09.21	08.08.21	0.28		0.28	Finalised
144	Sumerpur	Sumerpur	Yard Work	KUMS	Remaining work of Const. Of Boundary wall with Gate and Check Post at Sub Yard Sirohi Under KUMS Sumerpur.	29-08-2018	87.80	21.12.20	20.12.20	14.61		76.45	Finalised
145	Sumerpur	Sumerpur	Yard Work	KUMS	Const. of CGI Shed at KUMS Sumerpur Distt. Pali.	04-10-2021	15.35				0.13	0.13	Tender under process
146	Sumerpur	Sumerpur	Yard Work	KUMS	Repair of Cold Storage Transfamer electric work at KUMS Sumerpur Distt. Pali.	18-11-2020	1.00	07.12.21	03.12.21	1.00	0.98	0.98	Finalised
147	Sumerpur	Rani	Yard Work	KUMS	Construction of E-Bidding hall with Laboratory & RCC Shed at Main mandi yard Rani Under KUMS Rani.	17-03-2020	27.18	03.06.21		19.89		2.55	Litel level
148	Sumerpur	Rani	Yard Work	KUMS	Repair of Covered Auction Platform (CGI) No. 1 and No. 2 at Main mandi yard KUMS Rani.	17-03-2020	14.72	03.06.21		9.27		2.85	Work stopped by contractor
149	Sumerpur	Rani	Yard Work	KUMS	Repair of Kiosk & Construction of CGI Sheet at Main mandi yard Rani under KUMS Rani.	17-03-2020	1.55	03.06.21		1.30		0.00	Workstopped by contractor
150	Sumerpur	Rani	Yard Work	KUMS	Repair of Office Building and Const. of RCC porch, Stair & Water tank at office Building at Main mandi yard Rani Under KUMS Rani.	17-03-2020	28.64	03.06.21		22.74		0.31	Workstopped by contractor
151	Sumerpur	Rani	Yard Work	KUMS	Providing 25mm Dia G.I. Pipe Line from main gate No. 1 to Water hut & Const. of water tank at Main mandi yard KUMS Rani.	17-03-2020	1.58	03.06.21		1.29		0.00	Workstopped by contractor
152	Sumerpur	Rani	Yard Work	KUMS	Const. of Farmer Open platform near Check post upto Toilet block at Main mandi yard KUMS Rani.	17-03-2020	10.80	03.06.21		8.82		0.12	E/W is in progress
153	Sumerpur	Pali	Yard Work	KUMS	S/R of water Hut at main mandi yard Pali Under KUMS Pali.	09-12-2016	5.35	19.1.18	29.11.20	3.81	2.71	3.13	Finalised
154	Sumerpur	Pali	Yard Work	KUMS	S/R of staircase cum Toilet Block 2 nos at main mandi yard Pali Under KUMS Pali	09-12-2016	22.30	19.1.18	29.11.20	16.53	12.64	13.73	Finalised
155	Sumerpur	Pali	Yard Work	KUMS	S/R of water Hut 2 nos at F & V Yard Pali Under KUMS Pali.	09-12-2016	5.35	19.1.18	29.11.20	4.17	0	0.06	Finalised
156	Sumerpur	Pali	Yard Work	KUMS	S/R of gate & check post 2 nos at main mandi yard Pali Under KUMS Pali.	09-12-2016	2.25	19.1.18	29.11.20	1.42	0.68	0.76	Finalised
157	Sumerpur	Pali	Yard Work	KUMS	S/R of Boundary Wall (Front Side) at main mandi yard pali KUMS Pali.	09-12-2016	4.72	19.1.18	24.12.19	0.45	0.48	3.77	Finalised
158	Sumerpur	Pali	Yard Work	KUMS	S/R of 1000 MT Capasity rural godown with darianage work at main mandi yard Pali Under KUMS Pali	09-12-2016	16.02	19.1.18	29.11.20	2.85	2.46	12.27	Finalised

S. No.	Division	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of Work	Adm. Sanction		St. Date of Compl .	Actual Date Compt.	Budget for year 2020-21	Financial		Stage of work/remarks
						Date	Amount				During Month	UpTo Date	
159	Sumerpur	Pali	Yard Work	KUMS	S/R of covered auction platform 2 nos at main mandi yard Pali Under KUMS Pali.	09-12-2016	26.34	19.1.18	24.12.19	4.36	1.69	18.15	Finalised
160	Sumerpur	Pali	Yard Work	KUMS	S/R of 5th type quarter 2 nos at main mandi Yard Pali Under KUMS Pali	09-12-2016	11.25	19.1.18	29.11.20	5.39	4.01	7.51	Finalised
161	Sumerpur	Pali	Yard Work	KUMS	Providing Interlocking Tiles at side of Internal Road at Main Mandi yard Pali Under KUMS Pali.	09-12-2016	29.60	19.1.18	29.11.20	1.98	2.53	23.97	Finalised
162	Sumerpur	Pali	Yard Work	KUMS	Providing interlocking Tiles at Kissan Bhawan F & V Yard Pali Under KUMS Pali.	09-12-2016	20.00	19.1.18	29.11.20	4.03	4.45	14.89	Finalised
163	Sumerpur	Pali	Yard	KUMS	Const.of Compound Wall around office building and farmer rest house at main mandi Yard Pali Under KUMS Pali.	09-12-2016	11.04	19.1.18	24.12.19	0.87	0.11	7.96	Finalised
164	Sumerpur	Sumerpur	Ani Hus	RIDF-T-24	Construction of Veterinary Hospital sub center (under RIDF-T-XXIV) at Village Sabalpura (Aasarlai) Distt. Pali.	23-06-2021	12.00	19.05.22		11.86		0.36	Foundation is in progress
165	Sumerpur	Sumerpur	Ani Hus	RIDF-T-24	Construction of Veterinary Hospital sub center (under RIDF-T-XXIV) at Village Bhitwara Distt. Pali. (Bali / Package- 01)	20-08-2018	12.00	28.02.20		11.92		2.74	DPC complete
166	Sumerpur	Sumerpur	Ani Hus	RIDF-T-24	Construction of Veterinary Hospital sub center (under RIDF-T-XXIV) at Village Bhatund Distt. Pali. (Bali / Package- 01)	20-08-2018	12.00	28.02.20		9.40		3.65	Lintel level complete
167	Sumerpur	Sumerpur	Ani Hus	RIDF-T-24	Construction of Veterinary Hospital sub center (under RIDF-T-XXIV) at Village Kothar Distt. Pali. (Bali / Package- 01)	20-08-2018	12.00	28.02.20		11.92		0.08	Foundation is in progress
168	Sumerpur	Sumerpur	Ani Hus	RIDF-T-24	Construction of Veterinary Hospital sub center (under RIDF-T-XXIV) at Village Chamunderi ranavatan Distt. Pali. (Bali / Package- 01)	20-08-2018	12.00	28.02.20		8.94		4.42	Lintel level
169	Sumerpur	Jaitaran	Ani Hus	RIDF-T-24	Construction of Veterinary Hospital sub center (under RIDF-T-XXIV) at Village Jaitpur (Juna) Distt. Pali. (Bali / Package- 01)	23-06-2021	12.00	31.03.22		11.92		0.30	Not started due to Land enchroachment
170	Sumerpur	Sumerpur	Ani Hus	RIDF-T-24	Construction of Veterinary Hospital sub center (under RIDF-T-XXIV) at Village Kayalwav Distt. Pali. (Bali / Package- 02)	20-08-2018	12.00	28.02.20	04.09.21	4.28		7.72	Complete
171	Sumerpur	Sumerpur	Ani Hus	RIDF-T-24	Construction of Veterinary Hospital sub center (under RIDF-T-XXIV) at Village Sandiva (Goriya) Distt. Pali. (Bali / Package- 02)	23-06-2021	12.00	19.05.22		11.92		2.13	Upto Lintel level
172	Sumerpur	Rani	Ani Hus	RIDF-T-24	Construction of Veterinary Hospital sub center (under RIDF-T-XXIV) at Village Pipala Distt. Pali. (Bali / Package- 02)	20-08-2018	12.00	28.02.20		11.92		0.08	Withdrw under CI. 32
173	Sumerpur	Jaitaran	Ani Hus	RIDF-T-24	Construction of Veterinary Hospital sub center (under RIDF-T-XXIV) at Village Kankrari Distt. Pali. (Bali / Package- 02)	20-08-2018	12.00	28.02.20	04.09.21	7.21		4.79	Complete

S. No.	Division	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of Work	Adm. Sanction		St. Date of Compl .	Actual Date Compt.	Budget for year 2020-21	Financial		Stage of work/remarks
						Date	Amount				During Month	UpTo Date	
174	Sumerpur	Jaitaran	Ani Hus	RIDF-T-24	Construction of Veterinary Hospital sub center (under RIDF-T-XXIV) at Village Basana (Aamliva) (Bali) Distt. Pali. (Bali / Package- 02)	23-06-2021	12.00	19.05.22		11.92		2.13	Upto Lintel level
175	Sumerpur	Rani	Ani Hus	RIDF-T-24	Construction of Veterinary Hospital sub center (under RIDF-T-XXIV) at Village Panota (Chanchauri) Distt. Pali.	23-06-2021	12.00	19.05.22		11.86		0.36	Not started due to Land encroachment
176	Sumerpur	Sumerpur	Ani Hus	RIDF-T-24	Construction of Veterinary Hospital sub center (under RIDF-T-XXIV) at Village Burimada (Neembli manda) Distt. Pali.	23-06-2021	12.00	19.05.22		11.85		0.37	Foundation is in progress
177	Sumerpur	Sumerpur	Ani Hus	RIDF-T-24	Construction of Veterinary Hospital sub center (under RIDF-T-XXIV) at Village Bhanwari Distt. Pali.	20-08-2018	12.00	25.08.19		4.50		7.50	Finishing work is in progress
178	Sumerpur	Rani	Ani Hus	RIDF-T-24	Construction of Veterinary Hospital sub center (under RIDF-T-XXIV) at Village Lapod Distt. Pali.	20-08-2018	12.00	25.08.19	17.08.21	3.47		8.53	Complete
179	Sumerpur	Pali	Ani Hus	RIDF-T-24	Construction of Veterinary Hospital sub center (under RIDF-T-XXIV) at Village Balarai Distt. Pali.	20-08-2018	12.00	25.08.19	04.10.21	3.54		8.46	Complete
180	Sumerpur	Bhinmal	Ani Hus	RIDF-T-24	Construction of Veterinary Hospital sub center (under RIDF-T-XXIV) at Village Santhru (Doods) Distt. Jalore.	20-08-2018	12.00	05.09.19		11.99	0.02	6.68	Roof Level
181	Sumerpur	Bhinmal	Ani Hus	RIDF-T-24	Construction of Veterinary Hospital sub center (under RIDF-T-XXIV) at Village Ajodar (Akoli) Distt. Jalore.	20-08-2018	12.00	05.09.19		11.99	0.02	0.03	Withdrw under Cl.32
182	Sumerpur	Abu Road	Ani Hus	RIDF-T-24	Construction of Veterinary Hospital sub center (under RIDF-T-XXIV) at Village Dari Distt. Sirohi.	20-08-2018	12.00	05.11.19		12.00		0.00	Withdrw under Cl.32
183	Sumerpur	Abu Road	Ani Hus	RIDF-T-24	Construction of Veterinary Hospital sub center (under RIDF-T-XXIV) at Village Nichalagarh Distt. Sirohi.	20-08-2018	12.00	05.11.19		12.00		0.00	Withdrw under Cl.32
184	Sumerpur	Abu Road	Ani Hus	RIDF-T-24	Construction of Veterinary Hospital sub center (under RIDF-T-XXIV) at Village Azari Distt. Sirohi.	20-08-2018	12.00	05.11.19		8.70		3.30	Upto roof level
185	Sumerpur	Abu Road	Ani Hus	RIDF-T-24	Construction of Veterinary Hospital sub center (under RIDF-T-XXIV) at Village Veerwada Distt. Sirohi.	20-08-2018	12.00	05.11.19	04.10.21	3.43		8.57	Complete
186	Sumerpur	Abu Road	Ani Hus	RIDF-T-24	Construction of Veterinary Hospital sub center (under RIDF-T-XXIV) at Village Sivera Distt. Sirohi.	20-08-2018	12.00	05.11.19		3.39		8.61	Finishin is in progress

S. No.	Division	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of Work	Adm. Sanction		St. Date of Compl .	Actual Date Compt.	Budget for year 2020-21	Financial		Stage of work/remarks
						Date	Amount				During Month	UpTo Date	
187	Sumerpur	Abu Road	Ani Hus	RIDF-T-24	Construction of Veterinary Hospital sub center (under RIDF-T-XXIV) at Village Bادهchi Distt. Sirohi.	20-08-2018	12.00	18.05.21	04.09.21	5.66		12.00	Finalised
188	Sumerpur	Abu Road	Ani Hus	RIDF-T-24	Construction of Veterinary Hospital sub center (under RIDF-T-XXIV) at Village Esara (Jirawal) Distt. Sirohi.	20-08-2018	12.00	25.08.19		12.00		0.00	Withdrw under Cl.32
189	Sumerpur	Sumerpur	Ani Hus	RIDF-T-24	Construction of Veterinary Hospital sub center (under RIDF-T-XXIV) at Village Makroda (Oda) Distt. Sirohi.	23-06-2021	12.00			12.00	0.11	0.11	Tender under process
190	Sumerpur	Sumerpur	Ani Hus	RIDF-T-24	Construction of Veterinary Hospital sub center (under RIDF-T-XXIV) at Village Uthaman (Sirohi.)	20-08-2018	12.00	05.09.19		12.00		0.00	Withdrw under Cl.32
191	Sumerpur	Sumerpur	Ani Hus	RIDF-T-26	Construction of Veterinary Hospital (under RIDF-T-XXVI) at Village Dhakdi Distt. Pali.	03-03-2021	35.90	07.03.22		35.90		17.11	Finishing is in progress
192	Sumerpur	Sumerpur	Ani Hus	RIDF-T-26	Construction of Veterinary Hospital (under RIDF-T-XXVI) at Village Guda Binja Distt. Pali.	03-03-2021	35.90	07.03.22		35.90		19.69	Finishing is in progress
193	Sumerpur	Sumerpur	Ani Hus	RIDF-T-26	Construction of Veterinary Hospital (under RIDF-T-XXVI) at Village Toonkra Distt. Pali.	03-03-2021	35.90	27.12.21		35.90		6.96	Upto sill Level
194	Sumerpur	Sumerpur	Ani Hus	RIDF-T-26	Construction of Veterinary Hospital sub center (under RIDF-T-XXVI) at Village Puran Distt. Jalore.	03-03-2021	18.90	27.12.21		18.90		8.67	Upto roof level complete
195	Sumerpur	Aburoad	Ani Hus	RIDF-T-26	Construction of Polyclinic Work (under RIDF-T-XXVI) at Village Sirohi Distt. Sirohi.	03-03-2021	358.00			358.00	0.01	0.08	Tender under process
196	Sumerpur	Pali	Deposit work		Upgradation work of Agriculture Technology knowledge Resource center at Distt.Pali	09-01-2017	18.46		31.03.21	14.52		4.01	Complete
197	Sumerpur	Pali	Deposit work		Const. of Boundary wall at AAO office Rohat Distt. Pali.	02-09-2021	1.67				0.01	0.01	Tender under process
198	Sumerpur	Sojat	Deposit work		Repair work Meeting Hall at Agri. Deptt. Sojatcity Distt. Pali.	02-09-2021	6.84				0.06	0.06	Tender under process
199	Sumerpur	Sumerpur	Deposit work		Repair work Dy. Dir. (Ext.) Jila Parisad Sirohi Distt. Sirohi.	02-09-2021	0.56				0.01	0.01	Tender under process
200	Sumerpur	Sumerpur	Deposit work		Kissan Sewa Kendra Dhurbana Distt. Sirohi.	02-09-2021	3.30				0.03	0.03	Tender under process
201	Sumerpur	Aburoad	Deposit work	RKVY	Various work under Package-01/2019-20 at Rajhans Nursary Mount Abu Distt. Sirohi. (Pkg- in 02 works)	31-10-2018	133.10	21.02.21	04.10.21	49.84	0.02	14.78	Complete
202	Sumerpur	Aburoad	Deposit work	RSGSM	Const. of various building work package-01/2020-21 at RSGSM Ltd. Sirohi.	17-07-2020	40.00	24.04.21	05.07.21	19.45		28.06	Finalised
203	Sumerpur	Aburoad	Deposit work	RSGSM	Const. of CGI shed (Godown 70'x50') at RSGSM Ltd. Sirohi.	01-01-2021	45.54			34.72	5.21	12.84	Upto roof level complete

S. No.	Division	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of Work	Adm. Sanction		St. Date of Compl .	Actual Date Compt.	Budget for year 2020-21	Financial		Stage of work/remarks
						Date	Amount				During Month	UpTo Date	
204	Sumerpur	Aburoad	Deposit work	RUSA	Const. of Various work under Package-01 at Seth Mangal Chand Choudary Raj. Govt. College Aburoad Distt. Sirohi. (Pkg in 3 works) 1. Raising of remaining boundary wall (3 fit height) with GI barbed wire fencing (1.2 mtr. Height).	27-01-2021	11.12	02.10.21	04.09.21	11.12	1.65	8.24	Complete
205	Sumerpur	Aburoad	Deposit work	RUSA	2. Const. of G.I based wire fencing (1.2 mtr. Height) over existing Boundary wall.	27-01-2021	6.62	02.10.21	04.09.21	6.62	1.63	1.70	Complete
206	Sumerpur	Aburoad	Deposit work	RUSA	3. Renovation and Upgradation of Lawn with G.I barbed with fencing.	27-01-2021	5.04	02.10.21	26.11.21	5.04	2.56	2.57	Complete
207	Sumerpur	Aburoad	Deposit work	TAD	Const. Levelling of football ground at Boys sports Hostel Santpur-Aburoad Distt. Sirohi (Under in Package-01)	20-10-2021	2.00			2.00	0.02	0.02	Tender under process
208	Sumerpur	Aburoad	Deposit work	TAD	Const. of Volley ball court (Synthetic) 2 Nos. in at Girls sports Hostel Santpur-Aburoad Distt. Sirohi (Under in Pkg-01)	20-10-2021	14.00			14.00	0.14	0.14	Tender under process
209	Sumerpur	Aburoad	Deposit work	TAD	Const. of Dam at Girls Hostel Campus at Santpur-Aburoad Distt. Sirohi (in Pkg-01)	20-10-2021	2.00			2.00	0.02	0.02	Tender under process
210	Sumerpur	Aburoad	Deposit work	RUSA	Construction of Modal Government College at Reodar under RUSA District Sirohi	26-12-2018	1000.00	13.06.20	12.12.20	703.83		736.48	Finalised
211	Sumerpur	Raniwara	Deposit work	SPMRM Phase-II	Establishment of agriculture Innovation & Incubation Center at cluster level Gram Panchayat Raniwara Kallan Distt. Jalore. (Rajasthan)	07-09-2020	264.00	21.01.22		180.41	0.09	107.58	Roof slab of back portion Complete and lintel level at front portion
212	Sumerpur	Raniwara	Deposit work	SPMRM Phase-II	Const. of Groundnut & Pototo Processing unit at Ajodar, block Raniwara, Distt.- Jalore.	07-09-2020	100.00			99.99	0.84	0.84	Tender under process
213	Sumerpur	Aburoad	Deposit work	RKVY	Various works for Development of Rajhans Nursery as center for Ornamental Horticulture, Mount Abu Dustt. Sirohi. Refurbishment of staff Quarter-I	31-10-2018	8.86	03.03.23		8.86		0.00	Layout given
214	Sumerpur	Aburoad	Deposit work	RKVY	Refurbishment of staff Quarter-II	31-10-2018	7.25	03.03.23		7.25			Layout given
215	Sumerpur	Aburoad	Deposit work	RKVY	Refurbishment of office building	31-10-2018	10.05	03.03.23		10.05			Layout given
216	Sumerpur	Aburoad	Deposit work	RKVY	Refurbishment of pump house (Near water body)	31-10-2018	3.92	03.03.23		3.92			Layout given
217	Sumerpur	Aburoad	Deposit work	RKVY	Refurbishment of vermi compost building	31-10-2018	5.44	03.03.23		5.44			Layout given
218	Sumerpur	Aburoad	Deposit work	RKVY	Well repair	31-10-2018	4.99	03.03.23		4.99			Layout given
219	Sumerpur	Aburoad	Deposit work	RKVY	Swiss tent cottages (4 Nos.)	31-10-2018	10.94	03.03.23		10.94			Layout given

S. No.	Division	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of Work	Adm. Sanction		St. Date of Compl .	Actual Date Compt.	Budget for year 2020-21	Financial		Stage of work/remarks
						Date	Amount				During Month	UpTo Date	
220	Sumerpur	Aburoad	Deposit work	RKVY	Cafeteria	31-10-2018	10.27	03.03.23		10.27			Layout given
221	Sumerpur	Aburoad	Deposit work	RKVY	Water channel 1 & 2 (Stone pitching & lining)	31-10-2018	97.59	03.03.23		97.59			Layout given
222	Sumerpur	Aburoad	Deposit work	RKVY	External drainage along the boundary wall	31-10-2018	37.13	03.03.23		37.13			Layout given
223	Sumerpur	Aburoad	Deposit work	RKVY	Boundary wall along the Water channel (NEW)	31-10-2018	14.88	03.03.23		14.88			Layout given
224	Sumerpur	Aburoad	Deposit work	RKVY	Entrance plaza & Ticket counter	31-10-2018	10.35	03.03.23		10.35			Layout given
225	Sumerpur	Aburoad	Deposit work	RKVY	Entrance gate	31-10-2018	3.05	03.03.23		3.05			Layout given
226	Sumerpur	Aburoad	Deposit work	RKVY	Electric room	31-10-2018	2.66	03.03.23		2.66			Layout given
227	Sumerpur	Aburoad	Deposit work	RKVY	Pump house (Near underground water tank-1)	31-10-2018	2.66	03.03.23		2.66			Layout given
228	Sumerpur	Aburoad	Deposit work	RKVY	Pump house (Near underground water tank-2)	31-10-2018	3.13	03.03.23		3.13			Layout given
229	Sumerpur	Aburoad	Deposit work	RKVY	Gazebo	31-10-2018	5.69	03.03.23		5.69			Layout given
230	Sumerpur	Aburoad	Deposit work	RKVY	View point on hill	31-10-2018	5.54	03.03.23		5.54			Layout given
231	Sumerpur	Aburoad	Deposit work	RKVY	Tree house	31-10-2018	5.83	03.03.23		5.83			Layout given
232	Sumerpur	Aburoad	Deposit work	RKVY	Fish pond	31-10-2018	13.17	03.03.23		13.17			Layout given
233	Sumerpur	Aburoad	Deposit work	RKVY	Under Ground Water Tank (2 nos)	31-10-2018	7.41	03.03.23		7.41			Layout given
234	Sumerpur	Aburoad	Deposit work	RKVY	Arch bridge on water channel 2	31-10-2018	2.28	03.03.23		2.28			Layout given
235	Sumerpur	Aburoad	Deposit work	RKVY	Pathway & Stone paving	31-10-2018	56.29	03.03.23		56.29			Layout given
236	Sumerpur	Aburoad	Deposit work	RKVY	Drainage & Water supply works	31-10-2018	37.98	03.03.23		37.98			Layout given
237	Sumerpur	Aburoad	Deposit work	RKVY	Tube well (2 nos)	31-10-2018	12.82	03.03.23		12.82			Layout given
238	Sumerpur	Aburoad	Deposit work	RKVY	Poly house & Shed Net	31-10-2018	29.88	03.03.23		29.88			Layout given
239	Sumerpur	Aburoad	Deposit work	RKVY	Floriculture Zone	31-10-2018	39.42	03.03.23		39.42	1.46	1.46	Layout given
240	Sumerpur	Aburoad	Deposit work	RKVY	Ornamental plantation and Landscaping	31-10-2018	30.23	03.03.23		30.23	1.44	1.44	Layout given

S. No.	Division	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of Work	Adm. Sanction		St. Date of Compl .	Actual Date Compt.	Budget for year 2020-21	Financial		Stage of work/remarks
						Date	Amount				During Month	UpTo Date	
241	Sumerpur	Aburoad	Deposit work	RKVY	Topiary plants	31-10-2018	9.43	03.03.23		9.43			Layout given
242	Sumerpur	Aburoad	Deposit work	RKVY	Coco pacat plantation	31-10-2018	13.17	03.03.23		13.17	0.26	0.26	Layout given
243	Sumerpur	Aburoad	Deposit work	RKVY	Drip & Sprinkler Irrigation	31-10-2018	6.76	03.03.23		6.76			Layout given
244	Sumerpur	Aburoad	Deposit work	RKVY	Signages	31-10-2018	8.39	03.03.23		8.39			Layout given
245	Sumerpur	Aburoad	Deposit work	RKVY	Dustbins	31-10-2018	1.74	03.03.23		1.74			Layout given
246	Sumerpur	Aburoad	Deposit work	RKVY	Benches	31-10-2018	2.18	03.03.23		2.18			Layout given
247	Sumerpur	Aburoad	Deposit work	RKVY	Operetion and Maintenance of ornamental landscaping and Floriculture Zone for 3 year	31-10-2018	47.09	03.03.23		47.09			Layout given
					Total		3448.78			2608.90	48.52	1278.20	
	G. TOTAL						13652.19			7737.46	450.82	3801.24	