

**RAJASTHAN STATE AGRICULTURAL MARKETING BOARD**  
**Physical & Financial Progress of Construction works**

Month : December 2021

(Amount in Lac)

CIRCLE : KOTA

S. No.	Division	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of Work	Adm. Sanction		F.S. 2021.22	Stp. Date of compl.	Actual Date of compl.	Exp. upto date	State of work/ remarks
						Date	Amount					
1	2	3	4	5	6	7	8	9	10	11	12	13
<b>Deposit Work</b>												
1	Kota	Kota (G)	Agri	RKVY	SIAM (Auditorium) Strengthening & Modernisation of Training Infrastructure Facilities	02.08.2016	1625.40	197.85	24.12.2018		1427.55	Interior Work in Progress
2	Kota	Kota (G)	Agri	RKVY	Extension of Govt. Ferlizer Pesticide Testing Lab Nanta Kota	12.01.2018	75.33	0.33	06.01.2019	25.01.19	75.00	Work Comp. Additional fund is required to finalised the work.
3	Kota	Kota (G)	Agri	RKVY	Supply of Furniture at ATMA Kota	26.12.2018	10.00	2.79			8.63	Work Comp. Additional fund is required to finalised the work.
					<b>Agri.</b>		<b>1710.73</b>	<b>200.97</b>			<b>1511.18</b>	
4	Kota	Kota (Grain)	Ani Hus	RKVY	Const. of Additional Work of Pashudhan Arogya Chal Ikai at Ladpura, Kota	10.01.2017	15.00	6.50	17.11.2021	17.10.2021	14.81	Work Completed
5	Kota	Kota (Grain)	Ani Hus	RKVY	Construction of Veterinay Instrute at Budadeet	18.08.2017	24.05	7.38	15.06.2018	10.06.2021	16.67	Work Completed
6	Kota	Bundi	Ani Hus	RKVY	Construction of Veterinary Hospital at Alod	20.01.2020	24.05	11.19	03.03.2021	02.03.2021	23.54	Work Finalised
7	Kota	Sangod	Ani Hus	RKVY	Construction of Veterinary Institute at Bapawarkalan	18.08.2017	24.05	0.10	15.06.2018	28.02.2020	24.05	Work Finalised
8	Kota	Bundi	Ani Hus	RKVY	Construction of Veterinary Hospital at Bassi	20.01.2020	24.05	10.91	03.03.2021	02.03.2021	23.56	Work Finalised
9	Kota	Bundi	Ani Hus	RKVY	Construction of Veterinary Sub Center at Bambori	28.12.2018	12.00	9.55	04.12.2020		2.45	Work in Progress
10	Kota	Bundi	Ani Hus	RKVY	Construction of Veterinary Sub Center at Anthra	28.12.2018	12.00	11.91	04.12.2020		0.09	Work in Progress
11	Kota	Bundi	Ani Hus	RKVY	Construction of Veterinary Sub Center at Jakhana	28.12.2018	12.00	2.71	04.12.2020	30.11.2021	9.29	Completed
12	Kota	Bundi	Ani Hus	RKVY	Construction of Veterinary Sub Center at Rihana	28.12.2018	12.00	5.95	04.12.2020	04.12.2021	6.05	Work Completed
13	Kota	Bundi	Ani Hus	RKVY	Construction of Veterinary Sub Center at Khavayda	28.12.2018	12.00	11.91	04.12.2020		0.09	Work stopped land dispute.
14	Kota	Bundi	Ani Hus	RKVY	Construction of Veterinary Sub Center at Gudhanathavatan	28.12.2018	12.00	9.16	09.11.2020		2.84	Work In Progress
15	Kota	Bundi	Ani Hus	RKVY	Construction of Veterinary Sub Center at Hattipura	28.12.2018	12.00	11.92	09.11.2020		0.08	Work to be withdrawn
16	Kota	Bundi	Ani Hus	RKVY	Construction of Veterinary Sub Center at Gopal niwas	28.12.2018	12.00	11.92	09.11.2020		0.08	Land distpute
17	Kota	Bundi	Ani Hus	RKVY	Construction of Veterinary Hospital at Barundhan	28.12.2018	30.00	18.73	27.04.2020		11.27	Work in Progress
18	Kota	K. Patan	Ani Hus	RKVY	Construction of Veterinary Sub Center at Maija	28.12.2018	12.00	1.60	27.04.2020	30.05.2021	10.40	Completed
19	Kota	K. Patan	Ani Hus	RKVY	Construction of Veterinary Sub Center at Mohanpura	28.12.2018	12.00	2.34	27.04.2020	30.10.2020	9.66	Completed
20	Kota	Bundi	Ani Hus	RKVY	Construction of Veterinary Sub Center at Suwasa	28.12.2018	12.00	11.97	27.04.2020		0.03	Work to be withdrawn
21	Kota	Bundi	Ani Hus	RKVY	Construction of Veterinary Sub Center at Ladpur	28.12.2018	12.00	11.97	27.04.2020		0.03	Land Dispute
22	Kota	Bundi	Ani Hus	RKVY	Construction of Veterinary Sub Center at Khadipur	28.12.2018	12.00	11.97	27.04.2020		0.03	Work in Progress
23	Kota	Bundi	Ani Hus	RKVY	Construction of Veterinary Sub Center at Mara	28.12.2018	12.00	2.68	25.12.2020	21.10.2021	9.32	Work Completed
24	Kota	Bundi	Ani Hus	RKVY	Construction of Veterinary Sub Center at Bachola	28.12.2018	12.00	11.92	25.12.2020		0.08	Contractor not started Work
25	Kota	Bundi	Ani Hus	RKVY	Construction of Veterinary Sub Center at Piplya	28.12.2018	12.00	11.92	25.12.2020		0.08	Contractor not started Work
26	Kota	Kota (G)	Ani Hus	RKVY	Construction of Veterinary Hospital at Dugari	28.12.2018	30.00	18.89	25.12.2020	30.11.2021	11.11	Work Completed
27	Kota	Bundi	Ani Hus	RKVY	Construction of Veterinary Sub Center at Bamangaon	28.12.2018	12.00	5.61	15.11.2020		6.39	2 & 3 C Imposed

S. No.	Division	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of Work	Adm. Sanction		F.S. 2021.22	Stp. Date of compl.	Actual Date of compl.	Exp. upto date	State of work/ remarks
						Date	Amount					
28	Kota	Bundi	Ani Hus	RKVY	Construction of Veterinary Sub Center at Bijalwa	28.12.2018	12.00	11.92	15.11.2020		0.08	2 & 3 C Imposed
29	Kota	Bundi	Ani Hus	RKVY	Construction of Veterinary Sub Center at Gambheera	28.12.2018	12.00	11.92	15.11.2020		0.08	2 & 3 C Imposed
30	Kota	Kota (G)	Ani Hus	RKVY	Construction of Veterinary Sub Center at Kolana	28.12.2018	12.00	6.05	03.10.2020		5.95	Finishing work in Progress
31	Kota	Kota (G)	Ani Hus	RKVY	Construction of Veterinary Sub Center at Dayra	28.12.2018	12.00	11.93	03.10.2020		0.07	Work in Progress
32	Kota	Kota (G)	Ani Hus	RKVY	Construction of Veterinary Sub Center at Rangpur	28.12.2018	12.00	10.82	03.10.2020		1.18	Work in Progress
33	Kota	Kota (G)	Ani Hus	RKVY	Construction of Veterinary Sub Center at Doti	28.12.2018	12.00	11.93	10.10.2020		0.07	Tender Under Process
34	Kota	Kota (G)	Ani Hus	RKVY	Construction of Veterinary Sub Center at Mamor	28.12.2018	12.00	11.93	10.10.2020		0.07	Tender Under Process
35	Kota	Kota (G)	Ani Hus	RKVY	Construction of Veterinary Sub Center at Mandita	28.12.2018	12.00	11.93	10.10.2020		0.07	Tender Under Process
36	Kota	Kota (G)	Ani Hus	RKVY	Construction of Veterinary Sub Center at Borina kalan	28.12.2018	12.00	11.93	10.10.2020		0.07	Tender Under Process
37	Kota	Kota (G)	Ani Hus	RKVY	Construction of Veterinary Sub Center at Khadia	28.12.2018	12.00	11.93	10.10.2020		0.07	Tender Under Process
38	Kota	Kota (G)	Ani Hus	RKVY	Construction of Veterinary Sub Center at Bhandaheda	28.12.2018	12.00	0.77	05.07.2020	30.12.2020	11.23	Complete
39	Kota	Kota (G)	Ani Hus	RKVY	Construction of Veterinary Sub Center at Padasaliya	28.12.2018	12.00	11.98	05.07.2020		0.02	Land Dispute
40	Kota	Kota (G)	Ani Hus	RKVY	Construction of Veterinary Sub Center at Madanpura	28.12.2018	12.00	11.98	05.07.2020		0.02	Land Dispute
41	Kota	Kota (G)	Ani Hus	RKVY	Construction of Veterinary Sub Center at Kherli tavan	28.12.2018	12.00	1.31	05.07.2020	31.01.2021	10.69	Work Complete
42	Kota	Kota (G)	Ani Hus	RKVY	Construction of Veterinary Sub Center at Chauma maliyan	28.12.2018	12.00	1.10	05.07.2020	30.12.2020	10.90	Completed
43	Kota	Kota (G)	Ani Hus	RKVY	Construction of Veterinary Sub Center at Takarwada	28.12.2018	12.00	11.98	05.07.2020		0.02	Land Not Available
44	Kota	Kota (G)	Ani Hus	RKVY	Construction of Veterinary Sub Center at Dungarjya	28.12.2018	12.00	2.81	05.07.2020	30.12.2020	9.19	Completed
45	Kota	Kota (G)	Ani Hus	RKVY	Construction of Veterinary Sub Center at Khairula	28.12.2018	12.00	4.50	05.07.2020	30-12-2021	7.50	Finishing work in Progress
46	Kota	Kota (G)	Ani Hus	RKVY	Construction of Veterinary Sub Center at Mandawara	28.12.2018	12.00	3.19	05.07.2020	31.01.2021	8.81	Work Completed
47	Kota	Bundi	Ani Hus	RKVY	Construction of Veterinary Sub Center at Sadedra RIDF XXIV	23.06.2021	12.00	12.00	03.06.2022		1.41	Work in Progress
48	Kota	Bundi	Ani Hus	RKVY	Construction of Veterinary Hospital Raithal RODF XXIV	23.06.2021	12.00	12.00	03.06.2022		1.92	Work in Progress
49	Kota	Bundi	Ani Hus	RKVY	Construction of Veterinary Hospital at Baagli	03.03.2021	35.90	35.90	02.03.2022		0.17	Land Dispute
50	Kota	Bundi	Ani Hus	RKVY	Construction of Veterinary Hospital at Dei	03.03.2021	35.90	35.90				Land Not Alloted
51	Kota	Bundi	Ani Hus	RKVY	Construction of Veterinary Sub Center at Gudasadavartiya	03.03.2021	18.90	18.90	08.05.2022		0.11	Work in Pgress
52	Kota	Bundi	Ani Hus	RKVY	Construction of Veterinary Sub Center at Badodiya	04.03.2021	18.90	18.90	08.05.2022		5.53	Finishing work in Progress
53	Kota	Bundi	Ani Hus	RKVY	Construction of Veterinary Sub Center at Notada Dharawan	05.03.2021	18.90	18.90	08.05.2022		0.11	Work in Pgress
54	Kota	Bundi	Ani Hus	RKVY	Construction of Veterinary Sub Center at Sathur	06.03.2021	18.90	18.90	08.05.2022		2.98	Finishing work in Progress
55	Kota	Kota (G)	RSGSM	RKVY	Various Works of of RSGSM at RIICO Industrial area Ranpur Road Kota Godown-I (118.25 Lacs) Godown-II (92.95 Lacs) Office Block (G+1) (66.00 Lacs) Boundary Wall (13.60 Lacs) Internal Roads, & development of Parking Area (57.76 Lacs) P/F street light (14.00 Lacs) Total 6 No. Works AS 362.56 Lacs	17.12.2020	362.56	54.00	24.07.2022		3.53	Work in Progress
					<b>Total Animal Husb.</b>		<b>1137.16</b>	<b>608.02</b>			<b>263.85</b>	
56	Kota	Bundi	Hort.	RKVY	Const. of Shed and Platform for Media Mixing & Repair B/W at COE Bundi	22.10.2020	17.59	17.59	06.09.2021	04.09.21	13.62	Work Completed

S. No.	Division	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of Work	Adm. Sanction		F.S. 2021.22	Stp. Date of compl.	Actual Date of compl.	Exp. upto date	State of work/ remarks
						Date	Amount					
57	Kota	Bundi	Hort.	RKVY	Const. of Multi Layer Farming Roof Top Gardening & Others at COE for Vegetable Bundi	18.03.2021	5.98	5.98	25.11.2021		0.01	Work in Progress
58	Kota	Bundi	Hort.	RKVY	Supply of Furniture at COE Bundi	22.10.2020	23.74	12.83	02.11.21	01.11.21	10.91	Work Completed
59	Kota	Kota (G)	Hort.	RKVY	Rajhans Unit Reni Bag Kota Hightech Nursary Shed Net	24.10.2016	50.00	30.37	15.06.2018	27.07.2020	19.63	Work Completed.
60	Kota	Bundi	Hort.	RKVY	Repair of Office Building ATC Nanta Kota	02.09.2020	7.20	7.20	09.04.2021	09.06.2021	6.25	Work Finalised
61	Kota	Bundi	Hort.	RKVY	Construction of Bore well with Solar Pump Set at Kasimpura Fram Kota	26.02.2021	9.48	3.40	07.02.22			Work in Progress
					<b>Total Horti</b>		<b>113.99</b>	<b>77.37</b>			<b>50.42</b>	
61	Kota	Kota (G)	RSSC	RKVY	Const. of Vehicle Stand at Raj. State Seed & Certification Org. Agency Bajrang Nagar Kota	09.03.2021	7.90	7.90	25.12.2021	21-12-2021		Work Completed
62	Kota	Bundi	RSSC	RKVY	Shifting of Existing 33 KV Line	24.04.2018	16.99	12.82	13.01.20	30.06.2019	15.39	Work comp. by JVVNL
63	Kota	Bundi	RSSC	RKVY	Const. Of 10000Qtl Capacity Godown	24.04.2018	131.32	2.52	13.01.20	27.11.2019	128.80	Work Completed & Finalised
64	Kota	Bundi	RSSC	RKVY	Const. Of Plant Shed	24.04.2018	140.36	4.12	13.01.2020	27.11.2019	136.24	Work Completed & Finalised
65	Kota	Bundi	RSSC	RKVY	Const. Of Internal Road (WBM Only)	24.04.2018	20.90	0.09	13.01.2020	27.11.2019	20.81	Work Completed & Finalised
66	Kota	Bundi	RSSC	RKVY	Const. Of Electric & Guard Room	24.04.2018	5.28	0.07	13.01.2020	27.11.2019	5.21	Work Completed & Finalised
67	Kota	Bundi	RSSC	RKVY	Const. Of Shop Cum Godown	24.04.2018	16.58	1.80	13.01.2020	27.11.2019	14.78	Work Completed & Finalised
68	Kota	Bundi	RSSC	RKVY	Const. Of Boundary Wall & Check Post	24.04.2018	61.43	1.50	13.01.2020	27.11.2019	59.93	Work Completed & Finalised
69	Kota	Bundi	RSSC	RKVY	Const. Labour Toilet	24.04.2018	3.15	0.00	13.01.2020	27.11.2019	3.15	Work Completed & Finalised
70	Kota	Bundi	RSSC	RKVY	P/F & Commissioning Transfarmer	22.06.2021	3.00					To be execute by Elect. Div.
61	Kota	Bundi	Other	RKVY	Construction of Tin shed at Gayatri goshala village Banda (Dharamshala) Kota	24.04.2018	10.00	2.59	29.09.2020	20.03.2021	8.17	Work Completed
62	Kota	Bundi	TAD	RKVY	Construction Of Building For 50 Bedded Girls Ashram Hostel At Barodiya (Hindoli) District Bundi.	01.10.2021	280.00				0.00	Land Not Allotted
63	Kota	Bundi	TAD	RKVY	Construction Of Building For 50 Bedded Girls Ashram Hostel At K. Patan District Bundi.	01.10.2021	280.00				0.00	Land Not Allotted
					<b>Total Bundi Seed Corporation</b>		<b>976.91</b>	<b>33.41</b>			<b>392.48</b>	
					<b>Kota Deposit Work</b>		<b>3938.79</b>	<b>919.77</b>			<b>2217.93</b>	
62	Jhalawar	J.Patan	Ani. Hus.	Ramganj Mandi	Construction of Veterinary Institute at Ramganjmandi	18.08.2017	24.05	19.75	15.06.2018		4.30	2 & 3 "C" imposed
63	Jhalawar	J.Patan	Ani. Hus.	Ramganj Mandi	Construction of Veterinary Institute at Undawa	18.08.2017	24.05	17.00	15.06.2018		7.05	2 & 3 "C" imposed
64	Jhalawar	Khanpur	Ani. Hus.	Khanpur	Construction of Vetenary Sub Center(Under RIDF T-XXIV) at Panwasa under Package RIDF T-XXIV Khanpur 03 / 2018-19 District Jhalawar	04.01.2019	12.00	12.00	31.12.2020		0.70	2 & 3 "C" imposed
65	Jhalawar	Khanpur	Ani. Hus.	Khanpur	Construction of Vetenary Sub Center(Under RIDF T-XXIV) at Rijhon under Package RIDF T-XXIV Khanpur 03 / 2018-19 District Jhalawar	04.01.2019	12.00	12.00	31.12.2020		0.01	2 & 3 "C" imposed
66	Jhalawar	Khanpur	Ani. Hus.	Khanpur	Construction of Vetenary Hospital (Under RIDF T-XXIV) at Sarola Kalan under Package RIDF T-XXIV Khanpur 02 / 2018-19 District Jhalawar	04.01.2019	30.00	30.00	31.12.2020		3.20	2 & 3 "C" imposed

S. No.	Division	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of Work	Adm. Sanction		F.S. 2021.22	Stp. Date of compl.	Actual Date of compl.	Exp. upto date	State of work/ remarks
						Date	Amount					
67	Jhalawar	Khanpur	Ani. Hus.	Khanpur	Construction of Vetenary Sub Center(Under RIDF T-XXIV) at Sojpur under Package RIDF T-XXIV Khanpur 02 / 2018-19 District Jhalawar	04.01.2019	12.00	12.00	31.12.2020		0.01	2 & 3 "C" imposed
68	Jhalawar	Khanpur	Ani. Hus.	Khanpur	Construction of Vetenary Sub Center(Under RIDF T-XXIV) at Akawad Khurd under Package RIDF T-XXIV Khanpur 02 / 2018-19 District Jhalawar	04.01.2019	12.00	12.00	31.12.2020		0.02	2 & 3 "C" imposed
69	Jhalawar	Khanpur	Ani. Hus.	Khanpur	Construction of Vetenary Sub Center(Under RIDF T-XXIV) at Marayata under Package RIDF T-XXIV Khanpur 01 / 2018-19 District Jhalawar	04.01.2019	12.00	12.00	31.12.2020		1.82	2 & 3 "C" imposed
70	Jhalawar	Khanpur	Ani. Hus.	Khanpur	Construction of Vetenary Sub Center(Under RIDF T-XXIV) at Bhagwanpura under Package RIDF T-XXIV Khanpur 01 / 2018-19 District Jhalawar	04.01.2019	12.00	12.00	31.12.2020		0.01	2 & 3 "C" imposed
71	Jhalawar	Khanpur	Ani. Hus.	Khanpur	Construction of Vetenary Sub Center(Under RIDF T-XXIV) at Jolpa under Package RIDF T-XXIV Khanpur 01 / 2018-19 District Jhalawar	04.01.2019	12.00	12.00	31.12.2020		0.02	2 & 3 "C" imposed
72	Jhalawar	Khanpur	Ani. Hus.	Khanpur	Construction of Vetenary Sub Center(Under RIDF T-XXIV) at Layphal under Package RIDF T-XXIV Khanpur 01 / 2018-19 District Jhalawar	04.01.2019	12.00	12.00	31.12.2020		0.01	2 & 3 "C" imposed
73	Jhalawar	Khanpur	Ani. Hus.	Khanpur	Construction of Vetenary Sub Center(Under RIDF T-XXIV) at Akodiya under Package RIDF T-XXIV Khanpur 01 / 2018-19 District Jhalawar	04.01.2019	12.00	12.00	31.12.2020		0.02	2 & 3 "C" imposed
74	Jhalawar	Iklera	Ani. Hus.	Iklera	Construction of Vetenary Hospital (Under RIDF T-XXIV) at Chandipur under Package RIDF T-XXIV Manohar Thana 01 / 2018-19 District Jhalawar	04.01.2019	30.00	15.23	31.12.2020	05.02.2021	24.53	Work Completed
75	Jhalawar	Iklera	Ani. Hus.	Iklera	Construction of Vetenary Sub Center(Under RIDF T-XXIV) at Moreli under Package RIDF T-XXIV Manohar Thana 01 / 2018-19 District Jhalawar	04.01.2019		0.00	31.12.2020		0.00	Work Withdraw by AHD Jaipur
76	Jhalawar	Iklera	Ani. Hus.	Iklera	Construction of Vetenary Sub Center(Under RIDF T-XXIV) at Ametha under Package RIDF T-XXIV Manohar Thana 01 / 2018-19 District Jhalawar	04.01.2019	12.00	12.00	31.12.2020	05.02.2021	11.40	Work Completed
77	Jhalawar	Iklera	Ani. Hus.	Iklera	Construction of Vetenary Sub Center(Under RIDF T-XXIV) at Devri Chanchal under Package RIDF T-XXIV Manohar Thana 01 / 2018-19 District Jhalawar	04.01.2019	12.00	2.23	31.12.2020	05.02.2021	10.98	Work Completed
78	Jhalawar	Iklera	Ani. Hus.	Iklera	Construction of Vetenary Sub Center(Under RIDF T-XXIV) at Banskhera under Package RIDF T-XXIV Manohar Thana 01 / 2018-19 District Jhalawar	04.01.2019	12.00	6.79	31.12.2020	05.02.2021	11.17	Work Completed
79	Jhalawar	Iklera	Ani. Hus.	Iklera	Construction of Vetenary Sub Center(Under RIDF T-XXIV) at Borband under Package RIDF T-XXIV Manohar Thana 01 / 2018-19 District Jhalawar	04.01.2019	12.00	12.00	31.12.2020	05.02.2021	11.69	Work Completed
80	Jhalawar	Iklera	Ani. Hus.	Iklera	Construction of Vetenary Sub Center(Under RIDF T-XXIV) at Badodiya under Package RIDF T-XXIV Manohar Thana 01 / 2018-19 District Jhalawar	04.01.2019	12.00	0.84	31.12.2020	05.02.2021	11.87	Work Completed

S. No.	Division	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of Work	Adm. Sanction		F.S. 2021.22	Stp. Date of compl.	Actual Date of compl.	Exp. upto date	State of work/ remarks
						Date	Amount					
81	Jhalawar	Iklera	Ani. Hus.	Iklera	Construction of Veternary Sub Center(Under RIDF T-XXIV) at Kamkheda under Package RIDF T-XXIV Manohar Thana 01 / 2018-19 District Jhalawar	04.01.2019	12.00	12.00	31.12.2020	05.02.2021	10.65	Work Completed
82	Jhalawar	Iklera	Ani. Hus.	Iklera	Construction of Veternary Sub Center(Under RIDF T-XXIV) at Shorti under Package RIDF T-XXIV Manohar Thana 01 / 2018-19 District Jhalawar	04.01.2019	12.00	2.48	31.12.2020	05.02.2021	11.19	Work Completed
83	Jhalawar	Iklera	Ani. Hus.	Iklera	Construction of Veternary Sub Center(Under RIDF T-XXIV) at Kherkheda under Package RIDF T-XXIV Manohar Thana 01 / 2018-19 District Jhalawar	04.01.2019	12.00	12.00	31.12.2020	05.02.2021	9.99	Work Completed
84	Jhalawar	J.Patan	Ani. Hus.	J.Patan	Construction of Veternary Sub Center(Under RIDF T-XXIV) at Ramaidalpat under Package RIDF T-XXIV Jhalrapatan 01 / 2018-19 District Jhalawar	04.01.2019	12.00	5.85	31.12.2020		8.19	Finishing work in Progress
85	Jhalawar	J.Patan	Ani. Hus.	J.Patan	Construction of Veternary Sub Center(Under RIDF T-XXIV) at Kharpakala under Package RIDF T-XXIV Jhalrapatan 01 / 2018-19 District Jhalawar	04.01.2019	12.00	12.00	31.12.2020		9.03	Finishing work in Progress
86	Jhalawar	J.Patan	Ani. Hus.	J.Patan	Construction of Veternary Sub Center(Under RIDF T-XXIV) at Sangriya under Package RIDF T-XXIV Jhalrapatan 01 / 2018-19 District Jhalawar	04.01.2019	12.00	8.60	31.12.2020		8.70	Finishing work in Progress
87	Jhalawar	J.Patan	Ani. Hus.	J.Patan	Construction of Veternary Sub Center(Under RIDF T-XXIV) at Dola under Package RIDF T-XXIV Jhalrapatan 01 / 2018-19 District Jhalawar	04.01.2019	12.00	6.66	31.12.2020		7.37	Finishing work in Progress
88	Jhalawar	J.Patan	Ani. Hus.	J.Patan	Construction of Veternary Sub Center(Under RIDF T-XXIV) at Dharoniya under Package RIDF T-XXIV Jhalrapatan 01 / 2018-19 District Jhalawar	04.01.2019	12.00	4.52	31.12.2020		8.87	Finishing work in Progress
89	Jhalawar	J.Patan	Ani. Hus.	J.Patan	Construction of Veternary Sub Center(Under RIDF T-XXIV) at Semli Kham under Package RIDF T-XXIV Jhalrapatan 01 / 2018-19 District Jhalawar	04.01.2019	12.00	12.00	31.12.2020		0.01	Remaining Work Tender Under Process
90	Jhalawar	J.Patan	Ani. Hus.	J.Patan	Construction of Veternary Sub Center(Under RIDF T-XXIV) at Chachhalav under Package RIDF T-XXIV Jhalrapatan 01 / 2018-19 District Jhalawar	04.01.2019	12.00	12.00	31.12.2020		0.02	Remaining Work Tender Under Process
91	Jhalawar	J.Patan	Ani. Hus.	J.Patan	Construction of Veternary Sub Center(Under RIDF T-XXIV) at Kalitalai under Package RIDF T-XXIV Jhalrapatan 01 / 2018-19 District Jhalawar	04.01.2019	12.00	12.00	31.12.2020		0.01	Remaining Work Tender Under Process
92	Jhalawar	J.Patan	Ani. Hus.	J.Patan	Construction of Veternary Sub Center(Under RIDF T-XXIV) at Osav under Package RIDF T-XXIV Jhalrapatan 01 / 2018-19 District Jhalawar	04.01.2019	12.00	12.00	31.12.2020		0.02	Remaining Work Tender Under Process
93	Jhalawar	B. Mandi	Ani. Hus.	B. Mandi	Construction of Veternary Hospital (Under RIDF T-XXIV) at Garnawad under Package RIDF T-XXIV Dag 01 / 2018-19 District Jhalawar	04.01.2019	30.00	30.00	31.08.2021		0.02	2 & 3 "C" imposed
94	Jhalawar	B. Mandi	Ani. Hus.	B. Mandi	Construction of Veternary Hospital (Under RIDF T-XXIV) at Pipliya under Package RIDF T-XXIV Dag 01 / 2018-19 District Jhalawar	04.01.2019	30.00	30.00	31.08.2021		0.01	2 & 3 "C" imposed

S. No.	Division	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of Work	Adm. Sanction		F.S. 2021.22	Stp. Date of compl.	Actual Date of compl.	Exp. upto date	State of work/ remarks
						Date	Amount					
95	Jhalawar	B. Mandi	Ani. Hus.	B. Mandi	Construction of Vetenary Sub Center(Under RIDF T-XXIV) at Ghudha under Package RIDF T-XXIV Dag 01 / 2018-19 District Jhalawar	04.01.2019	12.00	12.00	31.08.2021		1.96	2 & 3 "C" imposed
96	Jhalawar	B. Mandi	Ani. Hus.	B. Mandi	Construction of Vetenary Sub Center(Under RIDF T-XXIV) at Pachpahad under Package RIDF T-XXIV Dag 01 / 2018-19 District Jhalawar	04.01.2019	12.00	12.00	31.08.2021		2.61	2 & 3 "C" imposed
97	Jhalawar	B. Mandi	Ani. Hus.	B. Mandi	Construction of Vetenary Sub Center(Under RIDF T-XXIV) at Kumthiya under Package RIDF T-XXIV Dag 01 / 2018-19 District Jhalawar	04.01.2019	12.00	12.00	31.08.2021		0.02	2 & 3 "C" imposed
98	Jhalawar	B. Mandi	Ani. Hus.	B. Mandi	Construction of Vetenary Sub Center(Under RIDF T-XXIV) at Dobda under Package RIDF T-XXIV Dag 01 / 2018-19 District Jhalawar	04.01.2019	12.00	12.00	31.08.2021		0.02	2 & 3 "C" imposed
99	Jhalawar	B. Mandi	Ani. Hus.	B. Mandi	Construction of Vetenary Sub Center(Under RIDF T-XXIV) at Bedla under Package RIDF T-XXIV Dag 01 / 2018-19 District Jhalawar	04.01.2019	12.00	12.00	31.08.2021		5.68	2 & 3 "C" imposed
100	Jhalawar	B. Mandi	Ani. Hus.	B. Mandi	Construction of Vetenary Sub Center(Under RIDF T-XXIV) at Para Pipli under Package RIDF T-XXIV Dag 01 / 2018-19 District Jhalawar	04.01.2019	12.00	12.00	31.08.2021		0.02	2 & 3 "C" imposed
101	Jhalawar	B. Mandi	Ani. Hus.	B. Mandi	Construction of Vetenary Sub Center(Under RIDF T-XXIV) at Luhariya under Package RIDF T-XXIV Dag 01 / 2018-19 District Jhalawar	04.01.2019	12.00	12.00	31.08.2021		0.02	2 & 3 "C" imposed
102	Jhalawar	R. Mandi	Ani. Hus.	R. Mandi	Construction of Vetenary Sub Center(Under RIDF T-XXIV) at Madanpura under Package RIDF T-XXIV Ramganjmandi 01 / 2018-19 District Kota	04.01.2019	12.00	9.43	31.12.2020		9.74	Work Almost Completed
103	Jhalawar	R. Mandi	Ani. Hus.	R. Mandi	Construction of Vetenary Sub Center(Under RIDF T-XXIV) at Dharnawad under Package RIDF T-XXIV Ramganjmandi 01 / 2018-19 District Kota	04.01.2019	12.00	9.44	31.12.2020		10.90	Work Almost Completed
104	Jhalawar	R. Mandi	Ani. Hus.	R. Mandi	Construction of Vetenary Sub Center(Under RIDF T-XXIV) at Khukrakhurd under Package RIDF T-XXIV Ramganjmandi 01 / 2018-19 District Kota	04.01.2019	12.00	3.99	31.12.2020		10.66	Work Almost Completed
105	Jhalawar	R. Mandi	Ani. Hus.	R. Mandi	Construction of Vetenary Sub Center(Under RIDF T-XXIV) at Alod under Package RIDF T-XXIV Ramganjmandi 01 / 2018-19 District Kota	04.01.2019	12.00	7.03	31.12.2020		4.98	Work in Progress
106	Jhalawar	R. Mandi	Ani. Hus.	R. Mandi	Construction of Vetenary Sub Center(Under RIDF T-XXIV) at Arniya Kalan under Package RIDF T-XXIV Ramganjmandi 01 / 2018-19 District Kota	04.01.2019	12.00	4.40	31.12.2020		10.31	Work Almost Completed
107	Jhalawar	R. Mandi	Ani. Hus.	R. Mandi	Construction of Vetenary Sub Center(Under RIDF T-XXIV) at Santalkheri under Package RIDF T-XXIV Ramganjmandi 01 / 2018-19 District Kota	04.01.2019	12.00	3.75	31.12.2020		10.64	Work Almost Completed
108	Jhalawar	R. Mandi	Ani. Hus.	R. Mandi	Construction of Vetenary Sub Center(Under RIDF T-XXIV) at Badodiya Kalan under Package RIDF T-XXIV Ramganjmandi 01 / 2018-19 District Kota	04.01.2019	12.00	10.36	31.12.2020		10.40	Work Almost Completed

S. No.	Division	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of Work	Adm. Sanction		F.S. 2021.22	Stp. Date of compl.	Actual Date of compl.	Exp. upto date	State of work/ remarks
						Date	Amount					
109	Jhalawar	R. Mandi	Ani. Hus.	R. Mandi	Construction of Vetenary Sub Center(Under RIDF T-XXIV) at Piplada under Package RIDF T-XXIV Ramganjmandi 01 / 2018-19 District Kota	04.01.2019	12.00	3.90	31.12.2020		10.37	Work Almost Completed
110	Jhalawar		Agri		Repiar of Assistant Director Agriculture office Building District Jhalawar	02.09.2019	12.00	12.00	11.02.2021		9.58	Work Almost Completed
111	Jhalawar	J.Patan	Agri	J.Patan	Construction Toilet Block at Center of Excellence For Orgnic Farming	26.02.2019	5.00	5.00	11.02.2021		3.06	Work Almost Completed
112	Jhalawar	J.Patan	Agri	J.Patan	Construction of Farm Pond at Center of Excellance for Orgnic Farming Jhalawar	26.02.2019	17.00	17.00	11.02.2021		0.00	Work Stop by Contractor
113	Jhalawar	J.Patan	Agri	J.Patan	Construction of Raw Reservour, Laying of DI Pipe Line (From RWR of Center of Excellence fro maindarin & instation of Pipe Line for Irrigation at Center of Excellence for organic farming Jhalawar	23.01.2020	100.00	100.00	11.02.2021		87.25	Work Almost Completed
114	Jhalawar		Agri		Construction of Veterinary Institute (under Nabard RIDF-T-XXII) at Hemda Distt. Jhalawar.	20.01.2020	24.05	24.05	25.03.2021		1.78	Work in Progress
115	Jhalawar		Agri		Connstruction of Veterinary Institute (under Nabard RIDF-T-XXII) at Kalmandi Kalan Distt. Jhalawar.	20.01.2020	24.05	24.05	25.03.2021		5.85	Work in Progress
116	Jhalawar		Agri		Construction of Veterinary Institute (under Nabard RIDF-T-XXII) at Modak Distt. Kota.	20.01.2020	24.05	24.05	25.03.2021		8.23	Work in Progress
117	Jhalawar		Agri		Construction of Vetenary Sub Center(Under RIDF T-XXIV) at Rundlav District Jhalawar	25.09.2020	12.00	12.00	08.10.2021		6.15	Work in Progress
118	Jhalawar		Agri		Construction of Veterinary Sub Ceneter ( Under RIDF T-XXVI) at Salotiya J.Patan 04/20131-22 District Jhalawar	03.03.2021	18.90	18.90	24.01.2022		0.00	Work order issued recently.
119	Jhalawar		Agri		Construction of Primary Hi-Tech Nursery at Center of Excellance Jhalrapatan for santra (Mandarin) Dist. Jhalawar	25.08.2020	43.10	43.10	24.01.2022		16.59	Work in Progress
120	Jhalawar		Agri		Construction of Secondary Nursery Sturcture at Center of Excellane Jhalrapatan for Santra (Mandarin). Dist. Jhalawar	25.08.2020	31.90	31.90	24.01.2022		7.54	Work in Progress
121	Jhalawar		Agri		Supply of Furniture for office of Deputy Director Agriculture (organic) at Center of Excellence Jhalrapatan Distt. Jhalawar.	18.12.2017	9.00	9.00	02.08.21	02.08.21	7.36	Work Completed & Finalised
122	Jhalawar		Agri		Supply of Furniture for office of Joint Director Horticulture (orange) at Center of Excellence Jhalrapatan Distt. Jhalawar.	04.06.2015	6.05	6.05	02.08.21	02.08.21	3.17	Work Completed & Finalised
123	Jhalawar		Agri		Supply of Furniture for office of Rajasthan State Seed & Organic Production certification Agency Distt. Jhalawar.	02.09.2020	4.02	4.02	02.08.21	02.08.21	2.46	Work Completed & Finalised
					<b>Deposit Works Total</b>		<b>991.22</b>	<b>863.37</b>			<b>420.24</b>	
					<b>M.L.A. Fund</b>							
124	Baran	Deposite work	Other	MLA Fund	Const. of 2 No. Class Room in Govt. Senior Secondary School, Bamborikalan	30.04.2018	10.00	5.61	14.04.2019	05.12.2021	7.35	Work Completed

S. No.	Division	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of Work	Adm. Sanction		F.S. 2021.22	Stp. Date of compl.	Actual Date of compl.	Exp. upto date	State of work/ remarks
						Date	Amount					
125	Baran	Deposit work	Other	MLA Fund	Const. Of Community bhawan in village Malbamori (MLA fund)	30.04.2018	8.00	0.82	14.04.2019	05.12.2021	5.85	Work Completed
					<b>Total MLA Fund</b>		<b>18.00</b>	<b>6.43</b>			<b>13.20</b>	
126	Baran	Deposit work	Other	Dang Yojna	Const. of Boundary wall of Shamshan ghat in village Bamborikalan G.P. Bamborikalan	10.11.2017	10.00	0.39	31.08.2018		7.61	2 & 3 C Imposed
					<b>Total Dang Yojna</b>		<b>10.00</b>	<b>0.39</b>			<b>7.61</b>	
127	Baran	Deposit work	Ani. Hus.	RKVY	Construction of Veterinary Hospital at PALI Distt. Baran	18.08.2017	24.05	3.58	03.08.2018	09.03.2021	21.95	Work Completed & Finalised
128	Baran	Deposit work	Ani. Hus.	RKVY	Construction of Veterinary Hospital at AATON Distt. Baran	18.08.2017	24.05	24.02	31.03.2020		0.03	Work Withdraw
					<b>Total Pashudhan Chal Ikai</b>		<b>48.10</b>	<b>27.60</b>			<b>21.98</b>	
129	Baran	Anta	Ani. Hus.	RIDF-24	Const. of Vatenary Hospital in villages Kachri	28.12.2018	30.00	24.94	27.05.2020		5.06	Work in Progress
130	Baran	Anta	Ani. Hus.	RIDF-24	Const. of Vatenary Hospital in villages Bohat	28.12.2018	30.00	29.54	27.05.2020		0.46	Work in Progress
131	Baran	Anta	Ani. Hus.	RIDF-24	Const. of Vetenary Sub Center in villages Pachelkalan	28.12.2018	12.00	9.91	27.05.2020		2.09	Work in Progress
132	Baran	Anta	Ani. Hus.	RIDF-24	Const. of Vetenary Sub Center in villages Bijora	28.12.2018	12.00	9.62	27.05.2020		2.38	Work in Progress
133	Baran	Anta	Ani. Hus.	RIDF-24	Const. of Vetenary Sub Center in villages Palsawa	28.12.2018	12.00	11.90	27.05.2020		0.10	Work in Progress
134	Baran	Anta	Ani. Hus.	RIDF-24	Const. of Vatenary Hospital in villages Bamborikalan	28.12.2018	30.00	27.28	27.05.2020		2.71	Work in Progress
135	Baran	Anta	Ani. Hus.	RIDF-24	Const. of Vetenary Sub Center in villages Tisaya	28.12.2018	12.00	11.97	27.05.2020		0.03	Due to Land Dispute.
136	Baran	Anta	Ani. Hus.	RIDF-24	Const. of Vetenary Sub Center in villages Mal Bambori	28.12.2018	12.00	11.97	27.05.2020		0.03	Withdraw
137	Baran	Anta	Ani. Hus.	RIDF-24	Const. of Vetenary Sub Center in villages Bhatwara	28.12.2018	12.00	11.82	27.05.2020		0.18	Work in Progress
138	Baran	Anta	Ani. Hus.	RIDF-24	Const. of Vetenary Sub Center in villages Mau	28.12.2018	12.00	11.97	27.05.2020		0.03	Work not start due to land dispute
139	Baran	Anta	Ani. Hus.	RIDF-24	Const. of Vetenary Sub Center in villages Jaloda Tejaji	28.12.2018	12.00	11.97	27.05.2020		0.03	Work not start due to land dispute
140	Baran	Anta	Ani. Hus.	RIDF-24	Const. of Vatenary Hospital in Village Siswli	28.12.2018	30.00	24.88	27.05.2020		5.12	Work in Progress
141	Baran	Anta	Ani. Hus.	RIDF-24	Const. of Vetenary Sub Center in villages Amalsara	28.12.2018	12.00	10.74	27.05.2020		1.26	Work in Progress
142	Baran	Anta	Ani. Hus.	RIDF-24	Const. of Vetenary Sub Center in villages Badgaon	28.12.2018	12.00	11.97	27.05.2020		0.03	Work not start due to land dispute
143	Baran	Anta	Ani. Hus.	RIDF-24	Const. of Vetenary Sub Center in villages Sindhपुरi	28.12.2018	12.00	9.31	27.05.2020		2.69	Work inProgress
144	Baran	Anta	Ani. Hus.	RIDF-24	Const. of Vetenary Sub Center in villages Sorsan	28.12.2018	12.00	11.97	27.05.2020		0.03	Withdraw
145	Baran	Anta	Ani. Hus.	RIDF-24	Const. of Vetenary Sub Center in villages Bambuliya Mataji	28.12.2018	12.00	11.90	27.05.2020		0.10	Work in Progress
146	Baran	Baran	Ani. Hus.	RIDF-24	Const. of Vatenary Hospital in villages Kawai	28.12.2018	30.00	14.66	20.09.2021		21.05	Work in Progress
147	Baran	Baran	Ani. Hus.	RIDF-24	Const. of Vatenary Hospital in villages Mothpur	28.12.2018	30.00	18.30	20.09.2021		20.07	Work in Progress
148	Baran	Baran	Ani. Hus.	RIDF-24	Const. of Vatenary Hospital in villages Chhajawa	28.12.2018	30.00	29.96	20.09.2021		0.04	Land dispute
149	Baran	Baran	Ani. Hus.	RIDF-24	Const. of Vetenary Sub Center in villages Lisadiya	28.12.2018	12.00	11.98	20.09.2021		0.02	Land dispute
150	Baran	Baran	Ani. Hus.	RIDF-24	Const. of Vetenary Sub Center in villages Kherali	28.12.2018	12.00	11.98	20.09.2021		9.46	Work in Progress
151	Baran	Baran	Ani. Hus.	RIDF-24	Const. of Vetenary Sub Center in villages Ratawad	28.12.2018	12.00	11.98	20.09.2021		0.02	Withdraw
152	Baran	Baran	Ani. Hus.	RIDF-24	Const. of Vetenary Sub Center in villages Batwara	28.12.2018	12.00	11.91	20.09.2021		9.88	Work in Progress
153	Baran	Baran	Ani. Hus.	RIDF-24	Const. of Vetenary Sub Center in villages Funsra	28.12.2018	12.00	11.98	20.09.2021		0.02	Land Dispute
154	Baran	Baran	Ani. Hus.	RIDF-24	Const. of Vetenary Sub Center in villages Nareda	28.12.2018	12.00	11.98	20.09.2021		6.74	Work in Progress
155	Baran	Baran	Ani. Hus.	RIDF-24	Const. of Vetenary Sub Center in villages Sundlak	28.12.2018	12.00	11.91	20.09.2021		9.85	Work in Progress



S. No.	Division	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of Work	Adm. Sanction		F.S. 2021.22	Stp. Date of compl.	Actual Date of compl.	Exp. upto date	State of work/ remarks
						Date	Amount					
156	Baran	Baran	Ani. Hus.	RIDF-24	Const. of Vetenary Sub Center in villages Kotri Sunda	28.12.2018	12.00	11.98	20.09.2021		0.02	Work in Progress
157	Baran	Baran	Ani. Hus.	RIDF-24	Const. of Vetenary Sub Center in villages Miyada	28.12.2018	12.00	11.98	20.09.2021		0.02	Work in Progress
158	Baran	Baran	Ani. Hus.	RIDF-24	Const. of Vetenary Sub Center in villages Karnaheda	28.12.2018	12.00	11.98	20.09.2021		3.43	Land Dispute
159	Baran	Baran	Ani. Hus.	RIDF-24	Const. of Vetenary Sub Center in villages Antana	28.12.2018	12.00	5.04	20.09.2021		8.14	Work in Progress
160	Baran	Baran	Ani. Hus.	RIDF-24	Const. of Vetenary Sub Center in villages Thamli	28.12.2018	12.00	9.74	20.09.2021		9.81	Work in Progress
161	Baran	Baran	Ani. Hus.	RIDF-24	Const. of Vetenary Sub Center in villages Kishanpura	28.12.2018	12.00	11.98	20.09.2021		5.09	Work in Progress
162	Baran	Baran	Ani. Hus.	RIDF-24	Const. of Vetenary Sub Center in villages Mussain Gujran	28.12.2018	12.00	7.46	20.09.2021		8.60	Work in Progress
163	Baran	Baran	Ani. Hus.	RIDF-24	Const. of Vetenary Sub Center in villages Richanda	28.12.2018	12.00	11.98	20.09.2021		5.21	Work in Progress
164	Baran	Baran	Ani. Hus.	RIDF-24	Const. of Vetenary Sub Center in villages Ardand	28.12.2018	12.00	11.98	20.09.2021		9.58	Work in Progress
165	Baran	Chabra	Ani. Hus.	RIDF-24	Const. of Vatenary Hospital in villages Faliya	28.12.2018	30.00	29.88	27.05.2020		0.12	Work order issued recently.
166	Baran	Chabra	Ani. Hus.	RIDF-24	Const. of Vetenary Sub Center in villages Semli	28.12.2018	12.00	11.91	27.05.2020		0.09	Work order issued recently.
167	Baran	Chabra	Ani. Hus.	RIDF-24	Const. of Vetenary Sub Center in villages Bapcha	28.12.2018	12.00	11.91	27.05.2020		0.09	Work order issued recently.
168	Baran	Chabra	Ani. Hus.	RIDF-24	Const. of Vatenary Hospital in villages Harnawda Shahji	28.12.2018	30.00	7.29	27.05.2020	15.06.2021	22.71	Work Completed
169	Baran	Chabra	Ani. Hus.	RIDF-24	Const. of Vatenary Hospital in villages Chhipabarod	28.12.2018	30.00	9.19	27.05.2020	17.12.2020	20.81	Work completed
170	Baran	Chabra	Ani. Hus.	RIDF-24	Const. of Vetenary Sub Center in villages Ajnawar	28.12.2018	12.00	10.06	27.05.2020		6.86	Work in Progress
171	Baran	Baran	Ani. Hus.	RIDF-24	Const. of Vatenary Hospital in villages Relavan	28.12.2018	30.00	29.90	27.05.2020		4.95	Work in Progress
172	Baran	Anta	Ani. Hus.	RIDF-24	Const. of Vetenary Sub Center in villages Ramgarh	28.12.2018	12.00	11.91	27.05.2020		3.13	Work in Progress
173	Baran	Baran	Ani. Hus.	RIDF-24	Const. of Vetenary Sub Center in villages Kakarda	28.12.2018	12.00	11.91	27.05.2020		0.09	Work in Progress
174	Baran	Baran	Ani. Hus.	RIDF-24	Const. of Vetenary Sub Center in villages Brij Nagar	28.12.2018	12.00	11.91	27.05.2020		0.09	Work Not Start.
175	Baran	Baran	Ani. Hus.	RIDF-24	Const. of Vetenary Sub Center in villages Karwar Kalan	28.12.2018	12.00	11.91	27.05.2020		0.09	Withdraw
176	Baran	Baran	Ani. Hus.	RIDF-24	Const. of Vetenary Sub Center in villages Sanwas	28.12.2018	12.00	11.91	27.05.2020		0.09	Withdraw
177	Baran	Chabra	Ani. Hus.	RIDF-24	Const. of Vetenary Sub Center in villages Devri	28.12.2018	12.00	11.90	30.07.2020		0.10	2 & 3 C imposed
178	Baran	Baran	Ani. Hus.	RIDF-24	Const. of Vetenary Sub Center in villages Kundi	28.12.2018	12.00	11.90	30.07.2020		0.09	2 & 3 C imposed
179	Baran	Baran	Ani. Hus.	RIDF-24	Const. of Vetenary Sub Center in villages Khandela	28.12.2018	12.00	11.90	30.07.2020		0.09	Work in Progress
180	Baran	Baran	Ani. Hus.	RIDF-24	Const. of Vetenary Sub Center in villages Paraniya	28.12.2018	12.00	11.90	30.07.2020		6.26	2 & 3 C imposed
181	Baran	Baran	Ani. Hus.	RIDF-24	Const. of Vetenary Sub Center in villages Simlod	28.12.2018	12.00	11.90	30.07.2020		0.09	2 & 3 C imposed
182	Baran	Baran	Ani. Hus.	RIDF-24	Const. of Vetenary Sub Center in villages Pachlawda	28.12.2018	12.00	11.90	30.07.2020		0.09	2 & 3 C imposed
183	Baran	Baran	Ani. Hus.	RIDF-24	Const. of Vetenary Sub Center in villages Chatarganj	28.12.2018	12.00	11.90	30.07.2020		0.09	2 & 3 C imposed
184	Baran	Baran	Ani. Hus.	RIDF-24	Const. of Vetenary Sub Center in villages Baman gawan	28.12.2018	12.00	11.90	30.07.2020		0.09	2 & 3 C imposed
	Baran				<b>Total Animal Husb. XXIV</b>		<b>870.00</b>	<b>759.31</b>			<b>215.40</b>	
185	Baran	Anta	Ani. Hus.	RIDF-26	Const. of Veterinary Hospital at Palaytha	03.03.2021	30.00	30.00	15.08.2022			Work in Progress
186	Baran	Anta	Ani. Hus.	RIDF-26	Const. of Veterinary Sub Center at Bojyakhedi	03.03.2021	18.00	18.00	15.08.2022			Work in Progress
187	Baran	Anta	Ani. Hus.	RIDF-26	Const. of Veterinary Sub Center at Khajurna kalan	03.03.2021	18.00	18.00	15.08.2022			Land Dispute
188	Baran	Anta	Ani. Hus.	RIDF-26	Const. of Veterinary Sub Center at Bamuliya Mataji	03.03.2021	18.00	18.00	15.08.2022			Work in Progress
189	Baran	Anta	Ani. Hus.	RIDF-26	Const. of Veterinary Sub Center at Patonda	03.03.2021	18.00	18.00	15.08.2022			Work in Progress
190	Baran	Anta	Ani. Hus.	RIDF-26	Const. of Veterinary Sub Center at Sorkhand kalan	03.03.2021	18.00	18.00	15.08.2022			Land Dispute
191	Baran	Anta	Ani. Hus.		Const. of Veterinary Sub Center at Hingoniya	03-03-2021	18.00	18.00	15.06.2022			Land Demercation Awaited from revenue department.
192	Baran	Anta	Ani. Hus.		Const. of Veterinary Sub Center at Jarela	03-03-2021	18.00	18.00	15.06.2022			Land Demercation Awaited from revenue department.
193	Baran	Anta	Ani. Hus.		Const. of Veterinary Sub Center at Mahuwa	03-03-2021	18.00	18.00	15.06.2022			Land Dispute

S. No.	Division	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of Work	Adm. Sanction		F.S. 2021.22	Stp. Date of compl.	Actual Date of compl.	Exp. upto date	State of work/ remarks
						Date	Amount					
194	Baran	Anta	Ani. Hus.		Const. of Veterinary Sub Center at Shahpura	03-03-2021	18.00	18.00	15.06.2022			Land Demercation Awaited from revenue department.
195	Baran	Baran	Ani. Hus.		Const. of Veterinary Sub Center at Barana	03-03-2021	18.00	18.00	21.06.2022			Land Demercation Awaited from revenue department.
196	Baran	Baran	Ani. Hus.		Const. of Veterinary Sub Center at Eklera	03-03-2021	18.00	18.00	21.06.2022			Land Demercation Awaited from revenue department.
197	Baran	Chabra	Ani. Hus.		Const. of Veterinary Sub Center at Khedla Jageer	03-03-2021	18.00	18.00	21.06.2022			Land Demercation Awaited from revenue department.
198	Baran	Kishanganj	Ani. Hus.		Const. of Veterinary Sub Center at Bajrang garh	03-03-2021	18.00	18.00	21.06.2022			Land Demercation Awaited from revenue department.
	Baran				<b>Total Animal Husb. RIDF XXVI</b>		<b>264.00</b>	<b>264.00</b>			<b>0.00</b>	
199	Baran	Baran	Other	Govt. College Mangrol	Construction of Model Degree College at Mangrol Distt. Baran Under RUSA Distt. Baran	11.12.2018	1000.00	310.86	16.06.2020		818.93	Work in Progress
200	Baran	Baran	Other	Govt. College Baran	Const. of 2 No. Class Room ( 30' X 25') with 8'9" wide Verandah at Govt. College Baran	28-09-2020	45.90	29.34	28.05.2021	20-11-2021	27.90	Work in Progress
201	Baran	Baran	Other	RSGSM	Cosnt. Of Joint Depotfor RSGML and RSBCI at RIICO Industrial Area Baran Distt. Baran (Raj.)	10-02-2020	411.60	332.48	20.11.2021		135.72	Work in Progress
202	Baran	Atru	Other	Seed Corporation Farm at Kawai	Const. of 2 Nos. Tube Well for Seeds Corporation Farm at Kawai.	05-11-2020	8.80	8.80	05.05.2021	05-12-2021	0.00	Work in Progress
203	Baran	Atru	Other	Nandi Goshala	Construction of Cow shed, Chara Store, Chara kheli, Under ground water storage tank, Kharanja brick, Wire fencing, Gopalak Residence in Nandi Goshala Gram Raniheda G.P. Thamli Distt. Baran	01-10-2021	53.52	36.00	03.06.2022		0.00	Work order issued recently.
							<b>1519.82</b>	<b>717.48</b>			<b>982.55</b>	
204	Baran	Baran	Ani Hus		Const. of Veterinary Sub Center in villages Goverdhanpura	28-12-2018	12.00	12.00				Contractor not participated, NIT to be reinvited.
205	Baran	Baran	Ani Hus		Const. of Veterinary Sub Center in villages Tisaya	28-12-2018	12.00	12.00				Contractor not participated, NIT to be reinvited.
206	Baran	Baran	Ani Hus		Const. of Veterinary Sub Center in villages Niyana	28-12-2018	12.00	12.00				Contractor not participated, NIT to be reinvited.
207	Baran	Baran	Ani Hus		Const. of Veterinary Sub Center in villages Kishanpura	28-12-2018	12.00	12.00				Contractor not participated, NIT to be reinvited.
							<b>48.00</b>	<b>48.00</b>			<b>0.00</b>	
					<b>Total Baran Deposit Works</b>		<b>2777.92</b>	<b>1823.21</b>			<b>1240.74</b>	
203	Kota	Kota (G)	KUMS Road	KUMS	Const. of L/R Badgaon to Delunda upto Kota District Boundary Under KUMS Kota (Grain)	06.04.2016	106.00	0.24	07.12.2021		42.18	Work order issued recently.
204	Kota	Kota (G)	KUMS Road	KUMS	Construction of L/R Balita to Tearath Side (Upto District Kota Boundary) Under KUMS Kota (Grain) Kota N-01	02.05.2017	68.00	0.00	27.06.2018		19.25	2 & 3 C Imposed Final Bill Under Progress

S. No.	Division	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of Work	Adm. Sanction		F.S. 2021.22	Stp. Date of compl.	Actual Date of compl.	Exp. upto date	State of work/ remarks
						Date	Amount					
205	Kota	Kota (G)	KUMS Road	KUMS	Construction M/L Mandaliya Bypass to ward Mandingarh under Kums (Kota Grain)	31.05.2018	55.90	0.00	16.05.2019	15.07.2019	31.02	Compleat Package Work
206	Kota	Kota (G)	KUMS Road	KUMS	Construction M/L Jhalipura to Bhojpura (Minor) under Kums (Kota Grain)	31.05.2018	80.00	0.00	16.05.2019		0.25	Work Withdraw
207	Kota	Kota (G)	KUMS Yard	KUMS	S/R of Office Building of IInd floor under KUMS Kota Grain	24.01.2020	21.95	13.37	11.02.2021	31.03.2021	10.88	Work Completed
208	Kota	Kota (G)	KUMS Yard	KUMS	S/R of Kisan Bhawan under KUMS Kota Grain	24.01.2020	34.76	13.08	11.02.2021	31.01.2021	19.85	Work Completed
209	Kota	Kota (G)	KUMS Yard	KUMS	S/R of Existing Drains / Foot Paths under KUMS Kota Grain	24.01.2020	35.00	23.79	11.02.2021	30.11.2021	12.93	Work Completed
210	Kota	Kota (G)	KUMS Yard	KUMS	Development of Park Near Gate No.1 at main mandi yard under KUMS Kota (Grain)	01.12.2016	35.00	23.03	11.02.2021	30.11.2021	17.03	Work Completed
211	Kota	Kota (G)	KUMS Yard	KUMS	Raising Existing auction area back side of KUMS Office near compund wall	24.01.2020	30.00	5.64	11.02.2021	30.01.2021	25.47	Work Completed
212	Kota	Kota (G)	KUMS Yard	KUMS	Construction of Barbed wire fencing at sub yard Sultanpur KUMS Kota (Grain)	04.02.2020	2.80	2.80	27.07.2020	24.09.2020	0.56	Work Withdraw & Finalised
					<b>KUMS Kota</b>		<b>469.41</b>	<b>81.95</b>			<b>179.42</b>	
<b>KUMS : Bundi</b>												
213	Kota	Bundi	KUMS Yard	KUMS	Const. Of Sewer Line & drainage System First Phase at New Mandi Yard Kunwarti Under KUMS Bundi	03.10.2018	395.67	89.81	05.12.2020	30.03.2021	304.93	Work Completed
214	Kota	Bundi	KUMS Yard	KUMS	Additional Sewer Line & drainage System First Phase at New Mandi Yard Kunwarti Under KUMS Bundi	03.10.2018	2.81	2.81	21-12-2021	28.10.2021	2.81	Finalised
215	Kota	Bundi	KUMS Yard	KUMS	Const. of B.T. Road at New Mandi Yard Kunwarti KUMS Bundi	08.11.2019	648.88	137.65	29.06.2021	29.06.2021	474.50	Work Completed
216	Kota	Bundi	KUMS Yard	KUMS	Providing Laying and Commisionning of Pipe Line for Water Supply at New Mandi Yard Kunwarti KUMS Bundi	08.11.2019	126.93	23.14	29.06.2021	30.03.2021	86.64	Work Completed
217	Kota	Bundi	KUMS Road	KUMS	Remaining Work Construction of B.T. Road from Dolada Canal Road (Near Railway Crossing) to NH-12 Mandi Approach Road towards Nanakpuria via Ramkaran Gurjar House Under KUMS Bundi.	16.01.2017	113.00	0.00	29.06.2021		47.94	Work Stopped
218	Kota	Bundi	KUMS Yard	KUMS	Remaining Normal Earth filling for shops block at new mandi Kunwarati Bundi	20.06.2016	56.37	14.70	29.06.2021	29.06.2021	20.76	Work in Progress
219	Kota	Bundi	KUMS Yard	KUMS	Const. of Shed for grading unit 5 TPH new mandi yard Kunwarti Bundi	21.11.2021	45.67	18.27				Tender Under Process
					<b>KUMS Bundi</b>		<b>1389.33</b>	<b>286.38</b>			<b>937.58</b>	
<b>KUMS : K.Patan</b>												
219	Kota	K. Patan	KUMS Yard	KUMS	Const. of C.C. in Open Area 1 No. Gate at Sub yard Kapren KUMS K. Patan	21.08.2020	25.92	0.00	21.06.2021	21.06.2021	13.87	Work Completed
220	Kota	K. Patan	KUMS Yard	KUMS	Const. of C.C. Pavement back side coverd platform & Shop Cum Godown with Gate at Sub yard Kapren KUMS K. Patan	21.08.2020	46.41	0.00	21.06.2021	21.06.2021	26.73	Work Completed

S. No.	Division	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of Work	Adm. Sanction		F.S. 2021.22	Stp. Date of compl.	Actual Date of compl.	Exp. upto date	State of work/ remarks
						Date	Amount					
221	Kota	K. Patan	KUMS Yard	KUMS	C.C. Pavement at Existing Damaged Plat form Const. of Toilet Block & Gate at Sub yard lakheri KUMS K. Patan	21.08.2020	20.25	0.00	21.06.2021	21.06.2021	7.40	Work Completed
222	Kota	K. Patan	KUMS Yard	KUMS	Speecial Repair of Existing Coverd Platform, Office Building & Fencing Work at Sub yard lakheri KUMS K. Patan	21.08.2020	15.95	0.00	21.06.2021	21.06.2021	5.83	Work Completed
223	Kota	K. Patan	KUMS Yard	KUMS	Construction of Shed for Grading unit 3tph at KUMS K. Patan Bundi	07.08.2021	30.00	18.00	03.04.2022			Work order issued recently.
					<b>KUMS K.Patan</b>		<b>138.53</b>	<b>18.00</b>			<b>53.83</b>	
<b>KUMS : Dei</b>												
224	Kota	K. Patan	KUMS Yard	KUMS	Const. of Office Building (Ext.) KUMS Dei	21.08.2020	58.00	40.77	21.07.2021		27.11	Work in Progress
225	Kota	K. Patan	KUMS Yard	KUMS	Const. of C.C. Road Behind Office Building KUMS Dei	21.08.2020	52.79	3.73	10.04.2021	10.04.2021	36.82	Finalised
					<b>KUMS Dei</b>		<b>110.79</b>	<b>44.50</b>			<b>63.93</b>	
					<b>Total Yard Work Kota</b>		<b>2108.06</b>	<b>430.83</b>			<b>1234.76</b>	
<b>KUMS : Baran</b>												
226	Baran	Baran	KUMS Yard	KUMS	Const. of Drain and Remaining work of Nalah with repair work at Various places in main mandi yard, Under KUMS Baran	09-12-2019	20.70	15.07	16.03.2021	03.11.2021	3.44	Work in Progress
227	Baran	Baran	KUMS Yard	KUMS	Const. of Widening and modification of gates (2 No.) at main mandi yard, Under KUMS Baran	09-12-2019	20.00	17.84	16.03.2021	03.11.2021	0.06	Work in Progress
228	Baran	Baran	KUMS Yard	KUMS	Levelling and Development of green belt at Various places in main mandi yard, Under KUMS Baran	09-12-2019	32.10	11.94	16.03.2021	03.11.2021	16.77	Work in Progress
229	Baran	Baran	KUMS Yard	KUMS	Const. of Kisan Kalewa Building at Main mandi yard, Under KUMS Baran.	16-01-2020	41.58	9.64	16.03.2021	03.11.2021	27.55	Work in Progress
230	Baran	Baran	KUMS Yard	KUMS	Construction of C.C. approach road with Gate and Check post, Divider and Nallah at Main mandi yard Baran to Melkhedi Baran road , Under KUMS Baran	11-08-2020	287.00	84.94	28.09.2021		130.60	Work in Progress
231	Baran	Baran	KUMS Yard	KUMS	Repair of Kisan Path in Village Koyla & Bohat , Under KUMS Baran	01-04-2021	22.36	22.36	02.02.2022			Work in Progress
					<b>Baran Total</b>		<b>423.74</b>	<b>161.79</b>			<b>178.42</b>	
232	Baran	Chhabra	Yard work	KUMS	Const. of Sulab Complex at Sub Yard Chhipabarod (Garlic), Under KUMS Chhabra	17.05.2017	33.60	15.16	21.08.2018		22.49	2 & 3 (C) Imposed
233	Baran	Chhabra	Yard work	KUMS	Const. of New gate and Check post with approach road at sub yard Chhipabarod (Grain) Under KUMS Chhabra.	17.05.2017	24.71	10.81	21.08.2018		16.59	2 & 3 (C) Imposed
234	Baran	Chhabra	Road Work	KUMS	Const. of C.C. Pavement Kisan Path in village MOTIPURA KALAN from Village to gufan ka rasta and damadged culvert to gali ka rasta, Under KUMS Chhabra	12.01.2018	21.79	0.00	20.12.2018		0.02	Withdraw
235	Baran	Chhabra	Road Work	KUMS	Const. of C.C. Pavement Kisan Path in village UMARIYA from Mandir wale pure to toward main road, old C.C. to Peepal tree and School to toward main road, Under KUMS Chhabra	12.01.2018	22.41	0.00	20.12.2018		0.02	Withdraw

S. No.	Division	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of Work	Adm. Sanction		F.S. 2021.22	Stp. Date of compl.	Actual Date of compl.	Exp. upto date	State of work/ remarks
						Date	Amount					
236	Baran	Chhabra	Road Work	KUMS	Const. of C.C. Pavement Kisan Path in village SURAJPURA from Hand pump to Out side of village, Under KUMS Chhabra	12.01.2018	22.41	6.14	20.12.2018	03.01.2020	13.46	Work Completed
237	Baran	Chhabra	Road Work	KUMS	Const. of C.C. Pavement Kisan Path in village PEEPLIYA AKHERAJ from Peepaliya Laxmpura road to towards aghedi, Under KUMS Chhabra	12.01.2018	24.90	2.31	20.12.2018	03.01.2020	17.36	Work Completed
238	Baran	Chhabra	Road Work	KUMS	Const. of C.C. Pavement Kisan Path in village LAXMIPURA from Main road to towards Anikat, Under KUMS Chhabra.	12.01.2018	22.41	2.15	20.12.2018	03.01.2020	17.58	Work Completed
239	Baran	Chhabra	Yard work	KUMS	Const. of Earth filling in proposed land for future extension in front of Office building for auction work in main mandi yard Chhabra, Under KUMS Chhabra	01.02.2018	75.75	0.00	24.04.2019		0.25	Work Stopped due to Covid-19
240	Baran	Chhabra	Yard work	KUMS	Const. of C.C. Road from main gate to back side and back side of shop cum godown in sub yard Chhipabarod (Grain) Under KUMS Chhabra	01.02.2018	83.15	0.00	24.04.2019	31.03.2019	77.77	Work Completed
241	Baran	Chhabra	Yard work	KUMS	S/R of Staff quarters 2 no. IVth type and 2 no. Vth type with compound wall in main mandi yard Chhabra, Under KUMS Chhabra	01.02.2018	28.50	16.78	03.06.2022		13.68	Work in Pgoress
242	Baran	Chhabra	Yard work	KUMS	S/R of Rural godown in main mandi yard Chhabra, Under KUMS Chhabra	01.02.2018	8.10	3.58	03.06.2022		5.59	Work Completed
243	Baran	Chhabra	Yard work	KUMS	S/R of Sulabh Complex in sub yard Chhipabarod (Grain), Under KUMS Chhabra	01.02.2018	14.96	11.66	03.06.2022		9.22	Stop
					<b>Chhabra Total</b>		<b>382.69</b>	<b>68.59</b>			<b>194.03</b>	
					<b>Total Yard Work Baran</b>		<b>806.43</b>	<b>230.38</b>			<b>372.45</b>	
<b>KUMS : Jhalrapatan</b>												
244	Jhalawar	J.Patan	Yard	KUMS	Construction of Covered shade with self supporting roofing work at sub yard Bakani Under KUMS Jhalrapatan	31.08.2020	90.58	37.31	14.06.2021		49.41	Work in Progress
245	Jhalawar	J.Patan	Yard	KUMS	Construction of Boundary wall arround office Building at sub yard Bakani Under KUMS Jhalrapatan	31.08.2020	6.80	2.52	14.06.2021		4.18	Work Almost Completed
246	Jhalawar	J.Patan	Yard	KUMS	Special Repair of Boundary wall at sub yard Bakani Under KUMS Jhalrapatan	31.08.2020	17.50	3.63	14.06.2021		13.56	Work Almost Completed
247	Jhalawar	J.Patan	Yard	KUMS	Construction of Kiosk at sub yard Bakani Under KUMS Jhalrapatan	31.08.2020	2.50	1.75	14.06.2021		0.71	Work Almost Completed
248	Jhalawar	J.Patan	Yard	KUMS	Construction of Toilet at sub yard Bakani Under KUMS Jhalrapatan	31.08.2020	3.50	2.28	14.06.2021		1.19	Work Almost Completed
					<b>Jhalrapatan Total</b>		<b>120.88</b>	<b>47.49</b>			<b>69.05</b>	
<b>KUMS : Iklera</b>												
249	Jhalawar	Iklera	Yard	KUMS	Special Repair of well with development of water supply scheme at main mandi yard aklera under KUMS Aklera	31.08.2020	6.00	4.09	02.01.2022			Work to be start
250	Jhalawar	Iklera	Yard	KUMS	Construcion of water Hut at main mandi yard aklera under KUMS Aklera	31.08.2020	6.50	4.48	02.01.2022			Work in Progress

S. No.	Division	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of Work	Adm. Sanction		F.S. 2021.22	Stp. Date of compl.	Actual Date of compl.	Exp. upto date	State of work/ remarks
						Date	Amount					
251	Jhalawar	Iklera	Yard	KUMS	Construction of Cement Concrete Auction Area at main mandi yard aklera under KUMS Aklera	31.08.2020	93.31	55.98	02.01.2022			Work in Progress
252	Jhalawar	Iklera	Yard	KUMS	Rasing if Compound wall with fencing at main mandi yard aklera under KUMS Aklera	31.08.2020	47.28	32.55	02.01.2022		13.19	Work in Progress
253	Jhalawar	Iklera	Yard	KUMS	Constructjon of RCC Retaining wall at Sub yard Manohar Thana under KUMS Aklera	31.08.2020	99.00	59.40	02.01.2022		59.39	Work in Progress
254	Jhalawar	Iklera	Yard	KUMS	Construction of Cement concrete internal Road at Sub yard Manohar Thana under KUMS Aklera	31.08.2020	58.93	35.36	02.01.2022		35.36	Work in Progress
					<b>Iklera Total</b>		<b>311.02</b>	<b>191.86</b>			<b>107.94</b>	
<b>KUMS Ramganjmandi</b>												
255	Jhalawar	R. Mandi	Road Work	KUMS	Construction of L/R Pipakhedi to Umedpura under KUMS Ramganjmandi	22.02.2017	32.00	0.00	05.03.2018	28.02.2018	27.17	Completed
256	Jhalawar	R. Mandi	Road Work	KUMS	Construction of L/R Arniya to Gola under KUMS Ramganjmandi	22.02.2017	53.75	0.00	05.03.2018	28.02.18	45.59	Completed
257	Jhalawar	R. Mandi	Road Work	KUMS	Construction of L/R Nh-12 to Khimach under KUMS Ramganjmandi	22.02.2017	42.50	0.00	05.03.2018	28.02.18	41.52	Completed
258	Jhalawar	R. Mandi	Road Work	KUMS	Construction of L/R Sureda under KUMS Ramganjmandi	22.02.2017	17.00	0.00	05.03.2018	28.02.18	15.47	Completed
259	Jhalawar	R. Mandi	Road Work	KUMS	Construction of L/R Zulmi- Suket Road to Lakhariya under KUMS Ramganjmandi	03.01.2017	77.00	0.00	05.03.2018		58.47	B.T. Work done except disputed portion
260	Jhalawar	R. Mandi	Yard	KUMS	Construction of Cleaning, Grading Shorting Unit( 5TPH) in Existing Covered Tin Shed With at Main Mandi Yard Ramganjmandi Under KUMS Ramganjmandi	20.07.2021	37.92	22.75			4.78	Work in Progress
					<b>Total KUMS Ramganjmandi</b>		<b>260.17</b>	<b>22.75</b>			<b>193.00</b>	
					<b>Total Yard Work Jhalawar</b>		<b>692.07</b>	<b>262.10</b>			<b>369.99</b>	
					<b>Total Division Kota</b>		<b>6046.85</b>	<b>1350.60</b>			<b>3452.69</b>	
					<b>Total Division Baran</b>		<b>3584.35</b>	<b>2053.59</b>			<b>1613.19</b>	
					<b>Total Division Jhalawar</b>		<b>1683.29</b>	<b>1125.47</b>			<b>790.23</b>	
					<b>Grand Total of Kota Circle</b>		<b>11314.49</b>	<b>4529.66</b>			<b>5856.11</b>	