

RAJASTHAN STATE AGRICULTURAL MARKETING BOARD
Physical & Financial Progress of Construction works

Month : December 2021

(Amt. in Lakh)

Circle : SRIGANGANAGAR

S. No.	Division	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of Work	Adm. Sanction		F.S. 2021-22	Stp. Date of compl.	Actual Date of Compl.	Exp. Upto Date	State of work/ remarks
						Date	Amount					
1	2	3	4	5	6	7	8	9	10	11	12	13
KUMS : Gajsinghpur												
1	SGNR	Gajsinghpur	Road work	KUMS	Constt. Of Kissan Path Link Road Khyaliwala Road to 5 FD Length 3.00 Km. at KUMS - Gajsinghpur	21-08-2017	99.90	1.79	10-09-2018	20-06-2018	84.89	Work finalized
KUMS Gajsinghpur Total :							99.90	1.79			84.89	
KUMS : Kesrisinghpur												
1	SGNR	KSPR	Yard work	KUMS	Replacement of roof & other upgradation work including additional alteration work of KUMS office building at KUMS - Kesrisinghpur	19-03-2020	47.40	1.33	19-04-2021	08-02-2021	39.86	Price escalation
2	SGNR	KSPR	Yard work	KUMS	Replacement of roof & extension of qtrs. (2 nos.) at KUMS - Kesrisinghpur	19-03-2020	30.00	0.83	19-04-2021	08-02-2021	24.86	Price escalation
KUMS Kesrisinghpur Total :							77.40	2.16			64.72	
KUMS : Padampur												
1	SGNR	Padampur	Road work	KUMS	Construction of kissan path, approach road Ghuduwala village to 38 GG-I length 1.250 Km. KUMS - Padampur	16-11-2021	41.63	16.65			0.00	NIT due on 19.01.22
2	SGNR	Padampur	Yard work	KUMS	Constt. Of water hut near plateform no. 7 & dismantling of water hut (between shop no. 136 to 150) KUMS - Padampur	15-02-2021	4.50	4.02	10-09-2021	08-10-2021	2.97	Work finalized
3	SGNR	Padampur	Yard work	KUMS	Constt. Of shed with platform for grading unit 5 TPH at NMY KUMS - Padampur	02-07-2021	44.18	26.51	22-03-2022		12.65	Work in progress
KUMS Padampur Total :							90.31	47.18			15.62	
KUMS : Sadulshahar												
1	SGNR	Sadulshahar	Link road	KUMS	Constt. Of kissan path, missing link road Khatsajwar to Chak Sohnewala length 3.00 Km. KUMS - Sadulshahar	26-07-2021	99.90	59.94	30-05-2022		48.23	Work in progress
2	SGNR	Sadulshahar	KUMS Yard	KUMS	Extension of bridge on SDS canal (RD 23-24) existing on approach road defence road to main mandi yard at KUMS Sadulshahar	19-02-2021	30.00	26.24	24-10-2021	06-12-2021	24.13	Work finalized
KUMS Sadulshahar Total :							129.90	86.18			72.36	
KUMS : Sri Ganganagar (F&V)												
1	SGNR	Sadulshahar	Link road	KUMS	Construction of Kissan Path, Missing Link Road Mohanpura to 3 B Length 2.50 Km. at KUMS - Sri Ganganagar (F&V)	31-05-2018	83.25	1.02	20-05-2019	20-05-2019	70.20	Finalized
KUMS Sri Ganganagar (F&V) Total :							83.25	1.02			70.20	
KUMS : Sri Ganganagar (Grain)												
1	SGNR	SGNR (G)	Link road	KUMS	Construction of 1x2 span arch type culverts (100 Nos.) in mandi area KUMS - Sri Ganganagar (Grain)	28-02-2020	40.00	13.58	03-11-2020	16-04-2021	28.04	Finalized

S. No.	Division	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of Work	Adm. Sanction		F.S. 2021-22	Stp. Date of compl.	Actual Date of Compl.	Exp. Upto Date	State of work/ remarks
						Date	Amount					
2	SGNR	SGNR (G)	Link road	KUMS	Construction of kisan path, approach road Mahiyanwali-Mamar road to Minor No. 3 via 17 LNP length 2.750 Km.	10-08-2020	91.58	29.46	12-12-2021		64.09	Work in progress
3	SGNR	SGNR (G)	Link road	KUMS	Construction of kisan path, approach road Jogiwala-Ladhuwala road to 26 LNP Akaliyon ki Dhaniya length 2.750 Km.	10-08-2020	91.58	28.21	12-12-2021		65.81	Work in progress
4	SGNR	SGNR (G)	Link road	KUMS	Construction of kisan path, missing link road 8 HH road to Dhinganwali Rathan road length 2.250 Km.	10-08-2020	74.93	55.94	12-12-2021		53.84	Work in progress
5	SGNR	SGNR (G)	Link road	KUMS	Construction of kisan path, approach road Ganeshgarh road to dhaniya (19 SPM) length 0.750 Km.	10-08-2020	24.98	18.74	12-12-2021		12.26	Work in progress
6	SGNR	SGNR (G)	Link road	KUMS	Construction of kisan path, missing link road Ganeshgarh Gaushala upto 15 SPM road length 0.750 Km.	10-08-2020	24.98	18.73	12-12-2021		16.93	Work in progress
7	SGNR	SGNR (G)	Link road	KUMS	Construction of kisan path, missing link road 28 LNP-I to Suratgarh road length 0.250 Km.	10-08-2020	13.33	10.89	12-12-2021		6.65	Work in progress
8	SGNR	SGNR (G)	Link road	KUMS	Construction of kisan path, missing link road Mahiyanwali HH Minor Bridge to 6 HH road length 0.750 Km.	10-08-2020	30.98	23.50	12-12-2021		20.28	Work in progress
9	SGNR	SGNR (G)	Link road	KUMS	Construction of kisan path, missing link road 14 SPM to 12 SPM length 1.750 Km.	10-08-2020	58.28	43.58	12-12-2021		28.42	Work in progress
10	SGNR	SGNR (G)	Link road	KUMS	Construction of kisan path, missing link road 11 Y to 7 F length 3.00 Km.	10-08-2020	99.90	74.76	12-12-2021		62.12	Work in progress
11	SGNR	SGNR (G)	Link road	KUMS	Construction of kisan path, missing link road 3 Y to Thakranwali length 1.750 Km.	10-08-2020	58.28	21.03	12-12-2021		34.03	Work in progress
12	SGNR	SGNR (G)	Link road	KUMS	Construction of kisan path, missing link road 3 Y to Kumharanwali (5 Y-II) length 1.750 Km.	10-08-2020	58.28	43.50	12-12-2021		40.93	Work in progress
13	SGNR	SGNR (G)	Link road	KUMS	Construction of kisan path, missing link road 6 Y to Mohanpura-Koni road length 2.50 Km.	10-08-2020	83.25	62.23	12-12-2021		60.25	Work in progress
14	SGNR	SGNR (G)	Link road	KUMS	Construction of kisan path, missing link road Rohirawali to Doulatpura-Koni road length 2.50 Km.	10-08-2020	83.25	62.30	12-12-2021		40.54	Work in progress
15	SGNR	SGNR (G)	Link road	KUMS	Construction of kisan path, approach road new bypass to chak 5 ML ki dhaniya length 0.800 Km. at KUMS - Sri Ganganagar (Grain)	16-11-2021	31.64	12.66			0.00	NIT due on 19.01.22
16	SGNR	SGNR (G)	Link road	KUMS	Construction of kisan path, missing link road 8 HH road to 4 LL road length 1.00 Km. at KUMS - Sri Ganganagar (Grain)	16-11-2021	33.30	13.32			0.00	NIT due on 19.01.22
17	SGNR	SGNR (G)	Link road	KUMS	Construction of kisan path, missing link road 3 ML to new baypass length 1.70 Km. at KUMS - Sri Ganganagar (Grain)	16-11-2021	56.61	22.64			0.00	NIT due on 19.01.22
18	SGNR	SGNR (G)	KUMS Yard	KUMS	Special repair of staff quarters including replacement of joinery work in new mandi yard campus KUMS - Sri Ganganagar (Grain)	28-02-2020	74.50	15.61	19-07-2021	19-07-2021	60.30	Finalized
19	SGNR	SGNR (G)	KUMS Yard	KUMS	Special repair of canteen building (2 Nos.) in block-II & III in new mandi yard KUMS - Sri Ganganagar (Grain)	28-02-2020	20.50	16.45	19-07-2021	19-07-2021	16.69	Finalized

S. No.	Division	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of Work	Adm. Sanction		F.S. 2021-22	Stp. Date of compl.	Actual Date of Compl.	Exp. Upto Date	State of work/ remarks
						Date	Amount					
20	SGNR	SGNR (G)	KUMS Yard	KUMS	Special repair of Kiosk (6 Nos.) in new mandi yard KUMS - Sri Ganganagar (Grain)	28-02-2020	15.00	10.99	19-07-2021	19-07-2021	11.18	Finalized
21	SGNR	SGNR (G)	KUMS Yard	KUMS	Special repair of water hut (1 No.) near E-NAM building in new mandi yard KUMS - Sri Ganganagar (Grain)	28-02-2020	2.50	0.37	19-07-2021	19-07-2021	1.92	Finalized
22	SGNR	SGNR (G)	KUMS Yard	KUMS	Special repair with upgradation & strengthening of existing drains & crossing in new mandi yard KUMS - Sri Ganganagar (Grain)	28-02-2020	49.25	35.44	19-07-2021	19-07-2021	40.30	Finalized
23	SGNR	SGNR (G)	KUMS Yard	KUMS	Raising, widening & upgradation including with covering with coloured coated sheets for common auction platform in front of small shop no. 1 to 20 at KUMS - Sri Ganganagar (Grain)	28-02-2020	71.40	5.11	19-07-2021	19-07-2021	52.47	Finalized
24	SGNR	SGNR (G)	KUMS Yard	KUMS	Raising, widening & upgradation including with covering with coloured coated sheets for common auction platform in front of small shop no. 242 to 256 at KUMS - Sri Ganganagar (Grain)	28-02-2020	83.80	9.49	19-07-2021	19-07-2021	60.78	Finalized
25	SGNR	SGNR (G)	KUMS Yard	KUMS	Construction of covered common auction platform in sub yard Lalgarh at KUMS - Sri Ganganagar (Grain)	28-02-2020	145.40	102.53	02-07-2021		70.84	Work in progress
26	SGNR	SGNR (G)	KUMS Yard	KUMS	Raising of road with C.C. pavement from shop no. 102 to agro trade tower in new mandi yard KUMS - Sri Ganganagar (Grain)	01-07-2020	93.15	23.79	18-06-2022	27-12-2021	68.60	Finalized
27	SGNR	SGNR (G)	KUMS Yard	KUMS	Raising of road with C.C. pavement in front of shop no. 227 to 272 in new mandi yard KUMS - Sri Ganganagar (Grain)	01-07-2020	246.20	176.91	18-06-2022	27-12-2021	177.40	Finalized
28	SGNR	SGNR (G)	KUMS Yard	KUMS	Raising of road with C.C. pavement in front of shop no. 181 to 226 in new mandi yard KUMS - Sri Ganganagar (Grain)	01-07-2020	200.50	144.07	18-06-2022	27-12-2021	144.48	Finalized
29	SGNR	SGNR (G)	KUMS Yard	KUMS	Raising of road with C.C. pavement in front of small shop no. 1 to 40 & along traders association building in Block-III in new mandi yard KUMS - Sri Ganganagar (Grain)	01-07-2020	157.32	55.23	18-06-2022	27-12-2021	112.24	Finalized
30	SGNR	SGNR (G)	KUMS Yard	KUMS	Raising of road with C.C. pavement opposite shop no. 216 to 235 & both side of kisan bhawan in new mandi yard KUMS - Sri Ganganagar (Grain)	01-07-2020	128.00	91.98	18-06-2022	27-12-2021	89.11	Finalized
31	SGNR	SGNR (G)	KUMS Yard	KUMS	Raising of road with C.C. pavement from shop no. 168 to gate no. 4 in new mandi yard KUMS - Sri Ganganagar (Grain)	01-07-2020	98.75	71.02	18-06-2022	27-12-2021	71.21	Finalized
32	SGNR	SGNR (G)	KUMS Yard	KUMS	Raising of road with C.C. pavement behind shop no. 181 to 211 in new mandi yard KUMS - Sri Ganganagar (Grain)	01-07-2020	64.86	37.77	18-06-2022	27-12-2021	46.75	Finalized
33	SGNR	SGNR (G)	KUMS Yard	KUMS	Modernization & widening of gate no. 3 with check post in new mandi yard at KUMS - Sri Ganganagar (Grain)	01-07-2020	21.00	16.46	18-06-2022	27-12-2021	15.24	Finalized
34	SGNR	SGNR (G)	Yard work	KUMS	Constt. Of shed with platform for grading unit 5 TPH at NMY KUMS - Sri Ganganagar (Grain)	02-07-2021	44.18	26.51	22-03-2022		14.15	Work in progress
35	SGNR	SGNR (G)	Yard work	KUMS	Upgradation & repair of labour shed (Near Mandir) in new mandi yard at KUMS - Sri Ganganagar (Grain)	15-11-2021	4.00	4.00			0.00	NIT to be invited
					KUMS Sri Ganganagar (Grain) Total :		2475.46	1398.80			1587.85	

S. No.	Division	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of Work	Adm. Sanction		F.S. 2021-22	Stp. Date of compl.	Actual Date of Compl.	Exp. Upto Date	State of work/ remarks
						Date	Amount					
Other/ Deposit Work												
1	SGNR	Deposit	Agri.	Agriculture Deptt.	Renovation/Up gradation & add. Alteration work of existing seed testing lab building Sri Ganganagar (Remaining work)	21-01-2019	2.63	2.63	25-04-2021	24-04-2021	2.63	Work finalized
2	SGNR	Deposit	Agri.	Agriculture Deptt.	Upgradation & add. Alteration work at soil testing lab ARC campus Sri Ganganagar (Remaining work)	21-01-2019	2.19	2.19	25-04-2021	10-04-2021	1.98	Work finalized
3	SGNR	Deposit	Agri.	Agriculture Deptt.	Various repair with additional/alteration & other development work at pesticide quality control lab, Sri Ganganagar (Remaining work)	12-12-2019	1.18	1.18	25-04-2021	16-04-2021	1.18	Work finalized
4	SGNR	Deposit	Agri.	Agriculture Deptt.	Construction of C.C. road from main gate to godown and office in RSSC campus Sri Ganganagar	24-06-2019	49.44	6.80	03-11-2020	30-12-2020	39.18	Work finalized
	SGNR				Construction of C.C. pavement around godown-A,B & C in RSSC campus Sri Ganganagar (Remaining work of C.C. road from main gate to godown and office)			5.63	12-10-2021	10-09-2021	8.54	Work finalized
5	SGNR	Deposit	Agri. (RSSOPCA)	Agriculture Deptt.	Construction of sample storage room & development work in seed corporation office campus Sri Ganganagar	24-08-2021	4.00	4.00	27-01-2022	24-12-2021	2.88	Work finalized
6	SGNR	Deposit	Ani Hus	RKVY	Strengthening of Veterinary Polyclinic at District Veterinary Hospital Sri Ganganagar (RKVY)	11-03-2020	69.70	62.89	28-04-2021	15-05-2021	54.46	Work finalized
	SGNR				Strengthening of Veterinary Polyclinic at District Veterinary Hospital Sri Ganganagar (RKVY) (Remaining work)				02-04-2022		0.00	Work in progress
7	SGNR	Deposit	Ani Hus	NABARD	Construction of Vetanary Hospital in village Madera	03-03-2021	35.90	10.00	18-01-2022		11.84	Work in progress
8	SGNR	Deposit	Ani Hus	NABARD	Construction of Vetanary Hospital in village Manniwali	20-08-2018	30.00	2.18	10-06-2020	24-11-2020	23.95	Work finalized
9	SGNR	Deposit	Ani Hus	NABARD	Construction of Vetanary Subcentre in village Mammad Khera	20-08-2018	12.00	2.00	10-06-2020	24-11-2020	10.83	Work finalized
10	SGNR	Deposit	Ani Hus	NABARD	Construction of Vetanary Subcentre in village Khichadawali	20-08-2018	12.00	2.00	10-06-2020	24-11-2020	10.90	Work finalized
11	SGNR	Deposit	Ani Hus	NABARD	Construction of Vetanary Subcentre in village Chapanwali	20-08-2018	12.00	2.00	10-06-2020	24-11-2020	10.80	Work finalized
12	SGNR	Deposit	Ani Hus	NABARD	Construction of Vetanary Subcentre in village Dhingtaniya	20-08-2018	12.00	2.00	10-06-2020	24-11-2020	11.15	Work finalized
13	SGNR	Deposit	Ani Hus	NABARD	Construction of Vetanary Subcentre in village Dudha Khichad	20-08-2018	12.00	2.00	10-06-2020	24-11-2020	10.95	Work finalized
14	SGNR	Deposit	Ani Hus	NABARD	Construction of Vetanary Subcentre in village Sardarpura Jivan	20-08-2018	12.00	2.00	10-06-2020	24-11-2020	10.61	Work finalized
15	SGNR	Deposit	Ani Hus	NABARD	Construction of Vetanary Subcentre in village 14 SPM	20-08-2018	12.00	2.00	10-06-2020	24-11-2020	10.64	Work finalized
16	SGNR	Deposit	Ani Hus	NABARD	Construction of Vetanary Subcentre in village Budharwali	20-08-2018	12.00	2.00	10-06-2020	24-11-2020	10.95	Work finalized
17	SGNR	Deposit	Ani Hus	NABARD	Construction of Vetanary Subcentre in village 3 H Chhoti	20-08-2018	12.00	2.00	10-06-2020	24-11-2020	10.85	Work finalized
18	SGNR	Deposit	Ani Hus	NABARD	Construction of Vetanary Subcentre in village Khatsajwar	20-08-2018	12.00	2.00	10-06-2020	24-11-2020	10.68	Work finalized
19	SGNR	Deposit	Ani Hus	NABARD	Construction of Vetanary Subcentre in village Tatarsar	20-08-2018	12.00	2.00	10-06-2020	24-11-2020	10.90	Work finalized
					Other/ Deposit Work Total :		327.04	119.50			265.90	
					Total Div. Sri Ganganagar :		3283.26	1656.63			2161.54	
KUMS-ANOOPGARH												
1	Anoopgarh	Anoopgarh	Yard	Anoopgarh	Const. of C.C. pavement of Common auction area with Internal road behind sulabh complex under KUMS Anoopgarh	05-02-2020	70.55	6.44	27-03-2021	10-04-2021	46.54	Finalised

S. No.	Division	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of Work	Adm. Sanction		F.S. 2021-22	Stp. Date of compl.	Actual Date of Compl.	Exp. Upto Date	State of work/ remarks
						Date	Amount					
2	Anupgarh	Anoopgarh	Yard	Anoopgarh	Const. of C.C. pavement in front of M/s Ganesh Trading Co. KUMS Anoopgarh	05-02-2020	48.75	4.03	27-03-2021	15-01-2021	33.12	Finalised
3	Anupgarh	Anoopgarh	Yard	Anoopgarh	Raising of flooring in C.C. pavement in front of labour shed & M/s Tack chand KUMS Anoopgarh	05-02-2020	49.50	7.15	27-03-2021	15-01-2021	32.33	Finalised
4	Anupgarh	Anoopgarh	Road	Anoopgarh	Const. Of Kissan Path from Naharanwali-Dhaba Road to 12 ND Head (Length 1.80 K.M.) KUMS Anoopgarh	28-02-2020	59.94	0.00	14-04-2021	05-04-2021	46.11	Final to be paid, due to lack of F.S.
5	Anupgarh	Anoopgarh	Yard	Anoopgarh	Covering of Common Auction Platform in Extension Mandi Yard with 02 Gate (Size 400x110) KUMS Anoopgarh	25-02-2021	226.95	206.45	05-05-2022		172.48	Steel sheet covering almost completed.
6	Anupgarh	Anoopgarh	Road	Anoopgarh	Const. Of Kissan Path Anoopgarh- Gharsana to Chack 20 'A' (3.00 km) KUMS Anoopgarh	11-06-2021	99.99	81.99	27-04-2022	30-11-2021	74.99	Completed.
7	Anupgarh	Anoopgarh	Yard	Anoopgarh	Alteration roof of Krishak Vishram Grub to E-Nam Laboratory under KUMS Anoopgarh.	30-11-2021	41.60	16.64			0.00	Estimate under process at Sub. Div. level
					KUMS ANOOPGARH TOTAL		597.28	322.70			405.57	
					KUMS-RAWLA							
8	Anupgarh	Rawla	Yard	Rawla	Covering of existing common auction platform at Sub yard 365 Head KUMS Rawla	05-02-2020	101.40	12.72	14-04-2021	10-04-2021	69.58	Finalised
9	Anupgarh	Rawla	Yard	Rawla	Const. of C.C. pavement around the existing covering auction platform KUMS Rawla	05-02-2020	180.50	5.69	14-04-2021	10-04-2021	142.67	Finalised
10	Anupgarh	Rawla	Road	Rawla	Const. of Kissan Path Rawla Khanuwali road to 1 KND-2 KND KUMS Rawla	23-02-2021	58.33	45.95	14-03-2022	30-11-2021	45.38	Finalised
11	Anupgarh	Rawla	Road	Rawla	Const. of Kissan Path 7 DOL to 9 DOL 'B' KUMS Rawla	23-02-2021	99.99	79.57	14-03-2022	30-11-2021	76.67	Finalised
12	Anupgarh	Rawla	Road	Rawla	Const. of Kisan path 5 KD to 3 KD Via 6 KD under KUMS Rawla	26-02-2020	99.99	12.13	03-05-2021	06-04-2021	85.44	Finalised.
13	Anupgarh	Rawla	Yard	Rawla	Covering of existing common auction platform at Sub yard 365 Head KUMS Rawla	16-11-2021	101.40	40.56			0.00	Estimate under process at Sub. Div. level
14	Anupgarh	Rawla	Yard	Rawla	Raising of flooring in C.C. pavement in front of shop No. 21 to 40 covering shed No. 03 KUMS Rawla.	16-11-2021	46.97	18.79			0.00	Estimate under process at Sub. Div. level
					KUMS RAWLA TOTAL		688.58	215.41			419.74	
					KUMS-GHARSANA							
15	Anupgarh	Gharsana	Yard	Gharsana	Const. of C.C. Pavement from Shri Hanuman Temple (SBI Bank front) road to Shop No. 87 (AB) to 115 (B)(Pawan Kumar Tilak Raj to Comboj Brothers back side Godown under KUMS Gharsana	16-11-2021	123.87	49.55	0.00	0.00	0.00	Estimate under process at Sub. Div. level
16	Anupgarh	Gharsana	Yard	Gharsana	Const. of C.C. Pavement in vegetable mandi campus under KUMS Gharsana.	16-11-2021	46.93	18.77	0.00	0.00	0.00	Estimate under process at Sub. Div. level
17	Anupgarh	Gharsana	Yard	Gharsana	Raising of Som Prakash Ved Prakash firm with C.C. pavement under KUMS Gharsana.	16-11-2021	19.40	7.76	0.00	0.00	0.00	Estimate under process at Sub. Div. level

S. No.	Division	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of Work	Adm. Sanction		F.S. 2021-22	Stp. Date of compl.	Actual Date of Compl.	Exp. Upto Date	State of work/ remarks
						Date	Amount					
18	Anupgarh	Gharsana	Road	Gharsana	Const. of Kissan Path 3 KD to Chack 2 SKM 'A' & 'B' Gram Panchyat 1 SKM 'B' (2.25km) under KUMS Gharsana.	16-11-2021	74.99	30.00	0.00	0.00	0.00	Estimate under process at Sub. Div. level
					KUMS GHARSANA TOTAL		265.19	106.08			0.00	
					KUMS SriVijaynagar							
19	Anupgarh	Suratgarh	Road	Srivijaynagar	Const. of Kissan Path from Karniji Vitrika to 31 GB Abadi (Length 1.50 km) KUMS SriVijaynagar	09-06-2020	49.95	23.39	04-06-2021	04-07-2021	32.92	Completed.
20	Anupgarh	Suratgarh	Road	Srivijaynagar	Const. of Kissan Path Ramsinghpura road to 14 BLD 'B' (Length 2.50 km) KUMS SriVijaynagar	09-06-2020	83.25	3.76	04-06-2021	10-04-2021	49.54	Completed.
21	Anupgarh	Suratgarh	Road	Srivijaynagar	Const. of Kissan Path Link road Bhatiwala to Kamrania upto KUMS Border KUMS SBNR	25-02-2021	83.33	64.80	14-03-2022	28-11-2021	63.52	Finalised
22	Anupgarh	Suratgarh	Yard	Srivijaynagar	Renovation & extension of office Building with raising of campus boundary wall in main mandi yard KUMS SriVijaynagar	14-06-2021	46.20	27.72	11-07-2022		0.18	Renovation work in progress
23	Anupgarh	Suratgarh	Yard	Srivijaynagar	Modernisation of gate with central check post in main mandi yard kums SriVijaynagar	14-06-2021	18.00	10.80	11-07-2022		0.07	Material collection in progress
24	Anupgarh	Suratgarh	Yard	Srivijaynagar	Renovation of Kissan rest house & raising of Boundary wall in main mandi yard KUMS SriVijaynagar	14-06-2021	43.25	25.95	11-07-2022		0.17	Renovation work in progress
25	Anupgarh	Suratgarh	Yard	Srivijaynagar	Const. of CC road in front of Shop No. 191 to 205 in main mandi yard KUMS SriVijaynagar	14-06-2021	62.00	37.20	11-07-2022		0.24	Material collection in progress
26	Anupgarh	Suratgarh	Yard	Srivijaynagar	Const. of Kissan Path Link road 42 GB to 41 GB (Length 2.00 km) under KUMS SriVijaynagar	24-11-2021	66.66	26.66			0.00	Estimate under process at Sub. Div. level
27	Anupgarh	Suratgarh	Yard	Srivijaynagar	Const. of Kissan Path Link road Dabjal road to 12 BLD (Length 1.10km) under KUMS SriVijaynagar	24-11-2021	36.66	14.66			0.00	Estimate under process at Sub. Div. level
					KUMS SriVijaynagar		489.30	234.94			146.64	
					KUMS-JAITSAR							
28	Anupgarh	Jaitsar	Yard	Jaitsar	Covering of existing common auction platform No. 05 in mandi yard KUMS Jetsar	05-02-2020	95.55	0.00	20-03-2021	15-03-2021	67.02	Completed.
29	Anupgarh	Jaitsar	Road	Jaitsar	Const. of Kissan Path Missing Link road Raisinghnagar road to 1 GB road (1.00 km) KUMS Jaitsar	07-09-2020	41.30	10.71	24-06-2021	10-05-2021	31.07	Finalised
30	Anupgarh	Jaitsar	Yard	Jaitsar	Covering of Existing Common Auction Platform No. 06 in Mandi yard at KUMS Jetsar .	16-11-2021	95.55	38.22			0.00	Estimate under process at Sub. Div. level
31	Anupgarh	Jaitsar	Road	Jaitsar	Const. of Kisan Path 18 SD to 11 SD(Joiyanwali) KUMS Jersar (2.00km)	16-11-2021	66.60	26.64			0.00	Estimate under process at Sub. Div. level
32	Anupgarh	Jaitsar	Road	Jaitsar	Const. of Kissan Path Link road 3 BGM (Kila No. 1,10,11,20 & 21) in Murabba No. 56 Pathar No. 135/380 KUMS Jetsar. (0.250km)	16-11-2021	9.48	3.79			0.00	Estimate under process at Sub. Div. level

S. No.	Division	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of Work	Adm. Sanction		F.S. 2021-22	Stp. Date of compl.	Actual Date of Compl.	Exp. Upto Date	State of work/ remarks
						Date	Amount					
33	Anupgarh	Jaitsar	Road	Jaitsar	Const. of Kissan Path Link road 8 GB to Railway station KUMS Jetsar (0.800 km)	16-11-2021	26.64	10.66			0.00	Estimate under process at Sub. Div. level
34	Anupgarh	Jaitsar	Yard	Jaitsar	Const. of Labour shed in new mandi yard KUMS Jetsar	05-02-2020	31.74	1.41	20-03-2021	15-03-2021	17.19	Finalised
35	Anupgarh	Jaitsar	Yard	Jaitsar	Repair & colour washing of covered common auction platform No. 01 in New Mandi yard KUMS Jetsar	05-02-2020	15.29	0.68	20-03-2021	15-03-2021	9.75	Finalised
36	Anupgarh	Jaitsar	Yard	Jaitsar	Providing & laying pipe line for water supply in New Mandi Yard KUMS Jetsar	05-02-2020	14.17	0.63	20-03-2021	15-03-2021	9.23	Finalised
					KUMS JAITSAR TOTAL		396.32	92.74			134.26	
					KUMS-RAISINGHNAGAR							
37	Anupgarh	RSNR	KUMS Yard	RSNR	Re-Const. of Boundary wall of open yard in front of grain mandi at KUMS RSNR	05-02-2020	93.00	11.78	27-03-2021	20-03-2021	55.15	Finalised
38	Anupgarh	RSNR	Road	RSNR	Const. of Kissan Path link road RSNR-SBNR main road to 3 JKM (3.00 km) KUMS RSNR	22-02-2021	99.90	78.24	14-03-2022	11-11-2021	78.32	Finalised
39	Anupgarh	RSNR	Road	RSNR	Const. of Kissan Path link road Khinchiyam shyamgarh T-Point to chack 7 NZP (2.00 km) KUMS RSNR	22-02-2021	66.60	52.15	14-03-2022	11-11-2021	51.71	Finalised
					KUMS-RAISINGHNAGAR TOTAL		259.50	142.17			185.18	
					KUMS-SURATGARH							
40	Anupgarh	Suratgarh	Yard	Suratgarh	Const. of (BID) Hall under E-Nam (Size 25'x25') at mandi yard KUMS Suratgarh	17-09-2020	31.39	16.80	24-06-2021	30-07-2021	21.12	Finalised
41	Anupgarh	Suratgarh	Yard	Suratgarh	Providing white lining in mandi yard KUMS Suratgarh	01-04-2021	0.75	0.75	24-09-2021	30-07-2021	0.67	Finalised
42	Anupgarh	Suratgarh	Yard	Suratgarh	Minor repair of internal road behind shop No. 153-162 Tehbajari KUMS Suratgarh	15-06-2021	0.75	0.75	24-09-2021	16-08-2021	0.67	Finalised
43	Anupgarh	Suratgarh	Yard	Suratgarh	Const. of RCC drain in mandi yard at KUMS Suratgarh	03-08-2021	97.60	58.56	26-07-2022		0.19	Material collection in progress
44	Anupgarh	Suratgarh	Yard	Suratgarh	Special repair of damaged truss, G.I. sheets & C.C. flooring of covered common auction platform in F&V market at KUMS Suratgarh	03-08-2021	49.00	39.72	26-07-2022		24.31	Work almost completed
45	Anupgarh	Suratgarh	Yard	Suratgarh	Repair of Toilet block behind room at office Building with sanitary & water supply fitting at KUMS Suratgarh (Minor work)	27-07-2021	0.75	0.75	10-01-2022	31-12-2021	0.01	Completed.
46	Anupgarh	Suratgarh	Yard	Suratgarh	Improvement of Lightening arrangement in mandi yard at KUMS Suratgarh (Minor work)	18-06-2021	0.75	0.75	10-01-2022	20-12-2021	0.00	Completed.
					KUMS SURATGARH TOTAL		180.99	118.08	311975.00	222349.00	46.97	
47	Anupgarh	Suratgarh	Yard	Suratgarh	Const. of Office Building of RSSOP certification agency at Gharsana	18-01-2019	81.39	5.78	02-11-2019	02-11-2019	63.67	Finalised.
					DEPOSIT WORK		81.39	5.78			63.67	
					Total Div. Anoopgarh:		2958.55	1237.90			1402.03	
1	HMH	HMH	KUMS Road	KUMS	Const. of Kissan Path L/R 7LLW to Chack 2KKW upto canal under KUMS Hanumangarh (1.00Km)	26-02-2020	38.00	30.00	17-05-2021	18-08-2021	29.53	Finalized

S. No.	Division	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of Work	Adm. Sanction		F.S. 2021-22	Stp. Date of compl.	Actual Date of Compl.	Exp. Upto Date	State of work/ remarks
						Date	Amount					
2	HMH	HMH	KUMS Road	KUMS	Const. of Kisan Path M/L R 4 AWSM to 22 NDR-23 NDR Araiyawali road Under KUMS Hanumangarh (2.60Km)	26-02-2020	98.80	0.00	17-05-2021	30-03-2021	79.22	Finalized
3	HMH	HMH	KUMS Road	KUMS	Const. of Kisan Path L/R Chack 6 LLW to 5 LLW under KUMS Hanumangarh (1.25Km)	26-02-2020	47.50	28.84	17-05-2021	30-03-2021	36.60	Finalized
4	HMH	HMH	KUMS Yard	KUMS	Construction of boundary wall at new F&V mandi yard (20 bigha 2 chack NWN) Under KUMS Hanumangarh	06-02-2020	100.00	21.10	15-11-2020	02-03-2021	80.48	Finalized
5	HMH	HMH	KUMS Road	KUMS	Strengthening of Existing WBM road (Constructed by Municipal Council) from FCI Godown to RUB Tibbi Road via Meera colony at Hanumangarh Town under KUMS Hanumangarh	25-02-2021	60.00	52.48	16-12-2021	28-06-2021	50.98	Finalized
6	HMH	HMH	KUMS Yard	KUMS	Construction of Water Hut (01 No) size (10x10) at F&V NMY Under KUMS Hanumangarh Jn.	24-11-2021	2.33	0.93			0.00	Estimate under preparation at sub div. level.
7	HMH	HMH	KUMS Yard	KUMS	Construction of Kiosk/Canteen Building (01 No) size (10x35) at F&V NMY Under KUMS Hanumangarh Jn.	24-11-2021	8.13	3.25			0.00	Estimate under preparation at sub div. level.
8	HMH	HMH	KUMS Yard	KUMS	Construction of Urinal (01 No) (Size 10x10) at F&V NMY Under KUMS Hanumangarh Jn.	24-11-2021	2.33	0.93			0.00	Estimate under preparation at sub div. level.
9	HMH	HMH	KUMS Yard	KUMS	Construction of Office Building at F&V NMY under KUMS Hanumangarh Jn	24-11-2021	62.75	25.10			0.00	Estimate under preparation at sub div. level.
10	HMH	HMH	KUMS Yard	KUMS	Construction of Modernization Gate with checkpost at F&V NMY Under KUMS Hanumangarh Jn.	24-11-2021	29.50	11.80			0.00	Estimate under preparation at sub div. level.
11	HMH	HMH	KUMS Yard	KUMS	Repair of various Works (Office Building , Canteen and Boundary wall grill) at KUMS Hanumangarh Jn.	24-11-2021	44.30	17.72			0.00	Estimate under preparation at sub div. level.
12	HMH	HMH	KUMS Yard	KUMS	Repair of Various works (Urinals , Water Hut, Kiosk Sitting Arrangement at KUMS Hanumangarh Jn	24-11-2021	20.00	8.00			0.00	Estimate under preparation at sub div. level.
13	HMH	HMH	KUMS Yard	KUMS	Repair Work in Kisan Bhawan at KUMS Hanumangarh.	24-11-2021	33.90	13.56			0.00	Estimate under preparation at sub div. level.
14	HMH	HMH	KUMS Yard	KUMS	Repair of sheds and road making with traffic sign at Mandi Yard, Hanumnagarh jn.	24-11-2021	41.70	16.68			0.00	Estimate under preparation at sub div. level.
15	HMH	HMH	KUMS Yard	KUMS	Construction of Brick soiling Pids (35 Nos) at mandi Yard Hanumnagarh Jn	24-11-2021	49.20	19.68			0.00	Estimate under preparation at sub div. level.

S. No.	Division	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of Work	Adm. Sanction		F.S. 2021-22	Stp. Date of compl.	Actual Date of Compl.	Exp. Upto Date	State of work/ remarks
						Date	Amount					
16	HMH	HMH	KUMS Yard	KUMS	Specail Repair of Various work (Urinals Hut, Kiosk) at Sub Yard Hanumangarh Town.	24-11-2021	35.60	14.24			0.00	Estimate under preparation at sub div. level.
					Total KUMS Hanumangarh Rs.		674.04	264.31			276.81	
17	HMH	Pilibanga	KUMS Yard	KUMS	Construction of (BID) Hall Under E-NAM (Size 30x40) back side of office Building at New Mandi Yard at KUMS Pilibanga	06-02-2020	27.90	15.67	15-11-2020	26-03-2021	21.72	Finalized
18	HMH	Pilibanga	KUMS Yard	KUMS	Construction of Store Room on KUMS Office Building at New Mandi Yard Pilibangan	06-02-2020	8.20	3.41	15-11-2020	15-01-2021	6.35	Finalized
19	HMH	Pilibanga	KUMS Yard	KUMS	Construction of Toilet Blocks (Ladies & Gents) at Sub Yard Jakharanwali Undere KUMS Pilibangan	06-02-2020	14.00	8.73	15-11-2020	26-03-2021	10.36	Finalized
20	HMH	Pilibanga	KUMS Yard	KUMS	Repair of Boundary wall Back side of Block 'B' at New Mandi Yard KUMS Pilibangan	22-04-2021	1.00	1.00	08-08-2021	22-07-2021	0.90	Finalized
21	HMH	Pilibanga	KUMS Yard	KUMS	Repair of Office Building at Sub yard Jakharawali (Civil work) Under KUMS Pilibangan	22-04-2021	0.50	0.50	08-08-2021	22-07-2021	0.45	Finalized
22	HMH	Pilibanga	KUMS Yard	KUMS	Repair of Bank Building at KUMS pilibangan	15-04-2021	1.00	1.00	08-08-2021	22-07-2021	0.93	Finalized
23	HMH	Pilibanga	KUMS Yard	KUMS	Repair of Transformer & Improvement of H.T. Accessories in 2nd Mandi Yard at KUMS Pilibangan	11-06-2021	1.00	1.00	10-11-2021	10-11-2021	0.00	Completed
24	HMH	Pilibanga	KUMS Yard	KUMS	Constt. Of Water Tank at Sub yard Jakharawali KUMS Pilibangan	06-07-2021	0.50	0.50	10-11-2021	10-11-2021	0.00	Completed
					Total KUMS Pilibangan Rs.		54.10	31.81			40.71	
25	HMH	Goluwala	KUMS Yard	KUMS	Special Repair of Internal Roads and drains in mandi yard Goluwala KUMS Goluwala.	05-03-2020	73.10	13.25	18-05-2021	31-03-2021	42.98	Completed
					Total KUMS Goluwala Rs.		73.10	13.25			42.98	
26	HMH	Rawatsar	KUMS Road	KUMS	Constt. Of Kisan Path Missing Link Road Jhaidasar to Chhoti Chanderi (Length 2.25Km) KUMS Rawatsar.	19-06-2018	81.00	0.67	16-05-2019	17-08-2019	63.14	Finalized
27	HMH	Rawatsar	KUMS Road	KUMS	Construction of Kisan path ML/R chack 13 NWD to Phoharka Under KUMS Rawatsar	08-08-2018	99.72	0.83	24-08-2019	20-08-2019	85.53	Finalized
28	HMH	Rawatsar	KUMS Road	KUMS	Const. Of M/L road Malasar to Rolasar Under KUMS Rawatsar	23-12-2014	34.50	0.00	28-01-2016	22-01-2016	33.20	Finalized
29	HMH	Rawatsar	KUMS Road	KUMS	Const. Of M/L road Dhani Raikan to Dhani Rannasar Under KUMS Rawatsar	23-12-2014	86.25	2.45	28-01-2016	01-02-2019	66.84	Finalized
30	HMH	Rawatsar	KUMS Road	KUMS	Const. of M/L road Gokulpura to Dandela Under KUMS Rawatsar	23-12-2014	69.00	0.00	28-01-2016	22-01-2016	68.36	Finalized
31	HMH	Rawatsar	KUMS Yard	KUMS	Repair of Farmer Rest House at KUMS Rawatsar	24-02-2021	9.30	9.30	24-08-2022		0.01	Material collection in progress
32	HMH	Rawatsar	KUMS Yard	KUMS	Repair of KUMS Office Building (Ground floor) at KUMS Rawatsar	24-02-2021	13.50	13.50			0.00	Estimate under preparation at sub div. level. Letter sent to KUMS of taking disson.

S. No.	Division	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of Work	Adm. Sanction		F.S. 2021-22	Stp. Date of compl.	Actual Date of Compl.	Exp. Upto Date	State of work/ remarks
						Date	Amount					
33	HMH	Rawatsar	KUMS Yard	KUMS	Repair of Drain crossing ramps and 03 Nos Water Hut at Mandi Yard KUMS Rawatsar.	24-02-2021	28.50	28.50	24-08-2022		0.00	Material collection in progress
34	HMH	Rawatsar	KUMS Yard	KUMS	Repair Urinals (3 Nos) and New Toilet Blocks (2 Nos) at Mandi Yard KUMS Rawatsar.	24-02-2021	9.75	9.75	24-08-2022		0.00	Material collection in progress
35	HMH	Rawatsar	KUMS Yard	KUMS	Providing, Laying & Jointing of pipe line at Sub yard F&V Market Under KUMS Rawatsar	24-02-2021	10.50	10.46	21-02-2022		0.07	Material collection in progress
36	HMH	Rawatsar	KUMS Yard	KUMS	Construction of Drain from mandi yard gate No 2 to Back side of 9 Bigha land at Mandi Yard KUMS Rawatsar	24-02-2021	33.75	33.63	21-02-2022		22.19	Drain work almost completed
37	HMH	Rawatsar	KUMS Yard	KUMS	Providing of Raised Dry Brick soling with G.S. B. internal Roads for common auction facility at west side land (9 Bigha) in Mandi Yard KUMS Rawatsar	24-02-2021	99.00	59.40	21-02-2022		59.72	Brick soling in progress
					Total KUMS Rawatsar Rs.		574.77	168.49			399.06	
38	HMH	Rawatsar	Ani Hus	Deposit	Constt. Of veterinary SubCentre, at Sirangsar	04-01-2017	8.00	0.05	06-10-2017	01-10-2017	6.15	Finalized,
39	HMH	Bhadra	Ani Hus	Deposit	Construction of veterinary Sub Center Building at Bharwana (Village Gudia)	04-01-2019	12.00	4.46	06-10-2021	06-10-2021	4.69	Completed
40	HMH	Pilibanga	Ani Hus	Deposit	Construction of veterinary Sub Center Building at Hansliya (Village Gilwala)	04-01-2019	12.00	4.02	06-10-2021	06-10-2021	8.88	Completed
41	HMH	Sangaria	Ani Hus	Deposit	Construction of veterinary Sub Center Building at Kulchander (Village Dablikhurd (6DBL))	04-01-2019	12.00	3.41	06-10-2021	06-10-2021	8.19	Completed
42	HMH	HMH	Ani Hus	Deposit	Construction of veterinary Hospital Building at Dabli Rathan	04-01-2019	30.00	0.03	21-07-2020	29-10-2020	24.24	Finalized
43	HMH	Goluwala	Ani Hus	Deposit	Construction of veterinary Hospital Building at Goluwala	04-01-2019	30.00	-0.01	21-07-2020	29-10-2020	23.41	Finalized
44	HMH	Pilibanga	Ani Hus	Deposit	Construction of veterinary Sub Center Building at PILIBANGA Gaon	04-01-2019	12.00	0.00	21-07-2020	29-10-2020	11.03	Finalized
45	HMH	Pilibanga	Ani Hus	Deposit	Construction of veterinary Sub Center Building at MANAKTHEDI	04-01-2019	12.00	0.00	21-07-2020	29-10-2020	9.91	Finalized
46	HMH	Rawatsar	Ani Hus	Deposit	Construction of veterinary Sub Center Building at CHAIYA	04-01-2019	12.00	-0.14	20-07-2020	31-12-2020	9.64	Finalized
47	HMH	Rawatsar	Ani Hus	Deposit	Construction of veterinary Sub Center Building at KANWANI	04-01-2019	12.00	-0.14	20-07-2020	31-12-2020	9.66	Finalized
48	HMH	HMH	Ani Hus	Deposit	Construction of veterinary Hospital Building at Makkasar.	04-01-2019	30.00	0.05	09-11-2019	09-11-2019	25.64	Finalized
49	HMH	HMH	Ani Hus	Deposit	Construction of veterinary Sub Center Building at Kohla	04-01-2019	12.00	0.03	09-11-2019	09-11-2019	10.55	Finalized
50	HMH	HMH	Ani Hus	Deposit	Construction of veterinary Sub Center Building at Jorawarpura	04-01-2019	12.00	0.20	09-11-2019	09-11-2019	10.71	Finalized
51	HMH	Sangaria	Ani Hus	Deposit	Construction of veterinary Sub Center Building at KHARAKHEDA	04-01-2019	12.00	0.04	20-07-2020	20-07-2020	10.07	Finalized
52	HMH	Sangaria	Ani Hus	Deposit	Construction of veterinary Sub Center Building at NUKERA	04-01-2019	12.00	0.05	20-07-2020	20-07-2020	10.03	Finalized
53	HMH	Bhadra	Ani Hus	Deposit	Construction of veterinary Hospital Building at GADRA Distt Hanumangarh	03-03-2021	35.90	0.07	15-11-2021		0.07	Case withdrawal under clause 32
54	HMH	Sangaria	Ani Hus	Deposit	Construction of veterinary Hospital Building at BASHIR Distt Hanumangarh	03-03-2021	35.90	17.17	15-01-2022		17.17	Finishing work in progress

S. No.	Division	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of Work	Adm. Sanction		F.S. 2021-22	Stp. Date of compl.	Actual Date of Compl.	Exp. Upto Date	State of work/ remarks
						Date	Amount					
55	HMH	Rawatsar	Ani Hus	Deposit	Construction of veterinary Hospital Building at GANDHELI Distt Hanumangarh	03-03-2021	35.90	0.00			0.00	Denied from higher authority
56	HMH	HMH	Ani Hus	Deposit	Construction of veterinary Hospital Building at JHAMBER Distt Hanumangarh	03-03-2021	35.90	17.43	15-01-2022		17.43	Finishing work in progress
57	HMH	HMH	Ani Hus	Deposit	Construction of veterinary Hospital Building at RODAWALI Distt Hanumangarh	03-03-2021	35.90	16.88	15-01-2022		16.88	Finishing work in progress
58	HMH	Bhadra	Ani Hus	Deposit	Construction of veterinary Sub Center Building at RAMGADHIA District Hanumangarh	03-03-2021	18.90	5.33	15-11-2021		5.33	Finishing work in progress
59	HMH	Bhadra	Ani Hus	Deposit	Construction of veterinary Sub Center Building at MUNDRIA BADA District Hanumangarh	03-03-2021	18.90	5.53	15-11-2021		5.53	Finishing work in progress
60	HMH	Bhadra	Ani Hus	Deposit	Construction of veterinary Sub Center Building at SAGRA District Hanumangarh	03-03-2021	18.90	5.10	15-11-2021		5.10	Finishing work in progress
61	HMH	Nohar	Ani Hus	Deposit	Construction of veterinary Sub Center Building at DHANSIA District Hanumangarh	03-03-2021	18.90	0.00			0.00	Denied from higher authority
62	HMH	Nohar	Ani Hus	Deposit	Construction of veterinary Sub Center Building at KIKRALI District Hanumangarh	03-03-2021	18.90	5.98	02-04-2022		5.98	Finishing work in progress
63	HMH	Nohar	Ani Hus	Deposit	Construction of veterinary Sub Center Building at DEIDAS District Hanumangarh	03-03-2021	18.90	5.16	02-04-2022		5.16	Finishing work in progress
64	HMH	Nohar	Ani Hus	Deposit	Construction of veterinary Sub Center Building at POHARAKA District Hanumangarh	03-03-2021	18.90	7.90	15-01-2022		7.90	Finishing work in progress
65	HMH	Nohar	Ani Hus	Deposit	Construction of veterinary Sub Center Building at LAKHASAR District Hanumangarh	03-03-2021	18.90	5.91	02-04-2022		5.91	Finishing work in progress
66	HMH	Nohar	Ani Hus	Deposit	Construction of veterinary Sub Center Building at TIDIYASAR District Hanumangarh	03-03-2021	18.90	6.42	02-04-2022		6.42	Finishing work in progress
67	HMH	Nohar	Ani Hus	Deposit	Construction of veterinary Sub Center Building at BHOGRANA District Hanumangarh	03-03-2021	18.90	0.04	02-04-2022		0.04	DPC level
68	HMH	Nohar	Ani Hus	Deposit	Construction of veterinary Sub Center Building at NANAU District Hanumangarh	03-03-2021	18.90	0.05	02-04-2022		0.05	Matereial collection in progress
69	HMH	Nohar	Ani Hus	Deposit	Construction of veterinary Sub Center Building at KANSAR District Hanumangarh	03-03-2021	18.90	0.00			0.00	Denied from higher authority
70	HMH	Nohar	Ani Hus	Deposit	Construction of veterinary Sub Center Building at TOPRIYA District Hanumangarh	03-03-2021	18.90	6.40	02-04-2022		6.40	Finishing work in progress
71	HMH	Nohar	Ani Hus	Deposit	Construction of veterinary Sub Center Building at MALASAR District Hanumangarh	03-03-2021	18.90	0.04	02-04-2022		0.04	Material collection in progress
72	HMH	Nohar	Ani Hus	Deposit	Construction of veterinary Sub Center Building at ARDAKI District Hanumangarh	03-03-2021	18.90	0.04	02-04-2022		0.04	Material collection in progress
73	HMH	Nohar	Ani Hus	Deposit	Construction of veterinary Sub Center Building at PANDUSAR District Hanumangarh	03-03-2021	18.90	5.72	02-04-2022		5.72	Finishing work in progress
74	HMH	Sangaria	Ani Hus	Deposit	Construction of veterinary Sub Center Building at MIRZAWALIMER District Hanumangarh	03-03-2021	18.90	6.90	15-01-2022		6.90	Finishing work in progress
75	HMH	HMH	Ani Hus	Deposit	Construction of veterinary Sub Center Building at SALEMGARH District Hanumangarh	03-03-2021	18.90	7.87	15-01-2022		7.87	Finishing work in progress

S. No.	Division	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of Work	Adm. Sanction		F.S. 2021-22	Stp. Date of compl.	Actual Date of Compl.	Exp. Upto Date	State of work/ remarks
						Date	Amount					
76	HMH	Goluwala	Ani Hus	Deposit	Construction of veterinary Sub Center Building at GOLUWALA NIWADA District Hanumangarh	03-03-2021	18.90	6.16	15-01-2022		6.16	Finishing work in progress
77	HMH	HMH	Ani Hus	Deposit	Construction of veterinary Sub Center Building at SAHIJPURA District Hanumangarh	03-03-2021	18.90	8.32	15-01-2022		8.32	Finishing work in progress
78	HMH	HMH	Ani Hus	Deposit	Construction of veterinary Sub Center Building at FATEHGARH District Hanumangarh	03-03-2021	18.90	8.31	15-01-2022		8.31	Finishing work in progress
79	HMH	HMH	Ani Hus	Deposit	Construction of veterinary Sub Center Building at SHREENAGAR District Hanumangarh	03-03-2021	18.90	8.22	15-01-2022		8.22	Finishing work in progress
80	HMH	HMH	Ani Hus	Deposit	Construction of veterinary Sub Center Building at 30SSW/26SSW District Hanumangarh	03-03-2021	18.90	8.24	15-01-2022		8.24	Finishing work in progress
81	HMH	Rawatsar	Ani Hus	Deposit	Wire fencing of 38 Bigha Land for HGM Calf farming center Rawatsar	28-12-2018	70.35	0.00	07-12-2020	26-03-2021	10.11	Case withdrawal under clause 32
82	HMH	Rawatsar	Ani Hus	Deposit	Construction of Cattle shed (Head to Head) at HGM Calf farming center Rawatsar.	28-12-2018	77.00	0.00	07-12-2020	26-03-2021	63.39	Completed
83	HMH	Rawatsar	Ani Hus	Deposit	Construction of Cattle Fodder storage godown at HGM Calf farming center Rawatsar	28-12-2018	74.40	0.00	07-12-2020	26-03-2021	59.21	Completed
84	HMH	Rawatsar	Ani Hus	Deposit	Construction of Labour Quarters (10 Nos) at HGM Calf farming center Rawatsar.	28-12-2018	90.00	0.00	07-12-2020	26-03-2021	55.48	Completed
85	HMH	Rawatsar	Ani Hus	Deposit	Construction of Office Building at HGM Calf farming center Rawatsar.	28-12-2018	57.42	0.00	07-12-2020	26-03-2021	36.91	Completed
86	HMH	Rawatsar	Ani Hus	Deposit	Construction of Staff Quarters (2 Nos 2nd type, 01 Nos 3rd Type) at HGM Calf farming center Rawatsar.	28-12-2018	78.10	0.00	07-12-2020	22-01-2021	59.65	Completed
87	HMH	Rawatsar	Ani Hus	Deposit	Construction of Cattle Feed storage godown at HGM Calf farming center Rawatsar.	28-12-2018	17.92	0.00	07-12-2020	20-02-2021	13.72	Completed
88	HMH	Rawatsar	Ani Hus	Deposit	Construction of Staff Quarters (01 No 4th type & 01 No 5th type & 01 No Chowkidar) at HGM Calf farming center Rawatsar.	28-12-2018	42.90	0.00	07-12-2020	22-01-2021	21.14	Completed
89	HMH	Rawatsar	Ani Hus	Deposit	Construction of Pond at HGM Calf farming center Rawatsar	28-12-2018	17.65	0.00	07-12-2020	31-12-2020	14.33	Completed
90	HMH	Rawatsar	Ani Hus	Deposit	Survey, Land Filling & levelling at 38 Bigha Land for HGM Calf farming center Rawatsar	28-12-2018	28.90	0.00	07-12-2020	08-06-2021	13.38	Completed
91	HMH	HMH	Ani Hus	Deposit	Construction of Operation Theater , store Room Sterilization Room under (Strengthening of Veterinary Polyclinics project)at Hanumnagarh Town	11-03-2020	25.30	9.85	07-08-2021	03-08-2021	18.01	Finalized
92	HMH	HMH	Ani Hus	Deposit	Additional work of Operation Theater , store Room Sterilization Room under (Strengthening of Veterinary Polyeclinics project)at Hanumnagarh Town	11-03-2020	7.29	7.29	10-01-2022	08-11-2021	4.27	Finalized
93	HMH	HMH	Agri.	Deposit	Extension of Dy. Dir. Agri. (Ext.) Z.P. Hanumangarh Office Near to P.D. ATMA Building Hanumangarh	05-02-2020	37.97	37.97	21-10-2021	21-10-2021	16.92	Finalized

S. No.	Division	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of Work	Adm. Sanction		F.S. 2021-22	Stp. Date of compl.	Actual Date of Compl.	Exp. Upto Date	State of work/ remarks
						Date	Amount					
94	HMH	HMH	Agri.	Deposit	Additional works : Extension works of Dy. Dir. Agri. (Ext.) ZP Hanumangarh office on roof of existing enw Building of PD ATMA at Campus of Dy. Dir. Agri. (Ext.) ZP Hanumangarh	05-02-2020	2.66	2.66	10-01-2022	31-12-2021	0.00	Completed
95	HMH	HMH	Agri.	Deposit	Special repair of Front side Boundary Wall and Main Gate at Dy. Director AG. (Ext.) Z.P. Office Hanumangarh Junction	06-09-2021	12.00	12.00	29-06-2022		0.00	DPC level
96	HMH	HMH	Agri.	Deposit	Extension of existing Building of Dy. Dir. Agri. (Ext.) Z.P. Hanumangarh Jn.	06-09-2021	100.00	50.00			0.00	Estimate under prepration sub div. level
97	HMH	HMH	Agri.	Deposit	Construction of Farmer Training Center at Dabli Bas Kutab District Hanumangarh	17-09-2019	100.00	33.43	15-03-2022		33.80	Finishing work in progress
98	HMH	HMH	Other	RSGSML	Construction of Godown (size135 'x 73') (A) GROUND FLOOR RCC ROOF (B) IST FLOOR CGI ROOF at Hanumangarh Jn.	04-06-2019	221.68	32.69	08-08-2022		32.43	Column work in progress
99	HMH	HMH	Other	RSGSML	Construction of toilets Blocks(ladies & Gents) at Hanumangarh Jn.	04-06-2019	14.40	5.21	08-08-2022		5.19	Almost completed
					DEPOSIT TOTAL Rs.		1920.14	368.34			805.93	
					Total Div. Hanumangarh:		3296.15	846.20			1565.49	
1	Bikaner	Bikaner (G)	KUMS Yard	KUMS	Repair of of existing nala & drains in mandi yard	22-11-19	25.00	14.95	1-11-20	28-1-21	15.49	Finalised
2	Bikaner	Bikaner (G)	KUMS Yard	KUMS	Repair & Patch work in Internal road in Mandi yard	22-11-19	15.00	2.66	1-11-20	28-1-21	12.43	Finalised
3	Bikaner	Bikaner (G)	KUMS Yard	KUMS	Providing and fixing furniture in meeting hall in mandi yard	22-11-19	12.00	11.98	21-6-21	20-6-21	7.86	Civil work Completed & Furniture supply in progress
4	Bikaner	Bikaner (G)	KUMS Yard	KUMS	Construction of over head tank 300 KL Capacity and laying of water pipe line in mandi yard	22-11-19	50.00	6.74	5-8-20	4-11-20	39.72	Finalised
5	Bikaner	Bikaner (G)	KUMS Yard	KUMS	constt. Of cement concrete internal road mandi from shop no 134 to 239 back of shop no.01 to 20 in mandi yard kuma bikaner (g)	29-7-20	218.88	149.37	8-1-22	3-9-21	148.68	Work Finalised
6	Bikaner	Bikaner (G)	KUMS Yard	KUMS	Constt. Of open Common Auction Plateform (360 X 80) in sub yard napasara (02 Nos)	29-7-20	128.48	62.26	8-1-22	3-9-21	88.23	Work Finalised
7	Bikaner	Bikaner (G)	KUMS Road	KUMS	Constt. Of L/R Sub yard Napasara to jato Meghwalo ki dhaniya Norangesar marg KUMS Bikaner Grain	11-6-21	81.00	48.60	12-6-22		48.54	BT Work Completed
8	Bikaner	Bikaner (G)	KUMS Road	KUMS	Constt. Of L/R Village Serera to Govt. Primary School Rohi serera (Gusaisar Road) KUMS Bikaner Grain.	11-6-21	81.00	48.60	12-6-22		19.14	WBM Under Layer Complete
9	Bikaner	Bikaner (G)	KUMS Yard	KUMS	Constt of Assaing Lab/ Grading Lab (Cap 5 THP) in Mandi Yard Bikaner (Grain).	2-7-21	48.52	44.45	25-2-22	2-12-21	38.87	Work Finalised
10	Bikaner	Bikaner (G)	KUMS Yard	KUMS	Minor Works	1-4-21	10.00	10.00			2.95	work Finalised

S. No.	Division	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of Work	Adm. Sanction		F.S. 2021-22	Stp. Date of compl.	Actual Date of Compl.	Exp. Upto Date	State of work/ remarks
						Date	Amount					
11	Bikaner	Bikaner (G)	KUMS Road	KUMS	Constt. Of MLR Tanwarwala to 10 BSD up to BSD canal ki puli (3.00 km)	31-12-2015	79.50		25-01-2017	28-11-2019	55.42	Work Finalized
12	Bikaner	Bikaner (G)	KUMS Road	KUMS	Construction of Link Road 16 LKD To 15 PKD (3.00 KM)	31-12-2015	79.50		25-01-2017	28-11-2019	62.94	Work Finalized
13	Bikaner	Bikaner (G)	KUMS Road	KUMS	Construction of Link Road Akkasar to Bhaduon Ki Dhani(3.00 KM)	31-12-2015	75.00		25-01-2017	28-11-2019	44.29	Work Finalized
14	Bikaner	Bikaner (G)	KUMS Yard	KUMS	Const. of Cement Concrete Internal Road at Front of Shop No. 191 to 211 in Mandi Yard KUMS Bikaner (Grian)	16-11-2021	40.70	16.28				Tender Due on 27/01/2022
15	Bikaner	Bikaner (G)	KUMS Yard	KUMS	Const. of Cement Concrete Internal Road Near Auction Area Phase II at Sub Yard Pugal Road Under Bikaner (Grain)	16-11-2021	192.56	77.02				Tender Due on 27/01/2022
16	Bikaner	Bikaner (FV&W)	KUMS Yard	KUMS	Constt of Vehicle Parking at F&V Mandi Bikaner (50 % Covered & 50% Open)	4-12-19	42.50	6.03	6-12-20	5-12-20	35.39	Finalised
17	Bikaner	Lunkarnsar	KUMS Yard	KUMS	Contt. Of Toilet Block at Subyard RD 465 Head Loonkaransar	20-8-19	11.06	3.46	6-9-20	1-8-21	9.11	Work Finalised
18	Bikaner	Lunkarnsar	KUMS Yard	KUMS	Constt. Of Office Building in Subyard RD 465 Head Loonkaransar	20-8-19	37.80	16.16	6-9-20	1-8-21	29.90	Work Finalised
19	Bikaner	Lunkarnsar	KUMS Yard	KUMS	Constt. Of Main Mandi Gate & check post At Subyard RD 465 Head Loonkaransar	20-8-19	6.00	3.74	6-9-20	1-8-21	5.03	Work Finalised
20	Bikaner	Lunkarnsar	KUMS Yard	KUMS	Constt. Of 2 Nos. water hut At Subyard RD 465 Head Loonkaransar	20-8-19	11.70	4.68	6-9-20	1-8-21	9.69	Work Finalised
21	Bikaner	Lunkarnsar	KUMS Yard	KUMS	constt. Of Kiosk (1 Nos.) building At Subyard RD 465 Head Loonkaransar	20-8-19	3.00	1.09	6-9-20	1-8-21	2.23	Work Finalised
22	Bikaner	Lunkarnsar	KUMS Yard	KUMS	Constt. Of C.W.R. At Subyard RD 465 Head Loonkaransar	20-8-19	10.00	3.00	6-9-20	1-8-21	7.77	Work Finalised
23	Bikaner	Lunkarnsar	KUMS Yard	KUMS	Constt. Of covering with self supporting structure on existing common aucton plateform in front of office building size 400 x 50 in mandi yard loonkaransar	27-7-20	158.02	109.98	8-11-21	29-12-21	112.04	Work Completed
24	Bikaner	Lunkarnsar	KUMS Yard	KUMS	constt. Of cement concrete internal road at front of shop no. 01 to 16 & 193 to 208 in mandi yard kums loonkaransar	27-7-20	119.25	20.38	8-11-21	29-12-21	91.75	Work Completed
25	Bikaner	Lunkarnsar	KUMS Yard	KUMS	covering of ramps & GI sheet covering of end point on existing covered of end of existing covered common aucion plateform (04 nos kums loonkaransar	27-7-20	19.62	7.27	8-11-21	29-12-21	13.47	Work Completed
26	Bikaner	Lunkarnsar	KUMS Yard	KUMS	Constt. Of Assasing lab/Grading lab (cap: 5 TPH) in Mandi yard kums loonkaransar	27-7-20	44.13				0.00	Re Sancation Required
27	Bikaner	Lunkarnsar	KUMS Road	KUMS	Constt. Of link road khileriya to aloda (3.00km) kums Loonkaransar	21-8-20	81.00	20.25	21-8-21	3-8-21	68.41	Finalised
28	Bikaner	Lunkarnsar	KUMS Road	KUMS	Constt. Of link road Shubhlai road to Aloda (2.00 km) kums Loonkaransar	21-8-20	54.00	13.52	21-8-21	3-8-21	45.73	Finalised
29	Bikaner	Lunkarnsar	KUMS Road	KUMS	Constt of Link road kisturiya main stand to kisturiya kenal puliya 1.5 KM KUMS Loonkarnsar	19-2-21	40.50	40.46	4-4-22		17.03	WBM WorkCompleted

S. No.	Division	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of Work	Adm. Sanction		F.S. 2021-22	Stp. Date of compl.	Actual Date of Compl.	Exp. Upto Date	State of work/ remarks
						Date	Amount					
30	Bikaner	Lunkarnsar	KUMS Road	KUMS	Constt of Link road Ranisar Gaon To Bano ki Dhaiya towards Rambag marg 2.50 km KUMS Lonnkansar	19-2-21	67.50	40.50	4-4-22		16.01	WBM Work In Progress
31	Bikaner	Lunkarnsar	KUMS Yard	KUMS	Const. of Cement Concrete Internal Road at Various Places in Mandi Yard KUMS Loonkansar.	16-11-21	202.05	80.80				Tender Due on 27/01/2022
32	Bikaner	Khajuwala	KUMS Yard	KUMS	construction of strengthening of b.t internal road with covered drain (nala) in main mandi yard	11-12-19	277.72	8.10	13-11-20	15-1-21	227.92	Finalised
33	Bikaner	Khajuwala	KUMS Yard	KUMS	Constt. Of Covering on Existing Common Acuction PlateForm (Size 250X100) by Self Supporting Metal roofing without truses purlin & anciliary support subyard dantor under kums Khajuwala	11-8-20	197.46	161.22	21-10-21	1-12-21	171.01	Work Completed
34	Bikaner	Khajuwala	KUMS Yard	KUMS	Constt. Of Water hut with laying water pipe line in mandi subyard dantor under kums Khajuwala	11-8-20	3.00	2.54	21-10-21	1-12-21	2.19	Completed
35	Bikaner	Khajuwala	KUMS Road	KUMS	Const. of Link Road 5 SSM ki Puliya to 6 SSM Musalmano ki Dhaniya (3.00 K.M) Via Khalil Khan Ki Dhani KUMS Khajuwala.	15-11-21	81.00	32.40				NIT to be published
36	Bikaner	Sri Dungargarh	KUMS Yard	KUMS	Constt of over head water tank 300 KL Capcity and laying of water pipe line	22-11-19	60.00	1.26	3-8-20	2-11-20	44.57	Finalised
37	Bikaner	Sri Dungargarh	KUMS Yard	KUMS	Extention of office Building on 1st floor in mandi yard	6-2-20	31.50		4-3-21	7-11-20	29.41	Finalised
38	Bikaner	Sri Dungargarh	KUMS Yard	KUMS	Constt. Of Covering on Existing Common Acuction PlateForm (Size 250X50) by Self Supporting Metal roofing without truses purlin & anciliary support (02 Nos) in Mandi Yard KUMS Shri Dungargarh.	21-8-20	197.46	183.76	5-1-22		107.89	Steel welding work Completed
39	Bikaner	Sri Dungargarh	KUMS Yard	KUMS	Const. of Cement Conerete Pucca surface at Back of Shop & Const. of CC Road at Gate No. 02 KUMS Shri Dungargarh.	15-11-21	48.90	19.56				Tender Due on 13/01/2022
40	Bikaner	Sri Dungargarh	KUMS Road	KUMS	Const. of Link Road Amritwasi to Rustan Dhora up to Mandi Samiti Border Marg 3.00 K.M. KUMS Shri Dungargarh	15-11-21	81.00	32.40				Tender Due on 27/01/2022
41	Bikaner	Sri Dungargarh	KUMS Road	KUMS	Const. of Link Road Abhaysinghpura to Naikon ki Dhaniya Jesalsar Marg 3.00 K.M. KUMS Shri Dungargarh	15-11-21	81.00	32.40				Tender Due on 27/01/2022
42	Bikaner	Sri Dungargarh	KUMS Road	KUMS	Const. of Link Road Ridi to Jakhron ki Dhaniya keu Marg per 3.00 K.M. KUMS Shri Dungargarh	15-11-21	81.00	32.40				Tender Due on 27/01/2022
43	Bikaner	Nokha	KUMS Yard	KUMS	Painting and providing Turbo exhaust fan on exiting covered sheds 11 Nos in KUMS Nokha.	30-10-19	31.60	14.80	3-8-20	2-11-20	10.86	Finalised
44	Bikaner	Nokha	KUMS Road	KUMS	Construction of Link Road Nathusar Village To Govt. Middle School Bagrala (Bagrala Dhora Dham Marg) (3.00 KM) KUMS Nokha.	24-2-21	90.00	54.00	11-6-22		30.78	WBM Top Layer Complete
45	Bikaner	Nokha	KUMS Road	KUMS	Construction of Link Road Birmsar (Guisai ji ka Mandir) to Khichiyasar Road (3.00 KM) KUMS Nokha.	25-2-21	81.00	48.60	11-6-22		25.85	WBM Top Layer Complete

S. No.	Division	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of Work	Adm. Sanction		F.S. 2021-22	Stp. Date of compl.	Actual Date of Compl.	Exp. Upto Date	State of work/ remarks
						Date	Amount					
46	Bikaner	Nokha	KUMS Road	KUMS	Constt. Of Missing Link Road from Charkada to Roda margh Via Govt. Primary School Shiv dan Singh ki Dhani (3.00 KM) KUMS Nokha.	26-2-21	81.00	48.60	11-6-22		18.60	WBM Top Layer Complete
47	Bikaner	Nokha	KUMS Road	KUMS	Constt. Of Link Road Bhadla Khivlai Nadi Road to Siyago ki Dhani (Udasar Marg) (3.00 KM) KUMS Nokha.	27-2-21	81.00	48.60	11-6-22		0.51	GSB Work in Progress
48	Bikaner	Nokha	KUMS Yard	KUMS	Constt of Assaing Lab/ Grading Lab (Cap 5 THP) in Mandi Yard Nokha	2-7-21	48.52	29.11	25-2-22		8.97	Door Level Work Completed
49	Bikaner	Nokha	KUMS Yard	KUMS	Minor Works	1-4-21	5.00	1.00	31-3-22	31-3-22	0.95	Work Finalised
50	Bikaner	Nokha	KUMS Road	KUMS	Const. of Link Road Jasrasar Sadasar Road to Naiko Ki Dhaniya (Chenana Marg) (Length 3.00 K.M.) KUMS Nokha	16-11-21	81.00	32.40				Tender Due on 27/01/2022
51	Bikaner	Nokha	KUMS Road	KUMS	Const. of Link Road Ladupura Phanta to Boldi Nadi Govt. School upto Bikaner Border (Length 3.00 K.M.) KUMS Nokha.	16-11-21	81.00	32.40				Tender Due on 27/01/2022
52	Bikaner	Nokha	KUMS Road	KUMS	Const. of Missing Link Road Kurja to Siniyala (Length 3.00 K.M.) KUMS Nokha.	16-11-21	81.00	32.40				Tender Due on 27/01/2022
53	Bikaner	Nokha	KUMS Road	KUMS	Const. of Link Road Govt. Primary School Khinchiyasar to Nimbari Dham via baba Ramdev Mandir (1.40 K.M.) Under KUMS Nokha	16-11-21	42.00	16.80				Tender Due on 27/01/2022
54	Bikaner	Nokha	KUMS Road	KUMS	Const. of Link Road Bikasar Fanta Near Surana Dal Mills to Govindpudra (2.00 K.M.) KUMS Nokha.	16-11-21	54.00	21.60				Tender Due on 27/01/2022
55	Bikaner	Bajju	KUMS Yard	KUMS	Constt of office Building in Main Mandi yard Bajju.	4-12-19	62.10	11.06	6-12-20	10-1-21	53.86	Finalised
56	Bikaner	Bajju	KUMS Yard	KUMS	Constt of III type quarter in Mandi yard with land Escaping work KUMS Bajju.	4-12-19	35.10	19.88	6-12-20	10-1-21	26.32	Finalised
57	Bikaner	Bajju	KUMS Yard	KUMS	Construction of IV Type quarter in Mandi KUMS Bajju.	4-12-19	20.25	11.58	6-12-20	10-1-21	16.82	Finalised
58	Bikaner	Bajju	KUMS Yard	KUMS	Construction of toilet block mandi yard (2 Nos) KUMS Bajju.	4-12-19	15.00	3.18	6-12-20	10-1-21	13.04	Finalised
59	Bikaner	Bajju	KUMS Yard	KUMS	Painting and Providing turbo exhaust fan on existing covered sheds 2 Nos in KUMS Bajju.	4-12-19	9.81	1.06	20-1-21	30-6-21	7.57	Finalised
60	Bikaner	Bajju	KUMS Road	KUMS	Constt. Of Link Road 1000 RD-Pabusar Pashchim Road to Kali Nadi Dhaniya 3.00 KM KUMS Bajju	26-2-20	96.00	3.20	1-4-21	3-3-21	71.57	Finalised
61	Bikaner	Bajju	KUMS Road	KUMS	Constt. Of link road kolasar pshachim to naiko & Meghwalo ki dhaniya pabusar pshachi marg) 3.00 KUMS bajju	26-2-20	96.02	6.25	1-4-21	3-3-21	68.22	Finalised
62	Bikaner	Bajju	KUMS Road	KUMS	Constt. Of link road grandhi to meghwalo ki dhaniya (Mithariya marg 3.00 KM bajju	26-2-20	90.00	2.37	1-4-21	3-3-21	67.68	Finalised
63	Bikaner	Bajju	KUMS Yard	KUMS	Constt of Common auction palte form size 450x80 (2 Nos) In mandi yard bajju	12-2-21	160.58	115.06	2-3-22		112.60	Work Almost Completed

S. No.	Division	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of Work	Adm. Sanction		F.S. 2021-22	Stp. Date of compl.	Actual Date of Compl.	Exp. Upto Date	State of work/ remarks
						Date	Amount					
64	Bikaner	Bajju	KUMS Road	KUMS	Constt of link road mithadiya to sutharo ki dhaniya grandhi marg KUMS Bajju.	19-2-21	90.00	70.61	2-1-22	8-11-21	65.85	Work Complete
65	Bikaner	Bajju	KUMS Yard	KUMS	Const. of covering with self supporting structure on existing common auction platform size 450'X90' in mandi yard bajju	4-12-19	285.00	51.38	20-1-21	30-6-21	260.94	finilised
66	Bikaner	Bikaner (G)	Hort.	RKVY	various works for infra development at Mechanised Farm Khara	15-3-18	50.00	8.31	13-12-20	10-1-21	41.69	finilised
67	Bikaner	Bikaner (G)	Hort.	RKVY	Constt. Of office Building 3 No Sheeds Pump Room, Steel gate(Nine Number) Repairing of Wire fencing & at khara	4-3-20	23.50	5.87	13-12-20	10-1-21	17.60	finilised
68	Bikaner	Lunkarnsar	Ani Hus	RIDF	Constt. of Vaterinary Subcenter at Khari Distrc.BikanerUnder NABARD RIDF T-24 Block Loonkaransar	20-8-18	12.00	1.61	24-8-19	20-11-19	10.57	Finalised
69	Bikaner	Sri Dungargarh	Ani Hus	RIDF	Constt. of Vaterinary Hospital (FVH) at Likhma Desar Distrc.BikanerUnder NABARD RIDF T-26Block Bikaner	3-3-21	35.90	35.90			0.00	Land Pata Not available
70	Bikaner	Lunkaransar	Ani Hus	RIDF	Constt. of Vaterinary Hospital (VH) at Malkisar Distrc.BikanerUnder NABARD RIDF T-26 Block Bikaner	3-3-21	35.90	35.90			0.00	Constructed In RIDF - XXII Sceheme so now place to be changed
71	Bikaner	Sri Dungargarh	Ani Hus	RIDF	Constt. of Vaterinary Hospital (VH) at Badela Distrc.BikanerUnder NABARD RIDF T-26 Block Bikaner	3-3-21	35.90	35.90	4-4-22		5.98	Lintel Level Work Stoped Due to villagers dispute
72	Bikaner	Lunkaransar	Ani Hus	RIDF	Constt. of Vaterinary Sub Center (VD) at Sahajrasar Distrc.BikanerUnder NABARD RIDF T-26 Block Bikaner	3-3-21	18.90	18.90	4-4-22	14-11-21	11.31	Work Completed
73	Bikaner	Sri Dungargarh	Ani Hus	RIDF	Constt. of Vaterinary Sub Center (SC) atDerajsar Distrc.BikanerUnder NABARD RIDF T-26 Block Bikaner	3-3-21	18.90	18.90	4-4-22	14-11-21	12.03	Work Completed
74	Bikaner	Sri Dungargarh	Ani Hus	RIDF	Constt. of Vaterinary Sub Center (SC) atLikhmisar Dhikhada Distrc.BikanerUnder NABARD RIDF T-26 Block Bikaner	3-3-21	18.90	18.90	4-4-22	31-12-21	11.07	Work Completed
75	Bikaner	Bikaner (G)	Other	RSGSM	Constt. Of new Gowdan Size 100 x 150 at Ganganagar Sugar Mil Bikaner	17-7-20	168.36	137.64	21-10-21		117.36	Work Almost Completed
76	Bikaner	Bikaner (G)	Other	RSGSM	Extention of Existing Gowdan size 20 x 100 at Ganganagar Sugar Mill Bikaner	17-7-20	22.00	21.92	21-10-21	20-10-21	13.17	Work Completed
77	Bikaner	Bikaner (G)	Other	RSGSM	Constt. Of toilet block (52.50 sqm Gangarnagar Sugar Mill Bikaner	17-7-20	10.50	10.47	21-10-21	20-10-21	7.05	Work Completed

S. No.	Division	KUMS	Head	Funded by (KUMS/ MDF/ NABARD/ PROJECT/ OTHER)	Name of Work	Adm. Sanction		F.S. 2021-22	Stp. Date of compl.	Actual Date of Compl.	Exp. Upto Date	State of work/ remarks
						Date	Amount					
78	Bikaner	Bikaner (G)	Other	Rajasthan Khadi Gramodyog Board	Constt of Khadi Plaza at uni utpati kendra Rani Bazar Bikaner	21-10-20	225.00	223.84	28-1-22		5.46	Old Building Dismanteld Work in Progress
79	Bikaner	Bikaner (G)	Agri.	Argi.	Repair of Office Building/Meeting Hall at Joint Director Agri. (Ext.) Office Bikaner.	3-9-21	12.50	12.50				NIT to be invited
80	Bikaner	Bikaner (G)	Agri.	Argi.	Const. of Water Tank Outer Plaster and Water Pipe Line at Joint Director Agri. (Ext.) Office Bikaner.	3-9-21	7.40	7.40				NIT to be invited
81	Bikaner	Bikaner (G)	Agri.	Argi.	Repair of Assitant Director Agri. (Ext.) Office Building Bikaner.	3-9-21	8.00	8.00				Tender Due on 17/01/2022
82	Bikaner	Bikaner (G)	Agri.	Argi.	Repair of Seed godown, Rest house with constt. Of stair pantry & water tank.	02-09-2019	35.98	9.18	01-11-2020	03-09-2020	26.83	Civil work Completed & Furniture supply in progress
83	Bikaner	Bikaner (G)	MDF (Other)	RSAMB	Repair of EE Office Building Bikaner	19-8-21	4.00	4.00	25-2-22			Material Supply
					Total Div. Bikaner:		5645.93	2661.35			2772.22	
					GRAND TOTAL		15183.89	6402.08			7901.28	
					CIRCLE SRIGANGANAGAR							